	Qualit
	Juality Control Check Repot.
	I Check
- 1	
	Stage: After Column Casting (villas)
	ter Colum
The Court of the C	n Castino
	(village)

Recommendation: Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC. Stop further work. Proceed with work after submitting ATR on QC report to QC team. Proceed with further work only after making corrections pointed out in the QC report. ATR proceed with further work. ATR not required.	Checked By MD on	Previous stage report no.	Project Manager A .St	Propared by S. K	Company	Block No.
ATR on QC red d with work aft only after making.			A susish	S. Kuldecp	voc ((cp)	96
port to QC team. Proceer submitting ATR on ing corrections pointed red.	MD Sign	32725	Sign	Sign	Project	Column No.
acd only after recheck by QC report to QC team. I out in the QC report.		Report filed and signed by	(X	Dulder	70V :	03
by QC. ATR not required.	For filling	d by PM?	Date	Date	Phase	Sl. No.
,,	☐ Yes ☐ No	Yes No	11/02/19	11/02/19	1	32866

Columns Position Check.

Notes:

- Inspection should be done after easting of columns at each stage and before starting centering works for each slab. Prepare Columns Position Check Plan as follows:
- Divide blocks into smaller sub-blocks.
- Show size and orientation of columns. (Tolerance 0.5")
- Show inner inner space between columns. (Tolerance 1")
- Show diagonals for 20% of bays. (Tolerance 1.5")
- Print an A3 size plan.
- .

Columns Position Check Plan enclosed?	V Ycs No
Slab Dimensions Check.	

Notes:

- 1. Prepare Slab (or plinth beams) Dimensions Check Plan as follows:
- Show outer dimensions of slab. (Tolerance 2")
- Show length and width of balcomes (Tolerance 1")
- Show location of sunken slab. Show inner dimensions of ducts and lift well. (Tolerance I")
- e. Print an A3 size plan.
 Circle each correct dimension with order

Shortred affections of stan;	Charities this constitution	Slab Dimensions Check Plan enclosed?	2. Circle each correct dimension with green colour. Circle each incorrect dimension with red colour and mention
Actual thickness of slab?		Yes No	neusion with red colour and mention actual o
N.			dimension next to it.

Quality Control Check Repot. Stage: After Column Casting (villas)

Quality of centering, rod bending and concreting.		
Quality of centering, rod bending and concreting?	•	Good Avg. Bad
Quality of starters?		☐Good ☐ Avg. ☐ Bad
Number and size of honey combs?		☐ High ☑ Medium. ☐ Low
Are the honey combs is slab and columns packed?		Good Avg. Bad
Number of beams that are sagging, bulging, caved or deflected in the slab by more than 1"	e than 1"	
Have 6 cubes each for columns and slab casted and numbered for testing?		✓ Ycs ☐ No
Remarks:		
		.,
('uring		
Hunds for curing made on slab?	Ycs No	
Rund size is less than 100 sft?	∠ Yes No	
Drum (200 lts) provided for enring?	☐Yes ☐No _	X
Ciumy bags used for column curing?	□Yes ☑No	
Distance of tap from furthest distance that requires curing. (max permitted 100')	30101	
Frequency of curing in number of times a day (enquire from labourers)	2 times	
Is the pressure in the curing pipe more than 15' head?	☐Yes ☐No	
Quality of infrastructure for curing.	Good Avg.	Bad
Remarks:		

Columns height, plumb, steel & level marking check.

- Mark roor correct or minor mistake which does not require correction
 Mark x for minor mistake that requires minor correction.
 Mark x for major mistake that requires correction by replacement or re-fixing.
 Mark x x for major mistake that cannot be corrected.
 Tolerance: Plumb 0.25²¹.

!			
		•	•
	- 1		
1		\	
7L311 V	. 1	?	,
7		(,
ζ .		<u>.</u>	
((
rods		rods	
No of		Size of	Size of Side 1
Stee	_		Steel (or x) Honeycombs Plumb (or x)