	Quality Contr-	Quality Control Check Repot.	Stage: After Column Casting (villas)	Casting (villas)	
Block No.	286	Column No.	2	Sl. No.	71761
Company	Voc (LLP) Project	Project	1/20	Phase	1 212
Prepared by	いい。大の井	Sign	1.0 × ±	Date	3
Project Manager		Sign		Date	18-08-18
Previous stage report no.		2,900	Report filed and signed by PM?	d by PM?	No. CA. S
		70187	System	4 C) 1 171.	A LONI
Checked By MD on		MD Sign		For filling	☐ Yes ☐ No
Recommendation:					
Stop further work.	Submit ATR on QC re	port to QC team. Proder submitting ATP	Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC. Stop further work. Proceed with work after submitting ATP on QC and after recheck by QC.	y QC.	
Proceed with first	Proposed with firsther week and a few in	. Sugaritating that of	Legal to QC team.		

Columns Position Check.

Proceed with further work. ATR not required.

Proceed with further work only after making corrections pointed out in the QC report. ATR not required.

Notes:

- Prepare Columns Position Check Plan as follows: Inspection should be done after casting of columns at each stage and before starting centering works for each slab.
- Divide blocks into smaller sub-blocks.
- Show size and orientation of columns. (Tolerance 0.5")
- Show inner -- inner space between columns. (Tolerance 1")
- Show diagonals for 20% of bays. (Tolerance 1.5")
- Print an A3 size plan.
- Circle each correct dimension with green colour. Circle each incorrect dimension with red colour and mention actual dimension next to it. マ Yes

Z

Columns Position Check Plan enclosed?

Slab Dimensions Check.

- Prepare Slab (or plinth beams) Dimensions Check Plan as follows:
- Show outer dimensions of slab. (Tolerance 2")
- Show length and width of balconies (Tolerance 1")
- Show inner dimensions of ducts and lift well. (Tolerance 1")
- Show location of sunken slab.
- Print an A3 size plan.

Specifi

Slab D Circle each correct dimension with green colour. Circle each incorrect dimension

ed unekness of stab?	Theusions Check Plan enclosed?	vancione (the all D)
Actual thickness of slab?	Yes No	actual dimer
		lension next to it.

Quality Control Check Repot. Stage: After Column Casting (villas)

Quality of centering, rod bending and concreting.	
Quality of centering, rod bending and concreting?	☐ Good 🗸 Avg. ☐ Bad
Quality of starters?	☐ Good 【Avg. ☐ Bad
Number and size of honey combs?	☐ High ☑ Medium. ☐ Low
Are the honey combs is slab and columns packed?	☐ Good 🗹 Avg. ☐ Bad
Number of beams that are sagging, bulging, caved or deflected in the slab by more than 1"	
Have 6 cubes each for columns and slab casted and numbered for testing?	✓Ycs No
Remarks:	
Curing.	
Bunds for curing made on slab?	
Bund size is less than 100 sft?	1
Drum (200 lts) provided for curing?	
Gunny bags used for column curing?	
Distance of tap from furthest distance that requires curing. (max permitted 100') 30-0"	
Frequency of curing in number of times a day (enquire from labourers)	
Is the pressure in the curing pipe more than 15' head?	
Quality of infrastructure for curing.	Bad
Remarks: Note: Guray bags were not provided to	dumins.

Columns height, plumb, steel & level marking check. Notes:

Mark v for correct or minor mistake which does not require correction
 Mark X for minor mistake that requires minor correction.
 Mark XX for major mistake that requires correction by replacement or re-fixing.
 Mark XX for major mistake that cannot be corrected.
 Tolerance: Plumb 0.25".
 Circle actual height of columns if level differs from specified height by more than 1".

20.	19.	18.	17.	16.	15.	14.	13.	12.	11.	10.	9.	œ	7.	6.	5.	4	3.	2.	-		S No
							4	ا دا	ŋ.	0	C.	ري -	7	8,	50 S	ָרָל <u>י</u>	P	A)	Ð,		Col No.
							•	ر م	C,	5,	50	5,	C3-	- L	<u>_</u>	S	ر ر	Co.	2		Col type
								م - له - ع	g-41	2,4"	Q 	Stains	10000000	2-7"	8	Q_ (1 - 1 - S	8-4=	8-1-1	Spec.	Heigh
								14-18	8-31	8-34	8-2"	Stairs	1 - 1 - 2 - 2 - 2 - 2 - 2 - 2 - 2 - 2 -	8-6=	Stains	8-41	8-6"	8-41	8-34	Actual	Height in ft
								۷,	۷,	۷	<u> </u>	٢	4	۲,	V	۷.	۷	4	۷,	No of rods	Steel (
								<u>ل</u>	V	1		2	~	۷	۷.	_	~	۷	٧	Size of rods	Steel (or x)
								く	۷	۷		۷	4	۷	د	_	نر	۷	۷		Honeycombs
								۷	_	2	<	4	~	۷	~	~	۷	4	۷,	Side 1	
								~	(<	۷	_	1	4	۷	~	~	4	4	Side 2	Plumb (• or ×)
Ycs No	☐ Yes ☐ No	☐ Ycs ☐ No	Yes No	Yes No	Yes No	Yes No	Yes No	Yes No			✓ Yes	Ycs No	Yes No	✓ Yes No	Yes No	marked on column?	Reference level				