

Quality Control Check Report. Stage: After Column Casting (Villas)

Block No.	48	Column No.	03	Sl. No.	32160
Company	vo (LLP)	Project	vo	Phase	-
Prepared by	Sridheep	Sign	<i>Sridheep</i>	Date	22/11/18
Project Manager	A. Suresh	Sign	<i>AS</i>	Date	22/11/18
Previous stage report no.		31754	Report filed and signed by PM?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Checked By MD on		MD Sign	For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No	

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Columns Position Check.

Notes:

- Preparation sheet to be done after casting of columns at each stage and before starting centering works for each slab.
 - Prepare Columns Position Check Plan as follows:
 - Divide blocks into smaller sub-blocks.
 - Show size and orientation of columns. (Tolerance 0.5")
 - Show inner inner space between columns. (Tolerance 1")
 - Show diagonals for 20° of bays. (Tolerance 1.5")
 - Print an A3 size plan.
 - For each correct dimension write green colour. Circle each incorrect dimension with red colour and mention actual dimension next to it.
- Columns Position Check Plan enclosed? Yes No

Slab Dimensions Check.

Notes:

- Prepare Slab (or plinth beams) Dimensions Check Plan as follows:
 - Show outer dimensions of slab. (Tolerance 2")
 - Show length and width of balconies. (Tolerance 1")
 - Show inner dimensions of ducts and lift well. (Tolerance 1")
 - Show location of sunken slab
 - Print an A3 size plan.
 - For each correct dimension write green colour. Circle each incorrect dimension with red colour and mention actual dimension next to it.
- Slab Dimensions Check Plan enclosed? Yes No
- Specified thickness of slab? 5" Actual thickness of slab? 5"

Quality Control Check Report Stage: After Column Casting (Villas)

Quality of centering, rod bending and concreting.	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad
Quality of centering, rod bending and concreting?	<input checked="" type="checkbox"/> Good <input type="checkbox"/> Avg. <input type="checkbox"/> Bad
Quality of starters?	<input type="checkbox"/> High <input checked="" type="checkbox"/> Medium <input type="checkbox"/> Low
Number and size of honey combs?	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad
Are the honey combs in slab and columns packed?	-
Number of beams that are sagging, bulging, curved or deflected in the slab by more than 1"	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Have 6 cubes each for columns and slab casted and numbered for testing?	
Remarks:	

Curing.

Bunds for curing made on slab?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Bund size is less than 100 sft?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Drum (200 lts) provided for curing?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Gunny bags used for column curing?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Distance of top from furthest distance that requires curing. (max permitted 100')	40-50 "
Frequency of curing in number of times a day. (enquire from labourers)	2 times
Is the pressure in the curing pipe more than 15' head?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Quality of infrastructure for curing.	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad
Remarks:	

Quality Control Check Report Stage: After Column Casting (villas)

Columns height, plumb, steel & level marking check.

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✗ for minor mistake that requires minor correction.
3. Mark ✗✗ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. Tolerance: Plumb 0.25"
6. Circle actual height of columns if level differs from specified height by more than 1"

S.No	Col.No.	Col type	Spec.	Height in ft	Actual	Steel (✓ or ✗)		Honeycombs	Plumb (✓ or ✗)		Reference level marked on column?	
						No of rods	Size of rods		Side 1	Side 2	Yes	No
1.	B2	C3	7'-3"	7'-2"	✓	✓	✓	✓	✓	✓	Yes	No
2.	B4	C2	7'-3"	7'-2"	✓	✓	✓	✓	✓	✓	Yes	No
3.	C3	C2	7'-3"	7'-3"	✓	✓	✓	✓	✓	✓	Yes	No
4.	C4	C1	7'-3"	7'-2"	✓	✓	✓	✓	✓	✓	Yes	No
5.											Yes	No
6.											Yes	No
7.											Yes	No
8.											Yes	No
9.											Yes	No
10.											Yes	No
11.											Yes	No
12.											Yes	No
13.											Yes	No
14.											Yes	No
15.											Yes	No
16.											Yes	No
17.											Yes	No
18.											Yes	No
19.											Yes	No
20.											Yes	No