

**Quality Control Check Report. Stage: After Plastering (Villas)**

Villa No.	61	Stage	Project	SI No.	31609
Company	AGH	Project	ATR Gundrachan	Phase	-
Prepared by	N. Sanketh	Sign	N. Sanketh	Date	29-9-18
Project Manager	Zakir Hussain	Sign	Zakir	Date	29-9-18
Previous stage report no.	30981	Report filed and signed by PM?	Yes	Yes	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Checked By	MD on	MD Sign	For filing	Yes	<input type="checkbox"/> Yes <input type="checkbox"/> No

**Recommendation:**

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

**Inspection should be done after:**

- brickwork & 2 coats plastering is completed
- after cleaning the Villa.
- water proofing, screeding in bathrooms is completed.
- before starting painting, tiling & flooring.

Plastering Check

**Notes:**

1. Mark  for correct or minor mistake which does not require correction
2. Mark  for minor mistake that requires minor correction.
3. Mark  for major mistake that requires correction by replacement or re-fixing.
4. Mark  for major mistake that cannot be corrected.
5. 9" unplastered area from SFL should be left including in common areas and terraces.
6. Windows must be checked with templates. Tolerance 1/4".
7. Provision of tiles in bathrooms, kitchen & wash areas (rough plastering).
8. Check size of sink bowl. Hole should be 1" to 2" larger. (Tolerance: 1")
9. All doors frames should have 1/2" grooves.
10. Still top must be of uniform thickness, correct height, at one level & without broken edges.

S No	Room	Skirting Provision (✓ or ✗)	Finishing around door frame (✓ or ✗)	Beams & columns finishing (✓ or ✗)	Finishing of lofts (✓ or ✗)	Electrical junctions finishing (✓ or ✗)	Window check (✓ or ✗)	Tiles provision (✓ or ✗)	Sink provision & size (✓ or ✗)	Grooves for door frames (✓ or ✗)	Balcony & terrace sill top finishing <sup>10</sup> (✓ or ✗)	Screeing in bathroom & utility (✓ or ✗)	Screeing in 6" above FFL? (✓ or ✗)
1	Bedroom 1	M.B	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2	Toilet 1	M.T	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3	Bedroom 2	K.B	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Toilet 2	C.T	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Bedroom 3		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Toilet 3		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Bedroom 4		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Toilet 4		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Drawing		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
10	Dining		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
11	Lobby-1		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
12	Lobby-2		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
13	Terrace/balcony-1		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
14	Terrace/balcony-2		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
15	Head room		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
16	Portico		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
17	Kitchen		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
18	Utility		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
19	Other												

Remarks: Plastering not completed at Drawing & Dining 4 wall and kitchen for 3 walls.

✗ Skirting Provision not provided.

✗ Left top not finished at kitchen.

**Quality Control Check Report. Stage: After Plastering (Villas)**

Miscellaneous check

Overall quality of plastering?	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad
Plastering of compound wall & gate pillars (✓ or ✗)	
Is plastering of compound wall and villa external walls 6" below FFL of setbacks?	<input checked="" type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Plastering quality of parapet walls (✓ or ✗)	✓
Plastering and finishing of chajjas (✓ or ✗)	✓
Remarks:	NOTE: Plastering not done for gate pillars and only one coat of plastering done for compound walls.