

Quality Control Check Report Stage: After Plastering (Villas)

Villa No.	70	Stage		Sl. No.	31670
Company	KMM	Project	Bloomdale	Phase	—
Prepared by	V. Sanketh	Sign	V. Sanketh	Date	05-10-18
Project Manager	Balanurath Krishna	Sign	Charmu	Date	05-10-18
Previous stage report no.		3144-6	Report filed and signed by PM?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Checked By	MD on	MD Sign	For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No	

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- brickwork & 2 coats plastering is completed
- after cleaning the Villa.
- water proofing, screeding in bathrooms is completed.
- before starting painting, tiling & flooring.

Plastering Check

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✗ for minor mistake that requires minor correction.
3. Mark ✗✗ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. 9" unplastered area from SFL should be left including in common areas and terraces.
6. Windows must be checked with templates. Tolerance 1/4".
7. Provision of tiles in bathrooms, kitchen & wash areas (rough plastering).
8. Check size of sink bowl. Hole should be 1" to 2" larger. (Tolerance: 1")
9. All doors frames should have 1/2" grooves.
10. Sill top must be of uniform thickness, correct height, at one level & without broken edges.

S No	Room	Skirting Provision (✓ or ✗)	Finishing around door frame (✓ or ✗)	Beams & columns finishing (✓ or ✗)	Finishing of lofts (✓ or ✗)	Electrical junctions finishing (✓ or ✗)	Window check (✓ or ✗)	Tiles provision (✓ or ✗)	Sink provision & size (✓ or ✗)	Grooves for door frames (✓ or ✗)	Balcony & terrace sill top finishing ¹⁰ (✓ or ✗)	Screeding in bathroom & utility (✓ or ✗)	Screeding in 6" above FFL? (✓ or ✗)
1	Bedroom 1	M.R	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2	Toilet 1	M.T	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3	Bedroom 2	K.R	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Toilet 2	C.T	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Bedroom 3		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Toilet 3		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Bedroom 4		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Toilet 4		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Drawing		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
10	Dining		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
11	Lobby 1		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
12	Lobby 2		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
13	Terrace / balcony 1		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
14	Terrace/ balcony 2		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
15	Head room		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
16	Portico		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
17	Kitchen		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
18	Utility		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
19	Other		✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
Remarks													

Quality Control Check Report. Stage: After Plastering (Villas)

Miscellaneous check

Overall quality of plastering?	<input checked="" type="checkbox"/> Good <input type="checkbox"/> Avg. <input type="checkbox"/> Bad
Plastering of compound wall & gate pillars (✓ or ✗)	<input checked="" type="checkbox"/>
Is plastering of compound wall and villa external walls 6" below FFL of setbacks?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Plastering quality of parapet walls (✓ or ✗)	<input checked="" type="checkbox"/>
Plastering and finishing of chajjas (✓ or ✗)	<input checked="" type="checkbox"/>
Remarks:	