Quality
Control (
Quality Control Check Repot.
Sta
r Column
Column Casting (v
<u>(villas)</u>

Block No.	28	Column No.	01	SI. No.	29638
Company	Sov LLP	Project	ŽoŠ	Phase	(F)
Prepared by	M. Teja Sidner	Sign	4	Date	14/03/18
Project Manager	Porshattam	Sign	Po	Date	14/03/18
Previous stage report no.	no.	29427	Report filed and signed by PM?	d by PM?	⊠Yes □No
Checked By MD on		MD Sign		For filling	☐ Yes ☐ No
Recommendation: Stop further work. Stop further work. Proceed with furth Proceed with furth	Recommendation: Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by Stop further work. Proceed with work after submitting ATR on QC report to QC team. Proceed with further work only after making corrections pointed out in the QC report. A Proceed with further work. ATR not required.	eport to QC team. Proces	eed only after recheck l QC report to QC team. I out in the QC report.	ру QC. ATR not required.	
Columne Position Chack					,

Columns Position Check.

Notes:

- Inspection should be done after casting of columns at each stage and before starting centering works for each slab.
- Prepare Columns Position Check Plan as follows:
- Divide blocks into smaller sub-blocks.
- Show size and orientation of columns. (Tolerance 0.5")
- Show inner inner space between columns. (Tolerance 1")
- Show diagonals for 20% of bays. (Tolerance 1.5")
- Print an A3 sizc plan.
- Columns Position Check Plan enclosed? Circle each correct dimension with green colour. Circle each incorrect dimension with red colour and mention actual dimension next to it. YYes

Slab Dimensions Check.

Notes:

- Prepare Slab (or plinth beams) Dimensions Check Plan as follows:
- Show outer dimensions of slab. (Tolerance 2")
- Show length and width of balconies (Tolerance 1")
- Show inner dimensions of ducts and lift well. (Tolerance 1")
- Show location of sunken slab.
- e. Print an A3 size plan.

Circle each correct dimension with g	2. Circle each correct dimension with green colour. Circle each incorrect dimension with red colour and mention actual	limension next to it.	
Slab Dimensions Check Plan enclosed?	osed?YesNo	•	1
Specified thickness of slab?	Actual thickness of slab?		
			١

Quality Control Check Repot. Stage: After Column Casting (villas)

Quality of centering, rod bending and concreting?		Good VAvg. Bad
Quality of starters?] Good ☑ Avg. ☐ Bad
Number and size of honey combs?		High Medium. Low
Are the honey combs is slab and columns packed?] Good ☑Avg. ☐ Bad
Number of beams that are sagging, bulging, caved or deflected in the slab by more than 1"	than 1"	
Have 6 cubes each for columns and slab casted and numbered for testing?		Yes □ No
Remarks:		and the second s
Bunds for curing made on slab?	☐Yes ☐No	1
Bund size is less than 100 sft?	☐Ycs ☐No	
Drum (200 lts) provided for curing?	√Yes □No	
Gunny bags used for column curing?	Yes No	
Distance of tap from furthest distance that requires curing. (max permitted 100')	20:0"	
Frequency of curing in number of times a day (enquire from labourers)	2 times	
Is the pressure in the curing pipe more than 15' head?	No DAS	
Quality of infrastructure for curing.	☐ Good ☑ Avg. ☐	Bad
Remarks:		

Columns height, plumb, steel & level marking check. Notes:

- Mark \checkmark for correct or minor mistake which does not require correction Mark \times for minor mistake that requires minor correction.

 Mark \times \times for major mistake that requires correction by replacement or re-fixing. Mark \times \times for major mistake that cannot be corrected.

 Tolerance: Plumb 0.25".