


ATR on Quality Control Check Report. (Bungalows)

Bungalow No	41	QC report stage	After Brickwork	Sl. No.	33264
Company	SOV LLP	Project	SOV	Phase	IX
Prepared by	R. Ashok	Sign	Ashok	Date	27/03/2019
Project Manager	K. Poushokham	Sign		Date	27/03/2019
Receipt by QC date		Sign		Other	
Receipt at HO date		Sign		Other	
Checked By MD on		MD Sign		For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation that was made by QC:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
 Stop further work. Proceed with work after submitting ATR on QC report to QC team.

Notes:

1. Attach a copy of the QC report to this sheet.
2. Circle each correction with a red pen - tick (✓) each circle for work completed and cross (X) each circle where work has not been completed.
3. Give remarks for each case where work has not completed on this sheet.
4. Make 2 copied of the ATR - send one to MD and other to QC.
5. Enclose required photographs - hard copy.

Remarks:

① All works are completed.
 ② - Gir Bed Room first floor failed Beam is not matching with working drawing as the customer is requested to match with Bed room drawing was done. ~~at~~ (same as model v.No: 11)

Quality Control Check Report. Stage: After Brickwork (Villas)

Bungalow No.	41	Others	Sl. No.	332657
Company	SOV (22P)	Project	Phase	IX
Prepared by	S. Sridharan	Sign	Date	26/3/19
Project Manager	R. Prashanthan	Sign	Date	26/3/19
Previous stage report no.	32899	Report filed and signed by PM?		
Bungalow No		Other	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Checked By MD on		MD Sign	<input type="checkbox"/> Yes <input type="checkbox"/> No	

Recommendation:

- Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- Proceed with further work. ATR not required.

Inspection should be done after:

- Brickwork, CRS for compound wall, compound wall and gate pillars are completed
- chicken mesh fixed
- after cleaning the bungalow.
- external scaffolding tied.
- external brickwork & beam joints filling completed.
- electrical conducting work is completed (except bathrooms).

Brickwork Check.

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark X for minor mistake that requires minor correction.
3. Mark XX for major mistake that requires correction by replacement or re-fixing.
4. Mark XXX for major mistake that cannot be corrected.
5. Wall thickness should be as per plan. Use of 4" and 6" blocks must be checked.
6. All walls should have 2 beds of about 2" to 3" thickness with one no. 6 mm or 8 mm rod with M15 CC.
7. Chicken mesh should be used in each and every joint between RCC & Brickwork.
8. Joint between brickwork & beam on external side must be filled.
9. Check room dimensions with working plan. (Tolerance: 1")
10. Diagonals of each room shall be equal. (Tolerance: 2")
11. Balcony sill level should be 3" from SFL. (Tolerance: 1")
12. Check room height with specified height. (Tolerance: 1")
13. Check plumb of walls where ever it appears to be out of plumb. (Tolerance: 1/2")
14. Specify the No. of beams which are not aligned by more than 1" in a room.
15. Door frames must have black Japan coating and wood primer / pellambar - at cost of painter.
16. Setbacks must be leveled atleast 6" below FFL of setbacks to ensure plastering is 6" below FFL.
17. Mark a line 2ft above FFL on the building, compound wall and road face of compound wall. Affix 2 screws.

Quality Control Check Report. Stage: After Brickwork (Villas)

S No	Room	Wall thickness (✓ or X)	Beds in walls (✓ or X)	Chicken mesh (✓ or X)	External brickwork & beam joint (✓ or X)	Room Dimensions (✓ or X)	Room Dimensions Difference in inches	Diagonal (✓ or X)	Diagonal Difference in inches	Balcony sill level (✓ or X)	Room Height (✓ or X)	Plumb of walls (Good/Avg./Bad)	Alignment of beams and walls - Nos.
1	Bedroom 1 M. Bed (F.F)	✓	✓	✓	✓	✓	1	✓	1	1	>	AVG	1
2	Toilet 1 M. Toi (F.F)	✓	✓	✓	✓	✓	1	✓	1	1	>	1	1
3	Bedroom 2 G. Bed (F.F)	✓	✓	✓	✓	✓	1	✓	1	1	>	1	1
4	Toilet 2 G. Toi	✓	✓	✓	✓	✓	1	✓	1	1	>	1	1
5	Bedroom 3 M. Bed (G.F)	✓	✓	✓	✓	✓	1	✓	1	1	>	1	1
6	Toilet 3 M. Toi (G.F)	✓	✓	✓	✓	✓	1	✓	1	1	>	1	1
7	Bedroom-4	1	1	1	1	1	1	1	1	1	1	1	1
8	Toilet-4	1	1	1	1	1	1	1	1	1	1	1	1
9	Drawing	✓	✓	✓	✓	✓	1	✓	1	1	>	1	1
10	Dining	1	1	1	1	1	1	1	1	1	>	1	1
11	Lobby-1 Lounge	✓	✓	✓	✓	✓	1	✓	1	1	>	1	1
12	Lobby-2	1	1	1	1	1	1	1	1	1	>	1	1
13	Terrace/balcony-1	1	1	1	1	1	1	1	1	1	>	1	1
14	Terrace/balcony-2	1	1	1	1	1	1	1	1	1	>	1	1
15	Head room	✓	✓	✓	✓	✓	1	✓	1	1	>	1	1
16	Portico	1	1	1	1	1	1	1	1	1	>	1	1
17	Kitchen	✓	✓	✓	✓	✓	1	✓	1	1	>	1	1
18	Utility	✓	✓	✓	✓	✓	1	✓	1	1	>	1	1
19	Other												
Remarks		(1) Our Site Engineer's Supervision must be done but it is not happening.											

Quality of edges and corners in all rooms?

Good Avg. Bad

Specify rooms that need correction:

Chajjas Quality Check

Notes: Width of chajja should be 6" more than the width or the door or window.

Total Nos. of Chajjas	Slopes incorrect - nos.	Thickness incorrect - nos	Width incorrect - nos.	Height in correct - nos
14	—	—	—	—
Remarks				

Door Frames & Windows check

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark X for minor mistake that requires minor correction.
3. Mark X X for major mistake that requires correction by replacement or re-fixing.
4. Mark X X X for major mistake that cannot be corrected.
5. Window template depth should be between 2 to 2 1/2" after plastering.
6. Lintel level should be 7' 3" from S.F.L. & 7' from F.F.L. (Tolerance 1")
7. Lofts should be at a height of 7' to 7' 3" from F.F.L. Kitchen plat from should be at a height of 32" or 33" from S.F.L. (Tolerance 1")
8. Slopes of lofts and kitchen platforms to be checked by using 12" spirit level and check height from floor from 2 or 3 points.
9. Thickness of platforms & lofts should be between 2 & 2.5".
10. Provide single layer table brick at bottom of each door frame without threshold.

Quality Control Check Report. Stage: After Brickwork (Villas)

S No	Room	Door size, face and position (✓ or X)	Brick at bottom of door frame (✓ or X)	Door lintel level ⁶ (✓ or X)	Door diagonal check ⁷ (✓ or X)	Door Plumb - two sides (✓ or X)	Door frame black Japan wood primer/Peelambar check (✓ or X)	Windows lintil & sill level (✓ or X)	Windows size (✓ or X)	Windows - template depth & diagonal ⁵ (✓ or X)	Windows - template powder coated ³ (✓ or X)	Loft & Kitchen platform required? (Yes or No)	Loft & Kitchen platform provided ⁸ (✓ or X or NA)	Loft & Kitchen platform slope (✓ or X)
1	Bedroom 1 M.Bed (F.F)	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
2	Toilet 1 M. Bed (F.F)	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3	Bedroom 2 G. Bed (F.F)	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
4	Toilet 2 G. Toi (F.F)	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Bedroom 3 M. Bed (Q)	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
6	Toilet 3 M. Toi (G.F)	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
7	Bedroom 4 G. Bed (G.F)	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
8	Toilet 4 G. Toi (G.F)	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
9	Drawing	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
10	Dining	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
11	Lobby-1 Lounge	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
12	Lobby-2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
13	Terrace/balcony-1	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
14	Terrace/balcony-2	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
15	Head room	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
16	Portico	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
17	Kitchen	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
18	Other													
19	Other													
Remarks:		(1) In Kid window not fixed as per drawing. (2) AT Head Room window Template not provided.												

Quality Control Check Report Stage: After Brickwork (Villas)

Misc. Checks.

Was 3.75 CFT proportion box provided?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Condition of proportion box?	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad
Was the Bungalow cleaned before starting brick work?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Cant' say
Is the Bungalow cleaned for plastering?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Wastage?	<input type="checkbox"/> High <input checked="" type="checkbox"/> Medium <input type="checkbox"/> Low
Storage of building material like bricks sand and cement.	<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad
Drum (200 lts) provided for curing in each flat?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
Remarks:	

Compound wall check

CRS + bed - specified level below FFL:	-	Actual level below FFL:	-
Specified compound wall height above FFL:	3'-6"	Actual level above FFL:	3'-3"
Quality and level of PCC on ground floor ?		<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad	
Quality and level of PCC for portico?		<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Bad	
Is leveling in the setbacks of the villa 6" below FFL?		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Is level marked on villa & compound wall with 2 screws, 2 ft above FFL?		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Specified height of gate columns:	5'-0"	Actual height provided:	4'-10"
Specified distance between gate columns:	9'-1"	Actual distance provided:	9'-1"
Chicken mesh provided on external joints of villa (✓ or X)			✓
Parapet wall thickness, height and design (✓ or X)			✓
Parapet and compound wall railing design quality, fitting & redoxide painting (✓ or X)			✓
Remarks: (✓ Railing not provided)			