

ATR on Quality Control Check Report. (Bungalows)

Bungalow No	209	QC report stage	2	Sl. No.	33986
Company	VOC LLP	Project	VOC	Phase	-
Prepared by	A. Shaikhan	Sign	S. Shaikhan	Date	29/10/19
Project Manager	A. Suresh	Sign	[Signature]	Date	29/10/19
Receipt by QC date		Sign		Other	
Receipt at HO date		Sign		Other	
Checked By MD on		MD Sign		For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No

Recommendation that was made by QC:
 Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
 Stop further work. Proceed with work after submitting ATR on QC report to QC team.

Notes:

1. Attach a copy of the QC report to this sheet.
2. Circle each correction with a red pen – tick (✓) each circle for work completed and cross (X) each circle where work has not been completed.
3. Give remarks for each case where work has not completed on this sheet.
4. Make 2 copied of the ATR – send one to MD and other to QC.
5. Enclose required photographs – hard copy.

Remarks: All works are completed.

Quality Control Check Report. Stage: After Plumbing & Electrical (Villas)

Bungalow no.	209	Stage	I	Sl. No.	33986
Company	VOC CLP)	Project	VOC	Phase	-
Prepared by	G. RATESH	Sign	<i>[Signature]</i>	Date	13/07/19
Project Manager	A. SURESH	Sign	<i>[Signature]</i>	Date	13/07/19
Previous stage report no.					
Additions & alterations sheet date	33791		Report filed and signed by PM?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Checked By MD on	31/4/19	MD Sign	All pages signed by engineer & customer?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Recommendation:	<input type="checkbox"/> Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC. <input checked="" type="checkbox"/> Stop further work. Proceed with work after submitting ATR on QC report to QC team. <input type="checkbox"/> Proceed with further work only after making corrections pointed out in the QC report. ATR not required. <input type="checkbox"/> Proceed with further work. ATR not required.		For filling	<input type="checkbox"/> Yes <input type="checkbox"/> No	

- Inspection should be done after:
- after cleaning the bungalow.
 - before starting painting, tiling & flooring.
 - electrical conduct, waterproofing & plumbing work is completed (for stage II only).
 - additions & alterations is finalized and signed. In case there are no additions and alterations printout of email by PM to CR confirming the same must be filed.
 - additions & alterations sheets to be transferred to QC file. QC to check if A&A are made as per request.

After Plumbing & Electrical Check.

Notes:

1. Mark ✓ for correct or minor mistake which does not require correction
2. Mark ✗ for minor mistake that requires minor correction
3. Mark ✗✗ for major mistake that requires correction by replacement or re-fixing.
4. Mark ✗✗✗ for major mistake that cannot be corrected.
5. Location of CPVC & PVC fittings must be checked.
6. Location, height and spirit level of electrical points must be checked as per measurements given in circular. Tolerance 1".
7. Civil work near pipes in balcony & utility must be neat and mortar should be removed from the pipes.
8. Water proofing must cover all pipes & check height above SFL.
9. Fasteners must be used as specified in circular. Especially check fixing of PVC pipes.
10. Height of DB box must be 6" below false ceiling level or 12" below slab level.
11. In case of many changes in civil work, electrical work and plumbing work, a new drawing must be prepared at HO and approved by MD.

Quality Control Check Report Stage: **After Plumbing & Electrical (Villas)**

S No	Room	Civil work near pipes in balcony & utility (✓ or X)	CPVC & PVC Check (✓ or X)	Electrical points check (✓ or X)	Water proofing check (✓ or X)	Proper use of fasteners check (✓ or X)	Placement of DB (✓ or X)	Placement of Generator changeover (✓ or X)	
1	Bedroom 1	M.B	—	—	—	—	—	—	
2	Toilet 1	M.T	—	—	—	—	—		
3	Bedroom 2	K.B	✓	✓	—	—	—		
4	Toilet 2	K.T	—	—	—	—	—		
5	Bedroom 3	K.B	✓	✓	—	—	—		
6	Toilet 3	K.T	—	—	—	—	—		
7	Bedroom 4	K.B	—	—	—	—	—		
8	Toilet 4	K.T	—	—	—	—	—		
9	Drawing	—	—	—	—	—	—		
10	Dining	—	—	—	—	—	—		
11	Lobby 1	L.Cover	—	—	—	—	—		
12	Lobby 2	L.Cover	—	—	—	—	—		
13	Terrace/ balcony 1	—	—	—	—	—	—		
14	Terrace/ balcony 2	—	—	—	—	—	—		
15	Head room	—	—	—	—	—	—		
16	Portico	—	—	—	—	—	—		
17	Kitchen	—	—	—	—	—	—		
18	Utility	—	—	—	—	—	—		
19	Other	—	—	—	—	—	—		
Remarks	Note: For couple of Plares electrical metal box Packing was not done								
Remarks on additions & alteration sheet:									
Signed by engineer,		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		Signed by customer,		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No			
Revised drawing required from HO		<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		Approved revised drawing attached		<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			

Quality Control Check Report. Stage: After Plumbing & Electrical (Villas)

Miscellaneous check		Depth provided: 2'0"
Depth of drainage line at compound wall specified :	2'0"	<input checked="" type="checkbox"/> Yes
Fastners for external PVC/CPVC lines (✓ or ✗)		<input checked="" type="checkbox"/> No
Setbacks properly leveled and compacted to 3" below proposed FFL?		<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Lawn area property leveled and compacted to 9" below lawn FFL?		<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Electrical pipes for electric power supply & communication provided from compound wall?		<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Workmanship of drainage lines		<input type="checkbox"/> Good <input checked="" type="checkbox"/> Avg. <input type="checkbox"/> Poor
Earthing provided?		<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Remarks:		