

3

1-5

44


MNM - Detailed Attendance Rep


From Date: 07-Jun-13 To Date: 7/6/13

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
07-Jun-13	6:01	3785	A.Murali	MAN	EWK	MH	260	9:00	0.5	6	Dept.	130
07-Jun-13	6:01	3819	Venktramulu	ARU	CIV	MA	360	18:00	1.5	64	Dept.	540
07-Jun-13	6:01	3790	A.Padma	MAN	EWK	FH	230	9:00	0.5	6	Dept.	115
07-Jun-13	6:01	3788	Anji	MAN	EWK	MH	260	9:00	0.5	6	Dept.	130
07-Jun-13	6:01	3348	Linga	ARU	CIV	MH	220	18:00	1.5	64	Dept.	330
07-Jun-13	6:02	3757	A.Rama Rao	ADI	CIV	MA	400	18:00	1.5	63	On A/c	600
07-Jun-13	6:02	3788	J.Laxmana Ra	ADI	CIV	MH	250	18:00	1.5	63	On A/c	375
07-Jun-13	6:02	3789	L.Srinu	ADI	CIV	MH	250	18:00	1.5	63	On A/c	375
07-Jun-13	9:01	3638	P.Muralidhar	PMR	PAI	CO	400	18:00	1	74	On A/c	400
07-Jun-13	9:01	3643	Pradeep	PMR	PAI	MA	350	18:00	1	74	On A/c	350
07-Jun-13	9:02	3295	Mohan	MAN	EWK	MH	260	18:00	1	77	On A/c	260
07-Jun-13	9:02	1637	Gangamma	MAN	EWK	FH	230	18:00	1	64	Dept.	230
07-Jun-13	9:02	3568	Satti	MAN	EWK	FH	230	18:00	1	77	On A/c	230
07-Jun-13	9:02	1025	Chandhia	MAN	EWK	HM	350	18:00	1	77	On A/c	350
07-Jun-13	9:02	3461	Sarupa	MAN	EWK	FH	230	18:00	1	77	On A/c	230
07-Jun-13	9:02	2439	Nagamani	MAN	EWK	FH	230	18:00	1	64	Dept.	230
07-Jun-13	9:02	1175	Badramma	MAN	EWK	FH	230	18:00	1	77	On A/c	230
07-Jun-13	9:02	3567	Manya	MAN	EWK	MH	260	18:00	1	CA	Dept.	260
07-Jun-13	9:02	1858	Hathiram	MAN	EWK	MH	260	18:00	1	CA	Dept.	260
07-Jun-13	9:02	3549	H.Ravi	MAN	EWK	MH	260	18:00	1	77	On A/c	260
07-Jun-13	9:02	3786	A.Mangi	MAN	EWK	MH	260	18:00	1	Gene	Dept.	260
07-Jun-13	9:02	1035	Sukhya	MAN	EWK	MH	260	18:00	1	77	On A/c	260
07-Jun-13	9:02	3562	A.Jyothi	MAN	EWK	FH	230	18:00	1	77	On A/c	230
07-Jun-13	9:03	3766	Manjil	ANJ	CIV	MH	250	18:00	1	66	Dept.	250
07-Jun-13	9:03	3731	M.Shankar	ANJ	CIV	MA	400	18:00	1	66	Dept.	400
07-Jun-13	9:04	3630	Deepak Das	DEP	WEL	CO	400	18:00	1	Wel	On A/c	400
07-Jun-13	9:04	3631	Kumar	DEP	WEL	MA	350	18:00	1	Wel	On A/c	350
07-Jun-13	9:05	3493	Mallesh	SSU	ELE	MA	350	18:00	1	52	On A/c	350
07-Jun-13	9:05	3489	Shiva	SSU	ELE	MA	350	18:00	1	52	On A/c	350
07-Jun-13	9:05	3488	Praveen	SSU	ELE	MA	350	18:00	1	52	On A/c	350
07-Jun-13	9:06	3644	Ravi Reddy	PMR	PAI	MA	350	18:00	1	74	On A/c	350
07-Jun-13	9:06	3640	Sonu	PMR	PAI	MA	350	18:00	1	74	On A/c	350
07-Jun-13	9:06	3639	Arvind	PMR	PAI	MA	350	18:00	1	74	On A/c	350
07-Jun-13	9:07	3516	Uppalaiah	ASU	TIL	MH	225	18:00	1	15	On A/c	225
07-Jun-13	9:07	3500	A.Suresh	ASU	TIL	CO	390	18:00	1	15	On A/c	390
07-Jun-13	9:07	3501	Umesh	ASU	TIL	MA	475	18:00	1	15	On A/c	475
07-Jun-13	9:07	3502	Sravan	ASU	TIL	MA	475	18:00	1	15	On A/c	475
07-Jun-13	9:07	3514	Naresh	ASU	TIL	MH	225	18:00	1	15	On A/c	225
07-Jun-13	9:08	3744	Raju	CHK	PLU	MA	375	18:00	1	6	On A/c	375
07-Jun-13	9:08	3743	Srinu	CHK	PLU	MA	375	18:00	1	6	On A/c	375
07-Jun-13	9:09	3745	Naraiah	CHK	PLU	MA	375	18:00	1	6	On A/c	375
07-Jun-13	9:09	3742	CH.Krishana	CHK	PLU	CO	400	18:00	1	6	On A/c	400
07-Jun-13	9:09	3811	Kumar	CHK	PLU	MA	375	18:00	1	6	On A/c	375

14 June, 2013

Page 1 of 2

Certified by:

 Project Manager
 Modi & Modi Constructions


Certified by:

 Admin Officer
 Modi & Modi Constructions


Quantity: 113
 BY: N DT 14/6/13
NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
07-Jun-13	9:09	3748	Nagesh	CHK	PLU	MA	375	18:00	1	6	On A/c	375
07-Jun-13	9:10	3595	Hyder Khan	NAD	PLU	MH	250	18:00	1	4	On A/c	250
07-Jun-13	9:10	3117	Md.Nadeem	NAD	PLU	MA	375	18:00	1	4	On A/c	375
07-Jun-13	9:11	3774	Praveen	PGN	CIV	MH	250	18:00	1	19	On A/c	250
07-Jun-13	9:11	3775	Mesru	PGN	CIV	MH	250	18:00	1	19	On A/c	250
07-Jun-13	9:11	3784	Pranith	PGN	CIV	MA	400	18:00	1	19	On A/c	400
07-Jun-13	9:12	3596	Lallu	PHA	CIV	MA	400	18:00	1	17	On A/c	400
07-Jun-13	9:12	3599	Monthi	PHA	CIV	MA	400	18:00	1	17	On A/c	400
07-Jun-13	9:12	3626	Bukkaiah	PHA	CIV	MH	250	18:00	1	17	On A/c	250
07-Jun-13	9:12	3600	Ajith	PHA	CIV	MA	400	18:00	1	17	On A/c	400
07-Jun-13	9:13	3285	V.Raju	BSA	PAI	MA	350	18:00	1	64	On A/c	350
07-Jun-13	9:13	3284	Srinu	BSA	PAI	MA	350	18:00	1	64	On A/c	350
07-Jun-13	9:13	2965	Nagesh	BSA	PAI	MA	350	18:00	1	64	On A/c	350
07-Jun-13	9:14	3503	Manoj	ASU	TIL	MH	225	18:00	1	15	On A/c	225
07-Jun-13	9:15	3732	M.Veresh	ANJ	CIV	MA	400	18:00	1	74	On A/c	400
07-Jun-13	9:15	3734	M.Sharadha	ANJ	CIV	FH	200	18:00	1	74	On A/c	200
07-Jun-13	9:16	3831	Ganesh Chary	RAC	CAR	MA	350	18:00	1	Work	Job Work	350
07-Jun-13	9:16	3828	Rama Chary	RAC	CAR	HM	400	18:00	1	Work	Job Work	400

14 June, 2013

Page 2 of 2

Certified by:

 Project Manager
 Modi & Modi Constructions

Certified by:

 Admin Officer
 Modi & Modi Constructions



CHECKED
 Quality BY DT 14/6/13
 Quantity 13
 DT 14/6/13
NILIGIRI HOMES

MNM - Detailed Attendance Rep

From Date: 08-Jun-13 To Date: 9/6/13

444-5

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
08-Jun-13	6:01	3477	Hanumanthu	MAN	EWK	MH	260	9:00	0.5	CA	Dept.	130
08-Jun-13	6:01	3478	A.Sakram	MAN	EWK	MH	260	9:00	0.5	CA	Dept.	130
08-Jun-13	6:01	3788	Anji	MAN	EWK	MH	260	9:00	0.5	CA	Dept.	130
08-Jun-13	6:01	1858	Hathiram	MAN	EWK	MH	260	9:00	0.5	CA	Dept.	130
08-Jun-13	6:02	3819	Venktramulu	ARU	CIV	MA	360	18:00	1.5	64	Dept.	540
08-Jun-13	6:02	3348	Linga	ARU	CIV	MH	220	18:00	1.5	64	Dept.	330
08-Jun-13	6:03	3350	Anjaneyulu	ANJ	CIV	MA	400	18:00	1.5	66	Dept.	600
08-Jun-13	6:03	3762	Mangaiah	ANJ	CIV	MH	250	18:00	1.5	66	Dept.	375
08-Jun-13	6:04	3757	A.Rama Rao	ADI	CIV	MA	400	18:00	1.5	63	On A/c	600
08-Jun-13	6:04	3759	L.Srinu	ADI	CIV	MH	250	18:00	1.5	63	On A/c	375
08-Jun-13	6:04	3758	J.Laxmana Ra	ADI	CIV	MH	250	18:00	1.5	63	On A/c	375
08-Jun-13	9:01	3643	Pradeep	PMR	PAI	MA	350	18:00	1	74	On A/c	350
08-Jun-13	9:01	3642	Pramod	PMR	PAI	MA	350	18:00	1	74	On A/c	350
08-Jun-13	9:01	3644	Ravi Reddy	PMR	PAI	MA	350	18:00	1	74	On A/c	350
08-Jun-13	9:01	3655	Rajesh	PMR	PAI	MA	350	18:00	1	74	On A/c	350
08-Jun-13	9:01	3640	Sonu	PMR	PAI	MA	350	18:00	1	74	On A/c	350
08-Jun-13	9:02	3630	Deepak Das	DEP	WEL	CO	400	18:00	1	Wel	On A/c	400
08-Jun-13	9:02	3631	Kumar	DEP	WEL	MA	350	18:00	1	Wel	On A/c	350
08-Jun-13	9:03	3494	Yellesh	SSU	ELE	MA	350	18:00	1	52	On A/c	350
08-Jun-13	9:03	3488	Praveen	SSU	ELE	MA	350	18:00	1	52	On A/c	350
08-Jun-13	9:03	3489	Shiva	SSU	ELE	MA	350	18:00	1	52	On A/c	350
08-Jun-13	9:03	3493	Mallesha	SSU	ELE	MA	350	18:00	1	52	On A/c	350
08-Jun-13	9:04	3516	Uppalaiah	ASU	TIL	MH	225	18:00	1	15	On A/c	225
08-Jun-13	9:04	3503	Manoj	ASU	TIL	MH	225	18:00	1	15	On A/c	225
08-Jun-13	9:04	3502	Sravan	ASU	TIL	MA	475	18:00	1	15	On A/c	475
08-Jun-13	9:04	3500	A.Suresh	ASU	TIL	CO	390	18:00	1	15	On A/c	390
08-Jun-13	9:04	3501	Umesh	ASU	TIL	MA	475	18:00	1	15	On A/c	475
08-Jun-13	9:05	3785	A.Murali	MAN	EWK	MH	260	18:00	1	64	Dept.	260
08-Jun-13	9:05	3562	A.Jyothi	MAN	EWK	FH	230	18:00	1	2	Dept.	230
08-Jun-13	9:05	3295	Mohan	MAN	EWK	MH	260	18:00	1	CA	Dept.	260
08-Jun-13	9:05	1035	Sukhya	MAN	EWK	MH	260	18:00	1	Gene	Dept.	260
08-Jun-13	9:05	1037	Gangamma	MAN	EWK	FH	230	18:00	1	CA	Dept.	230
08-Jun-13	9:05	1089	Kondanna	MAN	EWK	MH	260	18:00	1	64	Dept.	260
08-Jun-13	9:05	3461	Sarupa	MAN	EWK	FH	230	18:00	1	2	Dept.	230
08-Jun-13	9:06	1025	Chandhia	MAN	EWK	HM	350	18:00	1	77	On A/c	350
08-Jun-13	9:06	2439	Nagamani	MAN	EWK	FH	230	18:00	1	77	On A/c	230
08-Jun-13	9:06	1175	Badramma	MAN	EWK	FH	230	18:00	1	77	On A/c	230
08-Jun-13	9:06	3549	H.Ravi	MAN	EWK	MH	260	18:00	1	77	On A/c	260
08-Jun-13	9:06	3568	Satti	MAN	EWK	FH	230	18:00	1	77	On A/c	230
08-Jun-13	9:06	3567	Manya	MAN	EWK	MH	260	18:00	1	77	On A/c	260
08-Jun-13	9:07	3353	Chinnamma	ANJ	CIV	FH	200	18:00	1	66	Dept.	200
08-Jun-13	9:07	3731	M.Shankar	ANJ	CIV	MA	400	18:00	1	66	Dept.	400
08-Jun-13	9:07	3732	M.Veresh	ANJ	CIV	MA	400	18:00	1	77	On A/c	400

<p>Certified by:  Project Manager Modi & Modi Constructions</p>	<p>Certified by:  Admin Officer Modi & Modi Constructions</p>
--	--


CHECKED


Quantity	Quantity
BY	DT
	11/3
	14/6


NILIGIRI HOMES

20

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
08-Jun-13	9:07	3734	M.Sharadha	ANJ	CIV	FH	200	18:00	1/77		On A/c	200
08-Jun-13	9:08	3423	Raju	SSU	ELE	MA	350	18:00	1/64		On A/c	350
08-Jun-13	9:08	3422	S.Suresh	SSU	ELE	CO	390	18:00	1/64		On A/c	390
08-Jun-13	9:09	3828	Rama Chary	RAC	CAR	HM	400	18:00	1/Work		Job Work	400
08-Jun-13	9:09	3831	Ganesh Chary	RAC	CAR	MA	350	18:00	1/Work		Job Work	350
08-Jun-13	9:10	3774	Praveen	PGN	CIV	MH	250	18:00	1/19		On A/c	250
08-Jun-13	9:10	3802	Tirupathi	PGN	CIV	MA	400	18:00	1/19		On A/c	400
08-Jun-13	9:10	3801	Dharma	PGN	CIV	MA	400	18:00	1/19		On A/c	400
08-Jun-13	9:10	3784	Pranith	PGN	CIV	MA	400	18:00	1/19		On A/c	400
08-Jun-13	9:10	3775	Mesru	PGN	CIV	MH	250	18:00	1/19		On A/c	250
08-Jun-13	9:11	3626	Bukkaiah	PHA	CIV	MH	250	18:00	1/17		On A/c	250
08-Jun-13	9:11	3596	Lallu	PHA	CIV	MA	400	18:00	1/17		On A/c	400
08-Jun-13	9:12	3599	Monthi	PHA	CIV	MA	400	18:00	1/17		On A/c	400
08-Jun-13	9:12	3600	Ajith	PHA	CIV	MA	400	18:00	1/17		On A/c	400
08-Jun-13	9:13	3117	Md.Nadeem	NAD	PLU	MA	375	18:00	1/74		On A/c	375
08-Jun-13	9:13	3595	Hyder Khan	NAD	PLU	MH	250	18:00	1/74		On A/c	250
08-Jun-13	9:14	3443	Krishna	PHA	CIV	MH	250	18:00	1/17		On A/c	250
08-Jun-13	9:14	3627	Jyothi	PHA	CIV	FH	200	18:00	1/17		On A/c	200
08-Jun-13	9:14	3665	Dileep Kumar	PHA	CIV	MA	400	18:00	1/17		On A/c	400
08-Jun-13	9:14	3666	Ranjeeth	PHA	CIV	MA	400	18:00	1/17		On A/c	400
08-Jun-13	9:14	3667	Ashok Kumar	PHA	CIV	MH	250	18:00	1/17		On A/c	250
09-Jun-13	6:02	3348	Linga	ARU	CIV	MH	220	14:00	1/75		Dept.	220
09-Jun-13	6:02	3819	Venkrumul	ARU	CIV	MA	360	14:00	1/75		Dept.	360
09-Jun-13	6:03	3353	Chinnamma	ANJ	CIV	FH	200	14:00	1/77		On A/c	200
09-Jun-13	6:03	3732	M.Veresh	ANJ	CIV	MA	400	14:00	1/77		On A/c	400
09-Jun-13	6:03	3810	S.Anjaneyulu	ANJ	CIV	CO	400	14:00	1/77		On A/c	400
09-Jun-13	9:03	3734	M.Sharadha	ANJ	CIV	FH	200	14:00	1/77		On A/c	200

Certified by:

 Project Manager
 Modi & Modi Constructions

Certified by:

 Admin Officer
 Modi & Modi Constructions


CHECKED BY
 Quality BY  DT 14/6/13
 Quantity DT 14/6/13
NILIGIRI HOMES


MNM - Detailed Attendance Rep

From Date: 10-Jun-13 To Date: 10/6/13

44-5

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
10-Jun-13	6:01	3759	L.Srinu	ADI	CIV	MH	250	18:00	1.5	63	On A/c	375
10-Jun-13	6:01	3757	A.Rama Rao	ADI	CIV	MA	400	18:00	1.5	63	On A/c	600
10-Jun-13	6:02	3758	J.Laxmana Ra	ADI	CIV	MH	250	18:00	1.5	63	On A/c	375
10-Jun-13	9:01	3567	Manya	MAN	EWK	MH	260	18:00	1	Gene	On A/c	260
10-Jun-13	9:01	1031	Harish	MAN	EWK	MH	260	18:00	1	64	On A/c	260
10-Jun-13	9:01	3789	G.Balu	MAN	EWK	MH	260	18:00	1	64	On A/c	260
10-Jun-13	9:01	2439	Nagamani	MAN	EWK	FH	230	18:00	1	2	On A/c	230
10-Jun-13	9:01	3562	A.Jyothi	MAN	EWK	FH	230	18:00	1	2	On A/c	230
10-Jun-13	9:01	3642	Pramod	PMR	PAI	MA	350	18:00	1	74	On A/c	350
10-Jun-13	9:01	1025	Chandhia	MAN	EWK	HM	350	18:00	1	77	On A/c	350
10-Jun-13	9:01	3655	Rajesh	PMR	PAI	MA	350	18:00	1	74	On A/c	350
10-Jun-13	9:02	3568	Satti	MAN	EWK	FH	230	18:00	1	77	On A/c	230
10-Jun-13	9:02	3549	H.Ravi	MAN	EWK	MH	260	18:00	1	77	On A/c	260
10-Jun-13	9:02	3461	Sarupa	MAN	EWK	FH	230	18:00	1	77	On A/c	230
10-Jun-13	9:02	1037	Gangamma	MAN	EWK	FH	230	18:00	1	77	On A/c	230
10-Jun-13	9:02	3295	Mohan	MAN	EWK	MH	260	18:00	1	77	On A/c	260
10-Jun-13	9:03	2965	Nagesh	BSA	PAI	MA	350	18:00	1	64	On A/c	350
10-Jun-13	9:03	3284	Srinu	BSA	PAI	MA	350	18:00	1	64	On A/c	350
10-Jun-13	9:03	3285	V.Raju	BSA	PAI	MA	350	18:00	1	64	On A/c	350
10-Jun-13	9:04	3828	Rama Chary	RAC	CAR	HM	400	18:00	1	Work	Job Work	400
10-Jun-13	9:04	3831	Ganesh Chary	RAC	CAR	MA	350	18:00	1	Work	Job Work	350
10-Jun-13	9:05	3353	Chinnamma	ANJ	CIV	FH	200	18:00	1	77	On A/c	200
10-Jun-13	9:05	3734	M.Sharadha	ANJ	CIV	FH	200	18:00	1	77	On A/c	200
10-Jun-13	9:05	3732	M.Veresh	ANJ	CIV	MA	400	18:00	1	77	On A/c	400
10-Jun-13	9:05	3810	S.Anjaneyulu	ANJ	CIV	CO	400	18:00	1	77	On A/c	400
10-Jun-13	9:06	3348	Linga	ARU	CIV	MH	220	18:00	1	64	Dept.	220
10-Jun-13	9:06	3819	Venktramulu	ARU	CIV	MA	360	18:00	1	64	Dept.	360
10-Jun-13	9:07	3631	Kumar	DEP	WEL	MA	350	18:00	1	Wel	On A/c	350
10-Jun-13	9:07	3630	Deepak Das	DEP	WEL	CO	400	18:00	1	Wel	On A/c	400
10-Jun-13	9:08	3774	Praveen	PGN	CIV	MH	250	18:00	1	6	On A/c	250
10-Jun-13	9:08	3811	Kumar	CHK	PLU	MA	375	18:00	1	6	On A/c	375
10-Jun-13	9:08	3745	Naraiah	CHK	PLU	MA	375	18:00	1	6	On A/c	375
10-Jun-13	9:08	3743	Srinu	CHK	PLU	MA	375	18:00	1	6	On A/c	375
10-Jun-13	9:08	3742	CH.Krishana	CHK	PLU	CO	400	18:00	1	6	On A/c	400
10-Jun-13	9:08	3748	Nagesh	CHK	PLU	MA	375	18:00	1	6	On A/c	375
10-Jun-13	9:09	3640	Sonu	PMR	PAI	MA	350	18:00	1	74	On A/c	350
10-Jun-13	9:09	3643	Pradeep	PMR	PAI	MA	350	18:00	1	74	On A/c	350
10-Jun-13	9:09	3644	Ravi Reddy	PMR	PAI	MA	350	18:00	1	74	On A/c	350
10-Jun-13	9:09	3639	Arvind	PMR	PAI	MA	350	18:00	1	74	On A/c	350
10-Jun-13	9:10	3808	S.Sankar	ANJ	CIV	MA	400	18:00	1	77	On A/c	400
10-Jun-13	9:11	3443	Krishna	PHA	CIV	MH	250	18:00	1	17	On A/c	250
10-Jun-13	9:11	3627	Jyothi	PHA	CIV	FH	200	18:00	1	17	On A/c	200
10-Jun-13	9:11	3665	Dileep Kumar	PHA	CIV	MA	400	18:00	1	17	On A/c	400

Certified by:

 Project Manager
 Modi & Modi Constructions

Certified by:

 Admin Officer
 Modi & Modi Constructions


CHECKED


Quantity	Quantity
BY	DT

NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
10-Jun-13	9:11	3667	Ashok Kumar	PHA	CIV	MH	250	18:00	1	17	On A/c	250
10-Jun-13	9:12	3488	Praveen	SSU	ELE	MA	350	18:00	1	52	On A/c	350
10-Jun-13	9:12	3489	Shiva	SSU	ELE	MA	350	18:00	1	52	On A/c	350
10-Jun-13	9:12	3493	Mallesh	SSU	ELE	MA	350	18:00	1	52	On A/c	350

14 June, 2013

Certified by:

 Project Manager
 Modi & Modi Constructions

Certified by:

 Admin Officer
 Modi & Modi Constructions


CHECKED
 Quality BY  Quantity 113
 Page 2 of 3
 DT 14/6
NILIGIRI HOMES


MNM - Detailed Attendance Rep


From Date: 11-Jun-13 To Date: 11/6/13

46

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
11-Jun-13	6:01	3819	Venktramulu	ARU	CIV	MA	360	18:00	1.5	64	Dept.	540
11-Jun-13	6:01	3348	Linga	ARU	CIV	MH	220	18:00	1.5	64	Dept.	330
11-Jun-13	6:02	3808	S.Sankar	ANJ	CIV	MA	400	18:00	1.5	77	On A/c	600
11-Jun-13	6:02	3353	Chinnamma	ANJ	CIV	FH	200	18:00	1.5	77	On A/c	300
11-Jun-13	6:02	3734	M.Sharadha	ANJ	CIV	FH	200	18:00	1.5	77	On A/c	300
11-Jun-13	6:02	3732	M.Veresh	ANJ	CIV	MA	400	18:00	1.5	77	On A/c	600
11-Jun-13	9:01	3759	L.Srinu	ADI	CIV	MH	250	18:00	1	63	On A/c	250
11-Jun-13	9:01	3758	J.Laxmana Ra	ADI	CIV	MH	250	18:00	1	63	On A/c	250
11-Jun-13	9:01	3757	A.Rama Rao	ADI	CIV	MA	400	18:00	1	63	On A/c	400
11-Jun-13	9:02	3285	V.Raju	BSA	PAI	MA	350	18:00	1	52	On A/c	350
11-Jun-13	9:03	3655	Rajesh	PMR	PAI	MA	350	18:00	1	74	On A/c	350
11-Jun-13	9:04	3828	Rama Chary	RAC	CAR	HM	400	18:00	1	Work	Job Work	400
11-Jun-13	9:04	3831	Ganesh Chary	RAC	CAR	MA	350	18:00	1	Work	Job Work	350
11-Jun-13	9:05	3644	Ravi Reddy	PMR	PAI	MA	350	18:00	1	74	On A/c	350
11-Jun-13	9:05	3643	Pradeep	PMR	PAI	MA	350	18:00	1	74	On A/c	350
11-Jun-13	9:05	3642	Pramod	PMR	PAI	MA	350	18:00	1	74	On A/c	350
11-Jun-13	9:05	3639	Arvind	PMR	PAI	MA	350	18:00	1	74	On A/c	350
11-Jun-13	9:05	3640	Sonu	PMR	PAI	MA	350	18:00	1	74	On A/c	350
11-Jun-13	9:06	3631	Kumar	DEP	WEL	MA	350	18:00	1	Wel	On A/c	350
11-Jun-13	9:06	3630	Deepak Das	DEP	WEL	CO	400	18:00	1	Wel	On A/c	400
11-Jun-13	9:07	3810	S.Anjaneyulu	ANJ	CIV	CO	400	18:00	1	77	On A/c	400
11-Jun-13	9:08	2965	Nagesh	BSA	PAI	MA	350	18:00	1	52	On A/c	350
11-Jun-13	9:08	3284	Srinu	BSA	PAI	MA	350	18:00	1	52	On A/c	350
11-Jun-13	9:09	3512	Venkatesh	ASU	TIL	MA	475	18:00	1	15	On A/c	475
11-Jun-13	9:09	3500	A.Suresh	ASU	TIL	CO	390	18:00	1	15	On A/c	390
11-Jun-13	9:09	3502	Sravan	ASU	TIL	MA	475	18:00	1	15	On A/c	475
11-Jun-13	9:09	3514	Naresh	ASU	TIL	MH	225	18:00	1	15	On A/c	225
11-Jun-13	9:09	3516	Uppalaiah	ASU	TIL	MH	225	18:00	1	15	On A/c	225
11-Jun-13	9:09	3501	Umesh	ASU	TIL	MA	475	18:00	1	15	On A/c	475
11-Jun-13	9:10	1031	Harish	MAN	EWK	MH	260	18:00	1	64	Job Work	260
11-Jun-13	9:10	1858	Hathiram	MAN	EWK	MH	260	18:00	1	64	Job Work	260
11-Jun-13	9:10	3567	Manya	MAN	EWK	MH	260	18:00	1	64	On A/c	260
11-Jun-13	9:10	3562	A.Jyothi	MAN	EWK	FH	230	18:00	1	64	On A/c	230
11-Jun-13	9:10	1037	Gangamma	MAN	EWK	FH	230	18:00	1	64	On A/c	230
11-Jun-13	9:11	2439	Nagamani	MAN	EWK	FH	230	18:00	1	76	On A/c	230
11-Jun-13	9:11	1025	Chandhia	MAN	EWK	HM	350	18:00	1	76	On A/c	350
11-Jun-13	9:11	3568	Satti	MAN	EWK	FH	230	18:00	1	76	On A/c	230
11-Jun-13	9:11	3549	H.Ravi	MAN	EWK	MH	260	18:00	1	76	On A/c	260
11-Jun-13	9:11	3295	Mohan	MAN	EWK	MH	260	18:00	1	76	On A/c	260
11-Jun-13	9:11	3461	Sarupa	MAN	EWK	FH	230	18:00	1	76	On A/c	230
11-Jun-13	9:12	3811	Kumar	CHK	PLU	MA	375	18:00	1	6	On A/c	375
11-Jun-13	9:12	3742	CH.Krishana	CHK	PLU	CO	400	18:00	1	6	On A/c	400
11-Jun-13	9:12	3743	Srinu	CHK	PLU	MA	375	18:00	1	6	On A/c	375

Certified by:

 Project Manager
 Modi & Modi Constructions

Certified by:

 Admin Officer
 Modi & Modi Constructions

CHECKED
 Quantity 113
 BY  DT/11/13
NILIGIRI HOMES

12

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
11-Jun-13	9:12	3745	Naraiah	CHK	PLU	MA	375	18:00	1	6	On A/c	375
11-Jun-13	9:12	3748	Nagesh	CHK	PLU	MA	375	18:00	1	6	On A/c	375
11-Jun-13	9:12	3774	Praveen	PGN	CIV	MH	250	18:00	1	6	On A/c	250
11-Jun-13	9:13	3595	Hyder Khan	NAD	PLU	MH	250	18:00	1	74	On A/c	250
11-Jun-13	9:13	3117	Md.Nadeem	NAD	PLU	MA	375	18:00	1	74	On A/c	375
11-Jun-13	9:14	3802	Tirupathi	PGN	CIV	MA	400	18:00	1	19	On A/c	400
11-Jun-13	9:14	3801	Dharma	PGN	CIV	MA	400	18:00	1	19	On A/c	400
11-Jun-13	9:14	3784	Pranith	PGN	CIV	MA	400	18:00	1	19	On A/c	400
11-Jun-13	9:14	3775	Mesru	PGN	CIV	MH	250	18:00	1	19	On A/c	250
11-Jun-13	9:15	3627	Jyothi	PHA	CIV	FH	200	18:00	1	17	On A/c	200
11-Jun-13	9:15	3667	Ashok Kumar	PHA	CIV	MH	250	18:00	1	17	On A/c	250
11-Jun-13	9:15	3443	Krishna	PHA	CIV	MH	250	18:00	1	17	On A/c	250
11-Jun-13	9:15	3665	Dileep Kumar	PHA	CIV	MA	400	18:00	1	17	On A/c	400
11-Jun-13	9:15	3666	Ranjeeth	PHA	CIV	MA	400	18:00	1	17	On A/c	400
11-Jun-13	9:16	3494	Yellesh	SSU	ELE	MA	350	18:00	1	52	On A/c	350
11-Jun-13	9:16	3489	Shiva	SSU	ELE	MA	350	18:00	1	52	On A/c	350
11-Jun-13	9:16	3488	Praveen	SSU	ELE	MA	350	18:00	1	52	On A/c	350

14 June, 2013

Certified by:

Project Manager

Modi & Modi Constructions

Certified by:

Admin Officer

Modi & Modi Constructions

Page 2 of 2

CYCLED	
Quantity	Quantity 13
BY	DT 14
NILIGIRI HOMES	


MNM - Detailed Attendance Rep


From Date: 12-Jun-13 To Date: 12/6/13

44.5

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
12-Jun-13	6:01	3785	A.Murali	MAN	EWK	MH	260	9:00	0.5	65	On A/c	130
12-Jun-13	6:01	3475	K.Raju	MAN	EWK	MH	260	9:00	0.5	65	On A/c	130
12-Jun-13	6:01	3786	A.Mangi	MAN	EWK	MH	260	9:00	0.5	65	On A/c	130
12-Jun-13	6:01	3788	Anji	MAN	EWK	MH	260	9:00	0.5	65	On A/c	130
12-Jun-13	6:01	3477	Hanumanthu	MAN	EWK	MH	260	9:00	0.5	65	On A/c	130
12-Jun-13	6:02	3757	A.Rama Rao	ADI	CIV	MA	400	18:00	1.5	63	On A/c	600
12-Jun-13	6:02	3758	J.Laxmana Ra	ADI	CIV	MH	250	18:00	1.5	63	Dept.	375
12-Jun-13	6:02	3759	L.Srinu	ADI	CIV	MH	250	18:00	1.5	63	On A/c	375
12-Jun-13	6:02	3348	Linga	ARU	CIV	MH	220	18:00	1.5	64	Dept.	330
12-Jun-13	6:02	3819	Venkrumul	ARU	CIV	MA	360	18:00	1.5	64	Dept.	540
12-Jun-13	6:04	3808	S.Sankar	ANJ	CIV	MA	400	18:00	1.5	2	Dept.	600
12-Jun-13	6:04	3734	M.Sharadha	ANJ	CIV	FH	200	18:00	1.5	2	Dept.	300
12-Jun-13	6:04	3731	M.Shankar	ANJ	CIV	MA	400	18:00	1.5	2	Dept.	600
12-Jun-13	9:01	3831	Ganesh Chary	RAC	CAR	MA	350	18:00	1	Work	Job Work	350
12-Jun-13	9:01	3828	Rama Chary	RAC	CAR	HM	400	18:00	1	Work	Job Work	400
12-Jun-13	9:02	3353	Chinnamma	ANJ	CIV	FH	200	18:00	1	77	On A/c	200
12-Jun-13	9:02	3810	S.Anjaneyulu	ANJ	CIV	CO	400	18:00	1	77	On A/c	400
12-Jun-13	9:02	3809	Lavanya	ANJ	CIV	FH	200	18:00	1	77	On A/c	200
12-Jun-13	9:02	3732	M.Veresh	ANJ	CIV	MA	400	18:00	1	77	On A/c	400
12-Jun-13	9:02	3813	Venkatrsh	ANJ	CIV	MA	400	18:00	1	77	On A/c	400
12-Jun-13	9:03	3631	Kumar	DEP	WEL	MA	350	18:00	1	Wel	On A/c	350
12-Jun-13	9:03	3630	Deepak Das	DEP	WEL	CO	400	18:00	1	Wel	On A/c	400
12-Jun-13	9:04	3639	Arvind	PMR	PAI	MA	350	18:00	1	74	On A/c	350
12-Jun-13	9:04	3640	Sonu	PMR	PAI	MA	350	18:00	1	74	On A/c	350
12-Jun-13	9:04	3643	Pradeep	PMR	PAI	MA	350	18:00	1	74	On A/c	350
12-Jun-13	9:04	3644	Ravi Reddy	PMR	PAI	MA	350	18:00	1	74	On A/c	350
12-Jun-13	9:04	3642	Pramod	PMR	PAI	MA	350	18:00	1	74	On A/c	350
12-Jun-13	9:04	3655	Rajesh	PMR	PAI	MA	350	18:00	1	74	On A/c	350
12-Jun-13	9:05	3211	Jhangir	NAD	PLU	MH	250	18:00	1	74	On A/c	250
12-Jun-13	9:05	3895	Hyder Khan	NAD	PLU	MH	250	18:00	1	74	On A/c	250
12-Jun-13	9:05	3117	Md.Nadeem	NAD	PLU	MA	375	18:00	1	74	On A/c	375
12-Jun-13	9:06	3500	A.Suresh	ASU	TIL	CO	390	18:00	1	15	On A/c	390
12-Jun-13	9:06	3501	Umesh	ASU	TIL	MA	475	18:00	1	15	On A/c	475
12-Jun-13	9:06	3512	Venkatesh	ASU	TIL	MA	475	18:00	1	15	On A/c	475
12-Jun-13	9:06	3514	Naresh	ASU	TIL	MH	225	18:00	1	15	On A/c	225
12-Jun-13	9:06	3516	Uppalaiah	ASU	TIL	MH	225	18:00	1	15	On A/c	225
12-Jun-13	9:07	3494	Yellesh	SSU	ELE	MA	350	18:00	1	52	On A/c	350
12-Jun-13	9:07	3489	Shiva	SSU	ELE	MA	350	18:00	1	52	On A/c	350
12-Jun-13	9:07	3493	Mallesh	SSU	ELE	MA	350	18:00	1	52	On A/c	350
12-Jun-13	9:07	3423	Raju	SSU	ELE	MA	350	18:00	1	52	On A/c	350
12-Jun-13	9:07	3488	Praveen	SSU	ELE	MA	350	18:00	1	52	On A/c	350
12-Jun-13	9:07	3422	S.Suresh	SSU	ELE	CO	390	18:00	1	52	On A/c	390
12-Jun-13	9:08	3748	Nagesh	CHK	PLU	MA	375	18:00	1	65	On A/c	375

14 June, 2013

Certified by:

 Project Manager
 Modi & Modi Constructions

Certified by:

 Admin Officer
 Modi & Modi Constructions


Page 1 of 2


CHECKED	
Quality	Quantity 113
BY	DT 14/6
NILIGIRI HOMES	

20

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
12-Jun-13	9:08	3745	Naraiah	CHK	PLU	MA	375	18:00	1	65	On A/c	375
12-Jun-13	9:08	3742	CH.Krishana	CHK	PLU	CO	400	18:00	1	65	On A/c	400
12-Jun-13	9:08	3811	Kumar	CHK	PLU	MA	375	18:00	1	65	On A/c	375
12-Jun-13	9:08	3774	Praveen	PGN	CIV	MH	250	18:00	1	65	On A/c	250
12-Jun-13	9:08	3743	Srinu	CHK	PLU	MA	375	18:00	1	65	On A/c	375
12-Jun-13	9:09	2965	Nagesh	BSA	PAI	MA	350	18:00	1	64	On A/c	350
12-Jun-13	9:09	3285	V.Raju	BSA	PAI	MA	350	18:00	1	64	On A/c	350
12-Jun-13	9:09	3284	Srinu	BSA	PAI	MA	350	18:00	1	64	On A/c	350
12-Jun-13	9:10	3140	Vinod	NAD	PLU	MA	375	18:00	1	74	On A/c	375
12-Jun-13	9:10	3139	Md.Yusuf	NAD	PLU	MA	375	18:00	1	74	On A/c	375
12-Jun-13	9:10	3118	Khalil	NAD	PLU	MA	375	18:00	1	74	On A/c	375
12-Jun-13	9:11	2439	Nagamani	MAN	EWK	FH	230	18:00	1	78	On A/c	230
12-Jun-13	9:11	3295	Mohan	MAN	EWK	MH	260	18:00	1	78	On A/c	260
12-Jun-13	9:11	3461	Sarupa	MAN	EWK	FH	230	18:00	1	78	On A/c	230
12-Jun-13	9:11	3549	H.Ravi	MAN	EWK	MH	260	18:00	1	78	On A/c	260
12-Jun-13	9:11	3562	A.Jyothi	MAN	EWK	FH	230	18:00	1	64	Job Work	230
12-Jun-13	9:11	3567	Manya	MAN	EWK	MH	260	18:00	1	2	Job Work	260
12-Jun-13	9:11	3568	Satti	MAN	EWK	FH	230	18:00	1	78	On A/c	230
12-Jun-13	9:11	1025	Chandhia	MAN	EWK	HM	350	18:00	1	78	On A/c	350
12-Jun-13	9:11	1858	Hathiram	MAN	EWK	MH	260	18:00	1	2	Job Work	260
12-Jun-13	9:11	1031	Harish	MAN	EWK	MH	260	18:00	1	Gene	Job Work	260
12-Jun-13	9:11	1037	Gangamma	MAN	EWK	FH	230	18:00	1	64	Job Work	230
12-Jun-13	9:12	3775	Mesru	PGN	CIV	MH	250	18:00	1	19	On A/c	250
12-Jun-13	9:12	3784	Pranith	PGN	CIV	MA	400	18:00	1	19	On A/c	400
12-Jun-13	9:12	3801	Dharma	PGN	CIV	MA	400	18:00	1	19	On A/c	400
12-Jun-13	9:12	3802	Tirupathi	PGN	CIV	MA	400	18:00	1	19	On A/c	400
12-Jun-13	9:13	3600	Ajith	PHA	CIV	MA	400	18:00	1	17	On A/c	400
12-Jun-13	9:13	3599	Monthi	PHA	CIV	MA	400	18:00	1	17	On A/c	400
12-Jun-13	9:13	3626	Bukkaiah	PHA	CIV	MH	250	18:00	1	17	On A/c	250
12-Jun-13	9:13	3596	Lallu	PHA	CIV	MA	400	18:00	1	17	On A/c	400

14 June, 2013

Certified by:

 Project Manager
 Modi & Modi Constructions

Certified by:

 Admin Officer
 Modi & Modi Constructions

CHECKED	
Quality	Quantity
BY	Page 2 of 2
NILIGIRI HOMES	


MNM - Detailed Attendance Rep


From Date: 13-Jun-13 To Date: 13/6/13

42

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
13-Jun-13	6:01	3785	A.Murali	MAN	EWK	MH	260	9:00	0.5	64	Job Work	130
13-Jun-13	6:01	3477	Hanumanthu	MAN	EWK	MH	260	9:00	0.5	64	Job Work	130
13-Jun-13	6:01	3475	K.Raju	MAN	EWK	MH	260	9:00	0.5	64	Job Work	130
13-Jun-13	6:01	3788	Anji	MAN	EWK	MH	260	9:00	0.5	64	Job Work	130
13-Jun-13	6:01	3786	A.Mangi	MAN	EWK	MH	260	9:00	0.5	64	Job Work	130
13-Jun-13	6:02	3757	A.Rama Rao	ADI	CIV	MA	400	18:00	1.5	63	On A/c	600
13-Jun-13	6:02	3759	L.Srinu	ADI	CIV	MH	250	18:00	1.5	63	On A/c	375
13-Jun-13	6:02	3758	J.Laxmana Ra	ADI	CIV	MH	250	18:00	1.5	63	On A/c	375
13-Jun-13	9:01	3568	Satti	MAN	EWK	FH	230	18:00	1	74	On A/c	230
13-Jun-13	9:01	3461	Sarupa	MAN	EWK	FH	230	18:00	1	9	On A/c	230
13-Jun-13	9:01	3567	Manya	MAN	EWK	MH	260	18:00	1	74	On A/c	260
13-Jun-13	9:01	2439	Nagamani	MAN	EWK	FH	230	18:00	1	74	On A/c	230
13-Jun-13	9:01	1037	Gangamma	MAN	EWK	FH	230	18:00	1	9	Job Work	230
13-Jun-13	9:01	3549	H.Ravi	MAN	EWK	MH	260	18:00	1	9	On A/c	260
13-Jun-13	9:01	3562	A.Jyothi	MAN	EWK	FH	230	18:00	1	9	On A/c	230
13-Jun-13	9:01	1025	Chandhia	MAN	EWK	HM	350	18:00	1	74	On A/c	350
13-Jun-13	9:02	3828	Rama Chary	RAC	CAR	HM	400	18:00	1	Work	Job Work	400
13-Jun-13	9:02	3831	Ganesh Chary	RAC	CAR	MA	350	18:00	1	Work	Job Work	350
13-Jun-13	9:03	3502	Sravan	ASU	TIL	MA	475	18:00	1	15	On A/c	475
13-Jun-13	9:03	3501	Umesh	ASU	TIL	MA	475	18:00	1	15	On A/c	475
13-Jun-13	9:03	3512	Venkatesh	ASU	TIL	MA	475	18:00	1	15	On A/c	475
13-Jun-13	9:03	3514	Naresh	ASU	TIL	MH	225	18:00	1	46	Job Work	225
13-Jun-13	9:03	3516	Uppalaiah	ASU	TIL	MH	225	18:00	1	15	On A/c	225
13-Jun-13	9:03	3500	A.Suresh	ASU	TIL	CO	390	18:00	1	46	Job Work	390
13-Jun-13	9:04	3631	Kumar	DEP	WEL	MA	350	18:00	1	Wel	Job Work	350
13-Jun-13	9:04	3630	Deepak Das	DEP	WEL	CO	400	18:00	1	Wel	On A/c	400
13-Jun-13	9:05	3348	Linga	ARU	CIV	MH	220	18:00	1	65	Dept.	220
13-Jun-13	9:05	3819	Venktramulu	ARU	CIV	MA	360	18:00	1	65	Dept.	360
13-Jun-13	9:06	3734	M.Sharadha	ANJ	CIV	FH	200	18:00	1	77	On A/c	200
13-Jun-13	9:06	3353	Chinnamma	ANJ	CIV	FH	200	18:00	1	77	On A/c	200
13-Jun-13	9:06	3810	S.Anjancylu	ANJ	CIV	CO	400	18:00	1	77	On A/c	400
13-Jun-13	9:06	3732	M.Veresh	ANJ	CIV	MA	400	18:00	1	77	On A/c	400
13-Jun-13	9:06	3731	M.Shankar	ANJ	CIV	MA	400	18:00	1	77	On A/c	400
13-Jun-13	9:07	3285	V.Raju	BSA	PAI	MA	350	18:00	1	65	On A/c	350
13-Jun-13	9:07	2965	Nagesh	BSA	PAI	MA	350	18:00	1	64	On A/c	350
13-Jun-13	9:07	3284	Srinu	BSA	PAI	MA	350	18:00	1	65	On A/c	350
13-Jun-13	9:08	3644	Ravi Reddy	PMR	PAI	MA	350	18:00	1	88	Job Work	350
13-Jun-13	9:08	3643	Pradeep	PMR	PAI	MA	350	18:00	1	2	Job Work	350
13-Jun-13	9:08	3640	Sonu	PMR	PAI	MA	350	18:00	1	2	Job Work	350
13-Jun-13	9:08	3642	Pramod	PMR	PAI	MA	350	18:00	1	74	On A/c	350
13-Jun-13	9:08	3639	Arvind	PMR	PAI	MA	350	18:00	1	74	On A/c	350
13-Jun-13	9:08	3655	Rajesh	PMR	PAI	MA	350	18:00	1	88	Job Work	350
13-Jun-13	9:09	3748	Nagesh	CHK	PLU	MA	375	18:00	1	65	On A/c	375

14 June, 2013

Certified by:

 Project Manager
 Modi Constructions


Certified by:

 Admin Officer
 Modi & Modi Constructions


Page 1 of 2

C H C B E D	
Quality	Quantity 113
BY	DT 14/6/13
NILIGIRI HOMES	

12-5

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
13-Jun-13	9:09	3745	Naraiah	CHK	PLU	MA	375	18:00	1	65	On A/c	375
13-Jun-13	9:09	3744	Raju	CHK	PLU	MA	375	18:00	1	65	On A/c	375
13-Jun-13	9:09	3743	Srinu	CHK	PLU	MA	375	18:00	1	65	On A/c	375
13-Jun-13	9:09	3742	CH.Krishana	CHK	PLU	CO	400	18:00	1	65	On A/c	400
13-Jun-13	9:09	3811	Kumar	CHK	PLU	MA	375	18:00	1	65	On A/c	375
13-Jun-13	9:10	3422	S.Suresh	SSU	ELE	CO	390	14:00	0.5	52	On A/c	195
13-Jun-13	9:10	3423	Raju	SSU	ELE	MA	350	18:00	1	52	On A/c	350
13-Jun-13	9:10	3494	Yellesh	SSU	ELE	MA	350	18:00	1	52	On A/c	350
13-Jun-13	9:10	3489	Shiva	SSU	ELE	MA	350	18:00	1	52	On A/c	350
13-Jun-13	9:11	3140	Vinod	NAD	PLU	MA	375	18:00	1	64	On A/c	375
13-Jun-13	9:11	3139	Md.Yusuf	NAD	PLU	MA	375	18:00	1	64	On A/c	375
13-Jun-13	9:11	3118	Khalil	NAD	PLU	MA	375	18:00	1	64	On A/c	375
13-Jun-13	9:11	3895	Hyder Khan	NAD	PLU	MH	250	18:00	1	64	On A/c	250

Certified by:

Project Manager
Modi Constructions

Certified by:

Admin Officer
Modi Constructions

CHRCV
Quality
BY
NILIG

MNM - Attendance Payment Summary Report

From: 7/6/13

To: 13/6/13

Contractor Name *Aila.Suresh (Tiles)*

Payment Type	Job Work		
Summary for 'Payment Type' =	Job Work (2 detail records)	Sum	615 500
Payment Type	On A/c		
Summary for 'Payment Type' =	On A/c (26 detail records)	Sum	9510
Summary for 'Contractor Name' =	Aila.Suresh (Tiles) (28 detail records)	Sum	10125

Contractor Name *B.Basappa (Painting)*

Payment Type	On A/c		
Summary for 'Payment Type' =	On A/c (15 detail records)	Sum	5250
Summary for 'Contractor Name' =	B.Basappa (Painting) (15 detail records)	Sum	5250

Contractor Name *CH.Krishna (Plumber)*

Payment Type	On A/c		
Summary for 'Payment Type' =	On A/c (27 detail records)	Sum	10250
Summary for 'Contractor Name' =	CH.Krishna (Plumber) (27 detail records)	Sum	10250

Contractor Name *Deepak Das (Welder)*

Payment Type	Job Work		
Summary for 'Payment Type' =	Job Work (1 detail record)	Sum	350
Payment Type	On A/c		
Summary for 'Payment Type' =	On A/c (11 detail records)	Sum	4150
Summary for 'Contractor Name' =	Deepak Das (Welder) (12 detail records)	Sum	4500

Contractor Name *G.Mannem (Earth Work)*

Payment Type	Dept.		
Summary for 'Payment Type' =	Dept. (19 detail records)	Sum	3865
Payment Type	Job Work		
Summary for 'Payment Type' =	Job Work (13 detail records)	Sum	2640
Payment Type	On A/c		
Summary for 'Payment Type' =	On A/c (52 detail records)	Sum	12690
Summary for 'Contractor Name' =	G.Mannem (Earth Work) (84 detail recor)	Sum	19195


Contractor Name *J.Muralidhar (Painter)*


Payment Type	Job Work		
Summary for 'Payment Type' =	Job Work (4 detail records)	Sum	1400
Payment Type	On A/c		
Summary for 'Payment Type' =	On A/c (30 detail records)	Sum	10550
Summary for 'Contractor Name' =	J.Muralidhar (Painter) (34 detail records)	Sum	11950

Contractor Name *L.Adinarayana (Civil)*

Payment Type	Dept.		
Summary for 'Payment Type' =	Dept. (1 detail record)	Sum	375

14 June, 2013

Certified by:

Project Manager
 Modi & Modi Constructions

Certified by:

Admin Officer
 Modi & Modi Constructions

Payment Type	On A/c		
Summary for 'Payment Type' = On A/c (17 detail records)		Sum	7275
Summary for 'Contractor Name' = L.Adinarayana (Civil) (18 detail records)		Sum	7650

Contractor Name Md.Nadeem (Plumber)

Payment Type	On A/c		
Summary for 'Payment Type' = On A/c (16 detail records)		Sum	5250
Summary for 'Contractor Name' = Md.Nadeem (Plumber) (16 detail records)		Sum	5250

(10)

Contractor Name P.Ganesh (Civil) ✕

Payment Type	On A/c		
Summary for 'Payment Type' = On A/c (19 detail records)		Sum	6250
Summary for 'Contractor Name' = P.Ganesh (Civil) (19 detail records)		Sum	6250

Ho/d

Contractor Name P.Hari (Civil) ✕

Payment Type	On A/c		
Summary for 'Payment Type' = On A/c (26 detail records)		Sum	8450
Summary for 'Contractor Name' = P.Hari (Civil) (26 detail records)		Sum	8450

Ho/d

Contractor Name R.Ganesh Chary (Carpenter)

Payment Type	Job Work		
Summary for 'Payment Type' = Job Work (12 detail records)		Sum	4500
Summary for 'Contractor Name' = R.Ganesh Chary (Carpenter) (12 detail re		Sum	4500

(11)

Contractor Name S.Anjaneyulu (Civil) ✕

Payment Type	Dept.		
Summary for 'Payment Type' = Dept. (9 detail records)		Sum	3725

(12)

Payment Type	On A/c		
Summary for 'Payment Type' = On A/c (28 detail records)		Sum	9400
Summary for 'Contractor Name' = S.Anjaneyulu (Civil) (37 detail records)		Sum	13125

(13)

Contractor Name S.Suresh (Electricals)

Payment Type	On A/c		
Summary for 'Payment Type' = On A/c (25 detail records)		Sum	8675
Summary for 'Contractor Name' = S.Suresh (Electricals) (25 detail records)		Sum	8675

(14)


Contractor Name Vadla.Venkata Ramulu (Civil)


Payment Type	Dept.		
Summary for 'Payment Type' = Dept. (14 detail records)		Sum	5220
Summary for 'Contractor Name' = Vadla.Venkata Ramulu (Civil) (14 detail		Sum	5220

(15)

Grand Total 120390

14 June, 2013

Certified by:

 Project Manager
 Modi & Modi Constructions



Certified by:

 Admin Officer
 Modi & Modi Constructions

MNM - Attendance Value Detailed Report From Date: 7/6/13 To Date: 13/6/13

Contractor Name	Aila.Suresh (Tiles)		
Payment Type	Job Work		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (1 detail record)	Sum		1
Worker Skill	MH		
Summary for 'Worker Skill' = MH (1 detail record)	Sum		1
Summary for 'Payment Type' = Job Work (2 detail records)	Sum		2
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (4 detail records)	Sum		4
Worker Skill	MA		
Summary for 'Worker Skill' = MA (5 detail records)	Sum		12
Worker Skill	MH		
Summary for 'Worker Skill' = MH (5 detail records)	Sum		10
Summary for 'Payment Type' = On A/c (14 detail records)	Sum		26
Summary for 'Contractor Name' = Aila.Suresh (Tiles) (16 detail reco	Sum		28
Contractor Name	B.Basappa (Painting)		
Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (5 detail records)	Sum		15
Summary for 'Payment Type' = On A/c (5 detail records)	Sum		15
Summary for 'Contractor Name' = B.Basappa (Painting) (5 detail reco	Sum		15
Contractor Name	CH.Krishna (Plumber)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (5 detail records)	Sum		5
Worker Skill	MA		
Summary for 'Worker Skill' = MA (5 detail records)	Sum		22
Summary for 'Payment Type' = On A/c (10 detail records)	Sum		27
Summary for 'Contractor Name' = CH.Krishna (Plumber) (10 detail r	Sum		27
Contractor Name	Deepak Das (Welder)		
Payment Type	Job Work		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (1 detail record)	Sum		1
Summary for 'Payment Type' = Job Work (1 detail record)	Sum		1
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (6 detail records)	Sum		6
Worker Skill	MA		
Summary for 'Worker Skill' = MA (5 detail records)	Sum		5
Summary for 'Payment Type' = On A/c (11 detail records)	Sum		11
Summary for 'Contractor Name' = Deepak Das (Welder) (12 detail r	Sum		12
Contractor Name	G.Mannem (Earth Work)		
Payment Type	Dept.		


14 June, 2013


Page 1 of 4



Worker Skill	FH		
Summary for 'Worker Skill' = FH (2 detail records)		Sum	5.5
Worker Skill	MH		
Summary for 'Worker Skill' = MH (2 detail records)		Sum	10
Summary for 'Payment Type' = Dept. (4 detail records)		Sum	15.5
Payment Type	Job Work		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (2 detail records)		Sum	3
Worker Skill	MH		
Summary for 'Worker Skill' = MH (3 detail records)		Sum	7.5
Summary for 'Payment Type' = Job Work (5 detail records)		Sum	10.5
Payment Type	On A/c		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (6 detail records)		Sum	24
Worker Skill	HM		
Summary for 'Worker Skill' = HM (6 detail records)		Sum	6
Worker Skill	MH		
Summary for 'Worker Skill' = MH (6 detail records)		Sum	19.5
Summary for 'Payment Type' = On A/c (18 detail records)		Sum	49.5
Summary for 'Contractor Name' = G.Mannem (Earth Work) (27 detail		Sum	75.5
Contractor Name	J.Muralidhar (Painter)		
Payment Type	Job Work		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (1 detail record)		Sum	4
Summary for 'Payment Type' = Job Work (1 detail record)		Sum	4
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (1 detail record)		Sum	1
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)		Sum	29
Summary for 'Payment Type' = On A/c (7 detail records)		Sum	30
Summary for 'Contractor Name' = J.Muralidhar (Painter) (8 detail re		Sum	34
Contractor Name	L.Adinarayana (Civil)		
Payment Type	Dept.		
Worker Skill	MH		
Summary for 'Worker Skill' = MH (1 detail record)		Sum	1.5
Summary for 'Payment Type' = Dept. (1 detail record)		Sum	1.5
Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)		Sum	8.5
Worker Skill	MH		
Summary for 'Worker Skill' = MH (6 detail records)		Sum	15.5
Summary for 'Payment Type' = On A/c (12 detail records)		Sum	24
Summary for 'Contractor Name' = L.Adinarayana (Civil) (13 detail re		Sum	28.5
Contractor Name	Md.Nadeem (Plumber)		
Payment Type	On A/c		

14 June, 2015

Certified by:

 Project Manager
 Modi & Modi Constructions


Certified by:

 Admin Officer
 Modi & Modi Constructions


Page 2 of 4

Worker Skill	MA		
Summary for 'Worker Skill' = MA (5 detail records)		Sum	10
Worker Skill	MH		
Summary for 'Worker Skill' = MH (5 detail records)		Sum	6
Summary for 'Payment Type' = On A/c (10 detail records)		Sum	16
Summary for 'Contractor Name' = Md.Nadeem (Plumber) (10 detail r		Sum	16
Contractor Name	P.Ganesh (Civil)		
Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (4 detail records)		Sum	10
Worker Skill	MH		
Summary for 'Worker Skill' = MH (5 detail records)		Sum	9
Summary for 'Payment Type' = On A/c (9 detail records)		Sum	19
Summary for 'Contractor Name' = P.Ganesh (Civil) (9 detail records)		Sum	19
Contractor Name	P.Hari (Civil)		
Payment Type	On A/c		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (3 detail records)		Sum	3
Worker Skill	MA		
Summary for 'Worker Skill' = MA (5 detail records)		Sum	14
Worker Skill	MH		
Summary for 'Worker Skill' = MH (5 detail records)		Sum	9
Summary for 'Payment Type' = On A/c (13 detail records)		Sum	26
Summary for 'Contractor Name' = P.Hari (Civil) (13 detail records)		Sum	26
Contractor Name	R.Ganesh Chary (Carpenter)		
Payment Type	Job Work		
Worker Skill	HM		
Summary for 'Worker Skill' = HM (6 detail records)		Sum	6
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)		Sum	6
Summary for 'Payment Type' = Job Work (12 detail records)		Sum	12
Summary for 'Contractor Name' = R.Ganesh Chary (Carpenter) (12 de		Sum	12
Contractor Name	S.Anjaneyulu (Civil)		
Payment Type	Dept.		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (2 detail records)		Sum	2.5
Worker Skill	MA		
Summary for 'Worker Skill' = MA (3 detail records)		Sum	6.5
Worker Skill	MH		
Summary for 'Worker Skill' = MH (2 detail records)		Sum	2.5
Summary for 'Payment Type' = Dept. (7 detail records)		Sum	11.5
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (5 detail records)		Sum	5
Worker Skill	FH		
Summary for 'Worker Skill' = FH (7 detail records)		Sum	13

14 June, 2013

Page 3 of 4


Certified by:

 Project Manager
 Modi & Modi Constructions


Certified by:

 Admin Officer
 Modi & Modi Constructions

Worker Skill	MA		
Summary for 'Worker Skill' = MA (7 detail records)		Sum	12
Summary for 'Payment Type' = On A/c (19 detail records)		Sum	30
Summary for 'Contractor Name' = S.Anjaneyulu (Civil) (26 detail rec		Sum	41.5
Contractor Name	S.Suresh (Electricals)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (3 detail records)		Sum	2.5
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)		Sum	22
Summary for 'Payment Type' = On A/c (9 detail records)		Sum	24.5
Summary for 'Contractor Name' = S.Suresh (Electricals) (9 detail rec		Sum	24.5
Contractor Name	Vadla.Venkata Ramulu (Civil)		
Payment Type	Dept.		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (7 detail records)		Sum	9
Worker Skill	MH		
Summary for 'Worker Skill' = MH (7 detail records)		Sum	9
Summary for 'Payment Type' = Dept. (14 detail records)		Sum	18
Summary for 'Contractor Name' = Vadla.Venkata Ramulu (Civil) (14		Sum	18
		Grand Total	374

374

14 June, 2013

Certified by:

 Project Manager
 Modi & Modi Constructions


Certified by:

 Admin Officer
 Modi & Modi Constructions


Page 4 of 4


Jeay

MNM - General Materials Inward Table Report From: 7/6/13 To: 13/6/13

Inward No	Date	Time	Supplier	Category	Item Desc	Size	Quantity	Units	Brand	DC No	V. No	Del. By	Received b
236	07-Jun-13	14:40	Sri sai marble	Tan Brown Granite	Tan Brown Granite	5'	42	Nos		938	By Auto	Party	Roman
236	07-Jun-13	14:40	Sri sai marble	Tan Brown Granite	Tan Brown Granite	3.5x2.5	3	Nos		938	By Auto	Party	Roman
236	07-Jun-13	14:40	Sri sai marble	Tan Brown Granite	Tan Brown Granite	4.5x2.5	14	Nos		938	By Auto	Party	Roman
236	07-Jun-13	14:40	Sri sai marble	Tan Brown Granite	Tan Brown Granite	5x2.5	1	Nos		938	By Auto	Party	Roman
236	07-Jun-13	14:40	Sri sai marble	Tan Brown Granite	Tan Brown Granite	4.5x2.5	1	Nos		938	By Auto	Party	Roman
236	07-Jun-13	14:40	Sri sai marble	Tan Brown Granite	Tan Brown Granite	3.5x2.5	4	Nos		938	By Auto	Party	Roman
236	07-Jun-13	14:40	Sri sai marble	Tan Brown Granite	Tan Brown Granite	4.5x3.3	2	Nos		938	By Auto	Party	Roman
236	07-Jun-13	14:40	Sri sai marble	Tan Brown Granite	Tan Brown Granite	4.5x2	2	Nos		938	By Auto	Party	Roman
236	07-Jun-13	14:40	Sri sai marble	Tan Brown Granite	Tan Brown Granite	4x2.5	2	Nos		938	By Auto	Party	Roman
236	07-Jun-13	14:40	Sri sai marble	Tan Brown Granite	Tan Brown Granite	4'	1	Nos		938	By Auto	Party	Roman
236	07-Jun-13	14:40	Sri sai marble	Tan Brown Granite	Tan Brown Granite	50kgs	100	Bags		1355	AP29V 88	Party	Roman
238	07-Jun-13	16:40	Vasavi sales	PPC Cement 53 Grade	PPC Cement 53 Grade	50kgs	160	Bags		1356	AP29V 88	Party	Roman
239	08-Jun-13	10:22	Annapurna	Welding Blade	Welding Blade		1	Nos		495	By Hand	Deepak	Roman
240	08-Jun-13	14:49	Elegant products	Panel door	Panel door	82" x 32"	14	Nos		133	AP 28T 81	Party	Roman
240	08-Jun-13	14:49	Elegant products	Panel door	Panel door	82" x 26"	6	Nos		133	AP 28T 81	Party	Roman
240	08-Jun-13	14:49	Elegant products	Panel door	Panel door	82"x37"	1	Nos		133	AP 28T 81	Party	Roman
241	08-Jun-13	16:40	Sai vishal enter	Solid Blocks	Solid Blocks	4"	1050	Nos		136	AP 9W 99	Party	Roman
242	10-Jun-13	14:10	Rama	Plastic Tap	Plastic Tap		2	Nos		18041	By Hand	Chand	Roman
243	10-Jun-13	16:42	Sri Rama sales	Telephone Wire	Telephone Wire	2pair	3	Bundles		18041	AP 13X46	China	Roman
244	10-Jun-13	17:02	Annapurna	Welding Rod	Welding Rod		1	Boxes		496	By Hand	Deepak	Roman
244	10-Jun-13	17:02	Annapurna	Cutting Wheel	Cutting Wheel		1	Nos		496	By Hand	Deepak	Roman
245	11-Jun-13	10:41	Varun coating	Z Section	Z Section	12'	43	Nos		415	By Auto	Sudrashan	Roman
245	11-Jun-13	10:41	Varun coating	Box Clips	Box Clips	12'	25	Nos		415	By Auto	Sudrashan	Roman
246	11-Jun-13	16:42	Sri Sai Hardwar	Rafting Shoes	Rafting Shoes		56	Nos		183	AP 29T 99	China	Roman
247	11-Jun-13	16:42	Nayan Hardware	Handle Set	Handle Set		3	Nos		4877	AP 29T 99	China	Roman
247	11-Jun-13	16:42	Nayan Hardware	Cylindrical Lock	Cylindrical Lock		16	Nos		4877	AP 29T 99	China	Roman
247	11-Jun-13	16:42	Nayan Hardware	Hinge	Hinge		36	Nos		4877	AP 29T 99	China	Roman
248	11-Jun-13	16:42	Premier engineer	3/20 M/S wire (Yellow)	3/20 M/S wire (Yellow)	90mtr	7	Bundles		18040	AP 29T 99	China	Roman
248	11-Jun-13	16:42	Premier engineer	1/18 M/S wire (Red)	1/18 M/S wire (Red)	90mtr	8	Bundles		18040	AP 29T 99	China	Roman
248	11-Jun-13	16:42	Premier engineer	1/18 M/S wire (Green)	1/18 M/S wire (Green)	90mtr	4	Bundles		18040	AP 29T 99	China	Roman
248	11-Jun-13	16:42	Premier engineer	3/20 M/S wire (Black)	3/20 M/S wire (Black)	90mtr	6	Bundles		18040	AP 29T 99	China	Roman
249	11-Jun-13	16:42	Shubham enter	Spocket	Spocket	16A	5	Nos		17435	AP 29T 99	China	Roman

14 June, 2013 Certified by: 
 Project Manager
 Modi & Modi Constructions

Certified by: 
 Admin Officer
 Modi & Modi Constructions

Quantity Received
 BY:  DT: 13/6/13
 NILGIRI HOMES

Inward No	Date	Time	Supplier	Category	Item Desc	Size	Quantity	Units	Brand	DC No	V. No	Del. By	Received b
249	11-Jun-13	16:42	Shubham enter		Socket	6A	70	Nos		17435	AP 29T 99	Chinna	Roman
249	11-Jun-13	16:42	Shubham enter		TV Socket - Switch Type		8	Nos		17435	AP 29T 99	Chinna	Roman
249	11-Jun-13	16:42	Shubham enter		Switch	16A	28	Nos		17435	AP 29T 99	Chinna	Roman
249	11-Jun-13	16:42	Shubham enter		Switch	6A	35	Nos		17435	AP 29T 99	Chinna	Roman
249	11-Jun-13	16:42	Shubham enter		Fan Regulator		20	Nos		17435	AP 29T 99	Chinna	Roman
249	11-Jun-13	16:42	Shubham enter		Dumpry		30	Nos		17435	AP 29T 99	Chinna	Roman
249	11-Jun-13	16:42	Shubham enter		10 moddle		14	Nos		17435	AP 29T 99	Chinna	Roman
249	11-Jun-13	16:42	Shubham enter		4 Model Plates		60	Nos		17435	AP 29T 99	Chinna	Roman
249	11-Jun-13	16:42	Shubham enter		Isolator	40A	1	Nos		17435	AP 29T 99	Chinna	Roman
249	11-Jun-13	16:42	Shubham enter		MCB	16A	11	Nos		17435	AP 29T 99	Chinna	Roman
250	11-Jun-13	16:42	Shubham enter		Bell push	6A	3	Nos		17436	AP 29T 99	Chinna	Roman
250	11-Jun-13	16:42	Shubham enter		PVC Round Sheet	6"	10	Nos		17436	AP 29T 99	Chinna	Roman
250	11-Jun-13	16:42	Shubham enter		Changeover switch	25 Amps	1	Nos		17436	AP 29T 99	Chinna	Roman
250	11-Jun-13	16:42	Shubham enter		AC Round Sheet		50	Nos		17436	AP 29T 99	Chinna	Roman
251	11-Jun-13	16:51	Krishna Traders		Paint	2ltr	2	Nos		403	By Bike	Basapa	Roman
251	11-Jun-13	16:51	Krishna Traders		Thamer	5ltrs	1	Nos		403	By Bike	Basapa	Roman
252	11-Jun-13	16:57	Radha Krishna		Nilgiri Trees		50	Nos		1196	AP 29T 99	Krishna	Roman
253	13-Jun-13	10:10	Rama		Red Paper (180)		2	Mtrs			By Hand	Murhider	Roman
254	13-Jun-13	14:10	Praful sanity		Orissa pan	White	2	Nos		7729	By Auto	Party	Roman
254	13-Jun-13	14:10	Praful sanity		Mud pipe	100mm	100	Nos		7729	By Auto	Party	Roman
255	13-Jun-13	16:40	Emmar Marketi		CRJ Pump Model ACM-		1	Nos		101	By Bike	Venkatesh	Roman
256	13-Jun-13	16:49	Local Purchase		Reliance phone Recharhe		1	Nos			By Bike	Roman	Roman
257	13-Jun-13	17:10	Rama		Pilamber		5	Nos			By Hand	Ranchary	Roman
258	13-Jun-13	17:40	Sree Panduranga		Teak Wood	3.6x1/2x3/	140	Nos		1293	AP 29T 99	Amil	Roman
258	13-Jun-13	17:40	Sree Panduranga		Teak Wood	7.6x3x1	30	Nos		1293	AP 29T 99	Amil	Roman
258	13-Jun-13	17:40	Sree Panduranga		Teak Wood	4x3x1	30	Nos		1293	AP 29T 99	Amil	Roman
258	13-Jun-13	17:40	Sree Panduranga		Teak Wood	7'	280	Nos		1293	AP 29T 99	Amil	Roman

[Handwritten Signature]

CHECKED	
Quantity	112
BY	DT 14/6
NILGIRI HOMES	

Certified by:	<i>[Signature]</i>
Admin Officer	
Modi & Modi Constructions	


Certified by:	<i>[Signature]</i>
Project Manager	
Modi & Modi Constructions	


14 June, 2013

MNM - Building Material Inward Detailed Report From: 7/6/13 To: 13/6/13

Inward No	Date	Time Supplier	Material Type	Quantity	Vehicle No	Delivered By	Received By	Amount
46	13-Jun-13	15:49 Sri Lakshmi Enterprises	Stone Dust in cft	300	AP11W 3541	Party	Security	7350

[Handwritten signature]

14 June 2013
Certified by:

 Project Manager
 Modi & Modi Constructions

Certified by:

 Admin Officer
 Modi & Modi Constructions

CHECKED
 Quantity Quantity
 BY *[Signature]* DT 14/6/13
NILGIRI HOMES

MNM - Building Material Rates Report

Supplier Name Sri Lakshmi Enterprises

Material Type	Rate
Stone Dust in cft	24.5

OK
[Handwritten signature]

14 June, 2013

Certified by:
[Handwritten signature]
Project Manager
& Modi Constructions

Certified by:
[Handwritten signature]
Page 1 of 1
Admin Officer
Modi & Modi Constructions

MNM - Building Material Payment Report

From: 7/6/13

To: 13/6/13


Supplier


Sri Lakshmi Enterprises

Material Type

Stone Dust in cft

Date	Time	Quantity	Vehicle No	Rate	Amount
13-Jun-13	15:49	300	AP11W 3541	24.5	7350
Summary for 'Material Type' = Stone Dust in cft (1 detail record)					
Sum		300			7350
Summary for 'Supplier' = Sri Lakshmi Enterprises (1 detail record)					
Sum		300			7350
Grand Total		300			7350

14 June
Certified by:

Project Manager
Modi & Modi Constructions

Certified by:

Admin Officer
Modi & Modi Constructions

MNM - Cement Register Report From: 7/6/13

To: 13/6/13

Cement Reg. No	Date	Time	Issued For	Cement Grade	Block No	Quantity Issued By
225	07-Jun-13	10:00	Received	PPC	MNM	200 Security
226	07-Jun-13	10:05	Brick Work	PPC	19	10 Security
227	07-Jun-13	10:15	PCC work	PPC	15	3 Security
228	07-Jun-13	10:30	Water Proofing Work	OPC	74	6 Security
229	07-Jun-13	17:25	Coloums Work	OPC	20	10 Security
230	08-Jun-13	9:45	Plastering	PPC	77	8 Security
231	08-Jun-13	10:10	Tiles Work	PPC	15	6 Security
232	08-Jun-13	10:15	Water Proofing Work	OPC	74	11 Security
233	08-Jun-13	11:30	Brick Work	PPC	17	6 Security
234	10-Jun-13	10:10	Plastering	PPC	77	5 Security
235	11-Jun-13	11:30	Plumbing	PPC	74	1 Security
236	12-Jun-13	10:15	Tiles Work	PPC	15	2 Security
237	12-Jun-13	15:25	Brick Work	PPC	19	3 Security
238	13-Jun-13	9:45	Plastering	PPC	77	6 Security
239	13-Jun-13	10:00	Tiles Work	PPC	64	3 Security
240	13-Jun-13	10:10	PCC work	PPC	64	1 Security
241	13-Jun-13	10:15	PCC work	PPC	15	1 Security

[Handwritten signature]

Certified by: *[Signature]*
 Project Manager
 Modi & Modi Constructions


Certified by: *[Signature]*
 Admin Officer
 Modi & Modi Constructions


CHECKED
 Quality BY *[Signature]* Quantity DT 14/6/13
 Page 1 of 1
 NILIGIRI HOMES

MNM - Hire Charges Detailed Report From: 7/6/13 To: 13/6/13

Reg No	Date	Equip. Owner	Equip. Type	Vehicle No	Start	Stop	Work Desc	Quantity	Rate	Units	Amount
209	08-Jun-13	B.Rami naidu	Chipping Machi		14:00	17:30	Staircase chipping 65	3.5	150	Per Hour	525
209	08-Jun-13	B.Rami naidu	Chipping Machi		9:24	13:00	Staircase chipping 65	3.26	150	Per Hour	489
210	11-Jun-13	B.Rami naidu	Chipping Machi		9:39	13:00	Staircase chipping 65	3.21	150	Per Hour	481.5
210	11-Jun-13	B.Rami naidu	Chipping Machi		14:00	18:00	Staircase chipping 65	4	150	Per Hour	600
211	12-Jun-13	B.Rami naidu	Chipping Machi		9:10	13:00	Staircase chipping 65	3.5	150	Per Hour	525
211	12-Jun-13	B.Rami naidu	Chipping Machi		14:00	17:30	Staircase chipping 65	3.3	150	Per Hour	495
212	12-Jun-13	Sneha Latha	Trolley Tractor	AP 28F 244	10:10	10:24	Debris	1	250	Per trip	250
213	12-Jun-13	Sneha Latha	Trolley Tractor	AP 28F 244	10:43	10:55	Debris	1	250	Per trip	250
214	12-Jun-13	Sneha Latha	Trolley Tractor	AP 28F 244	11:45	12:06	Debris	1	250	Per trip	250
215	12-Jun-13	Sneha Latha	Trolley Tractor	AP 28F 244	12:06	12:11	pipe & water tank	0.5	250	Per trip	125
216	12-Jun-13	Sneha Latha	Trolley Tractor	AP 28F 244	12:52	12:59	Stone dust	1	250	Per trip	250
217	12-Jun-13	Sneha Latha	Trolley Tractor	AP 28F 244	15:45	16:05	Debris	1	250	Per trip	250
218	13-Jun-13	B.Rami naidu	Chipping Machi		9:00	13:00	Beam chipping 20	4	150	Per Hour	600
218	13-Jun-13	B.Rami naidu	Chipping Machi		14:00	17:30	Beam chipping 20	3.3	150	Per Hour	495
219	13-Jun-13	Sneha Latha	Trolley Tractor	AP 28F 244	9:42	10:00	Debris	1	250	Per trip	250
220	13-Jun-13	Sneha Latha	Trolley Tractor	AP 28F 244	10:11	10:30	Cutting trees	1	250	Per trip	250
221	13-Jun-13	Sneha Latha	Trolley Tractor	AP 28F 244	10:47	11:10	Cutting trees	1	250	Per trip	250
222	13-Jun-13	Sneha Latha	Trolley Tractor	AP 28F 244	12:14	13:10	Debris	1	250	Per trip	250
223	13-Jun-13	Sneha Latha	Trolley Tractor	AP 28F 244	16:16	16:28	Debris	1	250	Per trip	250

[Handwritten signature]

Certified by:

 Project Manager
 Modi & Modi Constructions

Certified by:

 Admin Officer
 Modi & Modi Constructions

CMC CHECKED BY
 Quantity
 BY *[Signature]* DT 14/6/13
 NILGIRI HOMES

MNM - Hire Charges Payment Repo From: 7/6/13 To: 13/6/13


Equipment Owner B.Rami naidu

Date	Equip. Type	Vehicle No	Quantity	Rate	Units	Amount
08-Jun-13	Chipping Machi		3.5	150	Per Hour	525
08-Jun-13	Chipping Machi		3.26	150	Per Hour	489
11-Jun-13	Chipping Machi		3.21	150	Per Hour	481.5
11-Jun-13	Chipping Machi		4	150	Per Hour	600
12-Jun-13	Chipping Machi		3.5	150	Per Hour	525
12-Jun-13	Chipping Machi		3.3	150	Per Hour	495
13-Jun-13	Chipping Machi		3.3	150	Per Hour	495
13-Jun-13	Chipping Machi		4	150	Per Hour	600
Summary for 'Vehicle Owner' = B.Rami naidu (8 detail recor			Sum	28.07		4210.5

Equipment Owner Sneha Latha

Date	Equip. Type	Vehicle No	Quantity	Rate	Units	Amount
12-Jun-13	Trolley Tractor	AP 28F 244	1	250	Per trip	250
12-Jun-13	Trolley Tractor	AP 28F 244	1	250	Per trip	250
12-Jun-13	Trolley Tractor	AP 28F 244	1	250	Per trip	250
12-Jun-13	Trolley Tractor	AP 28F 244	0.5	250	Per trip	125
12-Jun-13	Trolley Tractor	AP 28F 244	1	250	Per trip	250
12-Jun-13	Trolley Tractor	AP 28F 244	1	250	Per trip	250
13-Jun-13	Trolley Tractor	AP 28F 244	1	250	Per trip	250
13-Jun-13	Trolley Tractor	AP 28F 244	1	250	Per trip	250
13-Jun-13	Trolley Tractor	AP 28F 244	1	250	Per trip	250
13-Jun-13	Trolley Tractor	AP 28F 244	1	250	Per trip	250
13-Jun-13	Trolley Tractor	AP 28F 244	1	250	Per trip	250
Summary for 'Vehicle Owner' = Sneha Latha (11 detail recor			Sum	10.5		2625

Grand Total 38.57 6835.5

Certified by:

 14 June, 2013
 Project Manager
 Modi & Modi Constructions

Certified by:

 Admin Officer
 Modi & Modi Constructions

CHECKED
 Quantity | Quantity
 BY | VDT Page of 1/2
NILIGIRI HOMES