


Building Material Details

Company : Vista Homes / Location : Vista Homes

From : 09-01-2015 To : 15-01-2015

Inward No	Date	Time	Supplier Name	Material Type	Qty	DC No	Veh No	Delivered By	Received By	Amount
10283	12-01-2015	09:22	Sailakshmi Enterprises	1018 - Building material - Sand - Filler - tons	14.79	584	AP 29T 5441	Party	Security	10057.20
10284	12-01-2015	09:32	Sailakshmi Enterprises	1033 - Building material - River sand - Fine - NA - tons	41.87	583	TSSUA 2223	Party	Security	68143.43

Certified by:
Nalini
 Project Manager
 Vista Homes


 Project Manager
 Vista Homes

Hire Charges Details

16-01-2015 11:31:41 AM

Reg No	HC Date	ID	Equip Owner	Equip Name	Equip Name	Equip Name	Veh No	Start	End	Work Desc	Unit	Qty	Rate	Amount
12266	09-01-2015	8627	G.Arusha	Chipping machine (per day)	Chipping machine (per day)	Chipping machine (per day)		09:44	17:28	L-block retaining wall gate and CC road chipping	JW	1.00	700.00	700.00
12267	09-01-2015	8628	K.Krishna	Chipping machine (per day)	Chipping machine (per day)	Chipping machine (per day)		09:47	17:06	Chipping work at children area and swimming pool	JW	1.00	700.00	700.00
12268	09-01-2015	8629	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP27D 5632	10:08	10:21	Sonedust shifting from H-block to pool area	JW	1.00	700.00	700.00
12269	09-01-2015	8630	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP27D 5632	11:02	11:16	Sonedust shifting from H-block to B-block	JW	1.00	250.00	250.00
12270	09-01-2015	8631	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP27D 5632	11:47	11:59	4 bricks shifting from H-block to pool	JW	1.00	250.00	250.00
12271	09-01-2015	8632	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP27D 5632	13:07	13:24	Debris shifting from I-block	JW	1.00	250.00	250.00
12272	09-01-2015	8633	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP27D 5632	15:14	15:28	Mud shifting from B-block	JW	1.00	250.00	250.00
12273	09-01-2015	8634	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP27D 5632	16:54	17:15	Debris shifting from A-block	JW	1.00	250.00	250.00
12274	09-01-2015	8635	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP27D 5632	17:47	17:57	Dust shifting from H-block to B-block	JW	1.00	250.00	250.00
12275	10-01-2015	8636	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	10:01	10:17	Towards stone dust shifting from H-Block to	JW	1.00	250.00	250.00
12276	10-01-2015	8637	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	10:43	10:55	Towards stone dust shifting from H-Block to	JW	1.00	250.00	250.00
12277	10-01-2015	8638	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	11:40	11:49	Towards Morrurn shifting from B-Block to swimming	JW	1.00	250.00	250.00
12278	10-01-2015	8639	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	12:07	12:17	Towards solid bricks shifting from H-Block to	JW	1.00	250.00	250.00
12279	10-01-2015	8640	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	13:09	13:17	Towards Morrurn shifting from B-Block to swimming	JW	1.00	250.00	250.00
12280	10-01-2015	8641	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	15:10	15:16	Towards rno sand shifting from H-Block to	JW	1.00	250.00	250.00
12281	10-01-2015	8642	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	15:40	15:51	Towards OPC Cement bags shifting from stores to	JW	1.00	250.00	250.00
12282	10-01-2015	8643	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	16:36	16:46	Towards mud shifting from labour quarters to	JW	1.00	250.00	250.00
12283	10-01-2015	8644	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	17:47	18:02	Towards 40 MM Metal shifting from B-Block to	JW	1.00	250.00	250.00
12284	11-01-2015	8645	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	07:52	08:00	Towards Debris shifting from swimming pool to	JW	1.00	250.00	250.00
12285	11-01-2015	8647	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	08:04	08:13	Towards debris shifting from swimming pool to	JW	1.00	250.00	250.00
12286	11-01-2015	8654	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	11:05	11:14	Towards debris shifting from swimming pool to	JW	1.00	250.00	250.00
12287	11-01-2015	8655	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	12:35	12:46	Towards Debris shifting from swimming pool to	JW	1.00	250.00	250.00
12288	11-01-2015	8656	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	14:32	14:41	Towards mud shifting from B-Block to Fblock	JW	1.00	250.00	250.00
12289	11-01-2015	8657	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	15:16	15:22	Towards Dust shifting from H-Block to swimming	JW	1.00	250.00	250.00
12290	12-01-2015	8659	G.Arusha	Chipping machine (per day)	Chipping machine (per day)	Chipping machine (per day)		09:33	17:40	Towards chipping at H-Block and B-Block	JW	1.00	700.00	700.00
12291	12-01-2015	8660	G.Giribabu	JCB	JCB	JCB		09:40	13:13	Towards Mud excavation at C-Block retaining wall	HC	3.55	800.00	2840.00
12292	12-01-2015	8661	G.Giribabu	Tractor with tipper without labour	Tractor with tipper without labour	Tractor with tipper without labour	AP 22H 0466	10:09	18:12	Towards mud shifting from C-Block to labour	HC	1.00	1600.00	1600.00
12293	12-01-2015	8662	G.Giribabu	Tractor with tipper without labour	Tractor with tipper without labour	Tractor with tipper without labour	AP 21D 8132	10:12	18:12	Towards mud shifting from C-Block to labour	HC	1.00	1600.00	1600.00
12294	12-01-2015	8663	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	10:51	11:30	Towards flooring tiles shifting from B-Block cellar to	JW	1.00	250.00	250.00
12295	12-01-2015	8664	G.Giribabu	JCB	JCB	JCB		14:14	18:14	Towards mud excavation at C-Block retaining wall	HC	4.00	800.00	3200.00
12296	12-01-2015	8665	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	14:42	14:55	Towards mud shifting from B-Block to swimming	JW	1.00	250.00	250.00
12297	12-01-2015	8666	G.Sneha Latha	Tractor with tipper with labour	Tractor with tipper with labour	Tractor with tipper with labour	AP 27D 5632	15:34	15:45	Towards Baby chips shifting from B-Block to	JW	1.00	250.00	250.00
12298	13-01-2015	8674	G.Arusha	Chipping machine (per day)	Chipping machine (per day)	Chipping machine (per day)		09:38	17:17	Towards chipping at I-Block cellar main hole and	JW	1.00	700.00	700.00
12299	13-01-2015	8675	K.Krishna	Chipping machine (per day)	Chipping machine (per day)	Chipping machine (per day)		09:41	17:15	Towards chipping at H-Block	JW	1.00	700.00	700.00

Company : Vista Homes / Location : Vista Homes
 From : 09-01-2015 To : 15-01-2015

Hire Charges Details

16-01-2015 11:31:41 AM

Reg No	HC Date	ID	Equip Owner	Equip Name	Veh No	Start	End	Work Desc	Qty	Rate	Amount	
12300	13-01-2015	8676	G.Giribabu	JCB	AP 22H 0466	10:08	13:08	Towards C-Block retaining wall mud excavation	HC	3.00	800.00	2400.00
12301	13-01-2015	8677	G.Giribabu	Tractor with tipper without labour	AP 28F 2350	10:08	18:05	Towards mud shifting from C-Block to labour	HC	1.00	1600.00	1600.00
12302	13-01-2015	8678	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	10:09	10:21	Towards debris shifting from B-Block cellar to	JW	1.00	250.00	250.00
12303	13-01-2015	8679	G.Giribabu	Tractor with tipper without labour	AP 21D 8132	10:22	18:07	Towards mud shifting from C-Block to labour	HC	1.00	1600.00	1600.00
12304	13-01-2015	8680	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	11:51	12:02	Towards curb stone shifting from D-Block to	JW	1.00	250.00	250.00
12305	13-01-2015	8681	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	12:26	12:35	Towards curb stone shifting from D-Block to	JW	1.00	250.00	250.00
12306	13-01-2015	8682	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	13:04	13:10	Towards river fine sand shifting from G-Block to	JW	1.00	250.00	250.00
12307	13-01-2015	8683	G.Giribabu	JCB	AP 22H 0466	14:07	18:04	Towards C-Block retaining wall mud excavation	HC	3.95	800.00	3160.00
12308	13-01-2015	8684	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	15:01	15:11	Towards curb stone shifting from D-Block to	JW	1.00	250.00	250.00
12309	13-01-2015	8685	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	16:33	16:41	Towards solid bricks shifting from D-Block to	JW	1.00	250.00	250.00
12310	14-01-2015	8697	G.Anusha	Chipping machine (per day)	-	09:38	17:35	Towards chipping at B-Block lift and children park	JW	1.00	700.00	700.00
12311	14-01-2015	8698	G.Giribabu	JCB	AP 22H 0466	09:50	13:05	Towards mud excavation at C-Block retaining wall	HC	3.25	800.00	2600.00
12312	14-01-2015	8699	G.Giribabu	Tractor with tipper without labour	AP 28F 2350	09:52	18:06	Towards mud shifting from C-Block to labour	HC	1.00	1600.00	1600.00
12313	14-01-2015	8700	G.Giribabu	Tractor with tipper without labour	AP 21D 8132	09:56	10:11	Towards mud shifting from C-Block to labour	HC	1.00	1600.00	1600.00
12314	14-01-2015	8701	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	10:11	10:24	Towards solid bricks shifting from Swimming pool	JW	1.00	250.00	250.00
12315	14-01-2015	8702	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	11:38	11:50	Towards debris shifting from B-Block to labour	JW	1.00	250.00	250.00
12316	14-01-2015	8703	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	12:57	13:08	Towards debris shifting from B-Block to labour	JW	1.00	250.00	250.00
12317	14-01-2015	8704	G.Giribabu	JCB	AP 22H 0466	14:03	18:05	Towards Mud Excavation at C-Block to labour	HC	4.30	800.00	3440.00
12318	14-01-2015	8705	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	14:46	14:57	Towards river sand shifting from G-Block to	JW	1.00	250.00	250.00

Confirmed by:
 Project Manager
 Vista Homes

Confirmed by:
 Project Manager
 Vista Homes

Vista Homes

Vista Homes

Survey No.192, Kushaiguda, Hyderabad

Attendance Report - Summary : From : 09-01-2015 10:35:32 AM To : 09-01-2015 10:35:32 AM

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
Contractor : A. Basha (Painter)									
6296	Ianmanthub	Mason	09-01-2015	0 Hrs 0 Min	0.00	350	0.00On A/c		Painters / Polishing
6298	A. Basha (Painter)	Contractor	09-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Improper Swipe
6299	A. Mallesh	Mason	09-01-2015	9 Hrs 28 Min	1.00	350	350.00On A/c		Improper Swipe
6332	Rammullu	Mason	09-01-2015	9 Hrs 28 Min	1.00	350	350.00On A/c		
6757	Balaran	Mason	09-01-2015	9 Hrs 28 Min	1.00	350	350.00On A/c		
Totals : Records				5					
Contractor : B. Venkatesh (Centering)									
6265	Hussian	Mason	09-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Centering & Rod Bending
Totals : Records				1					Improper Swipe

Work Name : Centering & Rod Bending

Contractor : G. Mannem (Earth work)

ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
6012	Kaila	Female Helper	09-01-2015	8 Hrs 32 Min	1.00	250	250.00DDept		
6013	Rangamma	Female Helper	09-01-2015	8 Hrs 32 Min	1.00	250	250.00On A/c		
6015	Pool Sing	Male Helper	09-01-2015	8 Hrs 33 Min	1.00	300	300.00On A/c		
6016	Kanamma	Female Helper	09-01-2015	8 Hrs 35 Min	1.00	250	250.00DDept		
6018	Suran	Male Helper	09-01-2015	8 Hrs 36 Min	1.00	300	300.00On A/c		
6308	D. Bahru	Male Helper	09-01-2015	8 Hrs 31 Min	1.00	300	300.00DDept		
6309	Masuni	Male Helper	09-01-2015	8 Hrs 33 Min	1.00	300	300.00Job Work		
6369	Dev Das	Male Helper	09-01-2015	11 Hrs 29 Min	1.50	300	450.00DDept		
6948	Raju G	Male Helper	09-01-2015	8 Hrs 37 Min	1.00	300	300.00On A/c		
6949	Ramu G	Male Helper	09-01-2015	8 Hrs 38 Min	1.00	300	300.00On A/c		
6950	Vadgin G	Male Helper	09-01-2015	8 Hrs 42 Min	1.00	300	300.00Job Work		
6953	Rama	Female Helper	09-01-2015	8 Hrs 36 Min	1.00	250	250.00On A/c		
6954	Upendri	Female Helper	09-01-2015	8 Hrs 31 Min	1.00	250	250.00Job Work		
6955	P. Rama	Female Helper	09-01-2015	8 Hrs 37 Min	1.00	250	250.00Job Work		
7003	G. Ramesh	Male Helper	09-01-2015	8 Hrs 37 Min	1.00	300	300.00On A/c		
7004	Neelavani	Female Helper	09-01-2015	8 Hrs 36 Min	1.00	250	250.00Job Work		
7014	A. Kaila	Male Helper	09-01-2015	8 Hrs 33 Min	1.00	300	300.00Job Work		
Totals : Records				17					


Work Name : Excavation / Earth Work

Contractor : Janardhan Prasad (Tiles)


Work Name : Tiles


16-01-2015

Pages : 1 Of 5



ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
7142	Rameswar	Male Helper	09-01-2015	-10 Hrs -36 Min	0.00	225	0.00On A/c		
7144	Raju	Male Helper	09-01-2015	10 Hrs 10 Min	1.25	225	281.25On A/c		Improper Swipe..
Totals : Records		2			1.25		281.25		
Contractor : Johnson lifts Pvt.Ltd.									
7190	Madhu.J	Mason	09-01-2015	8 Hrs 22 Min	1.00	0	0.00Nil / By Vendor		Misc
7192	Shkanth.J	Mason	09-01-2015	8 Hrs 20 Min	1.00	0	0.00Nil / By Vendor		
7194	Shiva.J	Mason	09-01-2015	0 Hrs 0 Min	0.00	0	0.00Nil / By Vendor		Improper Swipe
Totals : Records		3			2.00		0.00		
Contractor : K.Khrel chand (Tiles)									
6636	Yougesh	Male Helper	09-01-2015	10 Hrs 2 Min	1.25	225	281.25Dept		Tiles
6676	Vijay Kumar.K	Mason	09-01-2015	10 Hrs 12 Min	1.25	475	593.75Dept		
Totals : Records		2			2.50		875.00		
Contractor : K.Krishna (Hacking)									
6093K	Krishna (Hacking)	Contractor	09-01-2015	0 Hrs 0 Min	0.00	350	0.00On A/c		Excavation / Earth Work
6129	Bairam	Male Helper	09-01-2015	7 Hrs 53 Min	1.00	300	300.00Job Work		Improper Swipe
6130	Bujji	Female Helper	09-01-2015	7 Hrs 50 Min	1.00	250	250.00Job Work		
6496	Krishna.S	Male Helper	09-01-2015	7 Hrs 50 Min	1.00	300	300.00Job Work		
6498A	Naidu	Male Helper	09-01-2015	7 Hrs 50 Min	1.00	300	300.00Job Work		
6501	Ramana	Male Helper	09-01-2015	7 Hrs 50 Min	1.00	300	300.00Job Work		
Totals : Records		6			5.00		1450.00		
Contractor : K.Ramakrishna (Electrician)									
7116V	Ravi	Mason	09-01-2015	8 Hrs 50 Min	1.00	350	350.00Dept		Electrician
7166V	Shivash	Mason	09-01-2015	8 Hrs 29 Min	1.00	350	350.00On A/c		
7198K	Ravi	Male Helper	09-01-2015	8 Hrs 24 Min	1.00	250	250.00On A/c		
Totals : Records		3			3.00		950.00		
Contractor : Kumar Pollai (Civil)									
6359	Kashi	Mason	09-01-2015	9 Hrs 39 Min	1.00	400	400.00On A/c		Civil Work
6366	Kumar Pollai (Civil)	Contractor	09-01-2015	9 Hrs 40 Min	1.00	400	400.00On A/c		
6457	Ramu	Mason	09-01-2015	3 Hrs 39 Min	1.00	400	400.00On A/c		
6520	Bannali	Mason	09-01-2015	9 Hrs 48 Min	0.00	400	0.00On A/c		Improper Swipe
6521C	Jagan	Mason	09-01-2015	9 Hrs 39 Min	1.00	400	400.00On A/c		
6540	Mohine	Female Helper	09-01-2015	9 Hrs 39 Min	1.00	200	200.00Dept		
6547V	Yesu	Mason	09-01-2015	9 Hrs 25 Min	1.00	400	400.00On A/c		
6548N	Chanaram	Mason	09-01-2015	9 Hrs 39 Min	1.00	400	400.00On A/c		
6577	Balu.K	Mason	09-01-2015	9 Hrs 39 Min	1.00	400	400.00On A/c		
6591	Razia	Female Helper	09-01-2015	9 Hrs 40 Min	1.00	200	200.00On A/c		

Confirmed by:

 Project Manager
 Vista Homes

Confirmed by:

 Admin Manager
 Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6729Egrya		Female Helper	09-01-2015	9 Hrs 39 Min	1.00	200	200.00	Dept	
6737Puna		Mason	09-01-2015	9 Hrs 39 Min	1.00	400	400.00	On A/c	
6826Ghridhar		Mason	09-01-2015	9 Hrs 39 Min	1.00	400	400.00	On A/c	
Totals : Records			14		13.00		4600.00		
Contractor : L Raju (Electrical)									
6171M.Mahesh		Mason	09-01-2015	7 Hrs 36 Min	1.00	350	350.00	On A/c	
7104L.Shiva Kumar		Mason	09-01-2015	7 Hrs 30 Min	1.00	350	350.00	On A/c	
7138P.Ramesh P		Male Helper	09-01-2015	7 Hrs 36 Min	1.00	250	250.00	On A/c	
7161L.Anil Kumar		Male Helper	09-01-2015	7 Hrs 36 Min	1.00	250	250.00	On A/c	
7197Shekar.L		Mason	09-01-2015	7 Hrs 31 Min	1.00	350	350.00	On A/c	
Totals : Records			5		5.00		1550.00		
Contractor : M.D. Khudoos (Plumber)									
6288M.D. Khudoos (Plumber)		Contractor	09-01-2015	5 Hrs 5 Min	0.50	400	200.00	On A/c	
6290A.f		Mason	09-01-2015	8 Hrs 5 Min	1.00	375	375.00	On A/c	
6291F.ared		Mason	09-01-2015	8 Hrs 9 Min	1.00	375	375.00	On A/c	
6502Iman		Male Helper	09-01-2015	8 Hrs 28 Min	1.00	250	250.00	On A/c	
Totals : Records			4		3.50		1200.00		
Contractor : M.VEERABABU (Welder)									
6938Veerababu		Mason	09-01-2015	8 Hrs 41 Min	1.00	350	350.00	Dept	
Totals : Records			1		1.00		350.00		
Contractor : Magaiya Sahdev (Civil)									
6175Ashok		Mason	09-01-2015	8 Hrs 13 Min	1.00	400	400.00	On A/c	
6183K.Preethi		Female Helper	09-01-2015	0 Hrs 0 Min	0.00	200	0.00	On A/c	
6186M.Murna		Mason	09-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6187P.Dasaram		Mason	09-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6188M.Dhaniram		Mason	09-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6190P.Amruitha		Female Helper	09-01-2015	0 Hrs 0 Min	0.00	200	0.00	On A/c	
6193A.Kavitha bai		Female Helper	09-01-2015	8 Hrs 18 Min	1.00	200	200.00	On A/c	
6195F.Chotulal		Mason	09-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6197S.Krishna		Male Helper	09-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c	
6225S.Ayjun		Mason	09-01-2015	8 Hrs 18 Min	1.00	400	400.00	On A/c	
6426A.Shanker		Mason	09-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6436GUDU		Mason	09-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6858D.Jishwar		Mason	09-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
Totals : Records			13		3.00		1000.00		
Contractor : P.Praveen (Welder)									

Confirmed by:

Mahesh
Project Manager
Vista Homes

Confirmed by:

[Signature]
Project Manager
Vista Homes

Work Name : Welders

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6513	Abdul Zafar	Mason	09-01-2015	8 Hrs 39 Min	1.00	350	350.000n A/c		
7091	P. Sai Kumar	Male Helper	09-01-2015	8 Hrs 56 Min	1.00	250	250.000n A/c		
Contractor : Rekha Pandey (Civil)				3	3.00	950.00			

Work Name : Civil Work									
6003	Mohan	Mason	09-01-2015	8 Hrs 31 Min	1.00	400	400.000n A/c		
6039	Anand	Male Helper	09-01-2015	10 Hrs 0 Min	1.00	250	250.000n A/c		
6041	William	Female Helper	09-01-2015	9 Hrs 34 Min	1.00	200	200.000n A/c		
6120	Mandali	Mason	09-01-2015	10 Hrs 2 Min	1.25	400	500.000n A/c		
6134	Narvesh Yama	Mason	09-01-2015	10 Hrs 0 Min	1.00	400	400.000n A/c		
6135	Uppender	Male Helper	09-01-2015	9 Hrs 4 Min	1.00	250	250.000n A/c		
6137	Shanker	Male Helper	09-01-2015	8 Hrs 31 Min	1.00	250	250.000n A/c		
6199	Manoj	Mason	09-01-2015	10 Hrs 2 Min	1.25	400	500.000n A/c		
6307	Sogil	Male Helper	09-01-2015	10 Hrs 2 Min	1.25	250	312.500n A/c		
6408	Raj kumar	Mason	09-01-2015	9 Hrs 4 Min	1.00	400	400.000n A/c		
6437	K. Raju	Mason	09-01-2015	0 Hrs 0 Min	0.00	400	0.000n A/c		
6450	Phakir Ram	Mason	09-01-2015	9 Hrs 34 Min	1.00	400	400.000n A/c		
Contractor : Shirisha (Painter)				12	11.75	3862.50			


Work Name : Painters / Polishing									
6671	Arbind	Mason	09-01-2015	7 Hrs 7 Min	1.00	350	350.000n A/c		
Contractor : Srikanta Jena (Plumber)				1	1.00	350.00			


Work Name : Plumber									
6100	Srikanta Jena (Plumber)	Contractor	09-01-2015	0 Hrs 0 Min	0.00	400	0.000n A/c		Improper Swipe
Contractor : V. Anand (Carpenter)				1	0.00	0.00			

Work Name : Carpenters									
6213	Anjaneyulu	Mason	09-01-2015	8 Hrs 59 Min	1.00	350	350.000n A/c		
7103	V. Raju Kumar	Mason	09-01-2015	9 Hrs 0 Min	1.00	350	350.000n A/c		
Contractor : V. Balreddy (Electrical)				2	2.00	700.00			

Work Name : Electrician									
6247	Srinivas	Mason	09-01-2015	8 Hrs 23 Min	1.00	350	350.000n A/c		
6338	Raju, B	Mason	09-01-2015	8 Hrs 1 Min	1.00	350	350.000n A/c		
6710	S. Nagender	Male Helper	09-01-2015	8 Hrs 21 Min	1.00	250	250.000n A/c		
6770	P. Navreen	Mason	09-01-2015	8 Hrs 24 Min	1.00	350	350.000n A/c		
7107	Venkate	Male Helper	09-01-2015	8 Hrs 10 Min	1.00	250	250.000n A/c		
Contractor : V. Laxman Rao (Painter)				5	5.00	1550.00			


Work Name : Painters / Polishing									
6597	B. Naresh Kumar	Mason	09-01-2015	7 Hrs 21 Min	1.00	350	350.000n A/c		

Certified By:

 Project Manager
 VISA HOMES


 Project Manager
 VISA HOMES

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
7162	Rakesh Kumar	Mason	09-01-2015	7 Hrs 53 Min	1.00	350	350.00	On Alc	
7164	Satish	Male Helper	09-01-2015	8 Hrs 22 Min	1.00	225	225.00	On Alc	
Totals : Records			4		4.00		1275.00		

Checked by:
Halcy
 Project Manager
 Vista Homes

Checked by:

 Admin Manager
 Vista Homes

Vista Homes

Vista Homes

Survey No.192, Kushaiguda, Hyderabad

Attendance Report - Summary : From : 10-01-2015 10:35:32 AM To : 10-01-2015 10:35:32 AM

Contractor : All


16-01-2015


Pages : 1 Of 5

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : B. Venkatesh (Centering)									
6265	Hussian	Mason	10-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Centering & Rod Bending
Totals : Records 1									
Contractor : G.Mannem (Earth work)									
Work Name : Excavation / Earth Work									
6011	Chanama	Female Helper	10-01-2015	8 Hrs 47 Min	1.00	250	250.00	On Job Work	
6012	Kalia	Female Helper	10-01-2015	8 Hrs 51 Min	1.00	250	250.00	Dept	
6013	Rangamma	Female Helper	10-01-2015	8 Hrs 52 Min	1.00	250	250.00	On A/c	
6015	Pool Sling	Male Helper	10-01-2015	8 Hrs 52 Min	1.00	300	300.00	On Job Work	
6016	Kamamma	Female Helper	10-01-2015	8 Hrs 51 Min	1.00	250	250.00	Dept	
6017	Sitaran	Male Helper	10-01-2015	0 Hrs 0 Min	0.00	300	0.00	On A/c	Improper Swipe
6018	Suram	Male Helper	10-01-2015	11 Hrs 18 Min	1.50	300	450.00	On A/c	
6308	D. Badhiru	Male Helper	10-01-2015	8 Hrs 45 Min	1.00	300	300.00	Dept	
6309	Masuri	Male Helper	10-01-2015	8 Hrs 51 Min	1.00	300	300.00	On A/c	
6369	Dev Das	Male Helper	10-01-2015	11 Hrs 48 Min	1.50	300	450.00	Dept	
6872	Manamma	Female Helper	10-01-2015	8 Hrs 47 Min	1.00	250	250.00	On A/c	
6900	Ramesh, K	Male Helper	10-01-2015	2 Hrs 18 Min	0.00	300	0.00	On A/c	
6948	Raju, G	Male Helper	10-01-2015	11 Hrs 8 Min	1.50	300	450.00	On A/c	
6949	Ranu, G	Male Helper	10-01-2015	11 Hrs 8 Min	1.50	300	450.00	On A/c	
6950	Yadgir, G	Male Helper	10-01-2015	2 Hrs 19 Min	0.00	300	0.00	On A/c	
6953	Rama	Female Helper	10-01-2015	3 Hrs 49 Min	1.00	250	250.00	On A/c	
6954	Upendra	Female Helper	10-01-2015	8 Hrs 48 Min	1.00	250	250.00	On A/c	
6955	P. Rama	Female Helper	10-01-2015	8 Hrs 47 Min	1.00	250	250.00	On A/c	
7003	G. Ramesh	Male Helper	10-01-2015	8 Hrs 51 Min	1.00	300	300.00	On Job Work	
7004	Neelavani	Female Helper	10-01-2015	8 Hrs 48 Min	1.00	250	250.00	On Job Work	
7014	V. akaiha	Male Helper	10-01-2015	2 Hrs 18 Min	0.00	300	0.00	On A/c	
7152	G. Steenu	Male Helper	10-01-2015	11 Hrs 21 Min	1.50	300	450.00	On A/c	
7167	B. Hanmant	Male Helper	10-01-2015	11 Hrs 1 Min	1.50	300	450.00	On A/c	
7169	I. Inpaalamma	Female Helper	10-01-2015	8 Hrs 37 Min	1.00	250	250.00	On Job Work	
Totals : Records 24					23.00		6400.00		


Contractor : Janardhan Prasad (Tiles)


Work Name : Tiles

Accepted by:

 Manager
 Vista Homes

Accepted by:

 Manager
 Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6347	Babulal J	Mason	10-01-2015	8 Hrs 6 Min	1.00	475	475.00	Dept	
7142	Rameswar	Male Helper	10-01-2015	8 Hrs 3 Min	1.00	225	225.00	Dept	
Totals : Records		2			2.00		700.00		
Contractor : Johnson lifts Pvt.Ltd.									
7190	Madhuj	Mason	10-01-2015	7 Hrs 14 Min	1.00	0	0.00	By Vendor	
7194	Siwaja J	Mason	10-01-2015	7 Hrs 12 Min	1.00	0	0.00	By Vendor	
Totals : Records		2			2.00		0.00		
Contractor : K.Khel chand (Tiles)									
6636	Vougesh	Male Helper	10-01-2015	0 Hrs 0 Min	0.00	225	0.00	On A/c	Improper Swipe
6676	Vijay Kumar K	Mason	10-01-2015	0 Hrs 0 Min	0.00	475	0.00	On A/c	Improper Swipe
Totals : Records		2			0.00		0.00		
Contractor : K.Krishna (Hacking)									
6093	K.Krishna (Hacking)	Contractor	10-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	Excavation / Earth Work
6129	Balaram	Male Helper	10-01-2015	7 Hrs 44 Min	1.00	300	300.00	Job Work	Improper Swipe
Totals : Records		2			1.00		300.00		
Contractor : K.Ramakrishna (Electrician)									
7113	K.Ramakrishna (Electrician)	Contractor	10-01-2015	6 Hrs 35 Min	1.00	0	0.00	On A/c	
7116	V.Ravi	Mason	10-01-2015	6 Hrs 35 Min	1.00	350	350.00	Dept	
7166	Vishwash	Mason	10-01-2015	8 Hrs 14 Min	1.00	350	350.00	Dept	
7198	K.Ravi	Male Helper	10-01-2015	8 Hrs 13 Min	1.00	250	250.00	Dept	
Totals : Records		4			4.00		950.00		
Contractor : Kumar Pollai (Civil)									
6359	Kashi	Mason	10-01-2015	9 Hrs 20 Min	1.00	400	400.00	On A/c	
6368	Kumar Pollai (Civil)	Contractor	10-01-2015	9 Hrs 22 Min	1.00	400	400.00	On A/c	
6457	Ramu	Mason	10-01-2015	9 Hrs 21 Min	1.00	400	400.00	On A/c	
6520	Banmail	Mason	10-01-2015	9 Hrs 20 Min	1.00	400	400.00	On A/c	
6521	C.Jagan	Mason	10-01-2015	9 Hrs 20 Min	1.00	400	400.00	On A/c	
6540	Mohine	Female Helper	10-01-2015	9 Hrs 21 Min	1.00	200	200.00	Dept	
6547	V.Yesu	Mason	10-01-2015	9 Hrs 4 Min	1.00	400	400.00	On A/c	
6548	N.Chanaram	Mason	10-01-2015	9 Hrs 21 Min	1.00	400	400.00	On A/c	
6577	Balu K	Mason	10-01-2015	9 Hrs 21 Min	1.00	400	400.00	Dept	
6591	Raza	Female Helper	10-01-2015	9 Hrs 20 Min	1.00	200	200.00	On A/c	
6621	B.Sathya	Mason	10-01-2015	9 Hrs 21 Min	1.00	400	400.00	On A/c	
6729	EIgya	Female Helper	10-01-2015	9 Hrs 21 Min	1.00	200	200.00	Dept	
6737	Purna	Mason	10-01-2015	9 Hrs 20 Min	1.00	400	400.00	On A/c	
6826	Ghirdhar	Mason	10-01-2015	9 Hrs 20 Min	1.00	400	400.00	Dept	


Project Manager
 VISA HOMES


Area Manager
 VISA HOMES

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
----	---------------	-----------	------	------------	---------	------	--------	---------	---------

Contractor : L.Raju (Electrical)

6177M.Mahesh	Mason		10-01-2015	0 Hrs 0 Min	0.00	350	0.00On A/c		Electrician
7104L.Shiva Kumar	Mason		10-01-2015	7 Hrs 42 Min	1.00	350	350.00On A/c		Improper Swipe
7138Ramesh.P	Male Helper		10-01-2015	0 Hrs 0 Min	0.00	250	0.00On A/c		Improper Swipe
7161L.Anil Kumar	Male Helper		10-01-2015	7 Hrs 43 Min	1.00	250	250.00On A/c		
7197Shekar.L	Mason		10-01-2015	7 Hrs 41 Min	1.00	350	350.00On A/c		
Totals : Records				5			950.00		

Contractor : M.D. Khudoos (Plumber)

6290Arit	Mason		10-01-2015	7 Hrs 22 Min	1.00	375	375.00On A/c		
6297Fared	Mason		10-01-2015	7 Hrs 22 Min	1.00	375	375.00On A/c		
6502Imran	Male Helper		10-01-2015	7 Hrs 55 Min	1.00	250	250.00On A/c		
Totals : Records				3			1000.00		

Contractor : M.VEERABABU (Welder)

6939Veerababu	Mason		10-01-2015	9 Hrs 36 Min	1.00	360	360.00Dept		
Totals : Records				1			360.00		

Contractor : Magaiya Sahdev (Civil)

6175Ashok	Mason		10-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Improper Swipe
6177Sai Kundra	Mason		10-01-2015	8 Hrs 12 Min	1.00	400	400.00On A/c		Improper Swipe
6183K.Preethi	Female Helper		10-01-2015	0 Hrs 0 Min	0.00	200	0.00On A/c		Improper Swipe
6186M.Murna	Mason		10-01-2015	8 Hrs 12 Min	1.00	400	400.00On A/c		
6187P.Dasaram	Mason		10-01-2015	8 Hrs 12 Min	1.00	400	400.00On A/c		
6188M.Dhaniram	Mason		10-01-2015	8 Hrs 12 Min	1.00	400	400.00On A/c		
6190P.Amrutha	Female Helper		10-01-2015	8 Hrs 12 Min	1.00	200	200.00On A/c		
6193A.Kavitha bai	Female Helper		10-01-2015	8 Hrs 14 Min	1.00	200	200.00On A/c		
6195R.Chotulal	Mason		10-01-2015	8 Hrs 12 Min	1.00	400	400.00On A/c		
6197S.Krishna	Male Helper		10-01-2015	8 Hrs 12 Min	1.00	250	250.00On A/c		
6225S.Ayjun	Mason		10-01-2015	8 Hrs 14 Min	1.00	400	400.00On A/c		
6426A.Shanker	Mason		10-01-2015	8 Hrs 12 Min	1.00	400	400.00On A/c		
6436GUDU	Mason		10-01-2015	8 Hrs 12 Min	1.00	400	400.00On A/c		
6858Dileshwar	Mason		10-01-2015	8 Hrs 12 Min	1.00	400	400.00On A/c		
Totals : Records				14			4250.00		

Contractor : P.Praveen (Welder)

6512MD Muna	Mason		10-01-2015	8 Hrs 11 Min	1.00	350	350.00On A/c		
7097P.Sai Kumar	Male Helper		10-01-2015	8 Hrs 29 Min	1.00	250	250.00On A/c		
Totals : Records				2			600.00		

Contractor : Papu Ram (Marble)

Work Name : Tiles									
--------------------------	--	--	--	--	--	--	--	--	--

Work Name : Welders

Certified by:
P. Praveen
 Project Manager
 Vista Homes

Certified by:
[Signature]
 Admin Manager
 Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Rekha Pandey (Civil)									
Totals : Records					1		475.00		
6003Mohan	Mason		10-01-2015	8 Hrs 35 Min	1.00	400	400.000n A/c		
6037Kailash	Mason		10-01-2015	1 Hrs 43 Min	0.00	400	0.000n A/c		
6039Anand	Male Helper		10-01-2015	9 Hrs 46 Min	1.00	250	250.000n A/c		
6041Nilam	Female Helper		10-01-2015	9 Hrs 25 Min	1.00	200	200.000n A/c		
6088Narend	Male Helper		10-01-2015	8 Hrs 34 Min	1.00	250	250.000n A/c		
6120Nandlal	Mason		10-01-2015	9 Hrs 9 Min	1.00	400	400.000n A/c		
6124Mohan Kumar	Male Helper		10-01-2015	0 Hrs 0 Min	0.00	250	0.000n A/c		Improper Swipe
6134Navesh Varma	Mason		10-01-2015	9 Hrs 46 Min	1.00	400	400.000n A/c		
6135Jpender	Male Helper		10-01-2015	9 Hrs 12 Min	1.00	250	250.000n A/c		
6137Shanker	Male Helper		10-01-2015	8 Hrs 35 Min	1.00	250	250.000n A/c		
6199Manoj	Mason		10-01-2015	9 Hrs 9 Min	1.00	400	400.000n A/c		
6307Sogil	Male Helper		10-01-2015	9 Hrs 9 Min	1.00	250	250.000n A/c		
6408Raj kumar	Mason		10-01-2015	9 Hrs 12 Min	1.00	400	400.000n A/c		
6420Chouaram	Mason		10-01-2015	0 Hrs 0 Min	0.00	400	0.000n A/c		Improper Swipe
6437K.Raju	Mason		10-01-2015	8 Hrs 12 Min	1.00	400	400.000n A/c		
6450Phakir Ram	Mason		10-01-2015	9 Hrs 25 Min	1.00	400	400.000n A/c		
Totals : Records					16		4250.00		
Contractor : Shirisha (Painter)									
667Yahind	Mason		10-01-2015	7 Hrs 16 Min	1.00	350	350.000n A/c		
6685Kittu	Mason		10-01-2015	7 Hrs 2 Min	1.00	350	350.000n A/c		
7096S. Barraj	Mason		10-01-2015	7 Hrs 3 Min	1.00	350	350.000n A/c		
7163Bholaram	Male Helper		10-01-2015	6 Hrs 56 Min	1.00	225	225.000n A/c		
Totals : Records					4		1275.00		
Contractor : Srikanta Jena (Plumber)									
6255Jaganath	Male Helper		10-01-2015	8 Hrs 5 Min	1.00	250	250.000n A/c		
Totals : Records					1		250.00		
Contractor : Tara Chand Gurjar (Tiles work)									
6844Tara Chand Gurjar (Tiles work)	Contractor		10-01-2015	9 Hrs 4 Min	1.00	0	0.000n A/c		
7007P. Vinod	Mason		10-01-2015	9 Hrs 5 Min	1.00	475	475.000n A/c		
7036Vinod J	Mason		10-01-2015	9 Hrs 5 Min	1.00	475	475.000n A/c		
Totals : Records					3		950.00		
Contractor : V.Anand (Carpenter)									
6213Anjaneyulu	Mason		10-01-2015	0 Hrs 0 Min	0.00	350	0.000n A/c		Improper Swipe
Totals : Records					1		0.00		


Continued by:
 Project Manager
 VIKRA HOMES

Continued by:
 Admin Manager
 VIKRA HOMES

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6247	Srinivas	Mason	10-01-2015	8 Hrs 13 Min	1.00	350	350.00	On A/c	
6302	Sunil	Mason	10-01-2015	8 Hrs 5 Min	1.00	350	350.00	Dept	
6338	Raju B	Mason	10-01-2015	8 Hrs 11 Min	1.00	350	350.00	On A/c	
6710S	Nagender	Male Helper	10-01-2015	8 Hrs 3 Min	1.00	250	250.00	Dept	
6770P	Naveen	Mason	10-01-2015	8 Hrs 13 Min	1.00	350	350.00	On A/c	
7107	Venkate	Male Helper	10-01-2015	8 Hrs 17 Min	1.00	250	250.00	Dept	
Totals : Records				6			1900.00		
Contractor : V.Laxman Rao (Painter)									
6597B	Naresh Kumar	Mason	10-01-2015	7 Hrs 13 Min	1.00	350	350.00	Job Work	
6765P	Pramod Gupta	Mason	10-01-2015	8 Hrs 3 Min	1.00	350	350.00	Job Work	
7162R	Rakesh Kumar	Mason	10-01-2015	8 Hrs 0 Min	1.00	350	350.00	Job Work	
7164S	Satish	Male Helper	10-01-2015	8 Hrs 4 Min	1.00	225	225.00	Job Work	
Totals : Records				4			1275.00		

Work Name : Painters / Polishing

Certified by:
P. Palay
 District Manager
 Vista Homes

Certified by:

 Admin Manager
 Vista Homes

Vista Homes

Vista Homes

Survey No.192, Kusahaiguda, Hyderabad

Attendance Report - Summary : From : 11-01-2015 10:35:32 AM To : 11-01-2015 10:35:32 AM

Contractor : All

16-01-2015

Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : G.Mannem (Earth work)									
6011	Channama	Female Helper	11-01-2015	11 Hrs 19 Min	1.50	250	375.00Dept		Excavation / Earth Work
6012	Kaila	Female Helper	11-01-2015	11 Hrs 15 Min	1.50	250	375.00Dept		
6013	Bangamma	Female Helper	11-01-2015	-18 Hrs -59 Min	0.00	250	0.00On A/c		Improper Swipe..
6015	Pool Sing	Male Helper	11-01-2015	-18 Hrs -59 Min	0.00	300	0.00On A/c		Improper Swipe..
6016	Kamamma	Female Helper	11-01-2015	-18 Hrs -59 Min	0.00	250	0.00On A/c		Improper Swipe..
6017	Sitaram	Male Helper	11-01-2015	0 Hrs 0 Min	0.00	300	0.00On A/c		Improper Swipe
6018	Suram	Male Helper	11-01-2015	11 Hrs 23 Min	1.50	300	450.00On A/c		
6308	D. Badhru	Male Helper	11-01-2015	11 Hrs 25 Min	1.50	300	450.00Dept		
6309	Masuri	Male Helper	11-01-2015	11 Hrs 13 Min	1.50	300	450.00On A/c		
6369	Dev Das	Male Helper	11-01-2015	12 Hrs 20 Min	1.50	300	450.00Dept		
6872	Manamma	Female Helper	11-01-2015	11 Hrs 46 Min	1.50	250	375.00On A/c		
6900	Ramesh.K	Male Helper	11-01-2015	11 Hrs 24 Min	1.50	300	450.00On A/c		
6901	Rajitha	Female Helper	11-01-2015	11 Hrs 19 Min	1.50	250	375.00On A/c		
6948	Raju.G	Male Helper	11-01-2015	11 Hrs 18 Min	1.50	300	450.00On A/c		
6949	Ramu.G	Male Helper	11-01-2015	11 Hrs 31 Min	1.50	300	450.00On A/c		
6950	Yadgir.G	Male Helper	11-01-2015	11 Hrs 23 Min	1.50	300	450.00On A/c		
6953	Rama	Female Helper	11-01-2015	11 Hrs 26 Min	1.50	250	375.00On A/c		
6954	Upendri	Female Helper	11-01-2015	11 Hrs 30 Min	1.50	250	375.00On A/c		
6955	P. Rama	Female Helper	11-01-2015	0 Hrs 0 Min	0.00	250	0.00On A/c		Improper Swipe
7003	G.Ramesh	Male Helper	11-01-2015	0 Hrs 0 Min	0.00	300	0.00On A/c		Improper Swipe
7004	Neelvani	Female Helper	11-01-2015	11 Hrs 33 Min	1.50	250	375.00On A/c		
7014	Vakalra	Male Helper	11-01-2015	14 Hrs 26 Min	1.50	300	450.00On A/c		
7151	Eshwaramma	Female Helper	11-01-2015	11 Hrs 21 Min	1.50	250	375.00On A/c		
7167	B. Hanmant	Male Helper	11-01-2015	11 Hrs 41 Min	1.50	300	450.00On A/c		
7169	Irapalamma	Female Helper	11-01-2015	11 Hrs 37 Min	1.50	250	375.00On A/c		
Totals : Records				25	28.50		7875.00		
Contractor : Janardhan Prasad (Tiles)									
6347	Babulal.T	Mason	11-01-2015	8 Hrs 8 Min	1.00	475	475.00Dept		Work Name : Tiles
7144	J. Raju	Male Helper	11-01-2015	8 Hrs 23 Min	1.00	225	225.00Dept		

Controlled by:
Project Manager
Vista Homes

Controlled by:
Project Manager
Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
7180	Salkram	Male Helper	11-01-2015	8 Hrs 22 Min	1.00	225	225.00	Dept	
Totals : Records		3			3.00		925.00		
Contractor : Kumar Pollai (Civil)									
6359	Kashi	Mason	11-01-2015	9 Hrs 32 Min	1.00	400	400.00	On A/c	
6368	Kumar Pollai (Civil)	Contractor	11-01-2015	9 Hrs 33 Min	1.00	400	400.00	On A/c	
6457	Ranu	Mason	11-01-2015	9 Hrs 32 Min	1.00	400	400.00	On A/c	
6520	Barmail	Mason	11-01-2015	9 Hrs 32 Min	1.00	400	400.00	On A/c	
6521	C. Jagan	Mason	11-01-2015	9 Hrs 33 Min	1.00	400	400.00	On A/c	
6540	Mehine	Female Helper	11-01-2015	9 Hrs 33 Min	1.00	200	200.00	On A/c	
6547	V. Yesu	Mason	11-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6548	N. Chanaram	Mason	11-01-2015	9 Hrs 33 Min	1.00	400	400.00	On A/c	Improper Swipe
6577	Balu. K	Mason	11-01-2015	9 Hrs 33 Min	1.00	400	400.00	On A/c	
6591	Razia	Female Helper	11-01-2015	9 Hrs 32 Min	1.00	200	200.00	On A/c	
6621	B. Sathya	Mason	11-01-2015	9 Hrs 32 Min	1.00	400	400.00	On A/c	
6729	E. Iyga	Female Helper	11-01-2015	9 Hrs 33 Min	1.00	200	200.00	On A/c	
6737	P. Uma	Mason	11-01-2015	9 Hrs 32 Min	1.00	400	400.00	On A/c	
6826	G. Hiridhar	Mason	11-01-2015	9 Hrs 33 Min	1.00	400	400.00	On A/c	
Totals : Records		14			13.00		4600.00		
Contractor : Papu Ram (Marble)									
7006	Mangal Pandy	Mason	11-01-2015	9 Hrs 36 Min	1.00	475	475.00	On A/c	
Totals : Records		1			1.00		475.00		
Contractor : Rekha Pandy (Civil)									
6120	Nandial	Mason	11-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6199	Manoj	Mason	11-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6307	Sogil	Male Helper	11-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
Totals : Records		3			0.00		0.00		
Contractor : Tara Chand Gurjar (Tiles work)									
6844	Tara Chand Gurjar (Tiles work)	Contractor	11-01-2015	9 Hrs 34 Min	1.00	0	0.00	On A/c	
7007	P. Vinod	Mason	11-01-2015	9 Hrs 35 Min	1.00	475	475.00	On A/c	
7036	Vinod. T	Mason	11-01-2015	9 Hrs 34 Min	1.00	475	475.00	On A/c	
Totals : Records		3			3.00		950.00		

Certified by:
N. Jeyaraj
 Project Manager
 VISHA HOMES

Certified by:
[Signature]
 Project Manager
 VISHA HOMES

Vista Homes

Vista Homes

Survey No. 192, Kushaiguda, Hyderabad

Attendance Report - Summary : From : 12-01-2015 10:35:32 AM To : 12-01-2015 10:35:32 AM

Contractor : All

16-01-2015

Pages : 1 Of 4

ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
Contractor : A.Basha (Painter)									
7055B	Narshina	Mason	12-01-2015	0 Hrs 0 Min	0.00	350	0.00On A/c	Work Name : Painters / Polishing	Improper Swipe
Totals : Records					1	0.00	0.00		

Contractor : G.Mannem (Earth work)									
ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
Work Name : Excavation / Earth Work									
6011	Channama	Female Helper	12-01-2015	8 Hrs 56 Min	1.00	250	250.00Dept		
6012	Kaila	Female Helper	12-01-2015	8 Hrs 35 Min	1.00	250	250.00Dept		
6016	Kamamma	Female Helper	12-01-2015	8 Hrs 35 Min	1.00	250	250.00Job Work		
6018	Suram	Male Helper	12-01-2015	9 Hrs 4 Min	1.00	300	300.00On A/c		
6308D	Badru	Male Helper	12-01-2015	8 Hrs 33 Min	1.00	300	300.00Job Work		
6309	Masuri	Male Helper	12-01-2015	8 Hrs 34 Min	1.00	300	300.00On A/c		
6369	Dev Das	Male Helper	12-01-2015	11 Hrs 22 Min	1.50	300	450.00Dept		
6847	Kurmaiha	Male Helper	12-01-2015	9 Hrs 25 Min	1.00	300	300.00On A/c		
6872	Manamma	Female Helper	12-01-2015	8 Hrs 36 Min	1.00	250	250.00On A/c		
6900	Ramesh.K	Male Helper	12-01-2015	9 Hrs 9 Min	1.00	300	300.00Job Work		
6901	Rajitha	Female Helper	12-01-2015	8 Hrs 58 Min	1.00	250	250.00Job Work		
6948	Raju.G	Male Helper	12-01-2015	8 Hrs 44 Min	1.00	300	300.00On A/c		
6950	Yadgir.G	Male Helper	12-01-2015	8 Hrs 50 Min	1.00	300	300.00Job Work		
6955P	Rama	Female Helper	12-01-2015	8 Hrs 41 Min	1.00	250	250.00Job Work		
7004	Neelavani	Female Helper	12-01-2015	8 Hrs 45 Min	1.00	250	250.00Job Work		
7014	Yakalaha	Male Helper	12-01-2015	8 Hrs 52 Min	1.00	300	300.00Job Work		
7167B	Hanmant	Male Helper	12-01-2015	8 Hrs 44 Min	1.00	300	300.00Dept		
7168	Anjamma.G	Female Helper	12-01-2015	8 Hrs 33 Min	1.00	250	250.00On A/c		
7169T	Trupalamma	Female Helper	12-01-2015	8 Hrs 31 Min	1.00	250	250.00On A/c		
7170P	Padma.G	Female Helper	12-01-2015	8 Hrs 40 Min	1.00	250	250.00On A/c		
Totals : Records					20	20.50	5650.00		


Contractor : Janardhan Prasad (Tiles)


Work Name : Tiles									
ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
6347	Babulal.T	Mason	12-01-2015	8 Hrs 32 Min	1.00	475	475.00On A/c		
7144L	Raju	Male Helper	12-01-2015	8 Hrs 31 Min	1.00	225	225.00On A/c		
7179J	Rajesh	Mason	12-01-2015	8 Hrs 16 Min	1.00	475	475.00On A/c		
Totals : Records					3	3.00	1175.00		

Certified by:
Project Manager
Vista Homes

Certified by:
Project Manager
Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
Contractor : Johnson lifts Pvt.Ltd.									
7190Madhu.J	Mason		12-01-2015	8 Hrs 9 Min	1.00	0	0.00Nil / By Vendor	Misc	
7191Muraji.J	Mason		12-01-2015	7 Hrs 58 Min	1.00	0	0.00Nil / By Vendor	Misc	
7192Srikanth.J	Mason		12-01-2015	8 Hrs 5 Min	1.00	0	0.00Nil / By Vendor	Misc	
7193Sainath	Mason		12-01-2015	7 Hrs 57 Min	1.00	0	0.00Nil / By Vendor	Misc	
Totals : Records				4			0.00		
Contractor : K.Khel chand (Tiles)									
6636Vougesh	Male Helper		12-01-2015	10 Hrs 4 Min	1.25	225	281.25On A/c	Tiles	
6676Vijay Kumar.K	Mason		12-01-2015	10 Hrs 17 Min	1.25	475	593.75On A/c	Tiles	
Totals : Records				2			875.00		
Contractor : K.Krishna (Hacking)									
6129Bairam	Male Helper		12-01-2015	9 Hrs 42 Min	1.00	300	300.00Job Work	Excavation / Earth Work	
6130Bujji	Female Helper		12-01-2015	8 Hrs 31 Min	1.00	250	250.00Job Work	Excavation / Earth Work	
6496Krishna.S	Male Helper		12-01-2015	8 Hrs 32 Min	1.00	300	300.00Job Work	Excavation / Earth Work	
6498A.Naidu	Male Helper		12-01-2015	8 Hrs 32 Min	1.00	300	300.00Job Work	Excavation / Earth Work	
6501Ramana	Male Helper		12-01-2015	8 Hrs 30 Min	1.00	300	300.00Job Work	Excavation / Earth Work	
Totals : Records				5			1450.00		
Contractor : K.Ramakrishna (Electrician)									
7116V.Ravi	Mason		12-01-2015	0 Hrs 0 Min	0.00	350	0.00On A/c	Electrician	
7166Vishwash	Mason		12-01-2015	6 Hrs 54 Min	1.00	350	350.00On A/c	Improper Swaps	
7198K.Ravi	Male Helper		12-01-2015	6 Hrs 55 Min	1.00	250	250.00On A/c	Improper Swaps	
Totals : Records				3			600.00		
Contractor : Kumar Pollai (Civil)									
6359Kashi	Mason		12-01-2015	9 Hrs 25 Min	1.00	400	400.00On A/c	Civil Work	
6368Kumar Pollai (Civil)	Contractor		12-01-2015	9 Hrs 27 Min	1.00	400	400.00On A/c	Civil Work	
6457Ramu	Mason		12-01-2015	9 Hrs 25 Min	1.00	400	400.00On A/c	Civil Work	
6520Bannail	Mason		12-01-2015	9 Hrs 25 Min	1.00	400	400.00On A/c	Civil Work	
6521C.Jagan	Mason		12-01-2015	9 Hrs 26 Min	1.00	400	400.00On A/c	Civil Work	
6540Mojine	Female Helper		12-01-2015	9 Hrs 25 Min	1.00	200	200.00On A/c	Civil Work	
6547V.Yesu	Mason		12-01-2015	9 Hrs 13 Min	1.00	400	400.00On A/c	Civil Work	
6548N.Chanaram	Mason		12-01-2015	9 Hrs 25 Min	1.00	400	400.00On A/c	Civil Work	
6577Balu.K	Mason		12-01-2015	9 Hrs 26 Min	1.00	400	400.00On A/c	Civil Work	
6591Razia	Female Helper		12-01-2015	9 Hrs 26 Min	1.00	200	200.00On A/c	Civil Work	
6621B.Sathya	Mason		12-01-2015	9 Hrs 25 Min	1.00	400	400.00On A/c	Civil Work	
6729Egya	Female Helper		12-01-2015	9 Hrs 25 Min	1.00	200	200.00On A/c	Civil Work	
6737Puma	Mason		12-01-2015	9 Hrs 25 Min	1.00	400	400.00On A/c	Civil Work	

Continued by:

Project Manager
Vista Homes


Contractor
Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks	
Contractor : L.Raju (Electrical)										
Totals : Records 14					14.00		5000.00			
6177M	Mahesh	Mason	12-01-2015	7 Hrs 56 Min	1.00	350	350.00	Dept		
7104L	Shiva Kumar	Mason	12-01-2015	8 Hrs 26 Min	1.00	350	350.00	Dept		
7138R	Ramesh P	Male Helper	12-01-2015	7 Hrs 56 Min	1.00	250	250.00	Dept		
7197S	Shekar L	Mason	12-01-2015	7 Hrs 36 Min	1.00	350	350.00	On A/c		
Totals : Records 4					4.00		1300.00			
Contractor : M.D. Khudoos (Plumber)										
6290Arif		Mason	12-01-2015	7 Hrs 46 Min	1.00	375	375.00	On A/c		
6291F	Fared	Mason	12-01-2015	7 Hrs 41 Min	1.00	375	375.00	On A/c		
Totals : Records 2					2.00		750.00			
Contractor : M.VEERABABU (Welder)										
6939V	Veerababu	Mason	12-01-2015	8 Hrs 15 Min	1.00	350	350.00	Dept		
Totals : Records 1					1.00		350.00			
Contractor : Magaiya Sathdev (Civil)										
6177S	Sai Kundra	Mason	12-01-2015	9 Hrs 0 Min	1.00	400	400.00	On A/c		
6186M	Munna	Mason	12-01-2015	9 Hrs 0 Min	1.00	400	400.00	On A/c		
6187P	Dasaram	Mason	12-01-2015	9 Hrs 0 Min	1.00	400	400.00	On A/c		
6188M	Dhaniram	Mason	12-01-2015	8 Hrs 59 Min	1.00	400	400.00	Dept		
6190P	Amrutha	Female Helper	12-01-2015	9 Hrs 0 Min	1.00	200	200.00	Dept		
6193A	Kavitha bai	Female Helper	12-01-2015	0 Hrs 0 Min	0.00	200	0.00	On A/c		
6195R	Chotalal	Mason	12-01-2015	-9 Hrs -59 Min	0.00	400	0.00	On A/c		
6197S	Krishna	Male Helper	12-01-2015	8 Hrs 59 Min	1.00	250	250.00	Dept		
6225S	Ajrun	Mason	12-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c		
6426A	Shanker	Mason	12-01-2015	8 Hrs 59 Min	1.00	400	400.00	Dept		
6436G	GUDU	Mason	12-01-2015	9 Hrs 0 Min	1.00	400	400.00	On A/c		
6858D	Dileshwar	Mason	12-01-2015	9 Hrs 0 Min	1.00	400	400.00	Dept		
7186S	Sandeep sathdev	Male Helper	12-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c		
Totals : Records 13					9.00		3250.00			
Contractor : P.Praveen (Welder)										
6512M	Muna	Mason	12-01-2015	7 Hrs 50 Min	1.00	350	350.00	On A/c		
6513A	Abdul Zafer	Mason	12-01-2015	8 Hrs 35 Min	1.00	350	350.00	On A/c		
Totals : Records 2					2.00		700.00			
Contractor : Rekha Pandey (Civil)										
6003M	Mohan	Mason	12-01-2015	8 Hrs 35 Min	1.00	400	400.00	On A/c		
6039A	Anand	Male Helper	12-01-2015	9 Hrs 34 Min	1.00	250	250.00	On A/c		
Totals : Records 2					2.00		650.00			

Work Name : Welders
 Work Name : Civil Work

Admin Manager
 Visha Tomes

Certified by:

Project Manager
 Visha Tomes

Certified by:

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6088	Narand	Male Helper	12-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
6120	Nandlal	Mason	12-01-2015	8 Hrs 27 Min	1.00	400	400.00	On A/c	
6124	Mohan Kumar	Male Helper	12-01-2015	9 Hrs 11 Min	1.00	250	250.00	On A/c	
6134	Narash Varma	Mason	12-01-2015	9 Hrs 34 Min	1.00	400	400.00	On A/c	
6135	Upender	Male Helper	12-01-2015	9 Hrs 15 Min	1.00	250	250.00	On A/c	
6137	Shanker	Male Helper	12-01-2015	8 Hrs 35 Min	1.00	250	250.00	On A/c	
6199	Kanaji	Mason	12-01-2015	8 Hrs 27 Min	1.00	400	400.00	On A/c	
6307	Sojil	Male Helper	12-01-2015	8 Hrs 27 Min	1.00	250	250.00	On A/c	
6408	Raj Kumar	Mason	12-01-2015	9 Hrs 15 Min	1.00	400	400.00	On A/c	
6410	Annaram	Mason	12-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6420	Chouaram	Mason	12-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6437	K.Raju	Mason	12-01-2015	9 Hrs 0 Min	1.00	400	400.00	On A/c	
6450	Phakir Ram	Mason	12-01-2015	9 Hrs 17 Min	1.00	400	400.00	On A/c	
6720	Akhan	Male Helper	12-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
Totals : Records				17			4250.00		
Contractor : Shrinsha (Painter)									
6677	Ahbind	Mason	12-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
7163	Bhularam	Male Helper	12-01-2015	7 Hrs 37 Min	1.00	225	225.00	On A/c	
7199	Prem.S	Male Helper	12-01-2015	7 Hrs 20 Min	1.00	225	225.00	On A/c	
7200	Rambabu.S	Male Helper	12-01-2015	7 Hrs 24 Min	1.00	225	225.00	On A/c	
Totals : Records				4			675.00		
Contractor : V.Anand (Carpenter)									
6213	Anjaneyulu	Mason	12-01-2015	8 Hrs 9 Min	1.00	350	350.00	Dept	
Totals : Records				1			350.00		
Contractor : V.Balreddy (Electical)									
6247	Srinivas	Mason.	12-01-2015	8 Hrs 5 Min	1.00	350	350.00	On A/c	
6302	Sunil	Mason	12-01-2015	8 Hrs 20 Min	1.00	350	350.00	On A/c	
6338	Raju.B	Mason	12-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
6710	S.Nagender	Male Helper	12-01-2015	8 Hrs 1 Min	1.00	250	250.00	On A/c	
6770	P.Naveen	Mason	12-01-2015	8 Hrs 5 Min	1.00	350	350.00	On A/c	
Totals : Records				5			1300.00		
Contractor : V.Laxman Rao (Painter)									
6518	Rambabu.V	Mason	12-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	Painters / Polishing
6766	Pramod Gupta	Mason	12-01-2015	7 Hrs 57 Min	1.00	350	350.00	Job Work	Improper Swipe
7162	Rakesh kumar	Mason	12-01-2015	7 Hrs 52 Min	1.00	350	350.00	Job Work	
7164	Saish	Male Helper	12-01-2015	8 Hrs 12 Min	1.00	225	225.00	Job Work	

Certified by:
 Mahesh
 Project Manager
 VISHAL INFRA

Certified by:
 Hemant Kumar
 Project Manager
 VISHAL INFRA

Vista Homes

Vista Homes

Survey No. 192, Kushaiguda, Hyderabad

Attendance Report - Summary : From : 13-01-2015 10:35:32 AM To : 13-01-2015 10:35:32 AM

Contractor : All

16-01-2015

Pages : 1 Of 4

Remarks

Contractor : A. Basha (Painter)

Totals : Records 2

Work Name : Painters / Polishing

Contractor : G. Mannem (Earth work)

Totals : Records 4


Work Name : Excavation / Earth Work

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	Pay Type	Remarks
Contractor : A. Basha (Painter)									
6299A	Malleesh	Mason	13-01-2015	8 Hrs 32 Min	1.00	350	350.00	Job Work	
6757	Balaram	Mason	13-01-2015	8 Hrs 31 Min	1.00	350	350.00	Job Work	
Totals : Records					2		700.00		
Contractor : G. Mannem (Earth work)									
6011	Channama	Female Helper	13-01-2015	11 Hrs 10 Min	1.50	250	375.00	Job Work	
6012	Kaila	Female Helper	13-01-2015	8 Hrs 46 Min	1.00	250	250.00	Dept	
6016	Kamlamma	Female Helper	13-01-2015	8 Hrs 47 Min	1.00	250	250.00	Dept	
6017	Sitaran	Male Helper	13-01-2015	8 Hrs 41 Min	1.00	300	300.00	Job Work	
6308D	Badhru	Male Helper	13-01-2015	8 Hrs 43 Min	1.00	300	300.00	Dept	
6309	Masuni	Male Helper	13-01-2015	8 Hrs 46 Min	1.00	300	300.00	Job Work	
6369	Dev Das	Male Helper	13-01-2015	11 Hrs 53 Min	1.50	300	450.00	Dept	
6847	Kumalah	Male Helper	13-01-2015	0 Hrs 0 Min	0.00	300	0.00	On A/c	Improper Swipe
6872	Mamlamma	Female Helper	13-01-2015	8 Hrs 24 Min	1.00	250	250.00	Dept	
6950	Yadgiri G	Male Helper	13-01-2015	8 Hrs 44 Min	1.00	300	300.00	On A/c	
6954	Upendra	Female Helper	13-01-2015	11 Hrs 11 Min	1.50	250	375.00	On A/c	
6955	P. Rama	Female Helper	13-01-2015	9 Hrs 11 Min	1.00	250	250.00	On A/c	
7014	Vakaha	Male Helper	13-01-2015	11 Hrs 10 Min	1.50	300	450.00	On A/c	
7167	B. Hanmant	Male Helper	13-01-2015	11 Hrs 11 Min	1.50	300	450.00	Job Work	
7168	Anjamma G	Female Helper	13-01-2015	11 Hrs 2 Min	1.50	250	375.00	Job Work	
7169	Tirupatamma	Female Helper	13-01-2015	11 Hrs 25 Min	1.50	250	375.00	Job Work	
7170	Padma G	Female Helper	13-01-2015	8 Hrs 32 Min	1.00	250	250.00	On A/c	
Totals : Records					17		5300.00		
Contractor : Janardhan Prasad (Tiles)									
6347	Babulal T	Mason	13-01-2015	8 Hrs 16 Min	1.00	475	475.00	On A/c	
7142	Rameswar	Male Helper	13-01-2015	8 Hrs 8 Min	1.00	225	225.00	On A/c	
7144	J. Raju	Male Helper	13-01-2015	8 Hrs 15 Min	1.00	225	225.00	On A/c	
7179	J. Rajesh	Mason	13-01-2015	8 Hrs 8 Min	1.00	475	475.00	On A/c	
Totals : Records					4		1400.00		
Contractor : Johnson lifts Pvt.Ltd.									
Work Name : Misc									

Project Manager
Vista Homes

Checked by:
Project Manager
Vista Homes


ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
7190Madhu.J	Mason		13-01-2015	7 Hrs 32 Min	1.00	0	0.00Nil / By Vendor		
Totals : Records 1									
Contractor : K.Kheli chand (Tiles)									
6636Vougesh	Male Helper		13-01-2015	9 Hrs 8 Min	1.00	225	225.00Dept		
6676Vijay Kumar.K	Mason		13-01-2015	9 Hrs 9 Min	1.00	475	475.00Dept		
Totals : Records 2									
Contractor : K.Krishna (Hacking)									
6129Bairam	Male Helper		13-01-2015	7 Hrs 57 Min	1.00	300	300.00Job Work		
6130Bujji	Female Helper		13-01-2015	7 Hrs 35 Min	1.00	250	250.00Job Work		
6496Krishna.S	Male Helper		13-01-2015	7 Hrs 35 Min	1.00	300	300.00Job Work		
6498A.Naidu	Male Helper		13-01-2015	7 Hrs 34 Min	1.00	300	300.00Job Work		
6501Ramana	Male Helper		13-01-2015	7 Hrs 35 Min	1.00	300	300.00Job Work		
Totals : Records 5									
Contractor : K.Ramakrishna (Electrician)									
7116V.Ravi	Mason		13-01-2015	7 Hrs 3 Min	1.00	350	350.00On A/c		
7166Vishwash	Mason		13-01-2015	8 Hrs 2 Min	1.00	350	350.00Dept		
7198K.Ravi	Male Helper		13-01-2015	8 Hrs 11 Min	1.00	250	250.00On A/c		
Totals : Records 3									
Contractor : Kumar Pollai (Civil)									
6359Kashi	Mason		13-01-2015	9 Hrs 27 Min	1.00	400	400.00On A/c		
6457Ranu	Mason		13-01-2015	9 Hrs 27 Min	1.00	400	400.00On A/c		
6520Banmail	Mason		13-01-2015	9 Hrs 27 Min	1.00	400	400.00On A/c		
6521C.Jagan	Mason		13-01-2015	9 Hrs 28 Min	1.00	400	400.00On A/c		
6540Mohine	Female Helper		13-01-2015	9 Hrs 26 Min	1.00	200	200.00On A/c		
6548N.Chanaram	Mason		13-01-2015	9 Hrs 27 Min	1.00	400	400.00On A/c		
6577Baluk.K	Mason		13-01-2015	9 Hrs 29 Min	1.00	400	400.00On A/c		
6591Razia	Female Helper		13-01-2015	9 Hrs 26 Min	1.00	200	200.00On A/c		
6621B.Sathya	Mason		13-01-2015	9 Hrs 28 Min	1.00	400	400.00On A/c		
6725Egya	Female Helper		13-01-2015	9 Hrs 28 Min	1.00	200	200.00On A/c		
6737Puma	Mason		13-01-2015	9 Hrs 27 Min	1.00	400	400.00On A/c		
6826Chidhar	Mason		13-01-2015	9 Hrs 28 Min	1.00	400	400.00On A/c		
Totals : Records 12									
Contractor : L.Raju (Electrical)									
6171M.Mahesh	Mason		13-01-2015	-10 Hrs 0 Min	0.00	350	0.00On A/c		
7104L.Silva Kumar	Mason		13-01-2015	7 Hrs 39 Min	1.00	350	350.00On A/c		
7136Ramash.P	Male Helper		13-01-2015	8 Hrs 5 Min	1.00	250	250.00On A/c		
Totals : Records 3									
Contractor : L.Raju (Electrical)									
Work Name : Excavation / Earth Work									
Work Name : Electrician									
Work Name : Improper Swibe									



 Certified by:

 Project Manager

 VISHA HOMES





 Certified by:

 Asstt. Manager

 VISHA HOMES

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : M.VEERABABU (Welder)									
Totals : Records 4									
6939Veerababu	Mason		13-01-2015	8 Hrs 38 Min	1.00	350	350.00Dept		Welders
Totals : Records 1									
Contractor : Magaiya Sahdev (Civil)									
Work Name : Welders									
6105Magaiya Sahdev (Civil)	Contractor		13-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Civil Work
Work Name : Civil Work									
6177Sai Kundra	Mason		13-01-2015	9 Hrs 13 Min	1.00	400	400.00On A/c		Improper Swipe
6186M.Munna	Mason		13-01-2015	9 Hrs 13 Min	1.00	400	400.00On A/c		
6187P.Dasaram	Mason		13-01-2015	9 Hrs 13 Min	1.00	400	400.00On A/c		
6188M.Dhaniram	Mason		13-01-2015	-9 Hrs -43 Min	0.00	400	0.00On A/c		Improper Swipe..
6190P.Amrutha	Female Helper		13-01-2015	9 Hrs 13 Min	1.00	200	200.00On A/c		
6193A.Kavitha bai	Female Helper		13-01-2015	0 Hrs 0 Min	0.00	200	0.00On A/c		Improper Swipe
6195R.Chotulal	Mason		13-01-2015	9 Hrs 14 Min	1.00	400	400.00On A/c		
6197S.Krishna	Male Helper		13-01-2015	9 Hrs 13 Min	1.00	250	250.00On A/c		
6225S.Arjun	Mason		13-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Improper Swipe
6426A.Shanker	Mason		13-01-2015	9 Hrs 13 Min	1.00	400	400.00On A/c		
6436GUDU	Mason		13-01-2015	9 Hrs 13 Min	1.00	400	400.00On A/c		
6858Dilleshwar	Mason		13-01-2015	9 Hrs 13 Min	1.00	400	400.00On A/c		
7186Sandeep sahdv	Male Helper		13-01-2015	0 Hrs 0 Min	0.00	250	0.00On A/c		Improper Swipe
Totals : Records 14									
Contractor : P.Praveen (Welder)									
Work Name : Welders									
6512MD Muna	Mason		13-01-2015	8 Hrs 5 Min	1.00	350	350.00On A/c		
6513Abdul Zafar	Mason		13-01-2015	-10 Hrs -18 Min	0.00	350	0.00On A/c		Improper Swipe..
7091P.Sai Kumar	Male Helper		13-01-2015	8 Hrs 7 Min	1.00	250	250.00On A/c		
Totals : Records 3									
Contractor : R.Radha Krishna (Gardner)									
Work Name : Gardner									
7120Anjalath	Male Helper		13-01-2015	8 Hrs 43 Min	1.00	225	225.00Dept		
Totals : Records 1									
Contractor : Rekha Pandv (Civil)									
Work Name : Civil Work									
6003Mohan	Mason		13-01-2015	8 Hrs 50 Min	1.00	400	400.00On A/c		
6039Anand	Male Helper		13-01-2015	10 Hrs 3 Min	1.25	250	312.50On A/c		
6041Niliam	Female Helper		13-01-2015	9 Hrs 28 Min	1.00	200	200.00On A/c		
6088Narend	Male Helper		13-01-2015	0 Hrs 0 Min	0.00	250	0.00On A/c		Improper Swipe
6120Nandlal	Mason		13-01-2015	9 Hrs 29 Min	1.00	400	400.00On A/c		
6124Mohan Kumar	Male Helper		13-01-2015	0 Hrs 0 Min	0.00	250	0.00On A/c		
6134Narash Varna	Mason		13-01-2015	10 Hrs 3 Min	1.25	400	500.00Dept		


Arjun Manager
 Project Manager
 Xisco Homes


Rekha Pandv
 Project Manager
 Xisco Homes

Certified by:


ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6137	Shanker	Male Helper	13-01-2015	8 Hrs 50 Min	1.00	250	250.00	On A/c	
6199	Manoj	Mason	13-01-2015	9 Hrs 29 Min	1.00	400	400.00	Dept	
6307	Sogil	Male Helper	13-01-2015	9 Hrs 29 Min	1.00	250	250.00	On A/c	
6408	Raj kumar	Mason	13-01-2015	9 Hrs 35 Min	1.00	400	400.00	On A/c	
6410	Annamaram	Mason	13-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6420	Choularam	Mason	13-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6437	K.Raju	Mason	13-01-2015	9 Hrs 13 Min	1.00	400	400.00	Dept	
6450	Prakir Ram	Mason	13-01-2015	-9 Hrs -37 Min	0.00	400	0.00	On A/c	Improper Swipe..
6720	Lakhan	Male Helper	13-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
Totals : Records				17		11.50	3762.50		
Contractor : Shirisha (Painter)									
6671	Arbind	Mason	13-01-2015	7 Hrs 43 Min	1.00	350	350.00	On A/c	
6688	Kittu	Mason	13-01-2015	7 Hrs 7 Min	1.00	350	350.00	On A/c	
7163	Bholaram	Male Helper	13-01-2015	7 Hrs 42 Min	1.00	225	225.00	On A/c	
7199	Prem.S	Male Helper	13-01-2015	7 Hrs 20 Min	1.00	225	225.00	On A/c	
7200	Rambabu.S	Male Helper	13-01-2015	7 Hrs 42 Min	1.00	225	225.00	On A/c	
Totals : Records				5		5.00	1375.00		
Contractor : Srikanta Jena (Plumber)									
6100	Srikanta Jena (Plumber)	Contractor	13-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6235	leganath	Male Helper	13-01-2015	8 Hrs 4 Min	1.00	250	250.00	On A/c	
Totals : Records				2		1.00	250.00		
Contractor : V.Balreddy (Electical)									
6021	V. Balreddy (Electical)	Contractor	13-01-2015	0 Hrs 0 Min	0.00	0	0.00	On A/c	Electrician
6247	Srinivas	Mason	13-01-2015	8 Hrs 11 Min	1.00	350	350.00	Dept	Improper Swipe
6302	Sunil	Mason	13-01-2015	7 Hrs 58 Min	1.00	350	350.00	On A/c	
6770	P. Naveen	Mason	13-01-2015	8 Hrs 11 Min	1.00	350	350.00	Dept	
Totals : Records				4		3.00	1050.00		
Contractor : V.Laxman Rao (Painter)									
6765	Pramod Gupta	Mason	13-01-2015	7 Hrs 39 Min	1.00	350	350.00	On A/c	
7162	Rakesh kumar	Mason	13-01-2015	7 Hrs 39 Min	1.00	350	350.00	On A/c	
Totals : Records				2		2.00	700.00		


Work Name : Painters / Polishing

Work Name : Electrician

Work Name : Plumber

Work Name : Painters / Polishing


 Certified by
 Prasad Kumar
 Project Manager
 Jones


 By:
 Prasad Kumar
 Project Manager
 Jones

Vista Homes

Vista Homes

Survey No. 192, Kushaiguda, Hyderabad


Attendance Report - Summary : From : 14-01-2015 10:35:32 AM To : 14-01-2015 10:35:32 AM

Contractor : All

16-01-2015

Pages : 1 Of 4

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : A. Basha (Painter)									
6757	Balaram	Mason	14-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	Painters / Polishing
7055B	Narshima	Mason	14-01-2015	8 Hrs 14 Min	1.00	350	350.00	Job Work	Improper Swipe
Totals : Records				2	1.00		350.00		
Contractor : B. Basappa (Painter)									
7062B	Basappa (Painter)	Contractor	14-01-2015	8 Hrs 14 Min	1.00	400	400.00	On A/c	Painters / Polishing
7119	Narshima	Male Helper	14-01-2015	8 Hrs 18 Min	1.00	225	225.00	On A/c	
7183K	Narshima	Mason	14-01-2015	8 Hrs 18 Min	1.00	350	350.00	On A/c	
Totals : Records				3	3.00		975.00		
Contractor : B. Venkatesh (Centering)									
6265	Hussian	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Centering & Rod Bending
Totals : Records				1	0.00		0.00		Improper Swipe
Contractor : G. Mannem (Earth work)									
6011	Channama	Female Helper	14-01-2015	8 Hrs 35 Min	1.00	250	250.00	Job Work	Excavation / Earth Work
6012	Kaila	Female Helper	14-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
6016	Kamamma	Female Helper	14-01-2015	8 Hrs 13 Min	1.00	250	250.00	Dept	
6017	Sitarani	Male Helper	14-01-2015	9 Hrs 12 Min	1.00	300	300.00	On A/c	
6018	Suram	Male Helper	14-01-2015	8 Hrs 14 Min	1.00	300	300.00	On A/c	
6308D	Badhru	Male Helper	14-01-2015	8 Hrs 36 Min	1.00	300	300.00	On A/c	
6309	Masuni	Male Helper	14-01-2015	0 Hrs 0 Min	0.00	300	0.00	On A/c	Improper Swipe
6369	Dev Das	Male Helper	14-01-2015	0 Hrs 0 Min	0.00	300	0.00	On A/c	Improper Swipe
6847	Kumalah	Male Helper	14-01-2015	9 Hrs 29 Min	1.00	300	300.00	Dept	
6872	Maniamma	Female Helper	14-01-2015	8 Hrs 10 Min	1.00	250	250.00	Dept	
6949	Ramu.G	Male Helper	14-01-2015	8 Hrs 29 Min	1.00	300	300.00	On A/c	
6950	Adgiri.G	Male Helper	14-01-2015	8 Hrs 27 Min	1.00	300	300.00	Job Work	
7003G	Ramesh	Male Helper	14-01-2015	8 Hrs 24 Min	1.00	300	300.00	Dept	Improper Swipe..
7014	Vakalra	Male Helper	14-01-2015	8 Hrs 28 Min	1.00	300	300.00	Job Work	
7152G	Sreenu	Male Helper	14-01-2015	8 Hrs 46 Min	1.00	300	300.00	On A/c	
7167B	Hamant	Male Helper	14-01-2015	8 Hrs 11 Min	1.00	300	300.00	On A/c	
7168	Anjamma.G	Female Helper	14-01-2015	8 Hrs 11 Min	1.00	250	250.00	Dept	

Checked By: 
Mani Manjari
Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
7169	Tirupatamma	Female Helper	14-01-2015	8 Hrs 7 Min	1.00	250	250.00	On A/c	
7170	Padma.G	Female Helper	14-01-2015	8 Hrs 15 Min	1.00	250	250.00	Job Work	
Totals : Records				19	16.00		4500.00		

Contractor : Janardhan Prasad (Tiles)

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6347	Babulal T	Mason	14-01-2015	8 Hrs 39 Min	1.00	475	475.00	Dept	
7142	Rameswar	Male Helper	14-01-2015	8 Hrs 38 Min	1.00	225	225.00	On A/c	
7144	Raju	Male Helper	14-01-2015	8 Hrs 46 Min	1.00	225	225.00	Dept	
7179	Rajesh	Mason	14-01-2015	8 Hrs 40 Min	1.00	475	475.00	On A/c	
Totals : Records				4	4.00		1400.00		

Contractor : Johnson Hfs Pvt.Ltd.

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
7190	Madhuj	Mason	14-01-2015	6 Hrs 39 Min	1.00	0	0.00	By Vendor	
7194	Sihva.J	Mason	14-01-2015	6 Hrs 39 Min	1.00	0	0.00	By Vendor	
Totals : Records				2	2.00		0.00		

Contractor : K.Khel chand (Tiles)

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6636	Yogesh	Male Helper	14-01-2015	0 Hrs 0 Min	0.00	225	0.00	On A/c	Improper Swipe
6676	Vijay Kumar.K	Mason	14-01-2015	0 Hrs 0 Min	0.00	475	0.00	On A/c	Improper Swipe
Totals : Records				2	0.00		0.00		

Contractor : K.Krishna (Hacking)



ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6129	Balam	Male Helper	14-01-2015	0 Hrs 0 Min	0.00	300	0.00	On A/c	Improper Swipe
6130	Buji	Female Helper	14-01-2015	7 Hrs 46 Min	1.00	250	250.00	Job Work	
6496	Krishna.S	Male Helper	14-01-2015	7 Hrs 42 Min	1.00	300	300.00	Job Work	
6498	Naidu	Male Helper	14-01-2015	7 Hrs 40 Min	1.00	300	300.00	Job Work	
6501	Ramana	Male Helper	14-01-2015	7 Hrs 44 Min	1.00	300	300.00	Job Work	
Totals : Records				5	4.00		1150.00		



Contractor : K.Ramakrishna (Electrician)

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
7116	Rawl	Mason	14-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
Totals : Records				1	0.00		0.00		


Contractor : Kumar Polai (Civil)


ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6359	Kashi	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6457	Ramu	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6520	Bannail	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6521	C.Jagan	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6540	Mohine	Female Helper	14-01-2015	0 Hrs 0 Min	0.00	200	0.00	On A/c	Improper Swipe
6548	N.Chanaram	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6577	Balu.K	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6591	Razia	Female Helper	14-01-2015	0 Hrs 0 Min	0.00	200	0.00	On A/c	Improper Swipe
Totals : Records				11	0.00		0.00		

Checked by: 
 Date: 14-01-2015
 Place: 


Checked by: 
 Date: 14-01-2015
 Place: 


ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6729EJgya	Female Helper	Female Helper	14-01-2015	0 Hrs 0 Min	0.00	200	0.00On A/c	Improper Swipe	
6737Puma	Mason	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6826Gchirhar	Mason	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
Totals : Records				12	0.00				
Contractor : M.VEERABABU (Welder)									
6939Veerababu	Mason	Mason	14-01-2015	8 Hrs 19 Min	1.00	350	350.00Dept		
Totals : Records				1	1.00		350.00		
Contractor : Magaiya Sahdev (Civil)									
6176Pannalal	Mason	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6177Sai Kundra	Mason	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6183K.Preethi	Female Helper	Female Helper	14-01-2015	0 Hrs 0 Min	0.00	200	0.00On A/c	Improper Swipe	
6186M.Murna	Mason	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6187P.Dasaram	Mason	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6188M.Dhaniram	Mason	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6190P.Amrutha	Female Helper	Female Helper	14-01-2015	0 Hrs 0 Min	0.00	200	0.00On A/c	Improper Swipe	
6193A.Kavitha bai	Female Helper	Female Helper	14-01-2015	7 Hrs 33 Min	1.00	200	200.00Dept		
6195R.Chotulal	Mason	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6197S.Krishna	Male Helper	Male Helper	14-01-2015	0 Hrs 0 Min	0.00	250	0.00On A/c	Improper Swipe	
6225S.Ajgun	Mason	Mason	14-01-2015	7 Hrs 33 Min	1.00	400	400.00Dept		
6426A.Shanker	Mason	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6436GUDU	Mason	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6858D.Jeshwar	Mason	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
Totals : Records				14	2.00		600.00		
Contractor : P.Praveen (Welder)									
6512MD Muna	Mason	Mason	14-01-2015	7 Hrs 37 Min	1.00	350	350.00On A/c		
6513Abdul Zafar	Mason	Mason	14-01-2015	8 Hrs 4 Min	1.00	350	350.00On A/c		
7091P Sai Kumar	Male Helper	Male Helper	14-01-2015	7 Hrs 36 Min	1.00	250	250.00On A/c		
Totals : Records				3	3.00		950.00		
Contractor : Papu Ram (Marble)									
7006Mangal Pandy	Mason	Mason	14-01-2015	8 Hrs 27 Min	1.00	475	475.00On A/c		
Totals : Records				1	1.00		475.00		
Contractor : Rekha Pandy (Civil)									
6003Mohan	Mason	Mason	14-01-2015	9 Hrs 19 Min	1.00	400	400.00On A/c		
6039Anand	Male Helper	Male Helper	14-01-2015	10 Hrs 2 Min	1.25	250	312.50Dept		
6041Niliam	Female Helper	Female Helper	14-01-2015	9 Hrs 35 Min	1.00	200	200.00On A/c		
6120Nandlal	Mason	Mason	14-01-2015	8 Hrs 55 Min	1.00	400	400.00On A/c		

Confirmed by:

 Visha Homas
 Project Manager

Confirmed by:

 Visha Homas
 Project Manager

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6134	Narash Varma	Mason	14-01-2015	10 Hrs 2 Min	1.25	400	500.00	On A/c	
6135	Upender	Male Helper	14-01-2015	9 Hrs 43 Min	1.00	250	250.00	On A/c	
6137	Shanker	Male Helper	14-01-2015	9 Hrs 19 Min	1.00	250	250.00	On A/c	
6199	Manoj	Mason	14-01-2015	8 Hrs 55 Min	1.00	400	400.00	Dept	
6307	Sojil	Male Helper	14-01-2015	8 Hrs 55 Min	1.00	250	250.00	On A/c	
6408	Raj kumar	Mason	14-01-2015	9 Hrs 43 Min	1.00	400	400.00	On A/c	
6410	Annaram	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6420	Chouaram	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6437	K.Raju	Mason	14-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6450	Plakir Ram	Mason	14-01-2015	9 Hrs 35 Min	1.00	400	400.00	On A/c	
6720	akhan	Male Helper	14-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
Totals : Records				16			3762.50		
Contractor : Tara Chand Gurjar (Tiles work)									
Work Name : Tiles									
6844	Tara Chand Gurjar (Tiles work)	Contractor	14-01-2015	8 Hrs 28 Min	1.00	0	0.00	On A/c	
7007	P.Vinod	Mason	14-01-2015	8 Hrs 26 Min	1.00	475	475.00	On A/c	
7036	Vinod T	Mason	14-01-2015	8 Hrs 27 Min	1.00	475	475.00	On A/c	
Totals : Records				3			950.00		
Contractor : V.Laxman Rao (Painter)									
Work Name : Painters / Polishing									
6765	Pramod Gupta	Mason	14-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
7162	Rakesh kumar	Mason	14-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
Totals : Records				2			0.00		

Certified by:

 Project Manager
 Vista Homes

Certified by:

 Admin Manager
 Vista Homes

Vista Homes

Vista Homes

Survey No.192, Kushaiguda, Hyderabad


Attendance Report - Summary : From : 15-01-2015 10:39:24 AM To : 15-01-2015 10:39:24 AM


Contractor : All

16-01-2015

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : G.Mannem (Earth work)									
6369	Dev Das	Male Helper	15-01-2015	12 Hrs 18 Min	1.50	300	450.00	Dept	Excavation / Earth Work
Totals : Records 1									
Contractor : J.Ramesh (Scavenger)									
16050	Ramesh.S	Male Helper	15-01-2015	3 Hrs 37 Min	0.50	0	0.00	Nil / By Vendor	Misc
Totals : Records 1									
Contractor : Papu Ram (Marble)									
7006	Mangal Pandy	Mason	15-01-2015	9 Hrs 48 Min	1.00	475	475.00	On A/c	Tiles
Totals : Records 1									
Contractor : Tara Chand Gurjar (Tiles work)									
6844	Tara Chand Gurjar (Tiles work)	Contractor	15-01-2015	9 Hrs 47 Min	1.00	0	0.00	On A/c	Tiles
7007	P.Vinod	Mason	15-01-2015	9 Hrs 48 Min	1.00	475	475.00	On A/c	
7036	Vinod.T	Mason	15-01-2015	9 Hrs 47 Min	1.00	475	475.00	On A/c	
Totals : Records 3									

Controlled by:

 Project Manager
 Vista Homes

Controlled by:

 Admin Manager
 Vista Homes

Vista Homes
Vista Homes
Survey No.192, Kushalguda, Hyderabad

Payment Summary Report
From : 09-01-2015 To : 15-01-2015

16-01-2015

Pages 1 Of 5

6298	A.Basha (Painter)	09-01-2015 - 15-01-2015 (6)	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Job Work	0.00	3.00	0.00	3.00	0.00	0.00	3.00	1050.00	0.00	1050.00
On A/c	0.00	0.00	0.00	0.00	0.00	0.00	3.00	1050.00	0.00	1050.00
Totals...	0.00	6.00	0.00	6.00	0.00	0.00	6.00	2100.00	0.00	2100.00

7062	B.Basappa (Painter)	09-01-2015 - 15-01-2015 (6)	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Job Work	1.00	1.00	1.00	1.00	0.00	0.00	3.00	975.00	0.00	975.00
On A/c	1.00	1.00	1.00	1.00	0.00	0.00	3.00	975.00	0.00	975.00
Totals...	1.00	2.00	1.00	2.00	0.00	0.00	3.00	975.00	0.00	975.00

6458	B.Venkaresh (Centering)	09-01-2015 - 15-01-2015 (6)	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Job Work	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
On A/c	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

6031	G.Mannem (Earth work)	09-01-2015 - 15-01-2015 (6)	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Job Work	0.00	0.00	0.00	0.00	14.50	16.50	31.00	8475.00	0.00	8475.00
On A/c	0.00	0.00	0.00	0.00	38.00	26.00	64.00	17900.00	0.00	17900.00
Totals...	0.00	0.00	0.00	0.00	69.00	57.50	126.50	35075.00	0.00	35075.00

6848	J.Ramesh (Scavenger)	09-01-2015 - 15-01-2015 (6)	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Job Work	0.00	0.00	0.00	0.00	0.50	0.00	0.50	0.00	0.00	0.00
On A/c	0.00	0.00	0.00	0.00	0.50	0.00	0.50	0.00	0.00	0.00
Totals...	0.00	0.00	0.00	0.00	0.50	0.00	0.50	0.00	0.00	0.00

6096	Janardhan Prasad (Tiles)	09-01-2015 - 15-01-2015 (6)	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total
Job Work	0.00	3.00	4.00	0.00	0.00	0.00	7.00	2325.00	0.00	2325.00
On A/c	0.00	5.00	5.25	0.00	0.00	0.00	10.25	3556.25	0.00	3556.25
Totals...	0.00	8.00	9.25	0.00	0.00	0.00	17.25	5881.25	0.00	5881.25

7185 Johnson lifts Pvt.Ltd.

09-01-2015 - 15-01-2015 (6)

Vista Homes

Survey No.192, Kushaiguda, Hyderabad

Payment Summary Report

From : 09-01-2015 To : 15-01-2015

16-01-2015

Pages 2 Of 5

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total	Nil / By Vendor	
									Totals...	0.00
Dept	0.00	2.25	2.25	0.00	4.50	1575.00	0.00	1575.00	0.00	0.00
On A/c	0.00	1.25	1.25	0.00	2.50	875.00	0.00	875.00	0.00	0.00
Totals...	0.00	3.50	3.50	0.00	7.00	2450.00	0.00	2450.00	0.00	0.00

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total	Job Work	
									0.00	0.00
Dept	0.00	2.25	2.25	0.00	4.50	1575.00	0.00	1575.00	0.00	0.00
On A/c	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Totals...	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total	K.Krishna (Hacking)	
									0.00	0.00
Dept	0.00	4.00	1.00	0.00	5.00	1650.00	0.00	1650.00	0.00	0.00
On A/c	1.00	3.00	3.00	0.00	7.00	1800.00	0.00	1800.00	0.00	0.00
Totals...	1.00	7.00	4.00	0.00	12.00	3450.00	0.00	3450.00	0.00	0.00

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total	K.Ramakrishna (Electrician)	
									0.00	0.00
Dept	0.00	4.00	0.00	4.00	8.00	2400.00	0.00	2400.00	0.00	0.00
On A/c	4.00	43.00	0.00	11.00	58.00	2100.00	0.00	2100.00	0.00	0.00
Totals...	4.00	47.00	0.00	15.00	66.00	2340.00	0.00	2340.00	0.00	0.00

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total	Kumar Polla (Civil)	
									0.00	0.00
Dept	0.00	4.00	0.00	4.00	8.00	2400.00	0.00	2400.00	0.00	0.00
On A/c	4.00	43.00	0.00	11.00	58.00	2100.00	0.00	2100.00	0.00	0.00
Totals...	4.00	47.00	0.00	15.00	66.00	2340.00	0.00	2340.00	0.00	0.00

Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total	L.Raju (Electrical)	
									0.00	0.00
Dept	0.00	2.00	1.00	0.00	3.00	950.00	0.00	950.00	0.00	0.00
On A/c	0.00	8.00	4.00	0.00	12.00	3800.00	0.00	3800.00	0.00	0.00
Totals...	0.00	10.00	5.00	0.00	15.00	4750.00	0.00	4750.00	0.00	0.00

6288 M.D. Khudoos (Plumber)

09-01-2015 - 15-01-2015 (6)

Vista Homes

Survey No.192, Kushniguda, Hyderabad

Payment Summary Report
From : 09-01-2015 To : 15-01-2015

16-01-2015

Pages 3 Of 5

Dept	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total	On A/c
		0.50	6.00	2.00	0.00	8.50	2950.00	0.00	2950.00	2950.00
	Totals...	0.50	6.00	2.00	0.00	8.50	2950.00	0.00	2950.00	2950.00

Dept	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total	On A/c
		0.00	5.00	0.00	0.00	5.00	1750.00	0.00	1750.00	1750.00
	Totals...	0.00	5.00	0.00	0.00	5.00	1750.00	0.00	1750.00	1750.00

Dept	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total	On A/c
		0.00	4.00	1.00	2.00	7.00	2250.00	0.00	2250.00	2250.00
	Totals...	0.00	22.00	2.00	4.00	28.00	10100.00	0.00	10100.00	10100.00

Dept	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total	On A/c
		0.00	8.00	4.00	0.00	12.00	3800.00	0.00	3800.00	3800.00
	Totals...	0.00	8.00	4.00	0.00	12.00	3800.00	0.00	3800.00	3800.00

Dept	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total	On A/c
		0.00	4.00	0.00	0.00	4.00	1900.00	0.00	1900.00	1900.00
	Totals...	0.00	4.00	0.00	0.00	4.00	1900.00	0.00	1900.00	1900.00

Dept	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total	On A/c
		0.00	0.00	1.00	0.00	1.00	225.00	0.00	225.00	225.00
	Totals...	0.00	0.00	1.00	0.00	1.00	225.00	0.00	225.00	225.00

Dept	Pay Types	Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total	On A/c
		0.00	4.25	1.25	0.00	5.50	2012.50	0.00	2012.50	2012.50
	Totals...	0.00	28.75	21.50	5.00	55.25	17875.00	0.00	17875.00	17875.00

Vista Homes

Survey No.192, Kushaiguda, Hyderabad

Payment Summary Report

From : 09-01-2015 To : 15-01-2015

16-01-2015

Pages 4 of 5

6099	Shirisha (Painter)	09-01-2015 - 15-01-2015 (6)										On A/c	
	Pay Types		Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total			
			0.00	6.00	7.00	0.00	13.00		0.00	3675.00		3675.00	3675.00
	Totals...		0.00	6.00	7.00	0.00	13.00		0.00	3675.00		3675.00	3675.00

6100	Srikanta Jena (Plumber)	09-01-2015 - 15-01-2015 (6)										On A/c	
	Pay Types		Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total			
			0.00	0.00	2.00	0.00	2.00		0.00	500.00		500.00	500.00
	Totals...		0.00	0.00	2.00	0.00	2.00		0.00	500.00		500.00	500.00

6844	Tara Chand Gurjar (Tiles work)	09-01-2015 - 15-01-2015 (6)										On A/c	
	Pay Types		Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total			
			4.00	8.00	0.00	0.00	12.00		0.00	3800.00		3800.00	3800.00
	Totals...		4.00	8.00	0.00	0.00	12.00		0.00	3800.00		3800.00	3800.00

6106	V.Anand (Carpenter)	09-01-2015 - 15-01-2015 (6)										On A/c	
	Pay Types		Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total			
			0.00	1.00	0.00	0.00	1.00		0.00	350.00		350.00	350.00
	Totals...		0.00	1.00	0.00	0.00	1.00		0.00	350.00		350.00	350.00

6021	V.Balreddy (Electrical)	09-01-2015 - 15-01-2015 (6)										On A/c	
	Pay Types		Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total			
			0.00	3.00	2.00	0.00	5.00		0.00	1550.00		1550.00	1550.00
	Totals...		0.00	3.00	2.00	0.00	5.00		0.00	1550.00		1550.00	1550.00

6107	V.Laxman Rao (Painter)	09-01-2015 - 15-01-2015 (6)										On A/c	
	Pay Types		Cont	Masn	M.Help	F.Help	Total	Auto	Manual	Total			
			0.00	5.00	2.00	0.00	7.00		0.00	2200.00		2200.00	2200.00
	Totals...		0.00	5.00	2.00	0.00	7.00		0.00	2200.00		2200.00	2200.00

Grand Total Amount : 145,743.75

Certified by:
Admin Manager
Vista Homes

Certified by:
Project Manager
Vista Homes

Building Material Payment Summary

Company : Vista Homes / Location : Vista Homes

1 Of 1

From : 09-01-2015 To : 15-01-2015

16-01-2016 12:08:56

Inward No	Date	Time	Veh No	Qty	Rate	Tax	Amount
Supplier Name Sai lakshmi Enterprises							
1018	12-01-2015	09:22	AP 29T 5441	14.79	680.00	0.00	10057.20
Item Name 1018 - Building material - Sand - Filter - tons							
Supplier Name Sai lakshmi Enterprises							
10283	12-01-2015	09:32	TS5UA 2223	41.87	1550.00	5.00	68143.43
Item Name 1033 - Building material - River sand - Fine - NA - tons							
10284	12-01-2015	09:32	TS5UA 2223	41.87	1550.00	5.00	68143.43
Supplier Name Sai lakshmi Enterprises							
Item Name 1033 - Building material - River sand - Fine - NA - tons							
							68143.43
							1

Certified by: *N. Srinivas*
 Project Manager
 Vista Homes

Certified by: *[Signature]*
 Admin Manager
 Vista Homes

Hire Charges Payment Report

Company : Vista Homes / Location : Vista Homes

From : 09-01-2015 To : 15-01-2015

16-01-2015 11:31:41 AM

Date	Reg No	Equip Name	Veh No	Qty	Rate	Gross
09-01-2015	12266	Chipping machine (per day)		1.00	700.00	700.00
12-01-2015	12290	Chipping machine (per day)		1.00	700.00	700.00
13-01-2015	12298	Chipping machine (per day)		1.00	700.00	700.00
14-01-2015	12310	Chipping machine (per day)		1.00	700.00	700.00
Total Transactions						
				4		2800.00
					Total Amount	

Date	Reg No	Equip Name	Veh No	Qty	Rate	Gross
12-01-2015	12291	JCB	AP 22H 0466	3.55	800.00	2840.00
12-01-2015	12292	Tractor with tipper without labour (per day)	AP 28F 2350	1.00	1600.00	1600.00
12-01-2015	12293	Tractor with tipper without labour (per day)	AP 21D 8132	1.00	1600.00	1600.00
12-01-2015	12295	JCB				
13-01-2015	12300	JCB				
13-01-2015	12301	Tractor with tipper without labour (per day)	AP 22H 0466	3.00	800.00	2400.00
13-01-2015	12303	Tractor with tipper without labour (per day)	AP 28F 2350	1.00	1600.00	1600.00
13-01-2015	12307	JCB	AP 21D 8132	1.00	1600.00	1600.00
14-01-2015	12311	JCB	AP 22H 0466	3.95	800.00	3160.00
14-01-2015	12312	Tractor with tipper without labour (per day)	AP 22H 0466	3.25	800.00	2600.00
14-01-2015	12313	Tractor with tipper without labour (per day)	AP 28F 2350	1.00	1600.00	1600.00
14-01-2015	12317	JCB	AP 21D 8132	1.00	1600.00	1600.00
14-01-2015	12317	JCB	AP 22H 0466	4.30	800.00	3440.00
Total Transactions						
				12		27240.00
					Total Amount	

Date	Reg No	Equip Name	Veh No	Qty	Rate	Gross
09-01-2015	12268	Tractor with tipper with labour	AP27D 5632	1.00	250.00	250.00
09-01-2015	12269	Tractor with tipper with labour	AP27D 5632	1.00	250.00	250.00
09-01-2015	12270	Tractor with tipper with labour	AP27D 5632	1.00	250.00	250.00
09-01-2015	12271	Tractor with tipper with labour	AP27D 5632	1.00	250.00	250.00
09-01-2015	12272	Tractor with tipper with labour	AP27D 5632	1.00	250.00	250.00
09-01-2015	12273	Tractor with tipper with labour	AP27D 5632	1.00	250.00	250.00
09-01-2015	12274	Tractor with tipper with labour	AP27D 5632	1.00	250.00	250.00
10-01-2015	12275	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
10-01-2015	12276	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
10-01-2015	12277	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
10-01-2015	12278	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
10-01-2015	12279	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
10-01-2015	12280	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
10-01-2015	12281	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
10-01-2015	12282	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
10-01-2015	12283	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
11-01-2015	12284	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
11-01-2015	12285	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
11-01-2015	12286	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
11-01-2015	12287	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
11-01-2015	12288	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
11-01-2015	12289	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
12-01-2015	12294	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
12-01-2015	12296	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
12-01-2015	12297	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
13-01-2015	12302	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00

G.Sneha Latha

Hire Charges Payment Report

Company : Vista Homes / Location : Vista Homes



From : 09-01-2015 To : 15-01-2015

16-01-2015 11:31:41 AM

2 of 2

Date	Reg No	Equip Name	Veh No	Qty	Rate	Gross
13-01-2015	12304	Tractor with tipper with labour		1.00	250.00	250.00
13-01-2015	12305	Tractor with tipper with labour		1.00	250.00	250.00
13-01-2015	12306	Tractor with tipper with labour		1.00	250.00	250.00
13-01-2015	12308	Tractor with tipper with labour		1.00	250.00	250.00
13-01-2015	12309	Tractor with tipper with labour		1.00	250.00	250.00
14-01-2015	12314	Tractor with tipper with labour		1.00	250.00	250.00
14-01-2015	12315	Tractor with tipper with labour		1.00	250.00	250.00
14-01-2015	12316	Tractor with tipper with labour		1.00	250.00	250.00
14-01-2015	12318	Tractor with tipper with labour		1.00	250.00	250.00
Total Transactions						
35						
Total Amount						
8750.00						
09-01-2015	12267	Chipping machine (per day)		1.00	700.00	700.00
13-01-2015	12299	Chipping machine (per day)		1.00	700.00	700.00
Total Transactions						
2						
Total Amount						
1400.00						

K.Krishna




From 09.01.15 to 15.01.15


S.No	Qtr No	Occupant Name	Contractor	Room Rent	Fan	Tube light	TV	MUSIC SYS.	TOTAL RENT
1	VH-01	vacant	vacant	-	-	-	-	-	0.00
2	VH-02	Sashi	B.Venkatesh	60	25	20	-	-	105.00
3	VH-03	yadgiri	G.Mannem	60	25	20	-	-	105.00
4	VH-04	R.Linga Reddy	B.Venkatesh	60	25	20	-	-	105.00
5	VH-05	badhru	G.Mannem	60	25	20	-	-	105.00
6	VH-06	B.Sita Ram	G.Mannem	60	25	20	-	-	105.00
7	VH-07	Suryam	G.Mannem	60	25	20	-	-	105.00
8	VH-08	P.Yakaiha	G.Mannem	60	25	20	-	-	105.00
9	VH-09	Ramulu	G.Mannem	60	25	20	-	-	105.00
10	VH-10	Store	B.Venkatesh	60	25	20	35	-	140.00
11	VH-11	papu ram	Papu ram	60	-	20	-	-	80.00
12	VH-12	stores	k.krishna	60	-	20	-	-	80.00
13	VH-13	Ramesh	G.Mannem	60	25	20	-	-	80.00
14	VH-14	Pool sing	G.Mannem	60	25	20	-	-	105.00
15	VH-15	Store	Bhikshapati	60	25	20	35	-	140.00
16	VH-16	Suman	G.Mannem	60	-	20	-	-	80.00
17	VH-17	sreenu	G.Mannem	60	25	20	-	-	105.00
18	VH-18	raju	G.Mannem	60	25	20	-	-	105.00
19	VH-19	Bhagwantu	G.Mannem	60	25	20	35	-	105.00
20	VH-20	kishan raj	kishan raj	60	25	20	-	-	140.00
21	VH-21	bunesh	B.Venkatesh	60	25	20	-	-	105.00
22	VH-22	Bunty	M.Sahadev	60	25	20	-	-	105.00
23	VH-23	school	Company	-	-	-	-	-	105.00
24	VH-24	vacant	vacant	-	-	-	-	-	0.00
25	VH-25	vacant	vacant	-	-	-	-	-	0.00
26	VH-26	Champa	Bhikshapati	60	25	20	-	-	0.00
27	VH-27	Ram	Bhikshapati	60	25	20	-	-	105.00
28	VH-28	Security	Company	-	-	-	-	-	105.00
29	VH-29	Hussian	B.Venkatesh	60	25	20	35	-	0.00
30	VH-30	vacant	vacant	-	-	-	-	-	140.00
31	VH-31	Dhanu	M.Sahadev	60	25	20	35	-	0.00
32	VH-32	Munna	M.Sahadev	60	25	20	-	-	140.00
33	VH-33	vacant	vacant	-	-	-	-	-	105.00
34	VH-34	Rajesh	M.Sahadev	60	25	20	-	-	0.00
35	VH-35	Jeetan	M.Sahadev	60	25	20	-	-	105.00
36	VH-36	sunil	Rekha Pande	60	25	20	-	-	105.00
37	VH-37	vacant	vacant	-	-	-	-	-	105.00
38	VH-38	Naren	Rekha Pande	60	25	20	-	-	0.00
39	VH-39	Mohan	Rekha Pande	60	25	20	-	-	105.00
40	VH-40	Dilleshwar	M.Sahadev	60	25	20	-	-	105.00
41	VH-41	Murari	Rekha Pande	60	25	20	-	-	105.00
42	VH-42	chotalal	Rekha Pande	60	25	20	-	-	105.00
43	VH-43	Faker	Rekha Pande	60	25	20	-	-	105.00
44	VH-44	vacant	vacant	-	-	-	-	-	105.00
45	VH-45	Raj Kumar	Rekha Pande	60	25	20	35	-	0.00
46	VH-46	shyam	Bhikshapati	60	25	20	-	-	140.00
47	VH-47	Jitender	Bhikshapati	60	25	20	-	-	105.00
48	VH-48	vacant	vacant	-	-	-	-	-	105.00
49	VH-49	vacant	vacant	-	-	-	-	-	0.00
50	VH-50	Ritesh	M.Sahadev	60	25	20	-	-	0.00
51	VH-51	Manoj	Rekha Pande	60	25	20	35	-	105.00
52	VH-52	Gudda	M.Sahadev	60	25	20	-	-	140.00
53	VH-53	vacant	vacant	-	-	-	-	-	105.00
54	VH-54	hair om	M.Sahadev	60	25	20	-	-	0.00
55	VH-55	vacant	vacant	-	-	-	-	-	105.00
56	VH-56	Ravi	M.Sahadev	60	25	20	-	-	0.00
57	VH-57	Mahender	M.Sahadev	60	25	20	-	-	105.00
58	VH-58	Kamlesh	M.Sahadev	60	25	20	35	-	105.00
59	VH-59	hantul lal	M.Sahadev	60	25	20	-	-	140.00
60	VH-60	vacant	vacant	-	-	-	-	-	105.00
61	VH-61	hanmanth	G.Mannem	60	25	20	-	-	0.00
62	VH-62	Rajshakar	Rekha Pande	60	25	20	-	-	105.00
63	VH-63	Security	Company	-	-	-	-	-	105.00
64	VH-64	vacant	vacant	-	-	-	-	-	0.00
65	VH-65	vacant	vacant	-	-	-	-	-	0.00

Handwritten signature and scribbles.

Rent Record_Labour Quarters (Vista Homes)
From 09.01.15 to 15.01.15

66	VH-66	Kurmath	G.Mannem	60	25	20	35	140.00
67	VH-67	padma	G.Mannem	60	25	20	-	105.00
68	VH-68	mayaram	Rekha Pande	60	25	20	-	105.00
69	VH-69	Tilotamma	G.Mannem	60	25	20	35	105.00
70	VH-70	Anjamma	G.Mannem	60	25	20	-	140.00
71	VH-71	Rakesh	Kumar Pollai	60	25	20	-	105.00
72	VH-72	Yesu	Kumar Pollai	60	25	20	-	105.00
73	VH-73	Balmol	Kumar Pollai	60	25	20	35	140.00
74	VH-74	Purna	Kumar Pollai	60	25	20	-	105.00
75	VH-75	Keshav	Kumar Pollai	60	25	20	-	105.00
76	VH-76	Ram	Kumar Pollai	60	25	20	-	105.00
77	VH-77	Chinna Rao	Kumar Pollai	60	25	20	-	105.00
78	VH-78	Krupa Sindu	Kumar Pollai	60	25	20	-	105.00
79	VH-79	kumar	Kumar Pollai	60	25	20	-	105.00
80	VH-80	Store	Praveen	60	0	20	-	105.00
81	VH-81	Mangal	Papu ram	60	25	20	-	80.00
82	VH-82	Yongesh	Khel chand	60	25	20	-	105.00
83	VH-83	Mukesh	Khel chand	60	25	20	-	105.00
84	VH-84	Ashok	M.Sahadev	60	25	20	-	105.00
85	VH-85	Rajesh	Rekha Pande	60	25	20	35	140.00
								7,435.00

Certified by: 
Project Manager
Vista Homes

Certified by: 
Project Manager
Vista Homes

Rent Record Labour Quarters (Vista Homes)
From 09.01.15 to 15.01.15.

B Venkatesh	535.00	Bhikshapathi	500.00	G.Mannem	1960.00	K.Krishna	80.00	Khelchand	210.00	Kishan raj	105.00	Kumar Pollai	980.00	Mangla sahade	1540.00	Papuram	185.00	Praveen	80.00	Rekha pande	1260.00	Total	7435.00
-------------	--------	--------------	--------	----------	---------	-----------	-------	-----------	--------	------------	--------	--------------	--------	---------------	---------	---------	--------	---------	-------	-------------	---------	-------	---------

Certified by:
 Project Manager
 Vista Homes
 H/H

Certified by:
 Admin Manager
 Vista Homes

Rent Record Labour Quarters (Vista Homes)
From 09.01.15 to 15.01.15

S.No	Qtr No	Occupant Name	Contractor	Room	Fan	Tube light	TV	MUSIC SYS.	TOTAL RENT
21	VH-21	bunesh	B.Venkatesh	60	25	20	-	-	105.00
29	VH-29	Hustian	B.Venkatesh	60	25	20	35	-	140.00
4	VH-04	R.Linga Reddy	B.Venkatesh	60	25	20	-	-	105.00
2	VH-02	Sashi	B.Venkatesh	60	25	20	-	-	105.00
10	VH-10	Store	B.Venkatesh	60	-	20	-	-	80.00
26	VH-26	Champa	Bhikshapati	60	25	20	-	-	105.00
47	VH-47	Jitender	Bhikshapati	60	25	20	-	-	105.00
27	VH-27	Ram	Bhikshapati	60	25	20	-	-	105.00
46	VH-46	shyam	Bhikshapati	60	25	20	-	-	105.00
15	VH-15	Store	Bhikshapati	60	-	20	-	-	80.00
23	VH-23	school	Company	-	-	-	-	-	0.00
28	VH-28	Security	Company	-	-	-	-	-	0.00
63	VH-63	Security	Company	-	-	-	-	-	0.00
70	VH-70	Anjamma	G.Mannem	60	25	20	-	-	105.00
6	VH-06	B.Sita Ram	G.Mannem	60	25	20	-	-	105.00
5	VH-05	badru	G.Mannem	60	25	20	-	-	105.00
19	VH-19	Bhagwantu	G.Mannem	60	25	20	35	-	140.00
61	VH-61	hanmanth	G.Mannem	60	25	20	-	-	105.00
66	VH-66	kumatah	G.Mannem	60	25	20	35	-	140.00
8	VH-08	P.yakaiha	G.Mannem	60	25	20	-	-	105.00
67	VH-67	padma	G.Mannem	60	25	20	-	-	105.00
14	VH-14	Pool sing	G.Mannem	60	25	20	35	-	140.00
18	VH-18	raju	G.Mannem	60	25	20	-	-	105.00
13	VH-13	Ramesh	G.Mannem	60	25	20	-	-	105.00
9	VH-09	Ramulu	G.Mannem	60	25	20	-	-	105.00
17	VH-17	sreenu	G.Mannem	60	25	20	35	-	140.00
16	VH-16	Suman	G.Mannem	60	25	20	-	-	105.00
7	VH-07	Suryam	G.Mannem	60	25	20	-	-	105.00
69	VH-69	Tilotamma	G.Mannem	60	25	20	35	-	140.00
3	VH-03	Yadgiri	G.Mannem	60	25	20	-	-	105.00
12	VH-12	stores	k.krishna	60	-	20	-	-	80.00
83	VH-83	Mukesh	khel chand	60	25	20	-	-	105.00
82	VH-82	Yougesh	khel chand	60	25	20	-	-	105.00
20	VH-20	[kishan raj]	[kishan raj]	60	25	20	-	-	105.00
73	VH-73	Balmol	Kumar Pollai	60	25	20	-	-	105.00
77	VH-77	Chinga Rao	Kumar Pollai	60	25	20	-	-	105.00
75	VH-75	Keshav	Kumar Pollai	60	25	20	-	-	105.00
78	VH-78	Krupa Sindr	Kumar Pollai	60	25	20	-	-	105.00
79	VH-79	kumar	Kumar Pollai	60	25	20	-	-	105.00
74	VH-74	Purna	Kumar Pollai	60	25	20	-	-	105.00

Project Manager
Vista Homes

Project Manager
Vista Homes

Sl No	Flat No	Name	Room No	Area	Rate	Amount	Remarks
71	VH-71	Rakesh	Kumar Pollai	60	25	1500.00	
76	VH-76	Ram	Kumar Pollai	60	25	1500.00	
72	VH-72	Yesu	Kumar Pollai	60	25	1400.00	
M.Sahadev							
84	VH-84	Ashok	M.Sahadev	60	25	1050.00	
22	VH-22	Bunty	M.Sahadev	60	25	1050.00	
31	VH-31	Dhanu	M.Sahadev	60	25	1050.00	
40	VH-40	Dileshwar	M.Sahadev	60	25	1400.00	
52	VH-52	Gudda	M.Sahadev	60	25	1050.00	
54	VH-54	hair om	M.Sahadev	60	25	1050.00	
59	VH-59	hantu lai	M.Sahadev	60	25	1050.00	
35	VH-35	Jeetan	M.Sahadev	60	25	1050.00	
58	VH-58	Kamlesh	M.Sahadev	60	25	1050.00	
57	VH-57	Mahender	M.Sahadev	60	25	1400.00	
32	VH-32	Munna	M.Sahadev	60	25	1050.00	
34	VH-34	Rajesh	M.Sahadev	60	25	1050.00	
56	VH-56	Ravi	M.Sahadev	60	25	1050.00	
50	VH-50	Ritesh	M.Sahadev	60	25	1050.00	
Papu ram							
81	VH-81	Mangal	Papu ram	60	25	1050.00	
11	VH-11	papu ram	Papu ram	60	20	80.00	
Praveen							
80	VH-80	Store	Praveen	60	0	80.00	
Rekha Pande							
42	VH-42	chotalal	Rekha Pande	60	25	1050.00	
43	VH-43	Faker	Rekha Pande	60	25	1050.00	
51	VH-51	Manoj	Rekha Pande	60	25	1050.00	
68	VH-68	mayaram	Rekha Pande	60	25	1400.00	
39	VH-39	Mohan	Rekha Pande	60	25	1050.00	
41	VH-41	Murari	Rekha Pande	60	25	1050.00	
38	VH-38	Naren	Rekha Pande	60	25	1050.00	
45	VH-45	Raj Kumar	Rekha Pande	60	25	1400.00	
85	VH-85	Rajesh	Rekha Pande	60	25	1400.00	
62	VH-62	Rajshekar	Rekha Pande	60	25	1050.00	
36	VH-36	sunil	Rekha Pande	60	25	1050.00	
vacant							
1	VH-01	vacant	vacant	-	-	0.00	
24	VH-24	vacant	vacant	-	-	0.00	
25	VH-25	vacant	vacant	-	-	0.00	
30	VH-30	vacant	vacant	-	-	0.00	
33	VH-33	vacant	vacant	-	-	0.00	
37	VH-37	vacant	vacant	-	-	0.00	
44	VH-44	vacant	vacant	-	-	0.00	
48	VH-48	vacant	vacant	-	-	0.00	
49	VH-49	vacant	vacant	-	-	0.00	
53	VH-53	vacant	vacant	-	-	0.00	
55	VH-55	vacant	vacant	-	-	0.00	
60	VH-60	vacant	vacant	-	-	0.00	
64	VH-64	vacant	vacant	-	-	0.00	
65	VH-65	vacant	vacant	-	-	0.00	
Certified by:							
Admin Manager							
Vista Homes							
Project Manager							
Vista Homes							

Vista Homes

Vista Homes

Survey No.192, Kushaiguda, Hyderabad

Attendance Report - Summary : From : 16-01-2015 03:37:21 PM To : 16-01-2015 03:37:21 PM

Contractor : All

23-01-2015

Pages : 1 Of 4

Contractor : A. Basha (Painter)

Work Name : Painters / Polishing

Remarks

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType
6731	Srinivas, A	Mason	16-01-2015	8 Hrs 19 Min	1.00	350	350.00	On A/c
7054	Ashok, B	Mason	16-01-2015	8 Hrs 22 Min	1.00	350	350.00	On A/c
7055	Narshima	Mason	16-01-2015	8 Hrs 26 Min	1.00	350	350.00	On A/c
Totals : Records				3	3.00		1050.00	

Work Name : Painters / Polishing

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType
7062	Basappa (Painter)	Contractor	16-01-2015	8 Hrs 29 Min	1.00	400	400.00	On A/c
7114	Narjan	Mason	16-01-2015	8 Hrs 22 Min	1.00	350	350.00	On A/c
7119	Narshima	Male Helper	16-01-2015	8 Hrs 21 Min	1.00	225	225.00	On A/c
7183	Narshima	Mason	16-01-2015	8 Hrs 20 Min	1.00	350	350.00	On A/c
Totals : Records				4	4.00		1325.00	

Certified by:
N Narshima
 Project Manager
 Vista Homes

Contractor : G. Mannem (Earth work)

Work Name : Excavation / Earth Work

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType
6012	Kailla	Female Helper	16-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c
6017	Sitaram	Male Helper	16-01-2015	8 Hrs 5 Min	1.00	300	300.00	On A/c
6018	Suram	Male Helper	16-01-2015	8 Hrs 9 Min	1.00	300	300.00	Job Work
6308	D. Badhu	Male Helper	16-01-2015	8 Hrs 11 Min	1.00	300	300.00	Job Work
6369	Dev Das	Male Helper	16-01-2015	11 Hrs 45 Min	1.50	300	450.00	Dept
6847	Kumalah	Male Helper	16-01-2015	0 Hrs 0 Min	0.00	300	0.00	On A/c
6872	Manamma	Female Helper	16-01-2015	8 Hrs 25 Min	1.00	250	250.00	Dept
6949	Ramu, G	Male Helper	16-01-2015	8 Hrs 11 Min	1.00	300	300.00	On A/c
6950	Yadgir, G	Male Helper	16-01-2015	8 Hrs 16 Min	1.00	300	300.00	Job Work
6955	P. Rama	Female Helper	16-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c
7003	G. Ramesh	Male Helper	16-01-2015	8 Hrs 16 Min	1.00	300	300.00	Dept
7004	Neelavani	Female Helper	16-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c
7014	Y. Akaiha	Male Helper	16-01-2015	8 Hrs 11 Min	1.00	300	300.00	Job Work
7167	B. Hanmant	Male Helper	16-01-2015	8 Hrs 10 Min	1.00	300	300.00	Job Work
7170	P. Padma, G	Female Helper	16-01-2015	8 Hrs 25 Min	1.00	250	250.00	Dept
Totals : Records				15	11.50		3350.00	

Certified by:
A. Mannem
 Project Manager
 Vista Homes

Contractor : Janardhan Prasad (Tiles)

Work Name : Tiles

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType
6347	Babulal, T	Mason	16-01-2015	8 Hrs 1 Min	1.00	475	475.00	On A/c
Totals : Records				1	1.00		475.00	

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	Pay Type	Remarks
7142	Rameswar	Male Helper	16-01-2015	8 Hrs 1 Min	1.00	225	225.00	On A/c	
7144	Raju	Male Helper	16-01-2015	7 Hrs 57 Min	1.00	225	225.00	On A/c	
7179	Rajesh	Mason	16-01-2015	0 Hrs 0 Min	0.00	475	0.00	On A/c	Improper Swipe
Totals : Records				4			925.00		
Contractor : Johnson Hfs Pvt.Ltd.									
Work Name : Misc									
7190	Madhu J	Mason	16-01-2015	0 Hrs 0 Min	0.00	0	0.00	Nil / By Vendor	Improper Swipe
7192	Srikanth J	Mason	16-01-2015	0 Hrs 0 Min	0.00	0	0.00	Nil / By Vendor	Improper Swipe
Totals : Records				2			0.00		
Contractor : K.Krishna (Hacking)									
Work Name : Excavation / Earth Work									
6129	Bairam	Male Helper	16-01-2015	7 Hrs 21 Min	1.00	300	300.00	Job Work	
6130	Bujji	Female Helper	16-01-2015	6 Hrs 47 Min	1.00	250	250.00	Job Work	
6496	Krishna S	Male Helper	16-01-2015	6 Hrs 48 Min	1.00	300	300.00	Job Work	
6498A	Naidu	Male Helper	16-01-2015	6 Hrs 48 Min	1.00	300	300.00	Job Work	
650	Ramana	Male Helper	16-01-2015	6 Hrs 48 Min	1.00	300	300.00	Job Work	
Totals : Records				5			1450.00		
Contractor : K.Ramakrishna (Electrician)									
Work Name : Electrician									
716	Rawi	Mason	16-01-2015	6 Hrs 37 Min	1.00	350	350.00	On A/c	
Totals : Records				1			350.00		
Contractor : M.D. Khudoos (Plumber)									
Work Name : Plumber									
6290	Aarif	Mason	16-01-2015	7 Hrs 4 Min	1.00	375	375.00	On A/c	
6291	Fareed	Mason	16-01-2015	7 Hrs 3 Min	1.00	375	375.00	On A/c	
Totals : Records				2			750.00		
Contractor : M.VEERABABU (Welder)									
Work Name : Welders									
6939	Veerababu	Mason	16-01-2015	7 Hrs 16 Min	1.00	350	350.00	Dept	
Totals : Records				1			350.00		
Contractor : Magaiya Sahdev (Civil)									
Work Name : Civil Work									
6177	Sai Kundra	Mason	16-01-2015	8 Hrs 16 Min	1.00	400	400.00	On A/c	
6186	Munna	Mason	16-01-2015	8 Hrs 16 Min	1.00	400	400.00	On A/c	
6187	P. Dasaram	Mason	16-01-2015	8 Hrs 16 Min	1.00	400	400.00	On A/c	
6188	M. Dhaniram	Mason	16-01-2015	8 Hrs 15 Min	1.00	400	400.00	On A/c	
6190	P. Amrutha	Female Helper	16-01-2015	8 Hrs 16 Min	1.00	200	200.00	On A/c	
6193A	Kavitha bai	Female Helper	16-01-2015	8 Hrs 15 Min	1.00	200	200.00	On A/c	
6195	R. Chotulal	Mason	16-01-2015	8 Hrs 15 Min	1.00	400	400.00	On A/c	
6197S	Krishna	Male Helper	16-01-2015	8 Hrs 15 Min	1.00	250	250.00	On A/c	
6225	S. Arjun	Mason	16-01-2015	8 Hrs 15 Min	1.00	400	400.00	On A/c	
6385A	Raja	Mason	16-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe

Certified by:
 Project Manager
 Vista Homes

Certified by:
 Project Manager
 Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	Pay Type	Remarks
6436GUDU									
6354P	Praveen.M	Mason	16-01-2015	8 Hrs 16 Min	1.00	400	400.00On A/c		
6858D	Dilleshwar	Mason	16-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Improper Swipe
	Totals : Records			8 Hrs 16 Min	1.00	400	400.00On A/c		
	Contractor : P.Praveen (Welder)								
6512MD	Muna	Mason	16-01-2015	7 Hrs 51 Min	1.00	350	350.00On A/c		
6513A	Abdul Zafar	Mason	16-01-2015	8 Hrs 42 Min	1.00	350	350.00On A/c		
	Totals : Records			2	2.00	700.00			
	Contractor : Papu Ram (Marble)								
7006M	Mangal Pandy	Mason	16-01-2015	9 Hrs 15 Min	1.00	475	475.00On A/c		
	Totals : Records			1	1.00	475.00			
	Contractor : Rekha Pandy (Civil)								
6003M	Mohan	Mason	16-01-2015	8 Hrs 23 Min	1.00	400	400.00On A/c		
6039A	ahand	Male Helper	16-01-2015	9 Hrs 28 Min	1.00	250	250.00On A/c		
6041N	Nilam	Female Helper	16-01-2015	9 Hrs 4 Min	1.00	200	200.00On A/c		
6120N	Nandlal	Mason	16-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		
6124M	Mohan Kumar	Male Helper	16-01-2015	10 Hrs 6 Min	1.25	250	312.50On A/c		Improper Swipe
6134M	Aravesh Varna	Mason	16-01-2015	9 Hrs 28 Min	1.00	400	400.00On A/c		
6135U	Upendar	Male Helper	16-01-2015	8 Hrs 6 Min	1.00	250	250.00On A/c		
6137S	Shanker	Male Helper	16-01-2015	8 Hrs 23 Min	1.00	250	250.00On A/c		
6199M	Manoj	Mason	16-01-2015	8 Hrs 28 Min	1.00	400	400.00On A/c		
6307S	Sogil	Male Helper	16-01-2015	8 Hrs 28 Min	1.00	250	250.00On A/c		
6408R	Raj kumar	Mason	16-01-2015	8 Hrs 6 Min	1.00	400	400.00On A/c		
6410A	Annamaram	Mason	16-01-2015	9 Hrs 19 Min	1.00	400	400.00On A/c		
6420C	Chouaram	Mason	16-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Improper Swipe
6437K	Raju	Mason	16-01-2015	8 Hrs 16 Min	1.00	400	400.00On A/c		
6450P	Phakir Ram	Mason	16-01-2015	9 Hrs 4 Min	1.00	400	400.00On A/c		
6720L	Lakhan	Male Helper	16-01-2015	9 Hrs 19 Min	1.00	250	250.00On A/c		
	Totals : Records			16	14.25	4562.50			
	Contractor : Shrishna (Painter)								
6686K	Kittu	Mason	16-01-2015	7 Hrs 16 Min	1.00	350	350.00On A/c		
7163B	Bholaram	Male Helper	16-01-2015	7 Hrs 17 Min	1.00	225	225.00On A/c		
	Totals : Records			2	2.00	575.00			
	Contractor : Tara Chand Gurjar (Tiles work)								
6844T	Tara Chand Gurjar (Tiles work)	Contractor	16-01-2015	9 Hrs 15 Min	1.00	0	0.00On A/c		
7007P	Pinod	Mason	16-01-2015	9 Hrs 15 Min	1.00	475	475.00On A/c		
	Totals : Records			2	2.00	475.00			
	Contractor : Tara Chand Gurjar (Tiles work)								

Certified By:
Handwritten Signature
 Project Manager
 Vista Homes

Certified By:
Handwritten Signature
 Area Manager
 Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	Pay Type	Remarks
Totals : Records		3			2.00		475.00		
Contractor : V Laxman Rao (Painter)									
6765	Pramod Gupta	Mason	16-01-2015	7 Hrs 25 Min	1.00	350	350.00	On Ac	
7162	Prakesh Kumar	Mason	16-01-2015	7 Hrs 25 Min	1.00	350	350.00	On Ac	
Totals : Records		2			2.00		700.00		

Work Name : Painters / Polishing

Certified by:
N. S. Kumar
 Project Manager
 Visio Homes

Certified by:
~~Aditya Kumar~~
 Project Manager
 Visio Homes

Vista Homes


Vista Homes


Survey No.192, Kushaiguda, Hyderabad

Attendance Report - Summary : From : 17-01-2015 03:37:21 PM To : 17-01-2015 03:37:21 PM


Contractor : All


ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : A. Basha (Painter)									
6757	Balaran	Mason	17-01-2015	8 Hrs 30 Min	1.00	350	350.00	On Alc	Painters / Polishing
Totals : Records				1	1.00	350	350.00		
Contractor : B. Venkatesh (Centering)									
6265	Hussian	Mason	17-01-2015	8 Hrs 58 Min	1.00	400	400.00	On Alc	Centering & Rod Bending
6458	B. Venkatesh (Centering)	Contractor	17-01-2015	8 Hrs 58 Min	1.00	400	400.00	On Alc	
7073	Nagaraj .B	Mason	17-01-2015	9 Hrs 0 Min	1.00	400	400.00	On Alc	
Totals : Records				3	3.00	1200.00			
Contractor : G. Mannem (Earth work)									
6011	Chanamma	Female Helper	17-01-2015	8 Hrs 19 Min	1.00	250	250.00	Job Work	Excavation / Earth Work
6308	D. Badhu	Male Helper	17-01-2015	8 Hrs 36 Min	1.00	300	300.00	Dept	
6309	Masuri	Male Helper	17-01-2015	8 Hrs 16 Min	1.00	300	300.00	Job Work	
6369	Dev Das	Male Helper	17-01-2015	10 Hrs 37 Min	1.25	300	375.00	Dept	
6847	Kumralah	Male Helper	17-01-2015	9 Hrs 1 Min	1.00	300	300.00	Job Work	
6872	Mamamma	Female Helper	17-01-2015	8 Hrs 18 Min	1.00	250	250.00	Job Work	
7167	B. Hanmani	Male Helper	17-01-2015	8 Hrs 36 Min	1.00	300	300.00	Dept	
7168	Anamma.G	Female Helper	17-01-2015	8 Hrs 11 Min	1.00	250	250.00	Dept	
7169	Tirupatamma	Female Helper	17-01-2015	8 Hrs 20 Min	1.00	250	250.00	Job Work	
7170	Padma.G	Female Helper	17-01-2015	8 Hrs 18 Min	1.00	250	250.00	Dept	
Totals : Records				10	10.25	2825.00			
Contractor : Janardhan Prasad (Tiles)									
6347	Babulal. T	Mason	17-01-2015	8 Hrs 10 Min	1.00	475	475.00	Dept	Tiles
7142	Rameswar	Male Helper	17-01-2015	8 Hrs 11 Min	1.00	225	225.00	On Alc	
7144	U. Raju	Male Helper	17-01-2015	8 Hrs 3 Min	1.00	225	225.00	On Alc	
7179	J. Rajesh	Mason	17-01-2015	8 Hrs 10 Min	1.00	475	475.00	Dept	
Totals : Records				4	4.00	1400.00			
Contractor : Johnson lifts Pvt.Ltd									
7190	Madhuj	Mason	17-01-2015	7 Hrs 36 Min	1.00	0	0.00	By Vendor	Misc
7192	Srikanth. J	Mason	17-01-2015	7 Hrs 35 Min	1.00	0	0.00	By Vendor	
Totals : Records				2	2.00	0.00			

Certified by:

 Project Manager
 Vista Homes

Certified by:

 Area Manager
 Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : K. Krishna (Hacking)									
6129Bairam	Male Helper		17-01-2015	7 Hrs 51 Min	1.00	300	300.00	Job Work	Excavation / Earth Work
6130Bujil	Female Helper		17-01-2015	8 Hrs 10 Min	1.00	250	250.00	Job Work	
6496Krishna.S	Male Helper		17-01-2015	8 Hrs 9 Min	1.00	300	300.00	Job Work	
6498A.Naidu	Male Helper		17-01-2015	8 Hrs 9 Min	1.00	300	300.00	Job Work	
6501Ramana	Male Helper		17-01-2015	8 Hrs 10 Min	1.00	300	300.00	Job Work	
Totals : Records				5			1450.00		
Contractor : K. Ramakrishna (Electrician)									
7116V.Ravi	Mason		17-01-2015	7 Hrs 54 Min	1.00	350	350.00	Dept	Improper Swipe
7166V.shwash	Mason		17-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	
Totals : Records				2			350.00		
Contractor : Kumar Pollai (Civil)									
6359Kashi	Mason		17-01-2015	9 Hrs 21 Min	1.00	400	400.00	On A/c	Improper Swipe
6457Ramu	Mason		17-01-2015	9 Hrs 21 Min	1.00	400	400.00	On A/c	
6520Bannai	Mason		17-01-2015	9 Hrs 21 Min	1.00	400	400.00	On A/c	
6521C.Jagan	Mason		17-01-2015	9 Hrs 21 Min	1.00	400	400.00	On A/c	
6540Mohine	Female Helper		17-01-2015	9 Hrs 20 Min	1.00	200	200.00	On A/c	
6548N.Chanaram	Mason		17-01-2015	9 Hrs 21 Min	1.00	400	400.00	On A/c	
6577Balu.K	Mason		17-01-2015	9 Hrs 21 Min	1.00	400	400.00	On A/c	
6591Razia	Female Helper		17-01-2015	9 Hrs 20 Min	1.00	200	200.00	On A/c	
6621B.Sathya	Mason		17-01-2015	9 Hrs 21 Min	1.00	400	400.00	On A/c	
6729Egyva	Female Helper		17-01-2015	9 Hrs 21 Min	1.00	200	200.00	On A/c	
6737Purna	Mason		17-01-2015	9 Hrs 20 Min	1.00	400	400.00	On A/c	
6826Githdhar	Mason		17-01-2015	9 Hrs 21 Min	1.00	400	400.00	On A/c	
Totals : Records				12			4200.00		
Contractor : L. Raju (Electical)									
6171M.Mahesh	Mason		17-01-2015	6 Hrs 53 Min	1.00	350	350.00	On A/c	Improper Swipe
7138Ramesh.P	Male Helper		17-01-2015	6 Hrs 53 Min	1.00	250	250.00	On A/c	
Totals : Records				2			600.00		
Contractor : M.VEERABABU (Welder)									
6939Veerababu	Mason		17-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
Totals : Records				1			0.00		
Contractor : Magaiya Sathav (Civil)									
6177Sal.Kundra	Mason		17-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6183K.Preehli	Female Helper		17-01-2015	0 Hrs 0 Min	0.00	200	0.00	On A/c	
6186M.Munna	Mason		17-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
Totals : Records				3			0.00		

Certified by:

 Vaidya Hommes
 Project Manager

Certified by:

 Vaidya Hommes
 Project Manager

Remarks

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6189M	Dhaniram	Mason	17-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Improper Swipe
6190P	Amrutha	Female Helper	17-01-2015	0 Hrs 0 Min	0.00	200	0.00On A/c		Improper Swipe
6193A	Kavitha bai	Female Helper	17-01-2015	7 Hrs 43 Min	1.00	200	200.00On A/c		
6196R	Chotulal	Mason	17-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Improper Swipe
6197S	Krishna	Male Helper	17-01-2015	0 Hrs 0 Min	0.00	250	0.00On A/c		Improper Swipe
6225S	Arijun	Mason	17-01-2015	7 Hrs 43 Min	1.00	400	400.00On A/c		
6426A	Shanker	Mason	17-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Improper Swipe
6436G	UDU	Mason	17-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Improper Swipe
6888D	Jleshwar	Mason	17-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Improper Swipe
Totals : Records				13	2.00	600.00			

Contractor : P Praveen (Welder)

Work Name : Welders

Certified by:
Nalwy
 Project Manager
 Vista Homes

6512M	Muna	Mason	17-01-2015	7 Hrs 50 Min	1.00	350	350.00On A/c		
6513A	Abdul Zafar	Mason	17-01-2015	8 Hrs 17 Min	1.00	350	350.00On A/c		
7091P	Sai Kumar	Male Helper	17-01-2015	7 Hrs 38 Min	1.00	250	250.00On A/c		
Totals : Records				3	3.00	950.00			

Contractor : Papu Ram (Marble)

Work Name : Tiles

Certified by:
Admin Manager
 Vista Homes

7006M	Wangal Pandy	Mason	17-01-2015	9 Hrs 14 Min	1.00	475	475.00On A/c		
Totals : Records				1	1.00	475.00			

Contractor : Rekha Pandy (Civil)

Work Name : Civil Work


6003M	Mohan	Mason	17-01-2015	9 Hrs 13 Min	1.00	400	400.00On A/c		
6039A	Anand	Male Helper	17-01-2015	10 Hrs 15 Min	1.25	250	312.50On A/c		
6041N	Illiam	Female Helper	17-01-2015	9 Hrs 38 Min	1.00	200	200.00On A/c		
6120N	Vandial	Mason	17-01-2015	9 Hrs 14 Min	1.00	400	400.00On A/c		
6134N	Naresht Vamma	Mason	17-01-2015	10 Hrs 15 Min	1.25	400	500.00On A/c		
6135U	Pender	Male Helper	17-01-2015	0 Hrs 0 Min	0.00	250	0.00On A/c		Improper Swipe
6137S	Shanker	Male Helper	17-01-2015	9 Hrs 13 Min	1.00	250	250.00On A/c		
6199M	Manoj	Mason	17-01-2015	9 Hrs 14 Min	1.00	400	400.00On A/c		
6307S	Sogil	Male Helper	17-01-2015	9 Hrs 14 Min	1.00	250	250.00On A/c		
6408R	Raj kumar	Mason	17-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Improper Swipe
6410A	Anaram	Mason	17-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Improper Swipe
6420C	Chouaram	Mason	17-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Improper Swipe
6437K	Raju	Mason	17-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Improper Swipe
6450P	Phakir Ram	Mason	17-01-2015	9 Hrs 38 Min	1.00	400	400.00On A/c		
6720L	akhan	Male Helper	17-01-2015	0 Hrs 0 Min	0.00	250	0.00On A/c		Improper Swipe
Totals : Records				15	9.50	3112.50			

Contractor : Shirisha (Painter)

Work Name : Painters / Polishing

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
7163	Bholaram	Male Helper	17-01-2015	7 Hrs 35 Min	1.00	225	225.00	On A/c	
Totals : Records		2			2.00		575.00		
Contractor : Tara Chand Gurjar (Tiles work)									
6844	Tara Chand Gurjar (Tiles work)	Contractor	17-01-2015	9 Hrs 14 Min	1.00	0	0.00	On A/c	
7007	P Vinod	Mason	17-01-2015	9 Hrs 14 Min	1.00	475	475.00	On A/c	
7036	Vinod T	Mason	17-01-2015	9 Hrs 15 Min	1.00	475	475.00	On A/c	
Totals : Records		3			3.00		950.00		
Contractor : V.Balreddy (Electical)									
6302	Sunil	Mason	17-01-2015	7 Hrs 34 Min	1.00	350	350.00	On A/c	
Totals : Records		1			1.00		350.00		
Contractor : V.Laxman Rao (Painter)									
6765	Pramod Gupta	Mason	17-01-2015	7 Hrs 27 Min	1.00	350	350.00	On A/c	
7162	Rakesh kumar	Mason	17-01-2015	7 Hrs 27 Min	1.00	350	350.00	On A/c	
Totals : Records		2			2.00		700.00		

Controlled by:
Nashy
 Project Manager
 VISA HOMES

Controlled by:

 Admin Manager
 VISA HOMES

Work Name : Painters / Polishing

Work Name : Electrician

Work Name : Tiles

Vista Homes

Vista Homes

Survey No.192, Kushaiguda, Hyderabad


Attendance Report - Summary : From : 18-01-2015 03:37:21 PM To : 18-01-2015 03:37:21 PM

Contractor : All

23-01-2015

Pages : 1 Of 1

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : G.Mannem (Earth work)									
6369	Dev Das	Male Helper	18-01-2015	11 Hrs 27 Min	1.50	300	450.00	Dept	Excavation / Earth Work
Totals : Records				1	1.50		450.00		
Contractor : Janardhan Prasad (Tiles)									
6096	Janardhan Prasad (Tiles)	Contractor	18-01-2015	0 Hrs 0 Min	0.00	0	0.00	On A/c	Work Name : Tiles
Totals : Records				1	0.00		0.00		
Contractor : K.Krishna (Hacking)									
6130	Bujji	Female Helper	18-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c	Excavation / Earth Work
6496	Krishna.S	Male Helper	18-01-2015	0 Hrs 0 Min	0.00	300	0.00	On A/c	Improper Swipe
6498	Naidu	Male Helper	18-01-2015	0 Hrs 0 Min	0.00	300	0.00	On A/c	Improper Swipe
6501	Ramana	Male Helper	18-01-2015	0 Hrs 0 Min	0.00	300	0.00	On A/c	Improper Swipe
Totals : Records				4	0.00		0.00		
Contractor : K.Ramakrishna (Electrician)									
7115	K.Ramakrishna (Electrician)	Contractor	18-01-2015	0 Hrs 0 Min	0.00	0	0.00	On A/c	Work Name : Electrician
7116	V.Ravi	Mason	18-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
7166	Vishwash	Mason	18-01-2015	7 Hrs 27 Min	1.00	350	350.00	Dept	Improper Swipe
7196	Natesh.K	Mason	18-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
7198	K.Ravi	Male Helper	18-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
Totals : Records				5	1.00		350.00		
Contractor : P.Praveen (Welder)									
6512	M.D.Muna	Mason	18-01-2015	6 Hrs 28 Min	1.00	350	350.00	On A/c	Work Name : Welders
6513	Abdul Zafar	Mason	18-01-2015	6 Hrs 57 Min	1.00	350	350.00	On A/c	
Totals : Records				2	2.00		700.00		

Contracted By: 
 VISTA HOMES
 Project Manager

Vista Homes

Vista Homes

Survey No.192, Kushaiguda, Hyderabad

Attendance Report - Summary : From : 19-01-2015 03:37:21 PM To : 19-01-2015 03:37:21 PM


Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : A.Basha (Painter)									
6473Firoz	Mason		19-01-2015	0 Hrs 0 Min	0.00	350	0.00On A/c		Painters / Polishing
6731Srinivas.A	Mason		19-01-2015	8 Hrs 35 Min	1.00	350	350.00On A/c		Improper Swipe
6757Balaram	Mason		19-01-2015	8 Hrs 49 Min	1.00	350	350.00On A/c		
7054Ashok.B	Mason		19-01-2015	8 Hrs 34 Min	1.00	350	350.00On A/c		
7184Raju Basha	Mason		19-01-2015	8 Hrs 41 Min	1.00	350	350.00On A/c		
Totals : Records				5			1400.00		
Contractor : A.Ramulu									
6212Brama Charv.B	Mason		19-01-2015	0 Hrs 0 Min	0.00	350	0.00On A/c		Carpenters
Totals : Records				1			0.00		Improper Swipe
Contractor : B.Basappa (Painter)									
7062B. Basappa (Painter)	Contractor		19-01-2015	8 Hrs 35 Min	1.00	400	400.00On A/c		Painters / Polishing
7114Naryan	Mason		19-01-2015	8 Hrs 34 Min	1.00	350	350.00On A/c		
7119Narsima	Male Helper		19-01-2015	8 Hrs 34 Min	1.00	225	225.00On A/c		
Totals : Records				3			975.00		
Contractor : B.Venkatesh (Centering)									
6265Hussian	Mason		19-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Centering & Rodding
6458B. Venkatesh (Centering)	Contractor		19-01-2015	8 Hrs 28 Min	1.00	400	400.00On A/c		Improper Swipe
7071Buvnesh	Mason		19-01-2015	-10 Hrs -27 Min	0.00	400	0.00On A/c		Improper Swipe
7073Nagaraj .B	Mason		19-01-2015	8 Hrs 30 Min	1.00	400	400.00On A/c		Improper Swipe
Totals : Records				4			800.00		
Contractor : G.Mannem (Earth work)									
6011Chananna	Female Helper		19-01-2015	8 Hrs 32 Min	1.00	250	250.00Dept		Excavation / Earth Work
6012Kalla	Female Helper		19-01-2015	8 Hrs 38 Min	1.00	250	250.00Job Work		
6016Kamlamma	Female Helper		19-01-2015	8 Hrs 39 Min	1.00	250	250.00Job Work		
6018Sudam	Male Helper		19-01-2015	8 Hrs 37 Min	1.00	300	300.00On A/c		
6308D. Badhu	Male Helper		19-01-2015	8 Hrs 35 Min	1.00	300	300.00Job Work		Improper Swipe..
6309Masuri	Male Helper		19-01-2015	8 Hrs 38 Min	1.00	300	300.00On A/c		
6369Dev Das	Male Helper		19-01-2015	11 Hrs 22 Min	1.50	300	450.00Dept		
6872Manamma	Female Helper		19-01-2015	8 Hrs 30 Min	1.00	250	250.00Job Work		


Checked by:
 Project Manager
 Vista Homes

Checked by:
 Project Manager
 Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	Pay Type	Remarks
6960V	adgri.G	Male Helper	19-01-2015	8 Hrs 44 Min	1.00	300	300.00	Job Work	
6955P	.Rama	Female Helper	19-01-2015	8 Hrs 31 Min	1.00	250	250.00	On A/c	
7003G	.Ramesh	Male Helper	19-01-2015	8 Hrs 32 Min	1.00	300	300.00	Dept	
7004M	beelavani	Female Helper	19-01-2015	8 Hrs 33 Min	1.00	250	250.00	On A/c	
7014V	akalia	Male Helper	19-01-2015	8 Hrs 41 Min	1.00	300	300.00	Job Work	
7151E	shwaramma	Female Helper	19-01-2015	8 Hrs 33 Min	1.00	250	250.00	Dept	
7152G	.Sreenu	Male Helper	19-01-2015	0 Hrs 0 Min	0.00	300	0.00	On A/c	Improper Swipe
7167B	.Hannant	Male Helper	19-01-2015	8 Hrs 30 Min	1.00	300	300.00	Dept	
7169T	rupatamma	Female Helper	19-01-2015	8 Hrs 31 Min	1.00	250	250.00	On A/c	
7170P	Padma.G	Female Helper	19-01-2015	8 Hrs 30 Min	1.00	250	250.00	On A/c	
Totals : Records				18	17.50		4800.00		
Contractor : Johnson lifts Pvt.Ltd.									
7190M	Madhu.J	Mason	19-01-2015	6 Hrs 53 Min	1.00	0	0.00	Nil / By Vendor	
7192S	srilakshmi.J	Mason	19-01-2015	6 Hrs 55 Min	1.00	0	0.00	Nil / By Vendor	
Totals : Records				2	2.00	0.00	0.00		
Contractor : K.Khel chand (Tiles)									
6630M	Mukesh Kumar	Mason	19-01-2015	9 Hrs 20 Min	1.00	475	475.00	Dept	
6636V	ougesth	Male Helper	19-01-2015	9 Hrs 3 Min	1.00	225	225.00	Dept	
Totals : Records				2	2.00	700.00			
Contractor : K.Krishna (Hacking)									
6129B	Baliram	Male Helper	19-01-2015	7 Hrs 56 Min	1.00	300	300.00	Job Work	
6130B	Bujji	Female Helper	19-01-2015	8 Hrs 16 Min	1.00	250	250.00	Job Work	
6496K	Krishna.S	Male Helper	19-01-2015	8 Hrs 17 Min	1.00	300	300.00	Job Work	
6498A	.Naidu	Male Helper	19-01-2015	8 Hrs 16 Min	1.00	300	300.00	Job Work	
6501R	Ramana	Male Helper	19-01-2015	8 Hrs 16 Min	1.00	300	300.00	Job Work	
Totals : Records				5	5.00	1450.00			
Contractor : K.Ramakrishna (Electrician)									
7116V	.Ravi	Mason	19-01-2015	8 Hrs 22 Min	1.00	350	350.00	Dept	
Totals : Records				1	1.00	350.00			
Contractor : Kumar Pollai (Civil)									
6356K	kashi	Mason	19-01-2015	9 Hrs 27 Min	1.00	400	400.00	Dept	
6457R	Ramu	Mason	19-01-2015	9 Hrs 27 Min	1.00	400	400.00	On A/c	
6520B	Bannall	Mason	19-01-2015	9 Hrs 27 Min	1.00	400	400.00	On A/c	
6521C	.Jagan	Mason	19-01-2015	9 Hrs 27 Min	1.00	400	400.00	Dept	
6540M	Mohine	Female Helper	19-01-2015	9 Hrs 27 Min	1.00	200	200.00	Dept	
6548N	.Chanaram	Mason	19-01-2015	9 Hrs 27 Min	1.00	400	400.00	On A/c	



 Project Manager
 Vela Homes



 Site Manager
 Vela Homes


Confirmed by:


ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6591	Razia	Female Helper	19-01-2015	9 Hrs 27 Min	1.00	200	200.00	On A/c	
6621	B. Sathya	Mason	19-01-2015	9 Hrs 27 Min	1.00	400	400.00	On A/c	
6729	E. Iyga	Female Helper	19-01-2015	9 Hrs 27 Min	1.00	200	200.00	Dept	
6737	Purna	Mason	19-01-2015	9 Hrs 27 Min	1.00	400	400.00	On A/c	
6826	G. hindhar	Mason	19-01-2015	9 Hrs 27 Min	1.00	400	400.00	On A/c	
Totals : Records				12			4200.00		
Contractor : M.D. Khudoss (Plumber)									
6290	A. If	Mason	19-01-2015	7 Hrs 59 Min	1.00	375	375.00	On A/c	
6291	F. ared	Mason	19-01-2015	7 Hrs 59 Min	1.00	375	375.00	On A/c	
Totals : Records				2			750.00		
Contractor : M. VEERABABU (Welder)									
6939	Veerababu	Mason	19-01-2015	9 Hrs 2 Min	1.00	350	350.00	Dept	
Totals : Records				1			350.00		
Contractor : Magaiya Sathdev (Civil)									
6177	Sai Kundra	Mason	19-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6183	K. Preethi	Female Helper	19-01-2015	0 Hrs 0 Min	0.00	200	0.00	On A/c	
6186	M. Muma	Mason	19-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6187	P. Dasaram	Mason	19-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6188	M. Dhaniram	Mason	19-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6190	P. Amrutha	Female Helper	19-01-2015	0 Hrs 0 Min	0.00	200	0.00	On A/c	
6193	A. Kavitha bai	Female Helper	19-01-2015	0 Hrs 0 Min	0.00	200	0.00	On A/c	
6195	R. Chotulal	Mason	19-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6197	S. Krishna	Male Helper	19-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c	
6225	S. Arjun	Mason	19-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6426	A. Shanker	Mason	19-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6436	G. UDU	Mason	19-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6858	D. Ileshwar	Mason	19-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
7186	S. sandeep sathdev	Male Helper	19-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c	
Totals : Records				14			0.00		
Contractor : P. Praveen (Welder)									
6512	M. Muma	Mason	19-01-2015	8 Hrs 4 Min	1.00	350	350.00	On A/c	
7091	P. Sai Kumar	Male Helper	19-01-2015	8 Hrs 6 Min	1.00	250	250.00	On A/c	
Totals : Records				2			600.00		
Contractor : Papu Ram (Marble)									
7006	M. Mangal Pandey	Mason	19-01-2015	8 Hrs 12 Min	1.00	475	475.00	On A/c	
Totals : Records				1			475.00		

Confirmed by:
 Project Manager
 Vista Homes

Confirmed by:
 Area Manager
 Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6003Mohan	Mason		19-01-2015	9 Hrs 33 Min	1.00	400	400.00On A/c		
6039Anand	Male Helper		19-01-2015	9 Hrs 32 Min	1.00	250	250.00On A/c		
6041William	Female Helper		19-01-2015	9 Hrs 12 Min	1.00	200	200.00On A/c		
6120Nandlal	Mason		19-01-2015	8 Hrs 26 Min	1.00	400	400.00On A/c		
6134Naresh Varma	Mason		19-01-2015	9 Hrs 32 Min	1.00	400	400.00On A/c		
6135Jpender	Male Helper		19-01-2015	8 Hrs 45 Min	1.00	250	250.00On A/c		
6137Shanker	Male Helper		19-01-2015	9 Hrs 32 Min	1.00	250	250.00On A/c		
6199Manoj	Mason		19-01-2015	8 Hrs 26 Min	1.00	400	400.00On A/c		
6307Sogil	Male Helper		19-01-2015	8 Hrs 26 Min	1.00	250	250.00On A/c		
6408Raj kumar	Mason		19-01-2015	8 Hrs 45 Min	1.00	400	400.00On A/c		
6410Anararam	Mason		19-01-2015	9 Hrs 12 Min	1.00	400	400.00On A/c		
6420Chouaram	Mason		19-01-2015	9 Hrs 12 Min	1.00	400	400.00On A/c		
6437K.Raju	Mason		19-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		Improper Swipe
6450Phakir Ram	Mason		19-01-2015	9 Hrs 12 Min	1.00	400	400.00On A/c		
6720Lakhan	Male Helper		19-01-2015	9 Hrs 12 Min	1.00	250	250.00On A/c		
Totals : Records					15		4650.00		
Contractor : Shirisha (Painter)									
667Avinod	Mason		19-01-2015	7 Hrs 49 Min	1.00	350	350.00On A/c		
6685Kittu	Mason		19-01-2015	7 Hrs 18 Min	1.00	350	350.00On A/c		
7096S. Balraj	Mason		19-01-2015	7 Hrs 17 Min	1.00	350	350.00On A/c		
7163Bholaram	Male Helper		19-01-2015	7 Hrs 49 Min	1.00	225	225.00On A/c		
Totals : Records					4		1275.00		
Contractor : Srikanta Jena (Plumber)									
6235Laganath	Male Helper		19-01-2015	8 Hrs 19 Min	1.00	250	250.00Dept		
7182Tapan	Male Helper		19-01-2015	8 Hrs 19 Min	1.00	250	250.00Dept		
Totals : Records					2		500.00		
Contractor : Tara Chand Gurjar (Tiles work)									
6844Tara Chand Gurjar (Tiles work)	Contractor		19-01-2015	8 Hrs 12 Min	1.00	0	0.00On A/c		
7007P. Vinod	Mason		19-01-2015	8 Hrs 12 Min	1.00	475	475.00On A/c		
7036Vinod.T	Mason		19-01-2015	8 Hrs 12 Min	1.00	475	475.00On A/c		
Totals : Records					3		950.00		
Contractor : V. Balreddy (Electical)									
6247Srinivas	Mason		19-01-2015	8 Hrs 3 Min	1.00	350	350.00On A/c		
6770P. Naveen	Mason		19-01-2015	8 Hrs 3 Min	1.00	350	350.00On A/c		
Totals : Records					2		700.00		
Contractor : V.Laxman Rao (Painter)									

Checked by: 
 Project Manager
 VISHU HOMES

Checked by: 
 Project Manager
 VISHU HOMES

ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
7162	Rakesh kumar	Mason	19-01-2015	7 Hrs 39 Min	1.00	350	350.00	On A/c	
7164	Satish	Male Helper	19-01-2015	8 Hrs 6 Min	1.00	225	225.00	On A/c	
Totals : Records					3.00		925.00		

Certified by:
Hodley
 Project Manager
 Vista Homes

Certified by:
~~Adm. Manager~~
~~Vista Homes~~

Vista Homes

Vista Homes

Survey No.192, Kusthaiguda, Hyderabad

Attendance Report - Summary : From : 20-01-2015 03:37:21 PM To : 20-01-2015 03:37:21 PM

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : A. Basha (Painter)									
6296	Hammanthu B	Mason	20-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	Painters / Polishing
6757	Balarain	Mason	20-01-2015	9 Hrs 18 Min	1.00	350	350.00	Job Work	Improper Swipe
7054	Ashok B	Mason	20-01-2015	8 Hrs 48 Min	1.00	350	350.00	Job Work	
7156	Pandu	Male Helper	20-01-2015	9 Hrs 5 Min	1.00	225	225.00	On A/c	
Totals : Records				4			925.00		
Contractor : A. Ramulu									
6098	Ramulu	Contractor	20-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Carpenters
6168	Biljay	Mason	20-01-2015	9 Hrs 28 Min	1.00	350	350.00	On A/c	Improper Swipe
6212	Brama Chary B	Mason	20-01-2015	8 Hrs 9 Min	1.00	350	350.00	On A/c	
Totals : Records				3			700.00		
Contractor : B. Basappa (Painter)									
7062	Basappa (Painter)	Contractor	20-01-2015	8 Hrs 36 Min	1.00	400	400.00	On A/c	Painters / Polishing
7119	Naisima	Male Helper	20-01-2015	9 Hrs 4 Min	1.00	225	225.00	On A/c	
Totals : Records				2			625.00		
Contractor : G. Mannem (Earth work)									
6011	Channama	Female Helper	20-01-2015	10 Hrs 50 Min	1.25	250	312.50	Dept	Excavation / Earth Work
6012	Kaila	Female Helper	20-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
6015	Pool Sing	Male Helper	20-01-2015	0 Hrs 0 Min	0.00	300	0.00	On A/c	Improper Swipe
6016	Kamlamma	Female Helper	20-01-2015	8 Hrs 29 Min	1.00	250	250.00	Job Work	
6017	Sitaran	Male Helper	20-01-2015	8 Hrs 32 Min	1.00	300	300.00	Job Work	
6018	Sriram	Male Helper	20-01-2015	11 Hrs 0 Min	1.25	300	375.00	On A/c	
6028	Ravi Nayak	Male Helper	20-01-2015	5 Hrs 25 Min	0.50	300	150.00	On A/c	
6308	D Badhru	Male Helper	20-01-2015	8 Hrs 30 Min	1.00	300	300.00	Dept	
6309	Masuni	Male Helper	20-01-2015	8 Hrs 29 Min	1.00	300	300.00	Job Work	
6369	Dev Das	Male Helper	20-01-2015	12 Hrs 44 Min	1.50	300	450.00	Dept	
6872	Mariamma	Female Helper	20-01-2015	10 Hrs 52 Min	1.25	250	312.50	Job Work	
6950	Y adgiri, G	Male Helper	20-01-2015	11 Hrs 2 Min	1.50	300	450.00	On A/c	
6956	P Rama	Female Helper	20-01-2015	8 Hrs 31 Min	1.00	250	250.00	On A/c	
7003	G. Ramesh	Male Helper	20-01-2015	11 Hrs 1 Min	1.50	300	450.00	Dept	

23-01-2015

Pages : 1 Of 4

Checked by: *Nadhy*
Project Manager
Vista Homes

Checked by: *[Signature]*
Project Manager
Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
7904	Neelavani	Female Helper	20-01-2015	8 Hrs 31 Min	1.00	250	250.00	Job Work	
7014	Yakalha	Male Helper	20-01-2015	11 Hrs 3 Min	1.50	300	450.00	On A/c	
7151	Eshwaramma	Female Helper	20-01-2015	8 Hrs 28 Min	1.00	250	250.00	Dept	
7152	G. Sreenu	Male Helper	20-01-2015	11 Hrs 5 Min	1.50	300	450.00	Job Work	
7167	B. Hamant	Male Helper	20-01-2015	10 Hrs 54 Min	1.25	300	375.00	Dept	
7169	Tirupatamma	Female Helper	20-01-2015	10 Hrs 52 Min	1.25	250	312.50	On A/c	
7170	Padma.G	Female Helper	20-01-2015	10 Hrs 53 Min	1.25	250	312.50	On A/c	
Totals : Records				21			6300.00		
Contractor : K. Khel chand (Tiles)									
6629	K. Khel chand (Tiles)	Contractor	20-01-2015	0 Hrs 0 Min	0.00	0	0.00	On A/c	Improper Swipe
6630	Mukesh Kumar	Mason	20-01-2015	8 Hrs 4 Min	1.00	475	475.00	Dept	
6636	Vougesh	Male Helper	20-01-2015	8 Hrs 44 Min	1.00	225	225.00	Dept	
Totals : Records				3			700.00		
Contractor : K. Krishna (Hacking)									
6129	Bairam	Male Helper	20-01-2015	8 Hrs 13 Min	1.00	300	300.00	Job Work	
6130	Bujji	Female Helper	20-01-2015	7 Hrs 57 Min	1.00	250	250.00	Job Work	
6496	Krishna.S	Male Helper	20-01-2015	7 Hrs 57 Min	1.00	300	300.00	Job Work	
6498	A. Naidu	Male Helper	20-01-2015	7 Hrs 57 Min	1.00	300	300.00	Job Work	
6501	Ramana	Male Helper	20-01-2015	7 Hrs 57 Min	1.00	300	300.00	Job Work	
Totals : Records				5			1450.00		
Contractor : K. Ramakrishna (Electrician)									
7116	V. Ravi	Mason	20-01-2015	7 Hrs 55 Min	1.00	350	350.00	On A/c	
7166	Vishwash	Mason	20-01-2015	7 Hrs 58 Min	1.00	350	350.00	On A/c	
Totals : Records				2			700.00		
Contractor : Kumar Pollai (Civil)									
6359	Kashi	Mason	20-01-2015	9 Hrs 23 Min	1.00	400	400.00	On A/c	
6457	Ranu	Mason	20-01-2015	9 Hrs 24 Min	1.00	400	400.00	On A/c	
6520	Barmali	Mason	20-01-2015	9 Hrs 24 Min	1.00	400	400.00	Dept	
6521	C. Jagan	Mason	20-01-2015	9 Hrs 25 Min	1.00	400	400.00	On A/c	
6540	Mohine	Female Helper	20-01-2015	9 Hrs 24 Min	1.00	200	200.00	Dept	
6548	N. Chanaram	Mason	20-01-2015	9 Hrs 24 Min	1.00	400	400.00	On A/c	
6577	Balu.K	Mason	20-01-2015	9 Hrs 25 Min	1.00	400	400.00	Dept	
6591	Raza	Female Helper	20-01-2015	9 Hrs 24 Min	1.00	200	200.00	On A/c	
6621	B. Sathya	Mason	20-01-2015	9 Hrs 24 Min	1.00	400	400.00	On A/c	
6729	E. Iyga	Female Helper	20-01-2015	9 Hrs 24 Min	1.00	200	200.00	Dept	
6737	P. Purna	Mason	20-01-2015	9 Hrs 24 Min	1.00	400	400.00	On A/c	

Work Name : Excavation / Earth Work

Certified by:

Project Manager
Vista Homes

Certified by:

Adapa Manager
Vista Homes


Work Name : Civil Work


ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	Pay Type	Remarks
Contractor : M.D. Khudoos (Plumber)									
Totals : Records	12				12.00		4200.00		
6290Arif	Mason		20-01-2015	7 Hrs 33 Min	1.00	375	375.00On A/c	Plumber	
6291Fareed	Mason		20-01-2015	7 Hrs 33 Min	1.00	375	375.00On A/c		
Totals : Records	2				2.00		750.00		
Contractor : M.VEERABABU (Welder)									
6939Veerababu	Mason		20-01-2015	8 Hrs 9 Min	1.00	350	350.00Dept	Welders	
Totals : Records	1				1.00		350.00		
Contractor : Magaiya Sahdev (Civil)									
6105Magaiya Sahdev (Cvii)	Contractor		20-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Civil Work	
6177Sai Kundra	Mason		20-01-2015	8 Hrs 56 Min	1.00	400	400.00On A/c	Improper Swipe	
6183K.Preeti	Female Helper		20-01-2015	0 Hrs 0 Min	0.00	200	0.00On A/c	Improper Swipe	
6186M.Munna	Mason		20-01-2015	8 Hrs 56 Min	1.00	400	400.00On A/c	Improper Swipe	
6187P.Dasaram	Mason		20-01-2015	8 Hrs 56 Min	1.00	400	400.00On A/c		
6188M.Dhaniram	Mason		20-01-2015	8 Hrs 56 Min	1.00	400	400.00On A/c		
6190P.Amruha	Female Helper		20-01-2015	8 Hrs 56 Min	1.00	200	200.00On A/c		
6193A.Kavitha bai	Female Helper		20-01-2015	0 Hrs 0 Min	0.00	200	0.00On A/c	Improper Swipe	
6195R.Chhotlal	Mason		20-01-2015	8 Hrs 56 Min	1.00	400	400.00On A/c		
6197S.Krishna	Male Helper		20-01-2015	8 Hrs 56 Min	1.00	250	250.00On A/c		
6225S.Arjun	Mason		20-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6426A.Shanker	Mason		20-01-2015	8 Hrs 56 Min	1.00	400	400.00On A/c	Improper Swipe	
6436GUDU	Mason		20-01-2015	8 Hrs 56 Min	1.00	400	400.00On A/c		
6658Dilleshwar	Mason		20-01-2015	8 Hrs 56 Min	1.00	400	400.00On A/c		
Totals : Records	14				10.00		3650.00		
Contractor : P.Praveen (Welder)									
6512MD Muna	Mason		20-01-2015	8 Hrs 10 Min	1.00	350	350.00On A/c	Welders	
7091P.Sai Kumar	Male Helper		20-01-2015	8 Hrs 23 Min	1.00	250	250.00On A/c		
Totals : Records	2				2.00		600.00		
Contractor : Rekha Pandy (Civil)									
6003Mohan	Mason		20-01-2015	8 Hrs 6 Min	1.00	400	400.00On A/c	Civil Work	
6037Kailash	Mason		20-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6039Anand	Male Helper		20-01-2015	9 Hrs 38 Min	1.00	250	250.00On A/c		
6041Nilam	Female Helper		20-01-2015	9 Hrs 33 Min	1.00	200	200.00On A/c		
6120Nandlal	Mason		20-01-2015	9 Hrs 6 Min	1.00	400	400.00On A/c		
6134Naresh Varma	Mason		20-01-2015	9 Hrs 38 Min	1.00	400	400.00On A/c		
6135Upender	Male Helper		20-01-2015	8 Hrs 49 Min	1.00	250	250.00On A/c		

Certified by: *Mohdy*
Project Manager
Vista Homes

Certified by: *[Signature]*
Project Manager
Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
199	Manoj	Mason	20-01-2015	9 Hrs 6 Min	1.00	400	400.00	On A/c	
6307	Sogil	Male Helper	20-01-2015	9 Hrs 6 Min	1.00	250	250.00	On A/c	
6408	Raj kumar	Mason	20-01-2015	8 Hrs 49 Min	1.00	400	400.00	On A/c	
6410	Annaram	Mason	20-01-2015	9 Hrs 43 Min	1.00	400	400.00	On A/c	
6420	Chouaram	Mason	20-01-2015	9 Hrs 43 Min	1.00	400	400.00	On A/c	
6437	K.Raju	Mason	20-01-2015	8 Hrs 56 Min	1.00	400	400.00	On A/c	
6450	Phakir Ram	Mason	20-01-2015	9 Hrs 33 Min	1.00	400	400.00	On A/c	
6720	akhan	Male Helper	20-01-2015	9 Hrs 43 Min	1.00	250	250.00	On A/c	
Totals : Records				16	15.00		5050.00		
Contractor : Shirisha (Painter)									
Work Name : Painters / Polishing									
667	Arbind	Mason	20-01-2015	8 Hrs 7 Min	1.00	350	350.00	On A/c	
668	Kritu	Mason	20-01-2015	7 Hrs 16 Min	1.00	350	350.00	On A/c	
709	S. Balraj	Mason	20-01-2015	7 Hrs 16 Min	1.00	350	350.00	On A/c	
716	Bholaram	Male Helper	20-01-2015	8 Hrs 7 Min	1.00	225	225.00	On A/c	
Totals : Records				4	4.00		1275.00		
Contractor : Srikanta Jena (Plumber)									
Work Name : Plumber									
610	Srikanta Jena (Plumber)	Contractor	20-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swigs
623	Jaganath	Male Helper	20-01-2015	8 Hrs 12 Min	1.00	250	250.00	Dept	
719	Tapan	Male Helper	20-01-2015	8 Hrs 13 Min	1.00	250	250.00	Dept	
Totals : Records				3	2.00		500.00		
Contractor : V.Anand (Carpenter)									
Work Name : Carpenters									
621	Anjaneyulu	Mason	20-01-2015	8 Hrs 45 Min	1.00	350	350.00	Dept	
710	V. Raju Kumar	Mason	20-01-2015	8 Hrs 23 Min	1.00	350	350.00	On A/c	
Totals : Records				2	2.00		700.00		
Contractor : V.Balreddy (Electrical)									
Work Name : Electrician									
624	Shrinivas	Mason	20-01-2015	8 Hrs 8 Min	1.00	350	350.00	On A/c	
630	Sunil	Mason	20-01-2015	8 Hrs 3 Min	1.00	350	350.00	Dept	
677	P. Naveen	Mason	20-01-2015	8 Hrs 8 Min	1.00	350	350.00	Dept	
710	Venkate	Male Helper	20-01-2015	8 Hrs 21 Min	1.00	250	250.00	Dept	
Totals : Records				4	4.00		1300.00		
Contractor : V.Laxman Rao (Painter)									
Work Name : Painters / Polishing									
676	Pramod Gupta	Mason	20-01-2015	7 Hrs 37 Min	1.00	350	350.00	On A/c	
716	Rakesh kumar	Mason	20-01-2015	7 Hrs 36 Min	1.00	350	350.00	On A/c	
716	Salish	Male Helper	20-01-2015	7 Hrs 40 Min	1.00	225	225.00	On A/c	
Totals : Records				3	3.00		925.00		

Certified by:

Project Manager
Vista Homes

Certified by:

Area Manager
Vista Homes

Vista Homes

Vista Homes

Survey No. 192, Kushaiguda, Hyderabad

Attendance Report - Summary : From : 21-01-2015 03:37:21 PM To : 21-01-2015 03:37:21 PM

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : A. Basha (Painter)									
6757	Balaram	Mason	21-01-2015	8 Hrs 39 Min	1.00	350	350.00	Job Work	Painters / Polishing
7054	Ashok B	Mason	21-01-2015	8 Hrs 20 Min	1.00	350	350.00	Job Work	
7156	D. Paridu	Male Helper	21-01-2015	8 Hrs 32 Min	1.00	225	225.00	Job Work	
7184	Raju Basha	Mason	21-01-2015	8 Hrs 52 Min	1.00	350	350.00	On A/c	
Totals : Records				4			1275.00		
Contractor : A. Ramulu									
6098A	Ramulu	Contractor	21-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Carpenters Project Manager Vista Homes
6168	Bilay	Mason	21-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	
Totals : Records				2			0.00		
Contractor : B. Basappa (Painter)									
7119	Narsima	Male Helper	21-01-2015	8 Hrs 20 Min	1.00	225	225.00	On A/c	Painters / Polishing Project Manager Vista Homes
Totals : Records				1			225.00		
Contractor : G. Mannem (Earth work)									
6011	Channama	Female Helper	21-01-2015	8 Hrs 24 Min	1.00	250	250.00	Dept	Excavation / Earth Work Project Manager Vista Homes
6012	Kaila	Female Helper	21-01-2015	8 Hrs 31 Min	1.00	250	250.00	Dept	
6016	Kamlamma	Female Helper	21-01-2015	8 Hrs 32 Min	1.00	250	250.00	Job Work	
6017	Sitaran	Male Helper	21-01-2015	8 Hrs 47 Min	1.00	300	300.00	On A/c	
6018	Suran	Male Helper	21-01-2015	8 Hrs 33 Min	1.00	300	300.00	On A/c	
6028	Ravi Nayak	Male Helper	21-01-2015	0 Hrs 0 Min	0.00	300	0.00	On A/c	
6308	D. Badhru	Male Helper	21-01-2015	8 Hrs 40 Min	1.00	300	300.00	Dept	
6309	Masuri	Male Helper	21-01-2015	8 Hrs 33 Min	1.00	300	300.00	Job Work	
6369	Dev Das	Male Helper	21-01-2015	13 Hrs 55 Min	1.50	300	450.00	Dept	
6872	Manamma	Female Helper	21-01-2015	8 Hrs 26 Min	1.00	250	250.00	Job Work	
6900	Ramesh.K	Male Helper	21-01-2015	8 Hrs 28 Min	1.00	300	300.00	On A/c	
6901	Rajitha	Female Helper	21-01-2015	8 Hrs 23 Min	1.00	250	250.00	On A/c	
6960	adgiri G	Male Helper	21-01-2015	11 Hrs 0 Min	1.25	300	375.00	On A/c	
6955	P. Rama	Female Helper	21-01-2015	8 Hrs 42 Min	1.00	250	250.00	On A/c	
7003	G. Ramesh	Male Helper	21-01-2015	8 Hrs 38 Min	1.00	300	300.00	Job Work	
7151	Eshwaramma	Female Helper	21-01-2015	8 Hrs 33 Min	1.00	250	250.00	Job Work	


23-01-2015


Pages : 1 Of 4

Handwritten signatures and stamps:
 Certified by: [Signature]
 Project Manager: [Signature]
 Vista Homes
 Excavation / Earth Work
 Project Manager: [Signature]
 Vista Homes

Improper Swipe..

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	Pay Type	Remarks
7167B	Hamant	Male Helper	21-01-2015	8 Hrs 27 Min	1.00	300	300.00	Job Work	
7169J	Inupatamma	Female Helper	21-01-2015	8 Hrs 27 Min	1.00	250	250.00	On A/c	
7170P	Padma.G	Female Helper	21-01-2015	8 Hrs 25 Min	1.00	250	250.00	On A/c	
Totals : Records				19	18.75		5175.00		
Contractor : Janardhan Prasad (Tiles)									
634Z	Babulal.T	Mason	21-01-2015	7 Hrs 23 Min	1.00	475	475.00	On A/c	
6984J	Mahender Padey	Mason	21-01-2015	7 Hrs 22 Min	1.00	475	475.00	Dept	
7142P	Rameswar	Male Helper	21-01-2015	7 Hrs 23 Min	1.00	225	225.00	On A/c	
7179J	Rajesh	Mason	21-01-2015	7 Hrs 23 Min	1.00	475	475.00	Dept	
Totals : Records				4	4.00		1650.00		
Contractor : K.Khel chand (Tiles)									
6629K	Khel chand (Tiles)	Contractor	21-01-2015	0 Hrs 0 Min	0.00	0	0.00	On A/c	
6630M	Mukesh Kumar	Mason	21-01-2015	8 Hrs 6 Min	1.00	475	475.00	On A/c	
6636V	ougesh	Male Helper	21-01-2015	9 Hrs 54 Min	1.00	225	225.00	On A/c	
Totals : Records				3	2.00		700.00		
Contractor : K.Krishna (Hacking)									
6129B	Balram	Male Helper	21-01-2015	8 Hrs 43 Min	1.00	300	300.00	Job Work	
6130B	Bujji	Female Helper	21-01-2015	7 Hrs 44 Min	1.00	250	250.00	Job Work	
6496K	Krishna.S	Male Helper	21-01-2015	7 Hrs 43 Min	1.00	300	300.00	Job Work	
6498A	Naidu	Male Helper	21-01-2015	7 Hrs 43 Min	1.00	300	300.00	Job Work	
6501R	Ramana	Male Helper	21-01-2015	7 Hrs 43 Min	1.00	300	300.00	On A/c	
Totals : Records				5	5.00		1450.00		
Contractor : K.Ramakrishna (Electrician)									
7116V	Ravi	Mason	21-01-2015	9 Hrs 44 Min	1.00	350	350.00	On A/c	
Totals : Records				1	1.00		350.00		
Contractor : Kumar Pollai (Civil)									
6399K	Kashli	Mason	21-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6457R	Ramu	Mason	21-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6520B	Banmali	Mason	21-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6521C	Lagan	Mason	21-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6540M	Mohine	Female Helper	21-01-2015	0 Hrs 0 Min	0.00	200	0.00	On A/c	Improper Swipe
6548N	Chanaram	Mason	21-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6577B	Balu.K	Mason	21-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6591R	Razia	Female Helper	21-01-2015	0 Hrs 0 Min	0.00	200	0.00	On A/c	Improper Swipe
6621B	Sathya	Mason	21-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6729E	Igya	Female Helper	21-01-2015	0 Hrs 0 Min	0.00	200	0.00	On A/c	Improper Swipe

Certified by:

Project Manager
VISHU HOMES

Excavation / Earth Work

VISHU HOMES

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6826Ghrihar	Mason		21-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
Totals : Records 12									
Contractor : L.Raju (Electrical)									
7138Ramesh,P	Male Helper		21-01-2015	0 Hrs 0 Min	0.00	250	0.00On A/c	Improper Swipe	
Totals : Records 1									
Contractor : M.D. Khudoos (Plumber)									
6288M.D. Khudoos (Plumber)	Contractor		21-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6290Arif	Mason		21-01-2015	7 Hrs 36 Min	1.00	375	375.00On A/c		
6291Fared	Mason		21-01-2015	7 Hrs 36 Min	1.00	375	375.00On A/c		
Totals : Records 3									
Contractor : M.VEERABABU (Welder)									
6939Veerababu	Mason		21-01-2015	8 Hrs 25 Min	1.00	350	350.00Dept		
Totals : Records 1									
Contractor : Magaiya Sahdev (Civil)									
6177Sai Kundra	Mason		21-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6183K.Praethi	Female Helper		21-01-2015	0 Hrs 0 Min	0.00	200	0.00On A/c	Improper Swipe	
6186M.Munna	Mason		21-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6187P.Dasaram	Mason		21-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6188M.Dhaniram	Mason		21-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6190P.Amruha	Female Helper		21-01-2015	0 Hrs 0 Min	0.00	200	0.00On A/c	Improper Swipe	
6193A.Kavitha bai	Female Helper		21-01-2015	0 Hrs 0 Min	0.00	200	0.00On A/c	Improper Swipe	
6195R.Choulal	Mason		21-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6197S.Krishna	Male Helper		21-01-2015	0 Hrs 0 Min	0.00	250	0.00On A/c	Improper Swipe	
6225S.Arjun	Mason		21-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6426A.Shankeer	Mason		21-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6436GUDU	Mason		21-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6858Dileshwar	Mason		21-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
Totals : Records 13									
Contractor : P.Praveen (Welder)									
6512MD Muna	Mason		21-01-2015	7 Hrs 53 Min	1.00	350	350.00On A/c		
7091P.Sai Kumar	Male Helper		21-01-2015	8 Hrs 14 Min	1.00	250	250.00On A/c		
Totals : Records 2									
Contractor : Rekha Pandey (Civil)									
6003Mohan	Mason		21-01-2015	8 Hrs 57 Min	1.00	400	400.00On A/c		
6037K.kalash	Mason		21-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c	Improper Swipe	
6039Anand	Male Helper		21-01-2015	9 Hrs 53 Min	1.00	250	250.00On A/c		
Totals : Records 3									

Certified by:
Neddy
 Project Manager
 Vista Homes

Certified by:
[Signature]
 Admin Manager
 Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6120	Nandlal	Mason	21-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6134	Naveesh Varma	Mason	21-01-2015	9 Hrs 53 Min	1.00	400	400.00	On A/c	
6135	Uspender	Male Helper	21-01-2015	8 Hrs 49 Min	1.00	250	250.00	On A/c	
6137	Shancker	Male Helper	21-01-2015	8 Hrs 57 Min	1.00	250	250.00	On A/c	
6199	Manoj	Mason	21-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6307	Sogil	Male Helper	21-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
6408	Raj kumar	Mason	21-01-2015	8 Hrs 49 Min	1.00	400	400.00	On A/c	
6410	Annamaram	Mason	21-01-2015	9 Hrs 48 Min	1.00	400	400.00	On A/c	
6420	Chouaram	Mason	21-01-2015	9 Hrs 48 Min	1.00	400	400.00	On A/c	
6437	K.Raju	Mason	21-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
6450	Prakir Ram	Mason	21-01-2015	8 Hrs 56 Min	1.00	400	400.00	On A/c	
6720	Lakhan	Male Helper	21-01-2015	9 Hrs 48 Min	1.00	250	250.00	On A/c	
Totals : Records				16	11.00	250	3600.00		
Contractor : Shirisha (Painter)									
7163	Bholaram	Male Helper	21-01-2015	7 Hrs 12 Min	1.00	225	225.00	On A/c	
Totals : Records				1	1.00	225	225.00		
Contractor : Srikanta Jena (Plumber)									
6100	Srikanta Jena (Plumber)	Contractor	21-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
Totals : Records				1	0.00	400	0.00		
Contractor : V.Anand (Carpenter)									
6106	V.Anand (Carpenter)	Contractor	21-01-2015	8 Hrs 23 Min	1.00	400	400.00	On A/c	
7103	V.Raju Kumar	Mason	21-01-2015	8 Hrs 22 Min	1.00	350	350.00	On A/c	
Totals : Records				2	2.00	750.00			
Contractor : V.Balreddy (Electrical)									
6247	Srinivas	Mason	21-01-2015	7 Hrs 38 Min	1.00	350	350.00	Dept	
6770	P.Naveen	Mason	21-01-2015	7 Hrs 38 Min	1.00	350	350.00	Dept	
Totals : Records				2	2.00	700.00			
Contractor : V.Laxman Rao (Painter)									
6765	Pramod Gupta	Mason	21-01-2015	7 Hrs 41 Min	1.00	350	350.00	On A/c	
7162	Rakesh kumar	Mason	21-01-2015	7 Hrs 41 Min	1.00	350	350.00	On A/c	
7164	Satish	Male Helper	21-01-2015	7 Hrs 54 Min	1.00	225	225.00	On A/c	
Totals : Records				3	3.00	925.00			

Certified by:
Project Manager
Vista Homes

Certified by:
Admin Manager
Vista Homes

Work Name : Painters / Polishing

Work Name : Electrician

Work Name : Carpenters

Vista Homes


Vista Homes


Survey No.192, Kushaiguda, Hyderabad

Attendance Report - Summary : From : 22-01-2015 03:37:21 PM To : 22-01-2015 03:37:21 PM

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : A. Basha (Painter)									
6299A	Mallesh	Mason	22-01-2015	8 Hrs 34 Min	1.00	350	350.00	Job Work	
6757	Balaram	Mason	22-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	
7156D	Pandu	Male Helper	22-01-2015	8 Hrs 45 Min	1.00	225	225.00	Job Work	Improper Swipe
7184	Raju Basha	Mason	22-01-2015	8 Hrs 45 Min	1.00	350	350.00	Job Work	
Totals : Records				4	3.00		925.00		
Contractor : A. Ramulu									
6099A	Ramulu	Contractor	22-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6168B	Biljay	Mason	22-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	
6212B	Brama Chary B	Mason	22-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	
Totals : Records				3	0.00		0.00		
Contractor : B. Venkatesh (Centering)									
6265H	Huslian	Mason	22-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
7071B	Bivmesh	Mason	22-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
7073N	Nagaraj .B	Mason	22-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
Totals : Records				3	0.00		0.00		
Contractor : G. Mannem (Earth work)									
6011C	Channamma	Female Helper	22-01-2015	8 Hrs 27 Min	1.00	250	250.00	Dept	
6012K	Kaila	Female Helper	22-01-2015	8 Hrs 36 Min	1.00	250	250.00	Dept	
6016K	Kamlamma	Female Helper	22-01-2015	8 Hrs 35 Min	1.00	250	250.00	Dept	
6017S	Sitarian	Male Helper	22-01-2015	8 Hrs 48 Min	1.00	300	300.00	On A/c	
6018S	Suram	Male Helper	22-01-2015	8 Hrs 36 Min	1.00	300	300.00	On A/c	
6028R	Ravi Nayak	Male Helper	22-01-2015	9 Hrs 12 Min	1.00	300	300.00	On A/c	
6308D	Badhru	Male Helper	22-01-2015	8 Hrs 36 Min	1.00	300	300.00	Dept	
6309M	Masuni	Male Helper	22-01-2015	8 Hrs 41 Min	1.00	300	300.00	Job Work	
6369D	Dev Das	Male Helper	22-01-2015	11 Hrs 28 Min	1.50	300	450.00	Dept	
6872M	Mamamma	Female Helper	22-01-2015	8 Hrs 30 Min	1.00	250	250.00	Job Work	
6900R	Ramesh .K	Male Helper	22-01-2015	8 Hrs 33 Min	1.00	300	300.00	Job Work	
6901R	Rajitha	Female Helper	22-01-2015	8 Hrs 30 Min	1.00	250	250.00	On A/c	
6950V	adgiri G	Male Helper	22-01-2015	8 Hrs 39 Min	1.00	300	300.00	On A/c	

Certified by:

 Project Manager
 Vista Homes

Certified by:

 Adgiri Manager
 Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	Pay Type	Remarks
6955P	Rama	Female Helper	22-01-2015	8 Hrs 34 Min	1.00	250	250.00	On A/c	
7003G	Ramesh	Male Helper	22-01-2015	8 Hrs 32 Min	1.00	300	300.00	Dept	
7004N	Neelavani	Female Helper	22-01-2015	8 Hrs 34 Min	1.00	250	250.00	Job Work	
7014Y	Yakaha	Male Helper	22-01-2015	8 Hrs 41 Min	1.00	300	300.00	Job Work	
7151E	Estwamma	Female Helper	22-01-2015	8 Hrs 28 Min	1.00	250	250.00	Job Work	
7167B	Hannant	Male Helper	22-01-2015	8 Hrs 34 Min	1.00	300	300.00	Dept	
7169T	Tirupatamma	Female Helper	22-01-2015	8 Hrs 34 Min	1.00	250	250.00	On A/c	
7170P	Padma.G	Female Helper	22-01-2015	8 Hrs 30 Min	1.00	250	250.00	On A/c	
Totals : Records				21	21.50		5950.00		
Contractor : Janardhan Prasad (Tiles)									
6096J	Janardhan Prasad (Tiles)	Contractor	22-01-2015	0 Hrs 34 Min	0.00	0	0.00	On A/c	
6347B	Babulal T	Mason	22-01-2015	7 Hrs 37 Min	1.00	475	475.00	On A/c	
6984J	Mahender Padey	Mason	22-01-2015	7 Hrs 37 Min	1.00	475	475.00	On A/c	
7142P	Rameswar	Male Helper	22-01-2015	7 Hrs 43 Min	1.00	225	225.00	Dept	
7179J	Rajesh	Mason	22-01-2015	7 Hrs 43 Min	1.00	475	475.00	Dept	
Totals : Records				5	4.00		1650.00		
Contractor : K.Khel Chand (Tiles)									
6630M	Mukesh Kumar	Mason	22-01-2015	0 Hrs 0 Min	0.00	475	0.00	On A/c	
6636V	Yogesh	Male Helper	22-01-2015	8 Hrs 59 Min	1.00	225	225.00	On A/c	
Totals : Records				2	1.00		225.00		
Contractor : K.Krishna (Hacking)									
6129B	Bairam	Male Helper	22-01-2015	7 Hrs 43 Min	1.00	300	300.00	Job Work	
6130B	Bujji	Female Helper	22-01-2015	8 Hrs 4 Min	1.00	250	250.00	Job Work	
6496K	Krishna.S	Male Helper	22-01-2015	8 Hrs 4 Min	1.00	300	300.00	Job Work	
6498A	Naidu	Male Helper	22-01-2015	8 Hrs 4 Min	1.00	300	300.00	Job Work	
6501R	Ramana	Male Helper	22-01-2015	8 Hrs 4 Min	1.00	300	300.00	On A/c	
6695S	Saranga Pani	Male Helper	22-01-2015	0 Hrs 0 Min	0.00	300	0.00	On A/c	
Totals : Records				6	5.00		1450.00		
Contractor : K.Ramakrishna (Electrician)									
7116V	Ravi	Mason	22-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	
7166V	Vishwash	Mason	22-01-2015	8 Hrs 38 Min	1.00	350	350.00	On A/c	
7198K	Ravi	Male Helper	22-01-2015	8 Hrs 37 Min	1.00	250	250.00	On A/c	
Totals : Records				3	2.00		600.00		
Contractor : Kumar Polai (Civil)									
6359K	Kashi	Mason	22-01-2015	9 Hrs 11 Min	1.00	400	400.00	On A/c	
6457R	Ramu	Mason	22-01-2015	9 Hrs 12 Min	1.00	400	400.00	On A/c	
Totals : Records				2	2.00		800.00		

Certified by: *N. Sudh*
Project Manager
Vista Homes

Certified by: *[Signature]*
Project Manager
Vista Homes

Work Name : Civil Work

Work Name : Excavation / Earth Work

Work Name : Electrician

Improper Swipe

Improper Swipe

Improper Swipe

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
6521C	Jagan	Mason	22-01-2015	9 Hrs 0 Min	1.00	400	400.00On A/c		
6540M	Mohine	Female Helper	22-01-2015	-9 Hrs -59 Min	0.00	200	0.00On A/c		Improper Swipe..
6548N	Chanaram	Mason	22-01-2015	-19 Hrs -14 Min	0.00	400	0.00On A/c		Improper Swipe..
6577B	Balu.K	Mason	22-01-2015	9 Hrs 0 Min	1.00	400	400.00On A/c		
6591R	Razia	Female Helper	22-01-2015	9 Hrs 14 Min	1.00	200	200.00On A/c		
6621B	Sathya	Mason	22-01-2015	9 Hrs 11 Min	1.00	400	400.00On A/c		
6729E	Egya	Female Helper	22-01-2015	9 Hrs 11 Min	1.00	200	200.00On A/c		
6737P	Purna	Mason	22-01-2015	9 Hrs 12 Min	1.00	400	400.00On A/c		
6826G	Ghindhar	Mason	22-01-2015	8 Hrs 59 Min	1.00	400	400.00On A/c		
Totals : Records					12		3600.00		
Contractor : M.D. Khudoos (Plumber)									
6290A	Arif	Mason	22-01-2015	7 Hrs 55 Min	1.00	375	375.00Dept		
6291F	Fared	Mason	22-01-2015	7 Hrs 54 Min	1.00	375	375.00Dept		
Totals : Records					2		750.00		
Contractor : M.VEERABABU (Welder)									
6939V	Veerababu	Mason	22-01-2015	6 Hrs 59 Min	1.00	350	350.00On A/c		
Totals : Records					1		350.00		
Contractor : Magaiya Sandev (Civil)									
6177S	Sai Kurndra	Mason	22-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		
6183K	Preehi	Female Helper	22-01-2015	0 Hrs 0 Min	0.00	200	0.00On A/c		
6186M	Munna	Mason	22-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		
6187P	Dasaram	Mason	22-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		
6188M	Dhaniram	Mason	22-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		
6190P	Amrutba	Female Helper	22-01-2015	0 Hrs 1 Min	0.00	200	0.00On A/c		
6193A	Kavitha bai	Female Helper	22-01-2015	0 Hrs 0 Min	0.00	200	0.00On A/c		
6196R	Chotulal	Mason	22-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		
6197S	Krishna	Male Helper	22-01-2015	0 Hrs 0 Min	0.00	250	0.00On A/c		
6225S	Arjun	Mason	22-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		
6426A	Shanker	Mason	22-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		
6436G	UDU	Mason	22-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		
6868D	Dheshwar	Mason	22-01-2015	0 Hrs 0 Min	0.00	400	0.00On A/c		
Totals : Records					13		0.00		
Contractor : P.Praveen (Welder)									
6512M	Muna	Mason	22-01-2015	8 Hrs 16 Min	1.00	350	350.00On A/c		
7091P	Sai Kumar	Male Helper	22-01-2015	8 Hrs 25 Min	1.00	250	250.00On A/c		
Totals : Records					2		600.00		

Confirmed by: *Mohaly*
Project Manager
Vishu Arames

Confirmed by: *[Signature]*
Project Manager
Sasi Hanagar

Remarks

Certified by:
M. Ashwini
Project Manager
Vista Homes

Certified by:
[Signature]
Admin Manager
Vista Homes

ID	Employee Name	Emp Skill	Date	Total Time	Alt Val	Rate	Amount	PayType	Remarks
6003	Mohan	Mason	22-01-2015	8 Hrs 25 Min	1.00	400	400.00	On A/c	
6039	Anand	Male Helper	22-01-2015	9 Hrs 22 Min	1.00	250	250.00	On A/c	
6041	Nilam	Female Helper	22-01-2015	9 Hrs 59 Min	1.00	200	200.00	On A/c	
6120	Nandlal	Mason	22-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6134	Nanesh Vamma	Mason	22-01-2015	9 Hrs 22 Min	1.00	400	400.00	On A/c	Improper Swipe
6135	Upender	Male Helper	22-01-2015	9 Hrs 50 Min	1.00	250	250.00	On A/c	
6137	Shanker	Male Helper	22-01-2015	8 Hrs 25 Min	1.00	250	250.00	On A/c	
6199	Manoj	Mason	22-01-2015	9 Hrs 51 Min	1.00	400	400.00	On A/c	
6307	Sogil	Male Helper	22-01-2015	9 Hrs 51 Min	1.00	250	250.00	On A/c	
6408	Raj kumar	Mason	22-01-2015	9 Hrs 50 Min	1.00	400	400.00	On A/c	
6410	Anantaram	Mason	22-01-2015	9 Hrs 52 Min	1.00	400	400.00	On A/c	
6420	Chouaram	Mason	22-01-2015	9 Hrs 52 Min	1.00	400	400.00	On A/c	
6437	K.Raju	Mason	22-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6450	Phakir Ram	Mason	22-01-2015	9 Hrs 59 Min	1.00	400	400.00	On A/c	Improper Swipe
6720	Lakhan	Male Helper	22-01-2015	9 Hrs 52 Min	1.00	250	250.00	On A/c	
Totals : Records				15		13.00	4250.00		
Contractor : Srikanta Jena (Plumber)									
6100	Srikanta Jena (Plumber)	Contractor	22-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
6155	Shushant Jena	Mason	22-01-2015	8 Hrs 57 Min	1.00	375	375.00	Dept	Improper Swipe
7182	Tapan	Male Helper	22-01-2015	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
Totals : Records				3		1.00	375.00		
Contractor : V. Anand (Carpenter)									
6106	V. Anand (Carpenter)	Contractor	22-01-2015	0 Hrs 0 Min	0.00	400	0.00	On A/c	
7103	Raju Kumar	Mason	22-01-2015	8 Hrs 18 Min	1.00	350	350.00	Dept	Improper Swipe
Totals : Records				2		1.00	350.00		
Contractor : V. Balreddy (Electrical)									
6247	Srinivas	Mason	22-01-2015	7 Hrs 53 Min	1.00	350	350.00	On A/c	
6302	Sunil	Mason	22-01-2015	8 Hrs 2 Min	1.00	350	350.00	Dept	
6338	Raju.B	Mason	22-01-2015	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
6770	P. Naveen	Mason	22-01-2015	7 Hrs 54 Min	1.00	350	350.00	On A/c	
Totals : Records				4		3.00	1050.00		
Contractor : V. Laxman Rao (Painter)									
6765	Pramod Gupta	Mason	22-01-2015	8 Hrs 7 Min	1.00	350	350.00	On A/c	
7162	Rakesh kumar	Mason	22-01-2015	8 Hrs 6 Min	1.00	350	350.00	On A/c	
7164	Satish	Male Helper	22-01-2015	8 Hrs 3 Min	1.00	225	225.00	On A/c	
Totals : Records				3		3.00	925.00		

Rent Record_Labour Quarters (Vista Homes)
From 16.01.15 to 22.01.15

S.No	Qtr No	Occupant Name	Contractor	Room Rent	Fan	Tube light	TV	MUSIC SYS.	TOTAL RENT
1	VH-01	vaccant	vaccant	-	-	-	-	-	0.00
2	VH-02	Sashi	B.Venkatesh	60	25	20	-	-	105.00
3	VH-03	yadgiri	G.Mannem	60	25	20	-	-	105.00
4	VH-04	R.Linga Reddy	B.Venkatesh	60	25	20	-	-	105.00
5	VH-05	badhru	G.Mannem	60	25	20	-	-	105.00
6	VH-06	B.Sita Ram	G.Mannem	60	25	20	-	-	105.00
7	VH-07	Suryam	G.Mannem	60	25	20	-	-	105.00
8	VH-08	P.Yakaiha	G.Mannem	60	25	20	-	-	105.00
9	VH-09	Ramulu	G.Mannem	60	25	20	35	-	140.00
10	VH-10	Store	B.Venkatesh	60	-	20	-	-	80.00
11	VH-11	papu ram	Papu ram	60	-	20	-	-	80.00
12	VH-12	stores	k.krishna	60	-	20	-	-	80.00
13	VH-13	Ramesh	G.Mannem	60	25	20	-	-	105.00
14	VH-14	Pool sing	G.Mannem	60	25	20	35	-	140.00
15	VH-15	Store	Bhikshapati	60	-	20	-	-	80.00
16	VH-16	Suman	G.Mannem	60	25	20	-	-	105.00
17	VH-17	sreenu	G.Mannem	60	25	20	-	-	105.00
18	VH-18	raju	G.Mannem	60	25	20	-	-	105.00
19	VH-19	Bhagwantu	G.Mannem	60	25	20	35	-	140.00
20	VH-20	kishan raj	kishan raj	60	25	20	-	-	105.00
21	VH-21	bunesh	B.Venkatesh	60	25	20	-	-	105.00
22	VH-22	Bunty	M.Sahadev	60	25	20	-	-	105.00
23	VH-23	school	Company	-	-	-	-	-	0.00
24	VH-24	vaccant	vaccant	-	-	-	-	-	0.00
25	VH-25	vaccant	vaccant	-	-	-	-	-	0.00
26	VH-26	Champa	Bhikshapati	60	25	20	-	-	105.00
27	VH-27	Ram	Bhikshapati	60	25	20	-	-	105.00
28	VH-28	Security	Company	-	-	-	-	-	0.00
29	VH-29	Hussian	B.Venkatesh	60	25	20	35	-	140.00
30	VH-30	vaccant	vaccant	-	-	-	-	-	0.00
31	VH-31	Dhanu	M.Sahadev	60	25	20	35	-	140.00
32	VH-32	Munna	M.Sahadev	60	25	20	-	-	105.00
33	VH-33	vaccant	vaccant	-	-	-	-	-	0.00
34	VH-34	Rajesh	M.Sahadev	60	25	20	-	-	105.00
35	VH-35	Jeetan	M.Sahadev	60	25	20	-	-	105.00
36	VH-36	sunil	Rekha Pande	60	25	20	-	-	105.00
37	VH-37	vaccant	vaccant	-	-	-	-	-	0.00
38	VH-38	Naren	Rekha Pande	60	25	20	-	-	105.00
39	VH-39	Mohan	Rekha Pande	60	25	20	-	-	105.00
40	VH-40	Dilleshwar	M.Sahadev	60	25	20	-	-	105.00
41	VH-41	Murari	Rekha Pande	60	25	20	-	-	105.00
42	VH-42	chotalal	Rekha Pande	60	25	20	-	-	105.00
43	VH-43	Faker	Rekha Pande	60	25	20	-	-	105.00
44	VH-44	vaccant	vaccant	-	-	-	-	-	0.00
45	VH-45	Raj Kumar	Rekha Pande	60	25	20	35	-	140.00
46	VH-46	shyam	Bhikshapati	60	25	20	-	-	105.00
47	VH-47	Jitender	Bhikshapati	60	25	20	-	-	105.00
48	VH-48	vaccant	vaccant	-	-	-	-	-	0.00
49	VH-49	vaccant	vaccant	-	-	-	-	-	0.00
50	VH-50	Ritesh	M.Sahadev	60	25	20	-	-	105.00
51	VH-51	Manoj	Rekha Pande	60	25	20	35	-	140.00
52	VH-52	Gudda	M.Sahadev	60	25	20	-	-	105.00
53	VH-53	vaccant	vaccant	-	-	-	-	-	0.00
54	VH-54	hair om	M.Sahadev	60	25	20	-	-	105.00
55	VH-55	vaccant	vaccant	-	-	-	-	-	0.00
56	VH-56	Ravi	M.Sahadev	60	25	20	-	-	105.00
57	VH-57	Mahender	M.Sahadev	60	25	20	-	-	105.00
58	VH-58	Kamlesh	M.Sahadev	60	25	20	35	-	140.00
59	VH-59	hantula	M.Sahadev	60	25	20	-	-	105.00
60	VH-60	vaccant	vaccant	-	-	-	-	-	0.00
61	VH-61	hanmanth	G.Mannem	60	25	20	-	-	105.00
62	VH-62	Rajshekar	Rekha Pande	60	25	20	-	-	105.00
63	VH-63	Security	Company	-	-	-	-	-	0.00
64	VH-64	vaccant	vaccant	-	-	-	-	-	0.00
65	VH-65	vaccant	vaccant	-	-	-	-	-	0.00

Project Manager
Vista Homes

Certified by:
Project Manager
Vista Homes

Rent Record_Labour Quarters (Vista Homes)
From 16.01.15 to 22.01.15

66	VH-66	kurmaiah	G.Mannem	60	25	20	35	-	140.00
67	VH-67	padma	G.Mannem	60	25	20	-	-	105.00
68	VH-68	mayaram	Rekha Pande	60	25	20	-	-	105.00
69	VH-69	Tilotamma	G.Mannem	60	25	20	35	-	140.00
70	VH-70	Anjamma	G.Mannem	60	25	20	-	-	105.00
71	VH-71	Rakesh	Kumar Pollai	60	25	20	-	-	105.00
72	VH-72	Yesu	Kumar Pollai	60	25	20	35	-	140.00
73	VH-73	Balmol	Kumar Pollai	60	25	20	-	-	105.00
74	VH-74	Purna	Kumar Pollai	60	25	20	-	-	105.00
75	VH-75	Keshav	Kumar Pollai	60	25	20	-	-	105.00
76	VH-76	Ram	Kumar Pollai	60	25	20	-	-	105.00
77	VH-77	Chinna Rao	Kumar Pollai	60	25	20	-	-	105.00
78	VH-78	Krupa Sindu	Kumar Pollai	60	25	20	-	-	105.00
79	VH-79	kumar	Kumar Pollai	60	25	20	-	-	105.00
80	VH-80	Store	Praveen	60	0	20	-	-	80.00
81	VH-81	Mangal	Papu ram	60	25	20	-	-	105.00
82	VH-82	Yougesh	Khel chand	60	25	20	-	-	105.00
83	VH-83	Mukesh	Khel chand	60	25	20	-	-	105.00
84	VH-84	Ashok	M.Sahadev	60	25	20	-	-	105.00
85	VH-85	Rajesh	Rekha Pande	60	25	20	35	-	140.00
									7,435.00

Certified by:

Mally
Project Manager
Vista Homes

Certified by:

[Signature]
Admin Manager
Vista Homes

Rent Record_Labour Quarters (Vista Homes)
From 16.01.15 to 22.01.15.

S.No	Qtr No	Occupant Name	Contractor	Room Rent	Fan	Tube light	TV	MUSIC SYS.	TOTAL RENT
B.Venkatesh									
21	VH-21	bunesh	B.Venkatesh	60	25	20	-	-	105.00
29	VH-29	Hussian	B.Venkatesh	60	25	20	35	-	140.00
4	VH-04	R.Linga Reddy	B.Venkatesh	60	25	20	-	-	105.00
2	VH-02	Sashi	B.Venkatesh	60	25	20	-	-	105.00
10	VH-10	Store	B.Venkatesh	60	-	20	-	-	80.00
									535.00
Bhikshapati									
26	VH-26	Champa	Bhikshapati	60	25	20	-	-	105.00
47	VH-47	Jitender	Bhikshapati	60	25	20	-	-	105.00
27	VH-27	Ram	Bhikshapati	60	25	20	-	-	105.00
46	VH-46	shyam	Bhikshapati	60	25	20	-	-	105.00
15	VH-15	Store	Bhikshapati	60	-	20	-	-	80.00
									500.00
Company									
23	VH-23	school	Company	-	-	-	-	-	0.00
28	VH-28	Security	Company	-	-	-	-	-	0.00
63	VH-63	Security	Company	-	-	-	-	-	0.00
G.Mannem									
70	VH-70	Anjamma	G.Mannem	60	25	20	-	-	105.00
6	VH-06	B.Sita Ram	G.Mannem	60	25	20	-	-	105.00
5	VH-05	badhru	G.Mannem	60	25	20	-	-	105.00
19	VH-19	Bhagwantu	G.Mannem	60	25	20	35	-	140.00
61	VH-61	hanmanth	G.Mannem	60	25	20	-	-	105.00
66	VH-66	kurmaiah	G.Mannem	60	25	20	35	-	140.00
8	VH-08	P.Yakaiha	G.Mannem	60	25	20	-	-	105.00
67	VH-67	padma	G.Mannem	60	25	20	-	-	105.00
14	VH-14	Pool sing	G.Mannem	60	25	20	35	-	140.00
18	VH-18	raju	G.Mannem	60	25	20	-	-	105.00
13	VH-13	Ramesh	G.Mannem	60	25	20	-	-	105.00
9	VH-09	Ramulu	G.Mannem	60	25	20	35	-	140.00
17	VH-17	sreenu	G.Mannem	60	25	20	-	-	105.00
16	VH-16	Suman	G.Mannem	60	25	20	-	-	105.00
7	VH-07	Suryam	G.Mannem	60	25	20	-	-	105.00
69	VH-69	Tilotamma	G.Mannem	60	25	20	35	-	140.00
3	VH-03	yadgiri	G.Mannem	60	25	20	-	-	105.00
									1,960.00
k.krishna									
12	VH-12	stores	k.krishna	60	-	20	-	-	80.00
									80.00
Khel chand									
83	VH-83	Mukesh	Khel chand	60	25	20	-	-	105.00
82	VH-82	Yougesh	Khel chand	60	25	20	-	-	105.00
									210.00
kishan raj									
20	VH-20	kishan raj	kishan raj	60	25	20	-	-	105.00
									105.00
Kumar Pollai									
73	VH-73	Balmol	Kumar Pollai	60	25	20	-	-	105.00
77	VH-77	Chinna Rao	Kumar Pollai	60	25	20	-	-	105.00
75	VH-75	Keshav	Kumar Pollai	60	25	20	-	-	105.00
76	VH-76	Krupa Sindu	Kumar Pollai	60	25	20	-	-	105.00
79	VH-79	kumar	Kumar Pollai	60	25	20	-	-	105.00
74	VH-74	Purna	Kumar Pollai	60	25	20	-	-	105.00

Certified By

Maly
Project Manager
Vista Homes

Aditya Manoj
Project Manager
Vista Homes

Rent Record_Labour Quarters (Vista Homes)
From 16.01.15 to 22.01.15.

71	VH-71	Rakesh	Kumar Pollai	60	25	20	-	-	105.00
76	VH-76	Ram	Kumar Pollai	60	25	20	-	-	105.00
72	VH-72	Yesu	Kumar Pollai	60	25	20	35	-	140.00
									980.00
M.Sahadev									
84	VH-84	Ashok	M.Sahadev	60	25	20	-	-	105.00
22	VH-22	Bunty	M.Sahadev	60	25	20	-	-	105.00
31	VH-31	Dhanu	M.Sahadev	60	25	20	35	-	140.00
40	VH-40	Dilshwar	M.Sahadev	60	25	20	-	-	105.00
52	VH-52	Gudda	M.Sahadev	60	25	20	-	-	105.00
54	VH-54	hair om	M.Sahadev	60	25	20	-	-	105.00
59	VH-59	hantu lal	M.Sahadev	60	25	20	-	-	105.00
35	VH-35	Jeetan	M.Sahadev	60	25	20	-	-	105.00
58	VH-58	Kamlesh	M.Sahadev	60	25	20	35	-	140.00
57	VH-57	Mahender	M.Sahadev	60	25	20	-	-	105.00
32	VH-32	Munna	M.Sahadev	60	25	20	-	-	105.00
34	VH-34	Rajesh	M.Sahadev	60	25	20	-	-	105.00
56	VH-56	Ravi	M.Sahadev	60	25	20	-	-	105.00
50	VH-50	Ritesh	M.Sahadev	60	25	20	-	-	105.00
									1,540.00
Papu ram									
81	VH-81	Mangal	Papu ram	60	25	20	-	-	105.00
11	VH-11	papu ram	Papu ram	60	-	20	-	-	80.00
									185.00
Praveen									
80	VH-80	Store	Praveen	60	0	20	-	-	80.00
									80.00
Rekha Pande									
42	VH-42	chotalal	Rekha Pande	60	25	20	-	-	105.00
43	VH-43	Faker	Rekha Pande	60	25	20	-	-	105.00
51	VH-51	Manoj	Rekha Pande	60	25	20	35	-	140.00
68	VH-68	mayaram	Rekha Pande	60	25	20	-	-	105.00
39	VH-39	Mohan	Rekha Pande	60	25	20	-	-	105.00
41	VH-41	Murari	Rekha Pande	60	25	20	-	-	105.00
38	VH-38	Naren	Rekha Pande	60	25	20	-	-	105.00
45	VH-45	Raj Kumar	Rekha Pande	60	25	20	35	-	140.00
85	VH-85	Rajesh	Rekha Pande	60	25	20	35	-	140.00
62	VH-62	Rajshekar	Rekha Pande	60	25	20	-	-	105.00
36	VH-36	sunil	Rekha Pande	60	25	20	-	-	105.00
									1,260.00
1	VH-01	vaccant	vaccant	-	-	-	-	-	0.00
24	VH-24	vaccant	vaccant	-	-	-	-	-	0.00
25	VH-25	vaccant	vaccant	-	-	-	-	-	0.00
30	VH-30	vaccant	vaccant	-	-	-	-	-	0.00
33	VH-33	vaccant	vaccant	-	-	-	-	-	0.00
37	VH-37	vaccant	vaccant	-	-	-	-	-	0.00
44	VH-44	vaccant	vaccant	-	-	-	-	-	0.00
48	VH-48	vaccant	vaccant	-	-	-	-	-	0.00
49	VH-49	vaccant	vaccant	-	-	-	-	-	0.00
53	VH-53	vaccant	vaccant	-	-	-	-	-	0.00
55	VH-55	vaccant	vaccant	-	-	-	-	-	0.00
60	VH-60	vaccant	vaccant	-	-	-	-	-	0.00
64	VH-64	vaccant	vaccant	-	-	-	-	-	0.00
65	VH-65	vaccant	vaccant	0	-	-	-	-	0.00

Certified by:

Majum
Project Manager
Vista Homes

Certified by:

Aditya
Aditya Manager
Vista Homes

Rent Record_Labour Quarters (Vista Homes)
From 16.01.15 to 22.01.15.

B.Venkatesh	535.00								
Bhikshapathi	500.00								
G.Mannem	1960.00								
K.Krishna	80.00								
Khel chand	210.00								
Kishan raj	105.00								
Kumar Pollai	980.00								
Mangia sahade	1540.00								
Papuram	185.00								
Praveen	80.00								
Rekha pande	1260.00								
Total	7435.00								

Certified by:
Maly
Project Manager
Vista Homes

Certified by:
JR
Admin Manager
Vista Homes

Hire Charges Details

Company : Vista Homes / Location : Vista Homes
From : 16-01-2015 To : 22-01-2015

23-01-2015 10:42:32 AM


Reg No	HC Date	ID	Equip Owner	Equip Name	Veh No	Start	End	Work Desc	Qty	Rate	Amount
12319	16-01-2015	8714	G.Anusha	Chipping machine (per day)	-	09:49	17:23	Towards chipping at B-Block lift	JW	1.00	700.00
12320	16-01-2015	8715	K.Krishna	Chipping machine (per day)	-	10:35	17:15	Towards chipping at H-Block duct	JW	1.00	700.00
12321	17-01-2015	8719	G.Anusha	Chipping machine (per day)	-	09:32	17:09	Towards chipping at H-Block duct	JW	1.00	700.00
12322	17-01-2015	8720	K.Krishna	Chipping machine (per day)	-	09:32	17:07	Towards chipping at H-Block	JW	1.00	700.00
12323	17-01-2015	8721	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	10:31	10:41	Towards filter sand shifting from B-Block to play	JW	1.00	250.00
12324	17-01-2015	8722	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	11:34	11:45	Towards filter sand shifting from B-Block to play	JW	1.00	250.00
12325	17-01-2015	8723	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	12:48	13:04	Towards filter sand shifting from B-Block back side	JW	1.00	250.00
12326	19-01-2015	8724	G.Anusha	Chipping machine (per day)	-	09:39	17:38	Towards chipping at Swimming pool and H-Block	JW	1.00	250.00
12327	19-01-2015	8725	G.Giribabu	JCB	AP 22H 0466	09:47	13:21	Towards mud levelling at C and D-Block	HC	3.56	800.00
12328	19-01-2015	8726	K.Krishna	Chipping machine (per day)	-	09:51	17:37	Towards chipping at Swimming pool and H-Block	JW	1.00	700.00
12329	19-01-2015	8727	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	10:10	10:21	Towards mud shifting from labour quarters to	JW	1.00	250.00
12330	19-01-2015	8728	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	10:39	10:50	Towards mud shifting from labour quarters to	JW	1.00	250.00
12331	19-01-2015	8729	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	11:26	11:38	Towards granite stone shifting from B-Block to	JW	1.00	250.00
12332	19-01-2015	8730	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	12:06	12:19	Towards mud shifting from labour quarters to	JW	1.00	250.00
12333	19-01-2015	8731	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	14:05	15:09	Towards debris shifting from H-Block to labour	JW	1.00	250.00
12334	19-01-2015	8732	G.Giribabu	JCB	AP 22H 0466	14:06	17:39	Towards mud levelling at C-Block and D-Block	HC	3.55	800.00
12335	19-01-2015	8733	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	16:20	16:35	Towards mud shifting from labour quarters to	JW	1.00	250.00
12336	19-01-2015	8734	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	17:08	17:58	Towards pavers shifting from I-Block to H-Block	JW	1.00	250.00
12337	20-01-2015	8762	G.Anusha	Chipping machine (per day)	-	09:39	17:32	Towards chipping at B-Block 205 internal door nad	JW	1.00	700.00
12338	20-01-2015	8763	G.Giribabu	JCB	AP22H0466	09:34	13:04	Towards mud excavation of c-block retaining wall.	HC	3.35	800.00
12339	20-01-2015	8764	G.Giribabu	Tractor with tipper without labour	AP28T2350	09:43	18:05	Towards mud shifting from C-Block to labour	HC	1.00	1600.00
12340	20-01-2015	8765	G.Giribabu	Tractor with tipper without labour	AP21D 8132	09:44	18:07	Towards mud shifting from C-Block to labour	HC	1.00	1600.00
12341	20-01-2015	8766	G.Sneha Latha	Tractor with tipper with labour	AP27D5632	10:55	11:09	Towards fillersand shifting from B-Block to	JW	1.00	250.00
12342	20-01-2015	8767	G.Sneha Latha	Tractor with tipper with labour	AP27D5632	12:24	12:31	Towards 40mm metal shifting from swimming pool	JW	1.00	250.00
12343	20-01-2015	8768	G.Sneha Latha	Tractor with tipper with labour	AP27D 5632	13:08	14:06	Towards stonedust shifting from swimming pool to	JW	1.00	250.00
12344	20-01-2015	8769	G.Giribabu	JCB	AP22H0466	14:05	18:05	Towards mud excavation at C-Block retaining wall.	HC	4.00	800.00
12345	20-01-2015	8771	G.Sneha Latha	Tractor with tipper with labour	AP27D5632	15:19	15:30	Towards debris shifting from B-Block to labour	JW	1.00	250.00
12346	21-01-2015	8775	K.Krishna	Chipping machine (per day)	-	09:38	17:12	Towards chipping at I-Block cellar	JW	1.00	700.00
12347	21-01-2015	8776	G.Anusha	Chipping machine (per day)	-	09:39	17:13	Towards chipping at Main gate road and I-305 flat	JW	1.00	700.00
12348	21-01-2015	8777	G.Giribabu	JCB	AP22H 0466	09:42	13:08	Towards mud excavation at C-Block retaining wall	HC	3.43	800.00
12349	21-01-2015	8778	G.Giribabu	Tractor with tipper without labour	AP 21D 8132	09:42	18:10	Towards mud shifting from C-Block to labour	HC	1.00	1600.00
12350	21-01-2015	8779	G.Giribabu	Tractor with tipper without labour	AP 28T 2350	09:42	18:09	Towards mud shifting from C-Block to labour	HC	1.00	1600.00
12351	21-01-2015	8780	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	11:27	11:38	Towards debris shifting from B-Block to labour	JW	1.00	250.00
12352	21-01-2015	8781	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	12:23	12:34	Towards debris shifting from B-Block to labour	JW	1.00	250.00


Hire Charges Details

23-01-2015 10:42:32 AM

2 of 2

Reg No	HC Date	ID	Equip Owner	Equip Name	Veh No	Start	End	Work Desc	Qty	Rate	Amount	
12353	21-01-2015	8782	G.Giribabu	JCB	AP 22H 0466	14:10	18:09	Towards mud levelling at H-Block to labour	HC	3.98	800.00	3184.00
12354	21-01-2015	8783	G.Sneha Latha	Tractor with tipper with labour	AP 27D 5632	17:32	17:44	Towards debris shifting from B-Block to labour	JW	1.00	250.00	250.00
12355	22-01-2015	8803	G.Giribabu	JCB	AP 22H 0466	09:39	13:02	Towards mud excavation at B & H-Block drive way	HC	3.38	800.00	2704.00
12356	22-01-2015	8804	G.Giribabu	Tractor with tipper without labour	AP 28F 2350	09:39	18:08	Towards mud shifting from B & H-Block to labour	HC	1.00	1600.00	1600.00
12357	22-01-2015	8805	G.Anushta	Chipping machine (per day)	-	09:50	17:32	Towards Chipping at B-Block fill holes and H-Block	JW	1.00	700.00	700.00
12358	22-01-2015	8806	K.Krishna	Chipping machine (per day)	-	09:54	17:31	Towards chipping at B-Block fill no	JW	1.00	700.00	700.00
12359	22-01-2015	8807	G.Giribabu	Tractor with tipper without labour	AP 27D 5631	11:28	18:07	Towards mud shifting from B & H-Block to labour	HC	1.00	1600.00	1600.00
12360	22-01-2015	8808	G.Giribabu	JCB	AP 22H 0466	14:15	18:06	Towards mud excavation at H & B-Block drive way	HC	3.85	800.00	3080.00

Certified by:

 Project Manager
 Vista Homes

Certified by:

 Admin Manager
 Vista Homes

Hire Charges Payment Report

Company : Vista Homes / Location : Vista Homes

From : 16-01-2015 To : 22-01-2015

23-01-2015 11:02:24 AM

1 Of 2

G.Anusha						
Date	Reg No	Equip Name	Veh No	Qty	Rate	Gross
16-01-2015	12319	Chipping machine (per day)	-	1.00	700.00	700.00
17-01-2015	12321	Chipping machine (per day)	-	1.00	700.00	700.00
19-01-2015	12326	Chipping machine (per day)	-	1.00	700.00	700.00
20-01-2015	12337	Chipping machine (per day)	-	1.00	700.00	700.00
21-01-2015	12347	Chipping machine (per day)	-	1.00	700.00	700.00
22-01-2015	12357	Chipping machine (per day)	-	1.00	700.00	700.00
Total Transactions		6		1.00	700.00	700.00
					Total Amount	4200.00

G.Giribabu						
Date	Reg No	Equip Name	Veh No	Qty	Rate	Gross
19-01-2015	12327	JCB	AP 22H 0466	3.56	800.00	2848.00
19-01-2015	12334	JCB	AP 22H 0466	3.55	800.00	2840.00
20-01-2015	12338	JCB	AP22H0466	3.35	800.00	2680.00
20-01-2015	12344	JCB	AP22H0466	4.00	800.00	3200.00
21-01-2015	12348	JCB	AP22H 0466	3.43	800.00	2744.00
21-01-2015	12353	JCB	AP 22H 0466	3.98	800.00	3184.00
22-01-2015	12355	JCB	AP 22H 0466	3.38	800.00	2704.00
22-01-2015	12360	JCB	AP 22H 0466	3.85	800.00	3080.00
20-01-2015	12339	Tractor with tipper without labour (per day)	AP28T2350	1.00	1600.00	1600.00
20-01-2015	12340	Tractor with tipper without labour (per day)	AP21D 8132	1.00	1600.00	1600.00
21-01-2015	12349	Tractor with tipper without labour (per day)	AP 21D 8132	1.00	1600.00	1600.00
21-01-2015	12350	Tractor with tipper without labour (per day)	AP 28F 2350	1.00	1600.00	1600.00
22-01-2015	12356	Tractor with tipper without labour (per day)	AP 28F 2350	1.00	1600.00	1600.00
22-01-2015	12359	Tractor with tipper without labour (per day)	AP 27D 5631	1.00	1600.00	1600.00
Total Transactions		14		1.00	1600.00	1600.00
					Total Amount	32880.00

G.Sneha Latha						
Date	Reg No	Equip Name	Veh No	Qty	Rate	Gross
17-01-2015	12323	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
17-01-2015	12324	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
17-01-2015	12325	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
19-01-2015	12329	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
19-01-2015	12330	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
19-01-2015	12331	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
19-01-2015	12332	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
19-01-2015	12333	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
19-01-2015	12335	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
19-01-2015	12336	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
20-01-2015	12341	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
20-01-2015	12342	Tractor with tipper with labour	AP27D5632	1.00	250.00	250.00
20-01-2015	12343	Tractor with tipper with labour	AP27D5632	1.00	250.00	250.00
20-01-2015	12345	Tractor with tipper with labour	AP27D 5632	1.00	250.00	250.00
21-01-2015	12351	Tractor with tipper with labour	AP27D5632	1.00	250.00	250.00
21-01-2015	12352	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
21-01-2015	12354	Tractor with tipper with labour	AP 27D 5632	1.00	250.00	250.00
Total Transactions		17		1.00	250.00	250.00
					Total Amount	4250.00

K.Krishna						
Date	Reg No	Equip Name	Veh No	Qty	Rate	Gross
16-01-2015	12320	Chipping machine (per day)	-	1.00	700.00	700.00

Hire Charges Payment Report

Company : Vista Homes / Location : Vista Homes

From : 16-01-2015 To : 22-01-2015

23-01-2015 11:02:24 AM

2 Of 2

19-01-2015	12328	Chipping machine (per day)	-	1.00	700.00	700.00
21-01-2015	12346	Chipping machine (per day)	-	1.00	700.00	700.00
22-01-2015	12358	Chipping machine (per day)	-	1.00	700.00	700.00
Total Transactions	5				Total Amount	3500.00

Certified by:
M. Aubrey
Project Manager
Vista Homes

Certified by:
[Signature]
Admin Manager
Vista Homes

Building Material Payment Summary

Company : Vista Homes / Location : Vista Homes

1 Of 1

From : 16-01-2015 To : 22-01-2015

23-01-2015 11:58:32

Inward No	Date	Time	Veh No	Qty	Rate	Tax	Amount
Supplier Name Vishwakarma Enterprises							
Item Name 1008 - Building material - Metal aggregate - 20mm - cft							
10286	21-01-2015	16.19	AP 24TA 4239	675.00	19.00	5.00	13466.25
							13466.25
Supplier Name Vishwakarma Enterprises							
Item Name 1035 - Building material - Robo sand - Coarse - NA - cft							
10285	21-01-2015	11.59	AP 24TA 4239	675.00	19.80	5.00	14033.25
							14033.25

Certified by:

M. Arjun

Project Manager
Vista Homes

Certified by:

[Signature]

Admin Manager
Vista Homes

Building Material Details


Company : Vista Homes / Location : Vista Homes

From : 16-01-2015 To : 22-01-2015

23-01-2015 11:38:35 AM

Inward No	Date	Time	Supplier Name	Material Type	Qty	DC No	Veh No	Delivered By	Received By	Amount
10285	21-01-2015	11.59	Vishwakarma Enterprises	1035 - Building material - Robo sand - Coarse - NA - cft	675.00	1062	AP 24TA 4239	Party	Security	14033.25
10286	21-01-2015	16.19	Vishwakarma Enterprises	1008 - Building material - Metal aggregate - 20mm - cft	675.00	1063	AP 24TA 4239	Party	Security	13466.25

Certified by:
N. Raju
 Project Manager
 Vista Homes

Certified by:

 Admin Manager
 Vista Homes