

Total 152 Sept - 11.9 N.B.N.L-09.

MNM - Detailed Attendance Rep From Date: 16-Apr-10 To Date: 16/04/10

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
16-Apr-10	6:00	2349	Bikram	VPR	ELE	MH	160	18:00	1.5	Club	On A/c	240
16-Apr-10	6:00	2605	Santosh	VPR	ELE	MH	160	18:00	1.5	Club	On A/c	240
16-Apr-10	6:00	2467	Sunil	VPR	ELE	MA	250	18:00	1.5	Club	On A/c	375
16-Apr-10	6:01	1974	Malu	MAN	EWK	MH	160	18:00	1.5	CA	Dept	240
16-Apr-10	6:01	1682	G.Balu	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
16-Apr-10	6:01	1031	Harish	MAN	EWK	MH	160	18:00	1.5	CA	Dept	240
16-Apr-10	6:02	1025	Chandhia	MAN	EWK	MH	160	18:00	0.5	CA	Dept.	80
16-Apr-10	6:02	1684	Lingaiah	MAN	EWK	MH	160	18:00	1.5	CA	Dept	240
16-Apr-10	6:02	1037	Gangamma	MAN	EWK	FH	140	9:00	0.5	CA	Dept.	70
16-Apr-10	6:03	1999	Laxmi	MAN	EWK	FH	140	18:00	1.5	CA	Dept	210
16-Apr-10	6:03	1542	T.Padma	MAN	EWK	FH	140	18:00	1.5	CA	Dept.	210
16-Apr-10	6:03	2436	Anusha	MAN	EWK	FH	140	18:00	1.5	CA	Dept.	210
16-Apr-10	9:00	2770	Poonam	DEE	TIL	FH	130	18:00	1	31	On A/c	130
16-Apr-10	9:00	2769	Sanjeev	DEE	TIL	MH	175	18:00	1	31	On A/c	175
16-Apr-10	9:00	2766	Shiyaram	DEE	TIL	MA	300	18:00	1	31	On A/c	300
16-Apr-10	9:00	2768	Pradeep Kuma	DEE	TIL	CO	300	18:00	1	31	On A/c	300
16-Apr-10	9:01	2745	Narad Das	GHA	CIV	MA	275	18:00	1	49	On A/c	275
16-Apr-10	9:01	2744	Ghanashyam	GHA	CIV	CO	300	18:00	1	49	On A/c	300
16-Apr-10	9:01	2746	Dinesh	GHA	CIV	MA	275	18:00	1	49	On A/c	275
16-Apr-10	9:02	2752	Papu Ram	GHA	CIV	MH	150	18:00	1	49	On A/c	150
16-Apr-10	9:02	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
16-Apr-10	9:02	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
16-Apr-10	9:02	2748	Rajesh	GHA	CIV	MH	150	18:00	1	49	On A/c	150
16-Apr-10	9:03	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
16-Apr-10	9:03	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
16-Apr-10	9:03	2797	Khental	GHA	CIV	MA	275	18:00	1	49	On A/c	275
16-Apr-10	9:03	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	49	On A/c	275
16-Apr-10	9:04	2338	Lallu	PHA	CIV	MA	275	18:00	1	61	On A/c	275
16-Apr-10	9:04	2337	Santosh	PHA	CIV	MA	275	18:00	1	61	On A/c	275
16-Apr-10	9:04	2758	Diwakar	PHA	CIV	MA	275	18:00	1	61	On A/c	275
16-Apr-10	9:04	2347	Simhadri	PHA	CIV	MA	275	18:00	1	61	On A/c	275
16-Apr-10	9:05	2616	Madan	PHA	CIV	MH	150	18:00	1	61	On A/c	150
16-Apr-10	9:05	2341	Tutlu	PHA	CIV	MH	150	18:00	1	61	On A/c	150
16-Apr-10	9:05	2259	Balaram	PHA	CIV	MA	275	18:00	1	61	On A/c	275
16-Apr-10	9:05	2603	B.Suresh	PHA	CIV	MA	275	18:00	1	61	On A/c	275
16-Apr-10	9:05	2212	P.Hari	PHA	CIV	CO	300	18:00	1	61	On A/c	300
16-Apr-10	9:06	2480	Narmada	PHA	CIV	FH	130	18:00	1	61	On A/c	130
16-Apr-10	9:06	2339	Durja	PHA	CIV	MH	150	18:00	1	61	On A/c	150
16-Apr-10	9:06	2340	Kumari	PHA	CIV	FH	130	18:00	1	61	On A/c	130
16-Apr-10	9:07	2739	Y.Narsimha	VLR	PAI	MA	225	18:00	1	82	On A/c	225
16-Apr-10	9:07	2696	S.Sanjeeva	VLR	PAI	MA	225	18:00	1	82	On A/c	225
16-Apr-10	9:07	2732	T.Srinu	VLR	PAI	MA	225	18:00	1	82	On A/c	225
16-Apr-10	9:07	2731	M.Saim Sen	VLR	PAI	MA	225	18:00	1	82	On A/c	225

17

CHECKED
 Admin Officer - Audit
 Date: 19/04/10 Sig: [Signature]

19 April, 2010

Page 1 of 4

Certified by: [Signature]
 Admin Officer
 Modi & Modi Constructions

Certified by: [Signature]
 Project Manager/Engg.
 Modi & Modi Constructions

Quantity
 BY: [Signature]
 23/04/10
 NINGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
16-Apr-10	9:08	2738	CH.Tirupathi	VLR	PAI	MA	225	18:00	1	82	On A/c	225
16-Apr-10	9:08	2715	M.Srinivasa R	VLR	PAI	MA	225	18:00	1	82	On A/c	225
16-Apr-10	9:08	2694	V.Lakshmana	VLR	PAI	CO	300	18:00	1	82	On A/c	300
16-Apr-10	9:09	2333	Sreenu	SIM	CIV	MA	275	18:00	1	12	On A/c	275
16-Apr-10	9:09	2602	Suresh	SIM	CIV	MA	275	18:00	1	12	On A/c	275
16-Apr-10	9:09	2494	Trinath	SIM	CIV	MA	275	18:00	1	12	On A/c	275
16-Apr-10	9:09	2620	Garunath Prad	SIM	CIV	MA	275	18:00	1	12	On A/c	275
16-Apr-10	9:10	2236	Jagan	SIM	CIV	MA	275	18:00	1	12	On A/c	275
16-Apr-10	9:10	2474	Ganesh	SIM	CIV	MH	150	18:00	1	12	On A/c	150
16-Apr-10	9:10	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	12	On A/c	300
16-Apr-10	9:10	2478	Jayamma	SIM	CIV	FH	130	18:00	1	12	On A/c	130
16-Apr-10	9:11	1835	Laxmi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
16-Apr-10	9:11	2156	Bharathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
16-Apr-10	9:11	2621	Surekha Pradh	SIM	CIV	FH	130	18:00	1	12	On A/c	130
16-Apr-10	9:11	2771	Ramesh	MES	TIL	CO	300	18:00	1	87	On A/c	300
16-Apr-10	9:11	2775	Mallesh	MES	TIL	MH	175	18:00	1	87	On A/c	175
16-Apr-10	9:12	2812	Mahendhar	JAN	TIL	MH	175	18:00	1	58	On A/c	175
16-Apr-10	9:12	2809	Surjeet	JAN	TIL	MA	300	18:00	1	58	On A/c	300
16-Apr-10	9:12	2810	Jai Prakash	JAN	TIL	MA	300	18:00	1	58	On A/c	300
16-Apr-10	9:12	2808	Janardhan	JAN	TIL	CO	300	18:00	1	58	On A/c	300
16-Apr-10	9:13	2805	Mittu	AKP	PLU	MA	250	18:00	1	31	On A/c	250
16-Apr-10	9:13	2814	Sunil	AKP	PLU	MH	150	18:00	1	31	On A/c	150
16-Apr-10	9:13	2807	Susanth	AKP	PLU	MA	250	18:00	1	31	On A/c	250
16-Apr-10	9:13	1057	A.K.Pradhan	AKP	PLU	MA	250	18:00	1	31	On A/c	250
16-Apr-10	9:13	2653	Subha	AKP	PLU	MH	150	18:00	1	31	On A/c	150
16-Apr-10	9:14	2762	Tunna	MNJ	CIV	MA	275	18:00	1	72	On A/c	275
16-Apr-10	9:14	2763	Kesav Pradhan	MNJ	CIV	MA	275	18:00	1	72	On A/c	275
16-Apr-10	9:14	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	72	On A/c	275
16-Apr-10	9:14	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1	72	On A/c	300
16-Apr-10	9:14	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	72	On A/c	275
16-Apr-10	9:15	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	72	On A/c	130
16-Apr-10	9:15	2795	Surya	MNJ	CIV	MA	275	18:00	1	72	On A/c	275
16-Apr-10	9:15	2787	Kamala	MNJ	CIV	FH	130	18:00	1	72	On A/c	130
16-Apr-10	9:15	2789	Janaki	MNJ	CIV	FH	130	18:00	1	72	On A/c	130
16-Apr-10	9:15	2761	Sangra Pradha	MNJ	CIV	MH	150	18:00	1	72	On A/c	150
16-Apr-10	9:16	2701	Vaskar	KRU	CIV	MA	275	18:00	1	67	On A/c	275
16-Apr-10	9:16	2702	Biswanath	KRU	CIV	MA	275	18:00	1	67	On A/c	275
16-Apr-10	9:16	2703	Nagaraj	KRU	CIV	MA	275	18:00	1	67	On A/c	275
16-Apr-10	9:16	2704	Srinu	KRU	CIV	MA	275	18:00	1	67	On A/c	275
16-Apr-10	9:17	2706	Madhana	KRU	CIV	FH	130	18:00	1	67	On A/c	130
16-Apr-10	9:17	2707	Kumni	KRU	CIV	FH	130	18:00	1	67	On A/c	130
16-Apr-10	9:17	2705	Ravi	KRU	CIV	FH	130	18:00	1	67	On A/c	150
16-Apr-10	9:18	2709	Padantil	KRU	CIV	FH	130	18:00	1	67	On A/c	130
16-Apr-10	9:18	2717	Thrinath	KRU	CIV	FH	130	18:00	1	67	On A/c	275

Handwritten signature/initials

CHECKED
 Admin Officer
 Date: Sig:

Certified by:
[Signature]
 Admin Officer
 Modi & Modi Constructions


Certified by:
[Signature]
 Project Manager/Engg.
 Modi & Modi Constructions

Quantity
 BY *[Signature]* DT 23/04/10
NILGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
16-Apr-10	9:18	2718	Krishnaiah	KRU	CIV	FH	130	18:00	1	67	On A/c	130
16-Apr-10	9:18	2708	Durga	KRU	CIV	FH	130	18:00	1	67	On A/c	130
16-Apr-10	9:19	2672	Venkatesh	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
16-Apr-10	9:19	2669	Raju	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
16-Apr-10	9:19	2670	Ramulu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
16-Apr-10	9:19	2671	Chandu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
16-Apr-10	9:20	2682	Fakirappa	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
16-Apr-10	9:20	2673	Naresh	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
16-Apr-10	9:20	2674	Bhagyappa	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
16-Apr-10	9:21	2675	Jayamma	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
16-Apr-10	9:21	2676	Laxmi	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
16-Apr-10	9:21	2677	Padma	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
16-Apr-10	9:22	2713	Swamy	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
16-Apr-10	9:22	2785	Laxman	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
16-Apr-10	9:22	2712	Md.Mahaboob	MDH	WEL	CO	300	18:00	1	Work	On A/c	300
16-Apr-10	9:23	2650	Mallesha	HAN	PAI	MA	225	18:00	1	93	On A/c	225
16-Apr-10	9:23	2792	Ashok	HAN	PAI	MA	225	18:00	1	93	On A/c	225
16-Apr-10	9:23	2790	MK Goud	HAN	PAI	MA	225	18:00	1	93	On A/c	225
16-Apr-10	9:23	2649	Hanumanthu	HAN	PAI	MA	225	18:00	1	93	On A/c	225
16-Apr-10	9:23	2791	Giri	HAN	PAI	MA	225	18:00	1	93	On A/c	225
16-Apr-10	9:24	1560	Shivaraju	SIN	CEN	MA	200	18:00	1	16	On A/c	200
16-Apr-10	9:24	1551	Bikshapathi	SIN	CEN	MA	200	18:00	1	16	On A/c	200
16-Apr-10	9:24	1558	Ramulu	SIN	CEN	MA	200	18:00	1	16	On A/c	200
16-Apr-10	9:24	1559	Nagraju	SIN	CEN	MA	200	18:00	1	16	On A/c	200
16-Apr-10	9:25	2489	A.Bramha Cha	DYA	CAR	MA	250	18:00	1	58	On A/c	250
16-Apr-10	9:25	2275	D.Yagananda	DYA	CAR	CO	300	18:00	1	58	On A/c	300
16-Apr-10	9:25	2276	Brahmachari	DYA	CAR	MA	250	18:00	1	58	On A/c	250
16-Apr-10	9:26	1779	Rajashekhar	VPR	ELE	MA	250	18:00	1	94	On A/c	250
16-Apr-10	9:26	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	94	On A/c	250
16-Apr-10	9:26	1730	G.Rambabu	VPR	ELE	MA	250	18:00	1	94	On A/c	250
16-Apr-10	9:26	2348	Subash	VPR	ELE	MH	160	18:00	1	94	On A/c	160
16-Apr-10	9:27	1731	Mahesh	VPR	ELE	MA	250	18:00	1	94	On A/c	250
16-Apr-10	9:27	1732	Pramodh	VPR	ELE	MA	250	18:00	1	94	On A/c	250
16-Apr-10	9:27	1854	Ajay	VPR	ELE	MH	160	18:00	1	94	On A/c	160
16-Apr-10	9:27	1855	Naresh	VPR	ELE	MH	160	18:00	1	94	On A/c	160
16-Apr-10	9:27	1911	Rahul kumar	VPR	ELE	MH	160	18:00	1	94	On A/c	160
16-Apr-10	9:28	2195	R.Sriram	VPR	ELE	MA	250	18:00	1	57	On A/c	250
16-Apr-10	9:28	2108	Simchalam	VPR	ELE	MA	250	18:00	1	57	On A/c	250
16-Apr-10	9:28	2109	Laxman	VPR	ELE	MA	250	18:00	1	57	On A/c	250
16-Apr-10	9:29	2501	Raghibir	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
16-Apr-10	9:29	2498	Shadev Sha	SHA	CIV	CO	300	18:00	1	OHT	On A/c	300
16-Apr-10	9:29	2500	Pradev	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
16-Apr-10	9:29	2697	Subhash Chan	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
16-Apr-10	9:30	2505	Sada	SHA	CIV	MA	150	18:00	1	OHT	On A/c	150

M

CHECKED
 Admin Officer - Audit
 Date Certified by

19 April, 2010
Certified by:

 Admin Officer
 Modi & Modi Constructions

Project Manager/Engg.
 Modi & Modi Constructions

THANKED
 Quantity
 BY *Onud* Quantity
 DT 19/04/10
NINGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
16-Apr-10	9:30	2551	Bobita	SHA	CIV	FH	130	18:00	✓	OHT	On A/c	130
16-Apr-10	9:30	2504	Rinku	SHA	CIV	MH	150	18:00	✓	OHT	On A/c	150
16-Apr-10	9:30	2513	Chanchala sha	SHA	CIV	FH	130	18:00	✓	OHT	On A/c	130
16-Apr-10	9:30	2194	S.Sridhar	VPR	ELE	MH	160	18:00	✓	57	On A/c	160
16-Apr-10	9:31	2741	Srinu	URI	PLU	MA	250	18:00	✓	OHT	On A/c	250
16-Apr-10	9:31	2740	Bhupendhar	URI	PLU	MA	250	18:00	✓	OHT	On A/c	250
16-Apr-10	9:31	2742	Lingaiah	URI	PLU	MH	150	18:00	✓	OHT	On A/c	150
16-Apr-10	9:32	9336	Kishan Raj	KHA	WPF	FH	0	18:00	✓	Swim	Nil/By V	0
16-Apr-10	9:32	9335	Kishan Raj	KHA	WPF	FH	0	18:00	✓	Swim	Nil/By V	0
16-Apr-10	9:32	9333	Kishan Raj	KHA	WPF	MH	0	18:00	✓	Swim	Nil/By V	0
16-Apr-10	9:32	9332	Kishan Raj	KHA	WPF	MH	0	18:00	✓	Swim	Nil/By V	0
16-Apr-10	9:32	9331	Kishan Raj	KHA	WPF	MH	0	18:00	✓	Swim	Nil/By V	0
16-Apr-10	9:32	9330	Kishan Raj	KHA	WPF	MH	0	18:00	✓	Swim	Nil/By V	0
16-Apr-10	9:33	9337	Kishan Raj	KHA	WPF	FH	0	18:00	✓	Swim	Nil/By V	0
16-Apr-10	9:33	9353	Sridhar (Alumi	SDH	ALU	MH	0	18:00	✓	94	Nil/By V	0
16-Apr-10	9:33	1836	Suresha prada	SIM	CIV	MH	150	18:00	✓	12	On A/c	150
16-Apr-10	9:33	9354	Sridhar (Alumi	SDH	ALU	MH	0	18:00	✓	94	Nil/By V	0

CHECKED
[Signature]
 Admin Officer - Audit
 Date.....
 Sig.....

Certified by:
[Signature]
 Admin Officer
 Modi & Modi Constructions

Project Manager/Engg.
[Signature]
 Modi & Modi Constructions

CHECKED

Qual	Quantity
BY <i>[Signature]</i>	DT 28/04/10
NILIGIRI HOMES	

17

Total-143 bot:-13 N.B.W/10.

MNM - Detailed Attendance Rep From Date: 17-Apr-10 To Date: 17/04/10

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
17-Apr-10	6:00	2556	Pantoor	MAN	EWK	MH	160	18:00	1.5	OHT	Dept	240
17-Apr-10	6:00	1543	T.Mangilal	MAN	EWK	MH	160	18:00	1.5	OHT	Dept	240
17-Apr-10	6:00	1974	Malu	MAN	EWK	MH	160	18:00	1.5	OHT	Dept	240
17-Apr-10	6:00	1682	G.Balu	MAN	EWK	MH	160	18:00	1.5	OHT	Dept	240
17-Apr-10	6:01	2456	Rambing	MAN	EWK	MH	160	18:00	1.5	OHT	Dept	240
17-Apr-10	6:01	2435	Mongia	MAN	EWK	MH	160	18:00	1.5	OHT	Dept	240
17-Apr-10	6:01	2016	Shakramu	MAN	EWK	MH	160	9:00	0.5	OHT	Dept	80
17-Apr-10	6:01	1025	Chandhia	MAN	EWK	MH	160	9:00	0.5	OHT	Dept	80
17-Apr-10	6:01	1105	Murali	MAN	EWK	MH	160	9:00	0.5	OHT	Dept	80
17-Apr-10	6:02	2436	Anusha	MAN	EWK	FH	140	9:00	0.5	OHT	Dept	70
17-Apr-10	6:02	2439	Nagamani	MAN	EWK	FH	140	18:00	1.5	OHT	Dept	210
17-Apr-10	6:02	1889	Mongi	MAN	EWK	MH	160	9:00	0.5	OHT	Dept	80
17-Apr-10	6:03	2348	Subash	VPR	ELE	MH	160	18:00	1.5	Club	On A/c	240
17-Apr-10	6:03	2349	Bikram	VPR	ELE	MH	160	18:00	1.5	Club	On A/c	240
17-Apr-10	6:03	2605	Santosh	VPR	ELE	MH	160	18:00	1.5	Club	On A/c	240
17-Apr-10	6:03	2467	Sunil	VPR	ELE	MA	250	18:00	1.5	Club	On A/c	375
17-Apr-10	9:00	1057	A.K.Pradhan	AKP	PLU	MA	250	18:00	1	31	On A/c	250
17-Apr-10	9:00	2790	MK Goud	HAN	PAI	MA	225	18:00	1	93	On A/c	225
17-Apr-10	9:00	2792	Ashok	HAN	PAI	MA	225	18:00	1	93	On A/c	225
17-Apr-10	9:00	2791	Giri	HAN	PAI	MA	225	18:00	1	93	On A/c	225
17-Apr-10	9:00	2807	Susanth	AKP	PLU	MA	250	18:00	1	31	On A/c	250
17-Apr-10	9:00	2814	Sunil	AKP	PLU	MH	150	18:00	1	31	On A/c	150
17-Apr-10	9:00	2653	Subha	AKP	PLU	MH	150	18:00	1	31	On A/c	150
17-Apr-10	9:00	2804	Kanupatra	AKP	PLU	MA	250	18:00	1	31	On A/c	250
17-Apr-10	9:01	2650	Mallesh	HAN	PAI	MA	225	18:00	1	93	On A/c	225
17-Apr-10	9:01	2649	Hanumanthu	HAN	PAI	MA	225	18:00	1	93	On A/c	225
17-Apr-10	9:02	2810	Jai Prakash	JAN	TIL	MA	300	18:00	1	58	On A/c	300
17-Apr-10	9:02	2808	Janardhan	JAN	TIL	CO	300	18:00	1	58	On A/c	300
17-Apr-10	9:02	2812	Mahendhar	JAN	TIL	MH	175	18:00	1	58	On A/c	175
17-Apr-10	9:02	2809	Surjeet	JAN	TIL	MA	300	18:00	1	58	On A/c	300
17-Apr-10	9:03	2815	Sagar	VPR	ELE	MH	160	18:00	1	57	On A/c	160
17-Apr-10	9:03	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	57	On A/c	250
17-Apr-10	9:03	1934	Kumar	VPR	ELE	MA	250	18:00	1	57	On A/c	250
17-Apr-10	9:04	2818	B.Naveen	VPR	ELE	MH	160	18:00	1	57	On A/c	160
17-Apr-10	9:04	2816	Suresh	VPR	ELE	MH	160	18:00	1	57	On A/c	160
17-Apr-10	9:04	2817	Satish	VPR	ELE	MH	160	18:00	1	57	On A/c	160
17-Apr-10	9:05	2761	Sangra Pradha	MNJ	CIV	MH	150	18:00	1	57	On A/c	150
17-Apr-10	9:05	2763	Kesav Pradhan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
17-Apr-10	9:05	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1	57	On A/c	300
17-Apr-10	9:05	2762	Tunna	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
17-Apr-10	9:06	2765	Laxmi	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
17-Apr-10	9:06	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
17-Apr-10	9:06	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	57	On A/c	275

40

19 April, 2010

Certified by: [Signature] - Audit

Page 1 of 4

Date: 17/04/10 Sig: [Signature]

Project Manager/Engg.
Modi & Modi Constructions

Quality	Quantity
BY: [Signature]	DT: 28/04/10
NILGIRI HOMES	

Certified by:
[Signature]
Admin Officer
Modi & Modi Constructions

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
17-Apr-10	9:07	2794	Sarita	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
17-Apr-10	9:07	2787	Kamala	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
17-Apr-10	9:07	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
17-Apr-10	9:07	2789	Janaki	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
17-Apr-10	9:08	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	49	On A/c	275
17-Apr-10	9:08	2748	Rajesh	GHA	CIV	MH	150	18:00	1	49	On A/c	150
17-Apr-10	9:08	2746	Dinesh	GHA	CIV	MA	275	18:00	1	49	On A/c	275
17-Apr-10	9:08	2745	Narad Das	GHA	CIV	MA	275	18:00	1	49	On A/c	275
17-Apr-10	9:09	2752	Papu Ram	GHA	CIV	MH	150	18:00	1	49	On A/c	150
17-Apr-10	9:09	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
17-Apr-10	9:09	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
17-Apr-10	9:09	2749	Khem Das	GHA	CIV	MH	150	18:00	1	49	On A/c	150
17-Apr-10	9:10	2796	Ashok Kumar	GHA	CIV	MA	275	18:00	1	49	On A/c	275
17-Apr-10	9:10	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
17-Apr-10	9:10	2753	Dhanuka Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
17-Apr-10	9:10	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
17-Apr-10	9:11	2669	Raju	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
17-Apr-10	9:11	2670	Ramulu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
17-Apr-10	9:11	2671	Chandu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
17-Apr-10	9:11	2672	Venkatesh	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
17-Apr-10	9:12	2673	Naresh	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
17-Apr-10	9:12	2674	Bhagyappa	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
17-Apr-10	9:12	2675	Jayamma	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
17-Apr-10	9:12	2676	Laxmi	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
17-Apr-10	9:13	2501	Raghibir	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
17-Apr-10	9:13	2499	Prashanth	SHA	CIV	MA	275	21:00	1.5	93	On A/c	412.5
17-Apr-10	9:13	2500	Pradev	SHA	CIV	MA	275	21:00	1.5	93	On A/c	412.5
17-Apr-10	9:14	2506	Vijay	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
17-Apr-10	9:14	2503	Dewa	SHA	CIV	MH	150	21:00	1.5	93	On A/c	225
17-Apr-10	9:14	2507	Jayanthi Pradh	SHA	CIV	FH	130	18:00	1	OHT	On A/c	130
17-Apr-10	9:14	2513	Chanchala sha	SHA	CIV	FH	130	18:00	1	OHT	On A/c	130
17-Apr-10	9:14	2502	Pradeep	SHA	CIV	MH	150	21:00	1.5	93	On A/c	225
17-Apr-10	9:15	2703	Nagaraj	KRU	CIV	MA	275	18:00	1	67	On A/c	275
17-Apr-10	9:15	2704	Srinu	KRU	CIV	MA	275	18:00	1	67	On A/c	275
17-Apr-10	9:15	2702	Biswanath	KRU	CIV	MA	275	18:00	1	67	On A/c	275
17-Apr-10	9:15	2701	Vaskar	KRU	CIV	MA	275	18:00	1	67	On A/c	275
17-Apr-10	9:15	2705	Ravi	KRU	CIV	MH	150	18:00	1	67	On A/c	150
17-Apr-10	9:16	2706	Madhana	KRU	CIV	FH	130	18:00	1	67	On A/c	130
17-Apr-10	9:16	2707	Kumni	KRU	CIV	FH	130	18:00	1	67	On A/c	130
17-Apr-10	9:16	2708	Durga	KRU	CIV	FH	130	18:00	1	67	On A/c	130
17-Apr-10	9:17	2709	Padantil	KRU	CIV	FH	130	18:00	1	67	On A/c	130
17-Apr-10	9:17	2717	Thrinath	KRU	CIV	MA	275	18:00	1	67	On A/c	275
17-Apr-10	9:17	2718	Krishnaiah	KRU	CIV	MH	150	18:00	1	67	On A/c	130
17-Apr-10	9:18	2532	Shiva	UTI	GEN	MH	150	18:00	1	52	On A/c	150

48

CHECKED
 Admin Officer - Audit
 Date..... Certified by.....

17 April, 2010 Certified by:
 [Signature]
 Admin Officer
 Modi & Modi Constructions

Project Manager/Engg.
 Modi & Modi Constructions

RECEIVED
 Quantity
 BY [Signature] DT 23/04/10
 NINGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
17-Apr-10	9:18	2585	Krishnaiah	UTI	CEN	MA	200	18:00	1	52	On A/c	200
17-Apr-10	9:18	2276	Brahmachari	DYA	CAR	MA	250	18:00	1	58	On A/c	250
17-Apr-10	9:18	2275	D.Yagananda	DYA	CAR	CO	300	18:00	1	58	On A/c	300
17-Apr-10	9:19	2389	Mohan	VIJ	CEN	MA	200	18:00	1	11	On A/c	200
17-Apr-10	9:19	2390	Veeranna	VIJ	CEN	MA	200	18:00	1	11	On A/c	200
17-Apr-10	9:19	2391	Prakash	VIJ	CEN	MA	200	18:00	1	11	On A/c	200
17-Apr-10	9:20	2766	Shiyaram	DEE	TIL	MA	300	18:00	1	81	On A/c	300
17-Apr-10	9:20	2392	Krishna	VIJ	CEN	MH	150	18:00	1	11	On A/c	150
17-Apr-10	9:20	2393	Shyam sundha	VIJ	CEN	MH	150	18:00	1	11	On A/c	150
17-Apr-10	9:21	2770	Poonam	DEE	TIL	FH	130	18:00	1	81	On A/c	130
17-Apr-10	9:21	2768	Pradeep Kuma	DEE	TIL	CO	300	18:00	1	81	On A/c	300
17-Apr-10	9:21	2769	Sanjeev	DEE	TIL	MH	175	18:00	1	81	On A/c	175
17-Apr-10	9:22	2347	Simhadri	PHA	CIV	MA	275	18:00	1	61	On A/c	275
17-Apr-10	9:22	2338	Lallu	PHA	CIV	MA	275	18:00	1	61	On A/c	275
17-Apr-10	9:22	2337	Santosh	PHA	CIV	MA	275	18:00	1	61	On A/c	275
17-Apr-10	9:22	2259	Balaram	PHA	CIV	MA	275	18:00	1	61	On A/c	275
17-Apr-10	9:23	2212	P.Hari	PHA	CIV	CO	300	18:00	1	61	On A/c	300
17-Apr-10	9:23	2603	B.Suresh	PHA	CIV	MA	275	18:00	1	61	On A/c	275
17-Apr-10	9:23	2616	Madan	PHA	CIV	MH	150	18:00	1	61	On A/c	150
17-Apr-10	9:23	2339	Durja	PHA	CIV	MH	150	18:00	1	61	On A/c	150
17-Apr-10	9:24	2340	Kumari	PHA	CIV	FH	130	18:00	1	61	On A/c	130
17-Apr-10	9:24	2480	Narmada	PHA	CIV	FH	130	18:00	1	61	On A/c	130
17-Apr-10	9:24	2759	Gello	PHA	CIV	FH	130	18:00	1	61	On A/c	130
17-Apr-10	9:25	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	12	On A/c	300
17-Apr-10	9:25	2494	Trinath	SIM	CIV	MA	275	18:00	1	12	On A/c	275
17-Apr-10	9:25	2333	Sreenu	SIM	CIV	MA	275	18:00	1	12	On A/c	275
17-Apr-10	9:25	2236	Jagan	SIM	CIV	MA	275	18:00	1	12	On A/c	275
17-Apr-10	9:26	2602	Suresh	SIM	CIV	MA	275	18:00	1	12	On A/c	275
17-Apr-10	9:26	2474	Ganesh	SIM	CIV	MH	150	18:00	1	12	On A/c	150
17-Apr-10	9:26	2478	Jayamma	SIM	CIV	FH	130	18:00	1	12	On A/c	130
17-Apr-10	9:26	1835	Laxmi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
17-Apr-10	9:26	2156	Bharathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
17-Apr-10	9:27	2016	Shakramu	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
17-Apr-10	9:27	1025	Chandhia	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
17-Apr-10	9:27	2621	Surekha Pradh	SIM	CIV	FH	130	18:00	1	12	On A/c	130
17-Apr-10	9:27	1105	Murali	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
17-Apr-10	9:28	1889	Mongi	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
17-Apr-10	9:28	2436	Anusha	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
17-Apr-10	9:29	9330	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil / By V	0
17-Apr-10	9:29	9331	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil / By V	0
17-Apr-10	9:29	9332	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil / By V	0
17-Apr-10	9:30	9333	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil / By V	0
17-Apr-10	9:30	9336	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil / By V	0
17-Apr-10	9:30	9334	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil / By V	0

Handwritten mark resembling the number '44' inside a circle.

CHECKED
 Admin Officer - Audit
 Date..... Certified by.....


19 April, 2010 Certified by:
 [Signature]
 Admin Officer
 Modi & Modi Constructions

[Signature]
 Project Manager/Engg.
 Modi & Modi Constructions

CHECKED
 Quality BY [Signature] Quantity
 LDT 93/04/10
NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
17-Apr-10	9:30	9335	Kishan Raj	KHA	WPF	FH	0	18:00	✓	Swim	Nil / By V	0
17-Apr-10	9:31	9337	Kishan Raj	KHA	WPF	FH	0	18:00	✓	Swim	Nil / By V	0
17-Apr-10	9:31	9340	Hussain (Tem	HUS	MAR	MH	0	18:00	✓	94	Nil / By V	0
17-Apr-10	9:31	9355	Bharath Patel (BHA	PAV	MH	0	18:00	✓	93	Nil / By V	0
17-Apr-10	9:32	2713	Swamy	MDH	WEL	MA	250	18:00	✓	Work	On A/c	250
17-Apr-10	9:32	2785	Laxman	MDH	WEL	MA	250	18:00	✓	Work	On A/c	250
17-Apr-10	9:32	2712	Md.Mahaboob	MDH	WEL	CO	300	18:00	✓	Work	On A/c	300

7

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

QUALITY CHECKED	
Quality	Quantity
BY 	DT 29/04/10
NILIGIRI HOMES	

CHECKED


 Admin Officer - Audit
 Date.....Sig.....


Total = 39.5 Det 12
 J. Swale 04,

MNM - Detailed Attendance Rep From Date: 18-Apr-10 To Date: 18/04/10


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
18-Apr-10	6:00	1682	G.Balu	MAN	EWK	MH	160	13:00	✓	OHT	Dept.	160
18-Apr-10	6:00	1684	Lingaiah	MAN	EWK	MH	160	13:00	✓	OHT	Dept.	160
18-Apr-10	6:00	1025	Chandhia	MAN	EWK	MH	160	13:00	✓	OHT	Dept.	160
18-Apr-10	6:00	1889	Mongi	MAN	EWK	MH	160	13:00	✓	OHT	Dept.	160
18-Apr-10	6:00	1031	Harish	MAN	EWK	MH	160	13:00	✓	OHT	Dept.	160
18-Apr-10	6:01	1974	Malu	MAN	EWK	MH	160	13:00	✓	OHT	Dept.	160
18-Apr-10	6:01	2556	Pantoor	MAN	EWK	MH	160	13:00	✓	OHT	Dept.	160
18-Apr-10	6:02	1543	T.Mangilal	MAN	EWK	MH	160	13:00	✓	OHT	Dept.	160
18-Apr-10	6:02	1105	Murali	MAN	EWK	MH	160	13:00	✓	OHT	Dept.	160
18-Apr-10	6:03	2439	Nagamani	MAN	EWK	FH	140	13:00	✓	OHT	Dept.	140
18-Apr-10	6:03	2436	Anusha	MAN	EWK	FH	140	13:00	✓	OHT	Dept.	140
18-Apr-10	6:03	1037	Gangamma	MAN	EWK	FH	140	13:00	✓	OHT	Dept.	140
18-Apr-10	6:04	2713	Swamy	MDH	WEL	MA	250	13:00	✓	Work	On A/c	250
18-Apr-10	6:04	2712	Md.Mahaboob	MDH	WEL	CO	300	13:00	✓	Work	On A/c	300
18-Apr-10	6:04	2785	Laxman	MDH	WEL	MA	250	13:00	✓	Work	On A/c	250
18-Apr-10	9:00	2792	Ashok	HAN	PAI	MA	225	18:00	✓	93	On A/c	225
18-Apr-10	9:00	2790	MK Goud	HAN	PAI	MA	225	18:00	✓	93	On A/c	225
18-Apr-10	9:00	2649	Hanumanthu	HAN	PAI	MA	225	18:00	✓	93	On A/c	225
18-Apr-10	9:00	2791	Giri	HAN	PAI	MA	225	18:00	✓	93	On A/c	225
18-Apr-10	9:01	2810	Jai Prakash	JAN	TIL	MA	300	18:00	✓	58	On A/c	300
18-Apr-10	9:01	2808	Janardhan	JAN	TIL	CO	300	18:00	✓	58	On A/c	300
18-Apr-10	9:01	2809	Surjeet	JAN	TIL	MA	300	18:00	✓	58	On A/c	300
18-Apr-10	9:01	2812	Mahendhar	JAN	TIL	MH	175	18:00	✓	58	On A/c	175
18-Apr-10	9:02	2766	Shiyaram	DEE	TIL	MA	300	13:00	0.5	81	On A/c	150
18-Apr-10	9:02	2768	Pradeep Kuma	DEE	TIL	CO	300	13:00	0.5	81	On A/c	150
18-Apr-10	9:02	2769	Sanjeev	DEE	TIL	MH	175	13:00	0.5	81	On A/c	87.5
18-Apr-10	9:02	2770	Poonam	DEE	TIL	FH	130	13:00	0.5	81	On A/c	65
18-Apr-10	9:03	2348	Subash	VPR	ELE	MH	160	21:00	✓	52	On A/c	240
18-Apr-10	9:03	2349	Bikram	VPR	ELE	MH	160	18:00	✓	52	On A/c	160
18-Apr-10	9:03	2467	Sunil	VPR	ELE	MA	250	21:00	1.5	52	On A/c	375
18-Apr-10	9:03	1729	S.Suresh	VPR	ELE	MA	250	21:00	✓	52	On A/c	375
18-Apr-10	9:04	2815	Sagar	VPR	ELE	MH	160	18:00	✓	52	On A/c	160
18-Apr-10	9:04	2816	Suresh	VPR	ELE	MH	160	18:00	✓	52	On A/c	160
18-Apr-10	9:04	2817	Satish	VPR	ELE	MH	160	18:00	✓	52	On A/c	160
18-Apr-10	9:04	2818	B.Naveen	VPR	ELE	MH	160	18:00	✓	52	On A/c	160
18-Apr-10	9:04	2605	Santosh	VPR	ELE	MH	160	18:00	✓	52	On A/c	160
18-Apr-10	9:05	2789	Janaki	MNJ	CIV	FH	130	18:00	✓	57	Job Work	130
18-Apr-10	9:05	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	✓	57	Job Work	300
18-Apr-10	9:05	2761	Sangra Pradha	MNJ	CIV	MH	150	18:00	✓	57	Job Work	150
18-Apr-10	9:05	2765	Laxmi	MNJ	CIV	FH	130	18:00	✓	57	Job Work	130

39.5

Certified by:

 19 April, 2010 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

CHECKED
 Admin Officer - Audit
 Date: 25/04/10
 Sig: _____
 Page 1 of 1

QUALITY CHECKED
 BY: 
 Quantity
 DT 23/04/10
 NILIGIRI HOMES

Total 137.4 part of N-BM of

MNM - Detailed Attendance Rep From Date: 19-Apr-10 To Date: 19/04/10


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
19-Apr-10	6:00	2348	Subash	VPR	ELE	MH	160	18:00	1.5	52	On A/c	240
19-Apr-10	6:00	2605	Santosh	VPR	ELE	MH	160	18:00	1.5	52	On A/c	240
19-Apr-10	6:00	2467	Sunil	VPR	ELE	MA	250	18:00	1.5	52	On A/c	375
19-Apr-10	6:01	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1.5	57	On A/c	412.5
19-Apr-10	6:01	2763	Kesav Pradhan	MNJ	CIV	MA	275	18:00	1.5	57	On A/c	412.5
19-Apr-10	6:01	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1.5	57	On A/c	450
19-Apr-10	6:01	2762	Tunna	MNJ	CIV	MA	275	18:00	1.5	57	On A/c	412.5
19-Apr-10	9:00	2767	Mohan	DEE	TIL	MA	300	18:00	1	81	On A/c	300
19-Apr-10	9:00	2770	Poonam	DEE	TIL	FH	130	18:00	1	81	On A/c	130
19-Apr-10	9:00	2768	Pradeep Kuma	DEE	TIL	CO	300	18:00	1	81	On A/c	300
19-Apr-10	9:00	2766	Shiyaram	DEE	TIL	MA	300	18:00	1	81	On A/c	300
19-Apr-10	9:00	2769	Sanjeev	DEE	TIL	MH	175	18:00	1	81	On A/c	175
19-Apr-10	9:01	2758	Diwakar	PHA	CIV	MA	275	18:00	1	14	On A/c	275
19-Apr-10	9:01	2347	Simhadri	PHA	CIV	MA	275	18:00	1	14	On A/c	275
19-Apr-10	9:01	2338	Lallu	PHA	CIV	MA	275	18:00	1	14	On A/c	275
19-Apr-10	9:01	2337	Santosh	PHA	CIV	MA	275	18:00	1	14	On A/c	275
19-Apr-10	9:02	2341	Tutlu	PHA	CIV	MH	150	18:00	1	14	On A/c	150
19-Apr-10	9:02	2259	Balaram	PHA	CIV	MA	275	18:00	1	14	On A/c	275
19-Apr-10	9:02	2339	Durja	PHA	CIV	MH	150	18:00	1	14	On A/c	150
19-Apr-10	9:02	2603	B.Suresh	PHA	CIV	MA	275	18:00	1	14	On A/c	275
19-Apr-10	9:02	2212	P.Hari	PHA	CIV	CO	300	18:00	1	14	On A/c	300
19-Apr-10	9:03	2616	Madan	PHA	CIV	MH	150	18:00	1	14	On A/c	150
19-Apr-10	9:03	2340	Kumari	PHA	CIV	FH	130	18:00	1	14	On A/c	130
19-Apr-10	9:03	2480	Narmada	PHA	CIV	FH	130	18:00	1	14	On A/c	130
19-Apr-10	9:03	2759	Gello	PHA	CIV	FH	130	18:00	1	14	On A/c	130
19-Apr-10	9:04	2602	Suresh	SIM	CIV	MA	275	18:00	1	12	On A/c	275
19-Apr-10	9:04	2236	Jagan	SIM	CIV	MA	275	18:00	1	12	On A/c	275
19-Apr-10	9:04	2494	Trinath	SIM	CIV	MA	275	18:00	1	12	On A/c	275
19-Apr-10	9:04	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	12	On A/c	300
19-Apr-10	9:05	2333	Sreenu	SIM	CIV	MA	275	18:00	1	12	On A/c	275
19-Apr-10	9:05	2490	Sridhar Pradha	SIM	CIV	MA	275	18:00	1	12	On A/c	275
19-Apr-10	9:05	2474	Ganesh	SIM	CIV	MH	150	18:00	1	12	On A/c	150
19-Apr-10	9:06	2621	Surekha Pradh	SIM	CIV	FH	130	18:00	1	12	On A/c	130
19-Apr-10	9:06	2156	Bharathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
19-Apr-10	9:06	1835	Laxmi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
19-Apr-10	9:06	2478	Jayamma	SIM	CIV	FH	130	18:00	1	12	On A/c	130
19-Apr-10	9:07	2797	Khenlal	GHA	CIV	MA	275	18:00	1	49	On A/c	275
19-Apr-10	9:07	2746	Dinesh	GHA	CIV	MA	275	18:00	1	49	On A/c	275
19-Apr-10	9:07	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	49	On A/c	275
19-Apr-10	9:08	2752	Papu Ram	GHA	CIV	MH	150	18:00	1	49	On A/c	150
19-Apr-10	9:08	2748	Rajesh	GHA	CIV	MH	150	18:00	1	49	On A/c	150
19-Apr-10	9:08	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
19-Apr-10	9:08	2745	Narad Das	GHA	CIV	MA	275	18:00	1	49	On A/c	275


46.4


CHECKED
 Admin Officer - Audit
 Date..... Sig.....

20 April, 2010

Page 1 of 4

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Enng.
 Modi & Modi Constr

QUALITY CONTROL SHEET
 Quality BY  Quantity
 DT 25/04/10
NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
19-Apr-10	9:09	2753	Dhanuka Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
19-Apr-10	9:09	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
19-Apr-10	9:09	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
19-Apr-10	9:09	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
19-Apr-10	9:10	2697	Subhash Chan	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
19-Apr-10	9:10	2609	Aaash	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
19-Apr-10	9:10	2498	Shadev Sha	SHA	CIV	CO	300	18:00	1	OHT	On A/c	300
19-Apr-10	9:10	2552	Tirupathi	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
19-Apr-10	9:11	2611	Prakash	SHA	CIV	MH	150	18:00	1	OHT	On A/c	150
19-Apr-10	9:11	2698	Kunti Pandi	SHA	CIV	FH	130	18:00	1	OHT	On A/c	130
19-Apr-10	9:11	2513	Chanchala sha	SHA	CIV	FH	130	18:00	1	OHT	On A/c	130
19-Apr-10	9:11	2505	Sada	SHA	CIV	MH	150	18:00	1	OHT	On A/c	150
19-Apr-10	9:12	1684	Lingaiah	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
19-Apr-10	9:12	1889	Mongi	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
19-Apr-10	9:12	1031	Harish	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
19-Apr-10	9:12	1682	G.Balu	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
19-Apr-10	9:13	1974	Malu	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
19-Apr-10	9:13	1035	Sukhya	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
19-Apr-10	9:13	2435	Mongia	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
19-Apr-10	9:14	2548	Laxmi	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
19-Apr-10	9:14	1999	Laxmi	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
19-Apr-10	9:14	2439	Nagamani	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
19-Apr-10	9:14	2436	Anusha	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
19-Apr-10	9:15	2713	Swamy	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
19-Apr-10	9:15	2712	Md.Mahaboob	MDH	WEL	CO	300	18:00	1	Work	On A/c	300
19-Apr-10	9:15	2785	Laxman	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
19-Apr-10	9:16	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
19-Apr-10	9:16	2761	Sangra Pradha	MNJ	CIV	MH	150	18:00	1	57	On A/c	150
19-Apr-10	9:16	2794	Sarita	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
19-Apr-10	9:16	2765	Laxmi	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
19-Apr-10	9:17	2804	Kanupatra	AKP	PLU	MA	250	18:00	1	57	On A/c	250
19-Apr-10	9:17	2795	Surya	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
19-Apr-10	9:17	2787	Kamala	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
19-Apr-10	9:17	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
19-Apr-10	9:17	2789	Janaki	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
19-Apr-10	9:17	2807	Susanth	AKP	PLU	MA	250	18:00	1	57	On A/c	250
19-Apr-10	9:18	2814	Sunil	AKP	PLU	MH	150	18:00	1	31	On A/c	150
19-Apr-10	9:18	1057	A.K.Pradhan	AKP	PLU	MA	250	18:00	1	31	On A/c	250
19-Apr-10	9:18	2653	Subha	AKP	PLU	MH	150	18:00	1	31	On A/c	150
19-Apr-10	9:19	2811	Amrish	JAN	TIL	MH	175	18:00	1	58	On A/c	175
19-Apr-10	9:19	2808	Janardhan	JAN	TIL	CO	300	18:00	1	58	On A/c	300
19-Apr-10	9:19	2809	Surjeet	JAN	TIL	MA	300	18:00	1	58	On A/c	300
19-Apr-10	9:19	2810	Jai Prakash	JAN	TIL	MA	300	18:00	1	58	On A/c	300
19-Apr-10	9:20	2650	Mallesh	HAN	PAI	MA	225	18:00	1	99	On A/c	225

CM

20 April, 2010

Page 2 of 4

CHECKED
 Admin Officer - Audit
 Certified by: [Signature]
 Date: [Signature] Sig: [Signature]

Certified by:
 [Signature]
 Admin Officer
 Modi & Modi Constructions

Project Manager/Engg.
 Modi & Modi Constructions

RECEIVED
 Quality BY: [Signature] Quantity DT: 23/04/10
NILGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
19-Apr-10	9:20	2649	Hanumanthu	HAN	PAI	MA	225	18:00	1	93	On A/c	225
19-Apr-10	9:20	2792	Ashok	HAN	PAI	MA	225	18:00	1	93	On A/c	225
19-Apr-10	9:20	2790	MK Goud	HAN	PAI	MA	225	18:00	1	93	On A/c	225
19-Apr-10	9:20	2791	Giri	HAN	PAI	MA	225	18:00	1	93	On A/c	225
19-Apr-10	9:21	2701	Vaskar	KRU	CIV	MA	275	18:00	1	67	On A/c	275
19-Apr-10	9:21	2702	Biswanath	KRU	CIV	MA	275	18:00	1	67	On A/c	275
19-Apr-10	9:21	2703	Nagaraj	KRU	CIV	MA	275	18:00	1	67	On A/c	275
19-Apr-10	9:21	2704	Srinu	KRU	CIV	MA	275	18:00	1	67	On A/c	275
19-Apr-10	9:21	2705	Ravi	KRU	CIV	MH	150	18:00	1	67	On A/c	150
19-Apr-10	9:21	2706	Madhana	KRU	CIV	FH	130	18:00	1	67	On A/c	130
19-Apr-10	9:22	2707	Kummi	KRU	CIV	FH	130	18:00	1	67	On A/c	130
19-Apr-10	9:22	2708	Durga	KRU	CIV	FH	130	18:00	1	67	On A/c	130
19-Apr-10	9:22	2709	Padantil	KRU	CIV	FH	130	18:00	1	67	On A/c	130
19-Apr-10	9:23	2391	Prakash	VIJ	CEN	MA	200	18:00	1	11	On A/c	200
19-Apr-10	9:23	2392	Krishna	VIJ	CEN	MH	150	18:00	1	11	On A/c	150
19-Apr-10	9:23	2389	Mohan	VIJ	CEN	MA	200	18:00	1	11	On A/c	200
19-Apr-10	9:23	2390	Veeranna	VIJ	CEN	MA	200	18:00	1	11	On A/c	200
19-Apr-10	9:24	1558	Ramulu	SIN	CEN	MA	200	18:00	1	51	On A/c	200
19-Apr-10	9:24	1559	Nagraju	SIN	CEN	MA	200	18:00	1	51	On A/c	200
19-Apr-10	9:24	1560	Shivaraju	SIN	CEN	MA	200	18:00	1	51	On A/c	200
19-Apr-10	9:24	2711	Babu Rao	SIN	CEN	MA	200	18:00	1	51	On A/c	200
19-Apr-10	9:24	1551	Bikshapathi	SIN	CEN	MA	200	18:00	1	51	On A/c	200
19-Apr-10	9:25	2671	Chandu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
19-Apr-10	9:25	2673	Naresh	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
19-Apr-10	9:25	2670	Ramulu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
19-Apr-10	9:25	2669	Raju	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
19-Apr-10	9:26	2676	Laxmi	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
19-Apr-10	9:26	2675	Jayamma	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
19-Apr-10	9:26	2674	Bhagyappa	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
19-Apr-10	9:27	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	57	On A/c	250
19-Apr-10	9:27	1934	Kumar	VPR	ELE	MA	250	18:00	1	57	Dept.	250
19-Apr-10	9:27	1812	Srisailam	VPR	ELE	MA	250	18:00	1	57	On A/c	250
19-Apr-10	9:28	1730	G.Rambabu	VPR	ELE	MA	250	18:00	1	16	On A/c	250
19-Apr-10	9:28	2818	B.Naveen	VPR	ELE	MH	160	18:00	1	16	On A/c	160
19-Apr-10	9:28	2816	Suresh	VPR	ELE	MH	160	18:00	1	16	On A/c	160
19-Apr-10	9:28	2817	Satish	VPR	ELE	MH	160	18:00	1	16	On A/c	160
19-Apr-10	9:29	2213	Bheema	PHA	CIV	MA	275	18:00	1	28	On A/c	275
19-Apr-10	9:29	2214	Suresh	PHA	CIV	MA	275	18:00	1	28	On A/c	275
19-Apr-10	9:29	2216	Suresh	PHA	CIV	MH	150	18:00	1	28	On A/c	150
19-Apr-10	9:30	2217	Anil	PHA	CIV	MH	150	18:00	1	28	On A/c	150
19-Apr-10	9:30	9330	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil / By V	0
19-Apr-10	9:30	9331	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil / By V	0
19-Apr-10	9:30	9332	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil / By V	0
19-Apr-10	9:30	9333	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil / By V	0

Handwritten signature in a circle.

20 April, 2010

Page 3 of 4

CHECKED
 Admin Officer - Audit
 Certified by
 Date..... Sig.....

Certified by:


 Admin Officer
 Modi & Modi Constructions


Project Manager/Engg.
 Modi & Modi Constructions


Quantity
 BY
 01/23/04/10
 HILIGIRI HOMES


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
19-Apr-10	9:30	9334	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil/By V	0
19-Apr-10	9:30	9335	Kishan Raj	KHA	WPF	FH	0	18:00	1	Swim	Nil/By V	0
19-Apr-10	9:30	2615	Balaram	AKP	PLU	MH	150	18:00	1	Swim	On A/c	150

(3)

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

CHECKED	
Quality	Quantity
BY 	DT 23/04/10
NILGIRI HOMES	

CHECKED

 Admin Officer - Audit
 Date.....Sig.....

Total 146.5 Dept 10th N-BVZ-01

MNM - Detailed Attendance Rep From Date: 20-Apr-10 To Date: 20/04/10

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
20-Apr-10	6:00	1974	Malu	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
20-Apr-10	6:00	2016	Shakramu	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
20-Apr-10	6:00	1682	G.Balu	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
20-Apr-10	6:01	1105	Murali	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
20-Apr-10	6:01	2436	Anusha	MAN	EWK	FH	140	18:00	1.5	CA	Dept.	210
20-Apr-10	6:01	1542	T.Padma	MAN	EWK	FH	140	18:00	1.5	CA	Dept.	210
20-Apr-10	6:01	2439	Nagamani	MAN	EWK	FH	140	18:00	1.5	CA	Dept.	210
20-Apr-10	6:02	2762	Tunna	MNJ	CIV	MA	275	18:00	1.5	59	On A/c	412.5
20-Apr-10	6:02	2763	Kesav Pradhan	MNJ	CIV	MA	275	18:00	1.5	59	On A/c	412.5
20-Apr-10	6:02	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1.5	59	On A/c	450
20-Apr-10	6:02	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1.5	59	On A/c	412.5
20-Apr-10	9:00	2723	Komal	KSH	CIV	MA	275	18:00	1	51	On A/c	275
20-Apr-10	9:00	2670	Ramulu	KSH	CIV	MA	275	18:00	1	51	On A/c	275
20-Apr-10	9:00	2722	Manthar	KSH	CIV	MA	275	18:00	1	51	On A/c	275
20-Apr-10	9:01	2677	Padma	KSH	CIV	FH	130	18:00	1	51	On A/c	130
20-Apr-10	9:01	2724	Prakash	KSH	CIV	MH	150	18:00	1	51	On A/c	150
20-Apr-10	9:01	2725	Dilip	KSH	CIV	MH	150	18:00	1	51	On A/c	150
20-Apr-10	9:01	2710	Mallamma	KSH	CIV	FH	130	18:00	1	51	On A/c	130
20-Apr-10	9:02	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
20-Apr-10	9:02	2795	Surya	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
20-Apr-10	9:02	2761	Sangra Pradha	MNJ	CIV	MH	150	18:00	1	57	On A/c	150
20-Apr-10	9:02	2765	Laxmi	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
20-Apr-10	9:03	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
20-Apr-10	9:03	2787	Kamala	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
20-Apr-10	9:03	2794	Sarita	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
20-Apr-10	9:03	2789	Janaki	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
20-Apr-10	9:04	2758	Diwakar	PHA	CIV	MA	275	18:00	1	14	On A/c	275
20-Apr-10	9:04	2347	Simhadri	PHA	CIV	MA	275	18:00	1	14	On A/c	275
20-Apr-10	9:04	2338	Lallu	PHA	CIV	MA	275	18:00	1	14	On A/c	275
20-Apr-10	9:04	2337	Santosh	PHA	CIV	MA	275	18:00	1	14	On A/c	275
20-Apr-10	9:04	2603	B.Suresh	PHA	CIV	MA	275	18:00	1	14	On A/c	275
20-Apr-10	9:05	2212	P.Hari	PHA	CIV	CO	300	18:00	1	14	On A/c	300
20-Apr-10	9:05	2341	Tutlu	PHA	CIV	MH	150	18:00	1	14	On A/c	150
20-Apr-10	9:06	2602	Suresh	SIM	CIV	MA	275	18:00	1	14	On A/c	275
20-Apr-10	9:06	2339	Durja	PHA	CIV	MH	150	18:00	1	14	On A/c	150
20-Apr-10	9:06	2616	Madan	PHA	CIV	MH	150	18:00	1	14	On A/c	150
20-Apr-10	9:06	2340	Kumari	PHA	CIV	FH	130	18:00	1	14	On A/c	130
20-Apr-10	9:06	2480	Narmada	PHA	CIV	FH	130	18:00	1	14	On A/c	130
20-Apr-10	9:06	2759	Gello	PHA	CIV	FH	130	18:00	1	14	On A/c	130
20-Apr-10	9:06	2620	Garunath Prad	SIM	CIV	MA	275	18:00	1	14	On A/c	275
20-Apr-10	9:07	2478	Jayamma	SIM	CIV	FH	130	18:00	1	12	On A/c	130
20-Apr-10	9:07	2474	Ganesh	SIM	CIV	MH	150	18:00	1	12	On A/c	150
20-Apr-10	9:07	2333	Sreenu	SIM	CIV	MA	275	18:00	1	12	On A/c	275

17.5

CHECKED
 Admin Officer - Audit
 Date: 22/04/10
 Certified by: [Signature]

22 April, 2010

Page 1 of 4

Certified by:
 [Signature]
 Admin Officer
 Modi & Modi Constructions

Project Manager/Engg.
 Modi & Modi Constructions

QUALITY CHECKED
 Quality BY [Signature] Quantity DT 23/04/10
NILGIRI HOMES


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
20-Apr-10	9:07	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	12	On A/c	300
20-Apr-10	9:07	2236	Jagan	SIM	CIV	MA	275	18:00	1	12	On A/c	275
20-Apr-10	9:07	2494	Trinath	SIM	CIV	MA	275	18:00	1	12	On A/c	275
20-Apr-10	9:08	2156	Bharathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
20-Apr-10	9:08	2621	Surekha Pradh	SIM	CIV	FH	130	18:00	1	12	On A/c	130
20-Apr-10	9:08	2233	Jilly	SIM	CIV	FH	130	18:00	1	12	On A/c	130
20-Apr-10	9:08	1835	Laxmi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
20-Apr-10	9:09	2745	Narad Das	GHA	CIV	MA	275	18:00	1	49	On A/c	275
20-Apr-10	9:09	2746	Dinesh	GHA	CIV	MA	275	18:00	1	49	On A/c	275
20-Apr-10	9:09	2797	Khennal	GHA	CIV	MA	275	18:00	1	49	On A/c	275
20-Apr-10	9:10	2748	Rajesh	GHA	CIV	MH	150	18:00	1	49	On A/c	150
20-Apr-10	9:10	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
20-Apr-10	9:10	2752	Papu Ram	GHA	CIV	MH	150	18:00	1	49	On A/c	150
20-Apr-10	9:10	2747	Shiya Kumar	GHA	CIV	MA	275	18:00	1	49	On A/c	275
20-Apr-10	9:11	2753	Dhanuka Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
20-Apr-10	9:11	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
20-Apr-10	9:11	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
20-Apr-10	9:11	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
20-Apr-10	9:12	2647	Abdul Sattal	HAN	PAI	MA	225	18:00	1	93	On A/c	225
20-Apr-10	9:12	2791	Giri	HAN	PAI	MA	225	18:00	1	93	On A/c	225
20-Apr-10	9:12	2648	Narauyana	HAN	PAI	MA	225	18:00	1	94	On A/c	225
20-Apr-10	9:12	2792	Ashok	HAN	PAI	MA	225	18:00	1	94	On A/c	225
20-Apr-10	9:13	2790	MK Goud	HAN	PAI	MA	225	18:00	1	94	On A/c	225
20-Apr-10	9:13	2440	Madhu	HAN	PAI	MA	225	18:00	1	94	On A/c	225
20-Apr-10	9:14	2766	Shiyaram	DEE	TIL	MA	300	18:00	1	94	On A/c	300
20-Apr-10	9:14	2769	Sanjeev	DEE	TIL	MH	175	18:00	1	94	On A/c	175
20-Apr-10	9:14	2768	Pradeep Kuma	DEE	TIL	CO	300	18:00	1	94	On A/c	300
20-Apr-10	9:14	2770	Poonam	DEE	TIL	FH	130	18:00	1	94	On A/c	130
20-Apr-10	9:15	1999	Laxmi	MAN	EWK	FH	140	18:00	1	Land	On A/c	140
20-Apr-10	9:15	2435	Mongia	MAN	EWK	MH	160	18:00	1	Land	On A/c	160
20-Apr-10	9:15	2548	Laxmi	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
20-Apr-10	9:15	1684	Lingaiah	MAN	EWK	MH	160	18:00	1	Land	On A/c	160
20-Apr-10	9:16	2810	Jai Prakash	JAN	TIL	MA	300	18:00	1	58	On A/c	300
20-Apr-10	9:16	2807	Susanth	AKP	PLU	MA	250	18:00	1	31	On A/c	250
20-Apr-10	9:16	1057	A.K.Pradhan	AKP	PLU	MA	250	18:00	1	31	On A/c	250
20-Apr-10	9:16	2653	Subha	AKP	PLU	MH	150	18:00	1	31	On A/c	150
20-Apr-10	9:16	2804	Kanupatra	AKP	PLU	MA	250	18:00	1	31	On A/c	250
20-Apr-10	9:16	2809	Surjeet	JAN	TIL	MA	300	18:00	1	58	On A/c	300
20-Apr-10	9:16	2812	Mahendhar	JAN	TIL	MH	175	18:00	1	58	On A/c	175
20-Apr-10	9:16	2808	Janardhan	JAN	TIL	CO	300	18:00	1	58	On A/c	300
20-Apr-10	9:16	2814	Sunil	AKP	PLU	MH	150	18:00	1	31	On A/c	150
20-Apr-10	9:17	2784	Mahesh	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
20-Apr-10	9:17	2785	Laxman	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
20-Apr-10	9:17	2712	Md.Mahaboob	MDH	WEL	CO	300	18:00	1	Work	On A/c	300


MM


22 April, 2010

Page 2 of 4

CHECKED
 Admin Officer - Audit
 Date..... 22/04/10 Sig.....

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by:

 Project Manager/Engg:
 Modi & Modi Constructions

THE RECEIVED
 Quantity
 BY  DT 23/04/10
 M.L.IGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
20-Apr-10	9:17	2713	Swamy	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
20-Apr-10	9:18	2275	D.Yagananda	DYA	CAR	CO	300	18:00	1	Work	On A/c	300
20-Apr-10	9:18	2276	Brahmachari	DYA	CAR	MA	250	18:00	1	Work	On A/c	250
20-Apr-10	9:18	2489	A.Bramha Cha	DYA	CAR	MA	250	18:00	1	Work	On A/c	250
20-Apr-10	9:19	2552	Tirupathi	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
20-Apr-10	9:19	2498	Shadev Sha	SHA	CIV	CO	300	18:00	1	OHT	On A/c	300
20-Apr-10	9:19	2697	Subhash Chan	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
20-Apr-10	9:19	2609	Aaash	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
20-Apr-10	9:20	2513	Chanchala sha	SHA	CIV	FH	130	18:00	1	OHT	On A/c	130
20-Apr-10	9:20	2698	Kunti Pandi	SHA	CIV	FH	130	18:00	1	OHT	On A/c	130
20-Apr-10	9:20	2611	Prakash	SHA	CIV	MH	150	18:00	1	OHT	On A/c	150
20-Apr-10	9:21	2705	Ravi	KRU	CIV	MH	150	18:00	1	67	On A/c	150
20-Apr-10	9:21	2717	Thrinath	KRU	CIV	MA	275	18:00	1	67	On A/c	275
20-Apr-10	9:21	2709	Padantil	KRU	CIV	FH	130	18:00	1	67	On A/c	130
20-Apr-10	9:21	2708	Durga	KRU	CIV	FH	130	18:00	1	67	On A/c	130
20-Apr-10	9:21	2718	Krishnaiah	KRU	CIV	FH	130	18:00	1	67	On A/c	130
20-Apr-10	9:21	2704	Srinu	KRU	CIV	MA	275	18:00	1	67	On A/c	275
20-Apr-10	9:21	2703	Nagaraj	KRU	CIV	MA	275	18:00	1	67	On A/c	275
20-Apr-10	9:21	2702	Biswanath	KRU	CIV	MA	275	18:00	1	67	On A/c	275
20-Apr-10	9:21	2701	Vaskar	KRU	CIV	MA	275	18:00	1	67	On A/c	275
20-Apr-10	9:21	2707	Kummi	KRU	CIV	FH	130	18:00	1	67	On A/c	130
20-Apr-10	9:21	2706	Madhana	KRU	CIV	FH	130	18:00	1	67	On A/c	130
20-Apr-10	9:24	1934	Kumar	VPR	ELE	MA	250	18:00	1	53	On A/c	250
20-Apr-10	9:24	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	53	On A/c	250
20-Apr-10	9:24	1812	Srisailam	VPR	ELE	MA	250	18:00	1	53	On A/c	250
20-Apr-10	9:24	1730	G.Rambabu	VPR	ELE	MA	250	18:00	1	53	On A/c	250
20-Apr-10	9:24	2467	Sunil	VPR	ELE	MA	250	18:00	1	53	On A/c	250
20-Apr-10	9:25	2815	Sagar	VPR	ELE	MA	250	18:00	1	53	On A/c	250
20-Apr-10	9:25	2816	Suresh	VPR	ELE	MA	250	18:00	1	53	On A/c	250
20-Apr-10	9:26	2348	Subash	VPR	ELE	MH	160	18:00	1	53	On A/c	160
20-Apr-10	9:26	1706	Balaji.G	VPR	ELE	MH	160	18:00	1	53	On A/c	160
20-Apr-10	9:26	2605	Santosh	VPR	ELE	MH	160	18:00	1	53	On A/c	160
20-Apr-10	9:26	1779	Rajashekhar	VPR	ELE	MA	250	18:00	1	53	On A/c	250
20-Apr-10	9:27	1707	J.Balaji	VPR	ELE	MH	160	18:00	1	11	On A/c	160
20-Apr-10	9:27	1813	Raju	VPR	ELE	MH	160	18:00	1	11	On A/c	160
20-Apr-10	9:27	1731	Mahesh	VPR	ELE	MA	250	18:00	1	11	On A/c	250
20-Apr-10	9:28	2214	Suresh	PHA	CIV	MA	275	18:00	1	28	On A/c	275
20-Apr-10	9:28	2216	Suresh	PHA	CIV	MH	150	18:00	1	28	On A/c	150
20-Apr-10	9:28	2217	Anil	PHA	CIV	MH	150	18:00	1	28	On A/c	150
20-Apr-10	9:28	2819	Tuttu	AKP	PLU	MH	150	18:00	1	28	On A/c	150
20-Apr-10	9:28	2213	Bheema	PHA	CIV	MA	275	18:00	1	28	On A/c	275
20-Apr-10	9:29	9333	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil / By V	0
20-Apr-10	9:29	9330	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil / By V	0
20-Apr-10	9:29	9331	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil / By V	0


Handwritten signature


22 April, 2010

Page 3 of 4

Certified by:

 Admin Officer
 Modi & Modi Constructions

CHECKED
 Admin Officer - Audit
 Date:
 Certified by: 
 Project Manager/Engg.
 Modi & Modi Constructions

RECORDED
 Quantity
 BY: 
 DT 23/04/10
 NILGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
20-Apr-10	9:29	9332	Kishan Raj	KHA	WPF	MH	0	18:00	✓	Swim	Nil / By V	0
20-Apr-10	9:30	2650	Mallesh	HAN	PAI	MA	225	18:00	✓	94	On A/c	225
20-Apr-10	9:30	2649	Hanumanthu	HAN	PAI	MA	225	18:00	✓	93	On A/c	225
20-Apr-10	9:30	9342	Hussain (Tem	HUS	MAR	MH	0	18:00	✓	59	Nil / By V	0
20-Apr-10	9:30	9341	Hussain (Tem	HUS	MAR	MH	0	18:00	✓	59	Nil / By V	0
20-Apr-10	9:30	9335	Kishan Raj	KHA	WPF	FH	0	18:00	✓	Swim	Nil / By V	0
20-Apr-10	9:30	9340	Hussain (Tem	HUS	MAR	MH	0	18:00	✓	59	Nil / By V	0
20-Apr-10	9:31	1560	Shivaraju	SIN	CEN	MA	200	18:00	✓	51	On A/c	200
20-Apr-10	9:31	1551	Bikshapathi	SIN	CEN	MA	200	18:00	✓	51	On A/c	200
20-Apr-10	9:31	1558	Ramulu	SIN	CEN	MA	200	18:00	✓	51	On A/c	200
20-Apr-10	9:31	1559	Nagraju	SIN	CEN	MA	200	18:00	✓	51	On A/c	200


11


Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by:

 Project Manager / Engg.
 Modi & Modi Constructions

VERIFIED
 Quantity
 BY  DT 22/04/10
 NILGIRI HOMES

CHECKED

 Admin Officer - Audit
 Date..... Sig.....

Total 139.5 Dept 17.5 N.B.W/02

MNM - Detailed Attendance Rep From Date: 21-Apr-10 To Date: 21/04/10

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
21-Apr-10	6:00	2556	Pantoor	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
21-Apr-10	6:00	2456	Rambing	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
21-Apr-10	6:00	2016	Shakramu	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
21-Apr-10	6:00	1035	Sukhya	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
21-Apr-10	6:00	1543	T.Mangital	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
21-Apr-10	6:01	1105	Murahi	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
21-Apr-10	6:01	1999	Laxmi	MAN	EWK	FH	140	18:00	1.5	CA	Dept.	210
21-Apr-10	6:02	2436	Anusha	MAN	EWK	FH	140	18:00	1.5	CA	Dept.	210
21-Apr-10	6:02	2439	Nagamani	MAN	EWK	FH	140	18:00	1.5	CA	Dept.	210
21-Apr-10	6:02	1542	T.Padma	MAN	EWK	FH	140	18:00	1.5	CA	Dept.	210
21-Apr-10	9:00	1031	Harish	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
21-Apr-10	9:01	2808	Janardhan	JAN	TIL	CO	300	18:00	1	58	On A/c	300
21-Apr-10	9:01	2812	Mahendhar	JAN	TIL	MH	175	18:00	1	58	On A/c	175
21-Apr-10	9:01	2809	Surjeet	JAN	TIL	MA	300	18:00	1	58	On A/c	300
21-Apr-10	9:01	2810	Jai Prakash	JAN	TIL	MA	300	18:00	1	58	On A/c	300
21-Apr-10	9:02	2763	Kesav Pradhan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
21-Apr-10	9:02	2795	Surya	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
21-Apr-10	9:02	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
21-Apr-10	9:02	2762	Tunna	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
21-Apr-10	9:02	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
21-Apr-10	9:03	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1	57	On A/c	300
21-Apr-10	9:03	2765	Laxmi	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
21-Apr-10	9:04	2794	Sarita	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
21-Apr-10	9:04	2789	Janaki	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
21-Apr-10	9:04	2787	Kamala	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
21-Apr-10	9:04	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
21-Apr-10	9:05	2745	Narad Das	GHA	CIV	MA	275	18:00	1	49	On A/c	275
21-Apr-10	9:05	2746	Dinesh	GHA	CIV	MA	275	18:00	1	49	On A/c	275
21-Apr-10	9:05	2797	Khenlal	GHA	CIV	MA	275	18:00	1	49	On A/c	275
21-Apr-10	9:05	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	49	On A/c	275
21-Apr-10	9:06	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
21-Apr-10	9:06	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
21-Apr-10	9:06	2748	Rajesh	GHA	CIV	MH	150	18:00	1	49	On A/c	150
21-Apr-10	9:06	2752	Papu Ram	GHA	CIV	MH	150	18:00	1	49	On A/c	150
21-Apr-10	9:07	2753	Dhanuka Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
21-Apr-10	9:07	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
21-Apr-10	9:07	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
21-Apr-10	9:08	2647	Abdul Sattal	HAN	PAI	MA	225	18:00	1	93	On A/c	225
21-Apr-10	9:08	2791	Giri	HAN	PAI	MA	225	18:00	1	93	On A/c	225
21-Apr-10	9:08	2650	Mallesh	HAN	PAI	MA	225	18:00	1	93	On A/c	225
21-Apr-10	9:08	2649	Hanumanthu	HAN	PAI	MA	225	18:00	1	93	On A/c	225
21-Apr-10	9:09	2790	MK Goud	HAN	PAI	MA	225	18:00	1	93	On A/c	225
21-Apr-10	9:09	2440	Madhu	HAN	PAI	MA	225	18:00	1	93	On A/c	225

WP

22 April, 2010

Page 1 of 4

CHECKED

Admin Officer - Audit

Date: 20/04/10

Certified by: [Signature]

Project Manager/Engg. Modi & Modi Constructions

Certified by: [Signature]

Admin Officer
Modi & Modi Constructions

RECEIVED

Quality: [Signature] Quantity: [Signature]


BY: [Signature] DT: 29/04/10


NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
21-Apr-10	9:09	2648	Nararyana	HAN	PAI	MA	225	18:00	1	93	On A/c	225
21-Apr-10	9:09	2792	Ashok	HAN	PAI	MA	225	18:00	1	93	On A/c	225
21-Apr-10	9:10	2337	Santosh	PHA	CIV	MA	275	18:00	1	14	On A/c	275
21-Apr-10	9:10	2758	Diwakar	PHA	CIV	MA	275	18:00	1	14	On A/c	275
21-Apr-10	9:10	2347	Simhadri	PHA	CIV	MA	275	18:00	1	14	On A/c	275
21-Apr-10	9:10	2338	Lallu	PHA	CIV	MA	275	18:00	1	14	On A/c	275
21-Apr-10	9:10	2212	P.Hari	PHA	CIV	CO	300	18:00	1	14	On A/c	300
21-Apr-10	9:11	2341	Tutlu	PHA	CIV	MH	150	18:00	1	14	On A/c	150
21-Apr-10	9:11	2616	Madan	PHA	CIV	MH	150	18:00	1	14	On A/c	150
21-Apr-10	9:11	2340	Kumari	PHA	CIV	FH	130	18:00	1	14	On A/c	130
21-Apr-10	9:11	2339	Durja	PHA	CIV	MH	150	18:00	1	14	On A/c	150
21-Apr-10	9:11	2480	Narmada	PHA	CIV	FH	130	18:00	1	14	On A/c	130
21-Apr-10	9:12	2333	Sreenu	SIM	CIV	MA	275	18:00	1	12	On A/c	275
21-Apr-10	9:12	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	12	On A/c	300
21-Apr-10	9:12	2494	Trinath	SIM	CIV	MA	275	18:00	1	12	On A/c	275
21-Apr-10	9:12	2236	Jagan	SIM	CIV	MA	275	18:00	1	12	On A/c	275
21-Apr-10	9:13	2602	Suresh	SIM	CIV	MA	275	18:00	1	12	On A/c	275
21-Apr-10	9:13	2620	Garunath Prad	SIM	CIV	MA	275	18:00	1	12	On A/c	275
21-Apr-10	9:13	2474	Ganesh	SIM	CIV	MH	150	18:00	1	12	On A/c	150
21-Apr-10	9:13	2478	Jayamma	SIM	CIV	FH	130	18:00	1	12	On A/c	130
21-Apr-10	9:14	1835	Laxmi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
21-Apr-10	9:14	2621	Surekha Pradh	SIM	CIV	FH	130	18:00	1	12	On A/c	130
21-Apr-10	9:14	2156	Bharathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
21-Apr-10	9:14	2233	Jilly	SIM	CIV	FH	130	18:00	1	12	On A/c	130
21-Apr-10	9:15	1731	Mahesh	VPR	ELE	MA	250	18:00	1	14	On A/c	250
21-Apr-10	9:15	2713	Swamy	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
21-Apr-10	9:15	2714	Amir	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
21-Apr-10	9:16	2468	G.Balaji	VPR	ELE	MA	250	18:00	1	14	On A/c	250
21-Apr-10	9:16	1730	G.Rambabu	VPR	ELE	MA	250	18:00	1	14	On A/c	250
21-Apr-10	9:16	1812	Srisailam	VPR	ELE	MA	250	18:00	1	14	On A/c	250
21-Apr-10	9:16	2467	Sunil	VPR	ELE	MA	250	18:00	1	14	On A/c	250
21-Apr-10	9:17	1813	Raju	VPR	ELE	MH	160	18:00	1	14	On A/c	160
21-Apr-10	9:17	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	14	On A/c	250
21-Apr-10	9:17	1934	Kumar	VPR	ELE	MA	250	21:00	1.5	CA	Dept.	375
21-Apr-10	9:18	2348	Subash	VPR	ELE	MH	160	18:00	1	14	On A/c	160
21-Apr-10	9:18	1706	Balaji.G	VPR	ELE	MH	160	18:00	1	14	On A/c	160
21-Apr-10	9:18	1707	J.Balaji	VPR	ELE	MH	160	18:00	1	14	On A/c	160
21-Apr-10	9:18	2605	Santosh	VPR	ELE	MH	160	18:00	1	14	On A/c	160
21-Apr-10	9:19	2807	Susanth	AKP	PLU	MA	250	18:00	1	82	On A/c	250
21-Apr-10	9:19	1057	A.K.Pradhan	AKP	PLU	MA	250	18:00	1	82	On A/c	250
21-Apr-10	9:19	2819	Tuttu	AKP	PLU	MH	150	18:00	1	82	On A/c	150
21-Apr-10	9:19	2814	Sunil	AKP	PLU	MH	150	18:00	1	82	On A/c	150
21-Apr-10	9:20	2766	Shiyaram	DEE	TIL	MA	300	18:00	1	81	On A/c	300
21-Apr-10	9:20	2769	Sanjeev	DEE	TIL	MH	175	18:00	1	81	On A/c	175

44.5

22 April, 2010

Certified by:

 Admin Officer
 Modi & Modi Constructions

CHECKED
 Admin Officer - Audit
 Certified by: 
 Date: _____ Sig: _____
 Page 2 of 4


Project Manager/Engg.
 Modi & Modi Constructions


QUALITY CONTROL
 Quantity
 DT 23/04/10
 HILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
21-Apr-10	9:20	2770	Poonam	DEE	TIL	FH	130	18:00	1	81	On A/c	130
21-Apr-10	9:20	2768	Pradeep Kuma	DEE	TIL	CO	300	18:00	1	81	On A/c	300
21-Apr-10	9:21	2669	Raju	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
21-Apr-10	9:21	2670	Ramulu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
21-Apr-10	9:21	2671	Chandu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
21-Apr-10	9:21	2672	Venkatesh	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
21-Apr-10	9:21	2673	Naresh	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
21-Apr-10	9:22	2674	Bhagyappa	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
21-Apr-10	9:22	2675	Jayamma	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
21-Apr-10	9:23	2688	Basu Raj	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
21-Apr-10	9:23	2724	Prakash	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
21-Apr-10	9:23	2725	Dilip	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
21-Apr-10	9:23	2676	Laxmi	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
21-Apr-10	9:24	2706	Madhana	KRU	CIV	FH	130	18:00	1	67	On A/c	130
21-Apr-10	9:24	2704	Srinu	KRU	CIV	MA	275	18:00	1	67	On A/c	275
21-Apr-10	9:24	2707	Kummi	KRU	CIV	FH	130	18:00	1	67	On A/c	130
21-Apr-10	9:24	2708	Durga	KRU	CIV	FH	130	18:00	1	67	On A/c	130
21-Apr-10	9:24	2702	Biswanath	KRU	CIV	MA	275	18:00	1	67	On A/c	275
21-Apr-10	9:24	2705	Ravi	KRU	CIV	MH	150	18:00	1	67	On A/c	150
21-Apr-10	9:24	2703	Nagaraj	KRU	CIV	MA	275	18:00	1	67	On A/c	275
21-Apr-10	9:26	2609	Aaash	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
21-Apr-10	9:26	2697	Subhash Chan	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
21-Apr-10	9:26	2552	Tirupathi	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
21-Apr-10	9:26	2546	Joseph	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
21-Apr-10	9:27	2611	Prakash	SHA	CIV	MH	150	18:00	1	OHT	On A/c	150
21-Apr-10	9:27	2513	Chanchala sha	SHA	CIV	FH	130	18:00	1	OHT	On A/c	130
21-Apr-10	9:27	2698	Kunti Pandi	SHA	CIV	FH	130	18:00	1	OHT	On A/c	130
21-Apr-10	9:28	2276	Brahmachari	DYA	CAR	MA	250	18:00	1	Work	On A/c	250
21-Apr-10	9:28	2275	D.Yagananda	DYA	CAR	CO	300	18:00	1	Work	On A/c	300
21-Apr-10	9:28	1559	Nagraju	SIN	CEN	MA	200	18:00	1	51	On A/c	200
21-Apr-10	9:29	2711	Babu Rao	SIN	CEN	MA	200	18:00	1	51	On A/c	200
21-Apr-10	9:29	9340	Hussain (Tem	HUS	MAR	MH	0	18:00	1	59	Nil/By V	0
21-Apr-10	9:29	9341	Hussain (Tem	HUS	MAR	MH	0	18:00	1	59	Nil/By V	0
21-Apr-10	9:29	1558	Ramulu	SIN	CEN	MA	200	18:00	1	51	On A/c	200
21-Apr-10	9:29	2560	Sanjay	SIN	CEN	MA	200	18:00	1	51	On A/c	200
21-Apr-10	9:29	1551	Bikshapathi	SIN	CEN	MA	200	18:00	1	51	On A/c	200
21-Apr-10	9:30	2213	Bheema	PHA	CIV	MA	275	18:00	1	28	On A/c	275
21-Apr-10	9:30	2214	Suresh	PHA	CIV	MA	275	18:00	1	28	On A/c	275
21-Apr-10	9:30	2216	Suresh	PHA	CIV	MH	150	18:00	1	28	On A/c	150
21-Apr-10	9:30	2217	Anil	PHA	CIV	MH	150	18:00	1	28	On A/c	150
21-Apr-10	9:31	1779	Rajashekhar	VPR	ELE	MA	250	18:00	1	57	On A/c	250
21-Apr-10	9:31	1732	Pramodh	VPR	ELE	MA	250	18:00	1	57	On A/c	250
21-Apr-10	9:31	1733	Bhasker	VPR	ELE	MA	250	18:00	1	57	On A/c	250
21-Apr-10	9:31	1707	J.Balaji	VPR	ELE	MH	160	18:00	1	57	On A/c	160

W


22 April, 2010

Certified by:

 Admin Officer
 Modi & Modi Constructions

CHECKED
 Admin Officer - Audit
 Checked by:  Sig:


Page 3 of 4


Project Manager/Engg.
 Modi & Modi Constructions


RECORDED
 Quantity
 BY  DT 23/04/10
 NILGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
21-Apr-10	9:32	1913	Anil kumar	VPR	ELE	MH	160	18:00	✓ 57		On A/c	160
21-Apr-10	9:32	1911	Rahul kumar	VPR	ELE	MH	160	18:00	✓ 57		On A/c	160
21-Apr-10	9:32	1912	Simhadri	VPR	ELE	MH	160	18:00	✓ 57		On A/c	160

3

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

CHECKED	
Quantity	Quantity
BY 	DT 23/04/10
NILGIRI HOMES	

CHECKED
 Admin. Officer - Audit
 Date.....
 Sig.....

Total - 162 Dept 17. Joswala 14.

MNM - Detailed Attendance Rep From Date: 22-Apr-10 To Date: 22/04/10

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
22-Apr-10	6:00	1682	G.Balu	MAN	EWK	MH	160	21:00	2	CA	Dept.	320
22-Apr-10	6:00	1684	Lingaiiah	MAN	EWK	MH	160	21:00	2	CA	Dept.	320
22-Apr-10	6:00	2435	Mongia	MAN	EWK	MH	160	21:00	2	CA	Dept.	320
22-Apr-10	6:00	1974	Malu	MAN	EWK	MH	160	21:00	2	CA	Dept.	320
22-Apr-10	6:00	1031	Harish	MAN	EWK	MH	160	21:00	2	CA	Dept.	320
22-Apr-10	9:00	1999	Laxmi	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
22-Apr-10	9:00	2434	Hachina	MAN	EWK	MH	160	18:00	1	54	On A/c	160
22-Apr-10	9:00	1105	Murali	MAN	EWK	MH	160	18:00	1	54	On A/c	160
22-Apr-10	9:00	2016	Shakramu	MAN	EWK	MH	160	18:00	1	54	On A/c	160
22-Apr-10	9:02	2439	Nagamani	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
22-Apr-10	9:02	2436	Anusha	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
22-Apr-10	9:02	1542	T.Padma	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
22-Apr-10	9:02	2437	Kali	MAN	EWK	FH	140	21:00	1.5	CA	Dept.	210
22-Apr-10	9:03	2746	Dinesh	GHA	CIV	MA	275	18:00	1	49	On A/c	275
22-Apr-10	9:03	2745	Narad Das	GHA	CIV	MA	275	18:00	1	49	On A/c	275
22-Apr-10	9:03	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	49	On A/c	275
22-Apr-10	9:04	2748	Rajesh	GHA	CIV	MH	150	18:00	1	49	On A/c	150
22-Apr-10	9:04	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
22-Apr-10	9:04	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
22-Apr-10	9:04	2797	Khenlal	GHA	CIV	MA	275	18:00	1	49	On A/c	275
22-Apr-10	9:05	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
22-Apr-10	9:05	2753	Dhanuka Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
22-Apr-10	9:05	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
22-Apr-10	9:05	2752	Papu Ram	GHA	CIV	MH	150	18:00	1	49	On A/c	150
22-Apr-10	9:06	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
22-Apr-10	9:06	2762	Tunna	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
22-Apr-10	9:06	2795	Surya	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
22-Apr-10	9:06	2763	Kesav Pradhan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
22-Apr-10	9:06	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
22-Apr-10	9:07	2761	Sangra Pradha	MNJ	CIV	MH	150	18:00	1	57	On A/c	150
22-Apr-10	9:07	2765	Laxmi	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
22-Apr-10	9:07	2794	Sarita	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
22-Apr-10	9:07	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
22-Apr-10	9:07	2787	Kamala	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
22-Apr-10	9:07	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1	57	On A/c	300
22-Apr-10	9:09	2789	Janaki	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
22-Apr-10	9:10	2697	Subhash Chan	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
22-Apr-10	9:10	2609	Aaash	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
22-Apr-10	9:10	2552	Tirupathi	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
22-Apr-10	9:10	2546	Joseph	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
22-Apr-10	9:11	2513	Chanchala sha	SHA	CIV	FH	130	18:00	1	OHT	On A/c	130
22-Apr-10	9:11	2698	Kunti Pandi	SHA	CIV	FH	130	18:00	1	OHT	On A/c	130
22-Apr-10	9:11	2611	Prakash	SHA	CIV	MH	150	18:00	1	OHT	On A/c	150

MP-5

CHECKED
 Admin Officer Audit
 Date: 22/04/10 Sig: _____

23 April, 2010

Page 1 of 4

Certified by:
 [Signature]
 Admin Officer
 Modi & Modi Constructions

Certified by:
 [Signature]
 Project Manager/Engg.
 Modi & Modi Constructions


CHECKED
 Quantity Quantity
 BY [Signature] DT 23/04/10
 NILIGIRI HOMES


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
22-Apr-10	9:12	2337	Santosh	PHA	CIV	MA	275	18:00	1	14	On A/c	275
22-Apr-10	9:12	2758	Diwakar	PHA	CIV	MA	275	18:00	1	14	On A/c	275
22-Apr-10	9:12	2347	Simhadri	PHA	CIV	MA	275	18:00	1	14	On A/c	275
22-Apr-10	9:13	2339	Durja	PHA	CIV	MH	150	18:00	1	14	On A/c	150
22-Apr-10	9:13	2341	Tutlu	PHA	CIV	MH	150	18:00	1	14	On A/c	150
22-Apr-10	9:13	2212	P.Hari	PHA	CIV	CO	300	18:00	1	14	On A/c	300
22-Apr-10	9:13	2603	B.Suresh	PHA	CIV	MA	275	18:00	1	14	On A/c	275
22-Apr-10	9:14	2759	Gello	PHA	CIV	FH	130	18:00	1	14	On A/c	130
22-Apr-10	9:14	2480	Narmada	PHA	CIV	FH	130	18:00	1	14	On A/c	130
22-Apr-10	9:14	2616	Madan	PHA	CIV	MH	150	18:00	1	14	On A/c	150
22-Apr-10	9:14	2340	Kumari	PHA	CIV	FH	130	18:00	1	14	On A/c	130
22-Apr-10	9:15	2333	Sreenu	SIM	CIV	MA	275	18:00	1	12	On A/c	275
22-Apr-10	9:15	2494	Trinath	SIM	CIV	MA	275	18:00	1	12	On A/c	275
22-Apr-10	9:15	2236	Jagan	SIM	CIV	MA	275	18:00	1	12	On A/c	275
22-Apr-10	9:15	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	12	On A/c	300
22-Apr-10	9:16	2474	Ganesh	SIM	CIV	MH	150	18:00	1	12	On A/c	150
22-Apr-10	9:16	2620	Garunath Prad	SIM	CIV	MA	275	18:00	1	12	On A/c	275
22-Apr-10	9:16	2478	Jayamma	SIM	CIV	FH	130	18:00	1	12	On A/c	130
22-Apr-10	9:16	2602	Suresh	SIM	CIV	MA	275	18:00	1	12	On A/c	275
22-Apr-10	9:17	2621	Surekha Pradh	SIM	CIV	FH	130	18:00	1	12	On A/c	130
22-Apr-10	9:17	2156	Bharathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
22-Apr-10	9:17	2233	Jilly	SIM	CIV	FH	130	18:00	1	12	On A/c	130
22-Apr-10	9:17	1835	Laxmi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
22-Apr-10	9:18	2767	Mohan	DEE	TIL	MA	300	18:00	1	81	On A/c	300
22-Apr-10	9:18	2766	Shiyaram	DEE	TIL	MA	300	18:00	1	81	On A/c	300
22-Apr-10	9:18	2768	Pradeep Kuma	DEE	TIL	CO	300	18:00	1	81	On A/c	300
22-Apr-10	9:19	2769	Sanjeev	DEE	TIL	MH	175	18:00	1	81	On A/c	175
22-Apr-10	9:19	2792	Ashok	HAN	PAI	MA	225	18:00	1	81	On A/c	225
22-Apr-10	9:19	2790	MK Goud	HAN	PAI	MA	225	18:00	1	81	On A/c	225
22-Apr-10	9:19	2770	Poonam	DEE	TIL	FH	130	18:00	1	81	On A/c	130
22-Apr-10	9:20	2648	Narayana	HAN	PAI	MA	225	18:00	1	81	On A/c	225
22-Apr-10	9:20	2791	Giri	HAN	PAI	MA	225	18:00	1	81	On A/c	225
22-Apr-10	9:20	2647	Abdul Sattal	HAN	PAI	MA	225	18:00	1	81	On A/c	225
22-Apr-10	9:20	2649	Hanumanthu	HAN	PAI	MA	225	18:00	1	81	On A/c	225
22-Apr-10	9:20	2440	Madhu	HAN	PAI	MA	225	18:00	1	81	On A/c	225
22-Apr-10	9:21	2785	Laxman	MDH	WEL	MA	250	18:00	1	94	On A/c	250
22-Apr-10	9:21	2276	Brahmachari	DYA	CAR	MA	250	18:00	1	Work	On A/c	250
22-Apr-10	9:21	2275	D.Yagananda	DYA	CAR	CO	300	18:00	1	Work	On A/c	300
22-Apr-10	9:21	2784	Mahesh	MDH	WEL	MA	250	18:00	1	94	On A/c	250
22-Apr-10	9:21	2713	Swamy	MDH	WEL	MA	250	18:00	1	94	On A/c	250
22-Apr-10	9:22	2669	Raju	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
22-Apr-10	9:22	2670	Ramulu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
22-Apr-10	9:22	2671	Chandu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
22-Apr-10	9:23	2676	Laxmi	KSH	CIV	FH	130	18:00	1	Club	On A/c	130

W

23 April, 2010

Page 2 of 4


Certified by:

 Admin Officer
Modi & Modi Constructions


CHECKED
 Admin Officer - Audit
Certified by **Sig.** **Quantity**
 BY  / 01/03/04/10
NILIGIRI HOMES
 Project Manager / Enag.
 Modi & Modi Constructions

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
22-Apr-10	9:23	2688	Basu Raj	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
22-Apr-10	9:23	2675	Jayamma	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
22-Apr-10	9:23	2672	Venkatesh	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
22-Apr-10	9:24	1057	A.K.Pradhan	AKP	PLU	MA	250	18:00	1	82	On A/c	250
22-Apr-10	9:24	2819	Tuttu	AKP	PLU	MH	150	18:00	1	82	On A/c	150
22-Apr-10	9:24	2814	Sunil	AKP	PLU	MH	150	18:00	1	82	On A/c	150
22-Apr-10	9:24	2807	Susanth	AKP	PLU	MA	250	18:00	1	82	On A/c	250
22-Apr-10	9:25	2786	K.Venkatesh	VLR	PAI	MA	225	18:00	1	81	On A/c	225
22-Apr-10	9:25	2738	CH.Tirupathi	VLR	PAI	MA	225	18:00	1	81	On A/c	225
22-Apr-10	9:25	2694	V.Lakshmana	VLR	PAI	CO	300	18:00	1	81	On A/c	300
22-Apr-10	9:26	1732	Pramodh	VPR	ELE	MA	250	18:00	1	53	On A/c	250
22-Apr-10	9:26	1934	Kumar	VPR	ELE	MA	250	21:00	1.5	53	Dept.	375
22-Apr-10	9:26	1779	Rajashekhhar	VPR	ELE	MA	250	18:00	1	53	On A/c	250
22-Apr-10	9:26	2468	G.Balaji	VPR	ELE	MA	250	18:00	1	53	On A/c	250
22-Apr-10	9:27	1813	Raju	VPR	ELE	MH	160	18:00	1	53	On A/c	160
22-Apr-10	9:27	2349	Bikram	VPR	ELE	MH	160	18:00	1	53	On A/c	160
22-Apr-10	9:27	1707	J.Balaji	VPR	ELE	MH	160	18:00	1	53	On A/c	160
22-Apr-10	9:27	2605	Santosh	VPR	ELE	MH	160	18:00	1	53	On A/c	160
22-Apr-10	9:27	1706	Balaji.G	VPR	ELE	MH	160	18:00	1	53	On A/c	160
22-Apr-10	9:27	2348	Subash	VPR	ELE	MH	160	18:00	1	53	On A/c	160
22-Apr-10	9:27	2467	Sunil	VPR	ELE	MA	250	18:00	1	53	On A/c	250
22-Apr-10	9:27	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	53	On A/c	250
22-Apr-10	9:29	2292	Ramdev	DBR	CEN	MH	150	18:00	1	54	On A/c	150
22-Apr-10	9:29	2585	Krishnaiah	UTI	CEN	MA	200	18:00	1	52	On A/c	200
22-Apr-10	9:29	2532	Shiva	UTI	CEN	MH	150	18:00	1	52	On A/c	150
22-Apr-10	9:29	2533	MD.ahamad	UTI	CEN	MH	150	18:00	1	52	On A/c	150
22-Apr-10	9:29	2397	Rakesh	DBR	CEN	MA	200	18:00	1	54	On A/c	200
22-Apr-10	9:30	2706	Madhana	KRU	CIV	FH	130	18:00	1	67	On A/c	130
22-Apr-10	9:30	2705	Ravi	KRU	CIV	MH	150	18:00	1	67	On A/c	150
22-Apr-10	9:30	2701	Vaskar	KRU	CIV	MA	275	18:00	1	67	On A/c	275
22-Apr-10	9:30	2703	Nagaraj	KRU	CIV	MA	275	18:00	1	67	On A/c	275
22-Apr-10	9:30	2702	Biswanath	KRU	CIV	MA	275	18:00	1	67	On A/c	275
22-Apr-10	9:31	2708	Durga	KRU	CIV	FH	130	18:00	1	67	On A/c	130
22-Apr-10	9:31	2707	Kumni	KRU	CIV	FH	130	18:00	1	67	On A/c	130
22-Apr-10	9:32	2213	Bheema	PHA	CIV	MA	275	18:00	1	28	On A/c	275
22-Apr-10	9:32	2214	Suresh	PHA	CIV	MA	275	18:00	1	28	On A/c	275
22-Apr-10	9:32	2216	Suresh	PHA	CIV	MH	150	18:00	1	28	On A/c	150
22-Apr-10	9:32	2217	Anil	PHA	CIV	MH	150	18:00	1	28	On A/c	150
22-Apr-10	9:33	1733	Bhasker	VPR	ELE	MA	250	18:00	1	57	On A/c	250
22-Apr-10	9:33	1732	Pramodh	VPR	ELE	MA	250	18:00	1	57	On A/c	250
22-Apr-10	9:33	1779	Rajashekhhar	VPR	ELE	MA	250	18:00	1	57	On A/c	250
22-Apr-10	9:34	1911	Rahul kumar	VPR	ELE	MH	160	18:00	1	57	On A/c	160
22-Apr-10	9:34	1912	Simhadri	VPR	ELE	MH	160	18:00	1	57	On A/c	160
22-Apr-10	9:34	1913	Anil kumar	VPR	ELE	MH	160	18:00	1	57	On A/c	160


Handwritten signature/initials in a circle.

23 April, 2010

Certified by:

 Admin Officer
 Modi & Modi Constructions


Admin Officer - Audit
 Date: 28/4/10
 Sig: 

Project Manager/Engg.
 Modi & Modi Constructions

Quality Quantity
 BY  DT 23/04/10
 NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
22-Apr-10	9:34	1707	J.Balaji	VPR	ELE	MH	160	18:00	1	57	On A/c	160
22-Apr-10	9:35	2823	Rajini	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
22-Apr-10	9:35	2820	Shiva	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
22-Apr-10	9:35	2821	Ashok	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
22-Apr-10	9:35	2822	Sugriva	MNJ	CIV	MH	150	18:00	1	57	On A/c	150
22-Apr-10	9:36	2180	Sridhar	SIM	CIV	MA	275	18:00	1	CRS	Job Work	275
22-Apr-10	9:36	2179	Ram	SIM	CIV	MA	275	18:00	1	CRS	Job Work	275
22-Apr-10	9:36	2178	Balram	SIM	CIV	MA	275	18:00	1	CRS	Job Work	275
22-Apr-10	9:36	2056	Govindu	SIM	CIV	MA	275	18:00	1	CRS	Job Work	275
22-Apr-10	9:37	2222	Ramu	SIM	CIV	MA	275	18:00	1	CRS	Job Work	275
22-Apr-10	9:37	2223	Bollava	SIM	CIV	MA	275	18:00	1	CRS	Job Work	275
22-Apr-10	9:37	1752	AjayKumar	SIM	CIV	MH	150	18:00	1	CRS	Job Work	150
22-Apr-10	9:37	1753	Thrinath	SIM	CIV	MH	150	18:00	1	CRS	Job Work	150
22-Apr-10	9:38	1758	Ranjith	SIM	CIV	MH	150	18:00	1	CRS	Job Work	150
22-Apr-10	9:38	1759	AshikNaik	SIM	CIV	MH	150	18:00	1	CRS	Job Work	150
22-Apr-10	9:38	1756	PremKumar	SIM	CIV	MH	150	18:00	1	CRS	Job Work	150
22-Apr-10	9:38	1755	Manoj Kumar	SIM	CIV	MH	150	18:00	1	CRS	Job Work	150
22-Apr-10	9:38	1760	PremKumar	SIM	CIV	MA	275	18:00	1	CRS	Job Work	275
22-Apr-10	9:39	2335	Shekar	SIM	CIV	MH	150	18:00	1	CRS	Job Work	150
22-Apr-10	9:39	2653	Subha	AKP	PLU	MH	150	18:00	1	82	On A/c	150
22-Apr-10	9:39	2711	Babu Rao	SIN	CEN	MA	200	18:00	1	16	On A/c	200
22-Apr-10	9:39	2322	Balaiah	SIN	CEN	MH	150	18:00	1	16	On A/c	150
22-Apr-10	9:39	2390	Veeranna	VIJ	CEN	MA	200	18:00	1	16	On A/c	200
22-Apr-10	9:39	2396	Bikshapathi	VIJ	CEN	MH	150	18:00	1	16	On A/c	150
22-Apr-10	9:39	2334	Raja	SIM	CIV	MA	275	18:00	1	CRS	Job Work	275

25

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by:

 Project Manager/Engg.
 Modi & Modi Constructions

CHECKED
 Quantity
 23/04/10
ALIGIRI HOMES


CHECKED
 Admin Officer - Audit
 Date.....Sig.....


MNM - Attendance Value Detailed Report From Date: 16/04/10 To Date: 22/04/10

Contractor Name	AK.Pradhan (Plumbing)		
Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)		Sum	16
Worker Skill	MH		
Summary for 'Worker Skill' = MH (6 detail records)		Sum	15
Summary for 'Payment Type' = On A/c (12 detail records)		Sum	31
Summary for 'Contractor Name' = AK.Pradhan (Plumbing) (12 detail records)		Sum	31
Contractor Name	B.Hanumanthu (Painting)		
Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (7 detail records)		Sum	42
Summary for 'Payment Type' = On A/c (7 detail records)		Sum	42
Summary for 'Contractor Name' = B.Hanumanthu (Painting) (7 detail records)		Sum	42
Contractor Name	Bharath Patel (Paver's)		
Payment Type	Nil / By Vendor		
Worker Skill	MH		
Summary for 'Worker Skill' = MH (1 detail record)		Sum	1
Summary for 'Payment Type' = Nil / By Vendor (1 detail record)		Sum	1
Summary for 'Contractor Name' = Bharath Patel (Paver's) (1 detail record)		Sum	1
Contractor Name	CH.Singamma (Centering)		
Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (5 detail records)		Sum	19
Worker Skill	MH		
Summary for 'Worker Skill' = MH (1 detail record)		Sum	1
Summary for 'Payment Type' = On A/c (6 detail records)		Sum	20
Summary for 'Contractor Name' = CH.Singamma (Centering) (6 detail records)		Sum	20
Contractor Name	D.Bala Raju Goud (Centering)		
Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (1 detail record)		Sum	1
Worker Skill	MH		
Summary for 'Worker Skill' = MH (1 detail record)		Sum	1
Summary for 'Payment Type' = On A/c (2 detail records)		Sum	2
Summary for 'Contractor Name' = D.Bala Raju Goud (Centering) (2 detail records)		Sum	2
Contractor Name	D.Yaganandam (Carpenter)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (5 detail records)		Sum	5
Worker Skill	MA		
Summary for 'Worker Skill' = MA (5 detail records)		Sum	7
Summary for 'Payment Type' = On A/c (10 detail records)		Sum	12
Summary for 'Contractor Name' = D.Yaganandam (Carpenter) (10 detail records)		Sum	12

152
 145
 395
 137.5
 146.5
 139.5
 162
 920


23 April, 2010



Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions
CHECKED
 Admin Officer - Audit
 Date: 28/04/10
 Sig:

Contractor Name	G.Mannem (Earth Work)		
Payment Type	Dept.		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (7 detail records)			
Worker Skill	MH	Sum	29
Summary for 'Worker Skill' = MH (7 detail records)		Sum	56.5
Summary for 'Payment Type' = Dept. (14 detail records)		Sum	85.5
Payment Type	On A/c		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (3 detail records)		Sum	4
Worker Skill	MH		
Summary for 'Worker Skill' = MH (4 detail records)		Sum	11
Summary for 'Payment Type' = On A/c (7 detail records)		Sum	15
Summary for 'Contractor Name' = G.Mannem (Earth Work) (21 detail)		Sum	100.5
Contractor Name	Ghan Shyam Das (Civil)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (1 detail record)		Sum	1
Worker Skill	FH		
Summary for 'Worker Skill' = FH (6 detail records)		Sum	17
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)		Sum	24
Worker Skill	MH		
Summary for 'Worker Skill' = MH (6 detail records)		Sum	25
Summary for 'Payment Type' = On A/c (19 detail records)		Sum	67
Summary for 'Contractor Name' = Ghan Shyam Das (Civil) (19 detail)		Sum	67
Contractor Name	Hussain (Marble)		
Payment Type	Nil / By Vendor		
Worker Skill	MH		
Summary for 'Worker Skill' = MH (3 detail records)		Sum	6
Summary for 'Payment Type' = Nil / By Vendor (3 detail records)		Sum	6
Summary for 'Contractor Name' = Hussain (Marble) (3 detail record)		Sum	6
Contractor Name	Janardhan Prasad (Tiles)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (6 detail records)		Sum	6
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)		Sum	12
Worker Skill	MH		
Summary for 'Worker Skill' = MH (6 detail records)		Sum	6
Summary for 'Payment Type' = On A/c (18 detail records)		Sum	24
Summary for 'Contractor Name' = Janardhan Prasad (Tiles) (18 detail)		Sum	24
Contractor Name	Kishan Raj (Water Proofing)		
Payment Type	Nil / By Vendor		
Worker Skill	FH		


23 April, 2010


Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Eng. Admin Officer - Audit
 Modi & Modi Constru
 Date.....Sig.....
CHECKED


Summary for 'Worker Skill' = FH (4 detail records)			
Worker Skill	MH	Sum	8
Summary for 'Worker Skill' = MH (4 detail records)		Sum	18
Summary for 'Payment Type' = Nil / By Vendor (8 detail records)		Sum	26
Summary for 'Contractor Name' = Kishan Raj (Water Proofing) (8 de		Sum	26
Contractor Name	Kistappa (Civil)		
Payment Type	On A/c		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (6 detail records)		Sum	13
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)		Sum	24
Worker Skill	MH		
Summary for 'Worker Skill' = MH (5 detail records)		Sum	13
Summary for 'Payment Type' = On A/c (17 detail records)		Sum	50
Summary for 'Contractor Name' = Kistappa (Civil) (17 detail records		Sum	50
Contractor Name	Kuru Murthy (Civil)		
Payment Type	On A/c		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (6 detail records)		Sum	25
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)		Sum	25
Worker Skill	MH		
Summary for 'Worker Skill' = MH (6 detail records)		Sum	6
Summary for 'Payment Type' = On A/c (18 detail records)		Sum	56
Summary for 'Contractor Name' = Kuru Murthy (Civil) (18 detail reco		Sum	56
Contractor Name	M.Uttaiah (Centering)		
Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (2 detail records)		Sum	2
Worker Skill	MH		
Summary for 'Worker Skill' = MH (2 detail records)		Sum	3
Summary for 'Payment Type' = On A/c (4 detail records)		Sum	5
Summary for 'Contractor Name' = M.Uttaiah (Centering) (4 detail rec		Sum	5
Contractor Name	Mahonoja (Civil)		
Payment Type	Job Work		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (1 detail record)		Sum	1
Worker Skill	FH		
Summary for 'Worker Skill' = FH (1 detail record)		Sum	2
Worker Skill	MH		
Summary for 'Worker Skill' = MH (1 detail record)		Sum	1
Summary for 'Payment Type' = Job Work (3 detail records)		Sum	4
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (6 detail records)		Sum	7
Worker Skill	FH		


23 April, 2010


Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions
 Date.....Sig.....
 Admin Officer - Audit

Summary for 'Worker Skill' = FH (6 detail records)			
Worker Skill	MA	Sum	29
Summary for 'Worker Skill' = MA (6 detail records)			
Worker Skill	MH	Sum	34
Summary for 'Worker Skill' = MH (5 detail records)		Sum	6
Summary for 'Payment Type' = On A/c (23 detail records)		Sum	76
Summary for 'Contractor Name' = Mahonoja (Civil) (26 detail record)		Sum	80
Contractor Name	Md.Mahaboob (Welder)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (5 detail records)		Sum	5
Worker Skill	MA		
Summary for 'Worker Skill' = MA (7 detail records)		Sum	16
Summary for 'Payment Type' = On A/c (12 detail records)		Sum	21
Summary for 'Contractor Name' = Md.Mahaboob (Welder) (12 detail)		Sum	21
Contractor Name	O. Vijaya Laxmi (Centering)		
Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (3 detail records)		Sum	7
Worker Skill	MH		
Summary for 'Worker Skill' = MH (3 detail records)		Sum	4
Summary for 'Payment Type' = On A/c (6 detail records)		Sum	11
Summary for 'Contractor Name' = O. Vijaya Laxmi (Centering) (6 det		Sum	11
Contractor Name	P.Hari (Civil)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (6 detail records)		Sum	6
Worker Skill	FH		
Summary for 'Worker Skill' = FH (6 detail records)		Sum	16
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)		Sum	38
Worker Skill	MH		
Summary for 'Worker Skill' = MH (6 detail records)		Sum	25
Summary for 'Payment Type' = On A/c (24 detail records)		Sum	85
Summary for 'Contractor Name' = P.Hari (Civil) (24 detail records)		Sum	85
Contractor Name	Pradeep Kumar (Tiles)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (7 detail records)		Sum	6.5
Worker Skill	FH		
Summary for 'Worker Skill' = FH (7 detail records)		Sum	6.5
Worker Skill	MA		
Summary for 'Worker Skill' = MA (7 detail records)		Sum	8.5
Worker Skill	MH		
Summary for 'Worker Skill' = MH (7 detail records)		Sum	6.5
Summary for 'Payment Type' = On A/c (28 detail records)		Sum	28


23 April, 2010


Certified by:

 Admin Officer
 Modi & Modi Constructions

CHECKED
 Page 4 of 8
 Admin Officer - Audit
 Certified by 
 Project Manager/Engg. Date: 23/04/10 Sig: _____
 Modi & Modi Constructions

Summary for 'Contractor Name' = Pradeep Kumar (Tiles) (28 detail r		Sum	28
Contractor Name	Ramesh (Tiles)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (1 detail record)		Sum	1
Worker Skill	MH		
Summary for 'Worker Skill' = MH (1 detail record)		Sum	1
Summary for 'Payment Type' = On A/c (2 detail records)		Sum	2
Summary for 'Contractor Name' = Ramesh (Tiles) (2 detail records)		Sum	2
Contractor Name	Shahadev Sha (Civil)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (3 detail records)		Sum	3
Worker Skill	FH		
Summary for 'Worker Skill' = FH (6 detail records)		Sum	12
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)		Sum	22
Worker Skill	MH		
Summary for 'Worker Skill' = MH (6 detail records)		Sum	10
Summary for 'Payment Type' = On A/c (21 detail records)		Sum	47
Summary for 'Contractor Name' = Shahadev Sha (Civil) (21 detail re		Sum	47
Contractor Name	Simhachalam (Civil)		
Payment Type	Job Work		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (1 detail record)		Sum	8
Worker Skill	MH		
Summary for 'Worker Skill' = MH (1 detail record)		Sum	7
Summary for 'Payment Type' = Job Work (2 detail records)		Sum	15
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (6 detail records)		Sum	6
Worker Skill	FH		
Summary for 'Worker Skill' = FH (6 detail records)		Sum	27
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)		Sum	29
Worker Skill	MH		
Summary for 'Worker Skill' = MH (6 detail records)		Sum	7
Summary for 'Payment Type' = On A/c (24 detail records)		Sum	69
Summary for 'Contractor Name' = Simhachalam (Civil) (26 detail rec		Sum	84
Contractor Name	Sridhar (Aluminium)		
Payment Type	Nil / By Vendor		
Worker Skill	MH		
Summary for 'Worker Skill' = MH (1 detail record)		Sum	2
Summary for 'Payment Type' = Nil / By Vendor (1 detail record)		Sum	2
Summary for 'Contractor Name' = Sridhar (Aluminium) (1 detail rec		Sum	2
Contractor Name	Urmila.Pradhan (Plumbing)		

23 April, 2010


Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions
 Date.....
 Sig.....
 Page 5 of 6
CHECKED
 Admin Officer - Audit
 23/4/10

Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (1 detail record)		Sum	2
Worker Skill	MH		
Summary for 'Worker Skill' = MH (1 detail record)		Sum	1
Summary for 'Payment Type' = On A/c (2 detail records)		Sum	3
Summary for 'Contractor Name' = Urmila.Pradhan (Plumbing) (2 deta		Sum	3
Contractor Name	V.Lakshmana Rao (Painting)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (2 detail records)		Sum	2
Worker Skill	MA		
Summary for 'Worker Skill' = MA (2 detail records)		Sum	8
Summary for 'Payment Type' = On A/c (4 detail records)		Sum	10
Summary for 'Contractor Name' = V.Lakshmana Rao (Painting) (4 det		Sum	10
Contractor Name	V.Phanender (Electrician)		
Payment Type	Dept.		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (3 detail records)		Sum	4
Summary for 'Payment Type' = Dept. (3 detail records)		Sum	4
Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (7 detail records)		Sum	54.5
Worker Skill	MH		
Summary for 'Worker Skill' = MH (7 detail records)		Sum	46
Summary for 'Payment Type' = On A/c (14 detail records)		Sum	100.5
Summary for 'Contractor Name' = V.Phanender (Electrician) (17 detai		Sum	104.5
Grand Total			920

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

CHECKED


 Admin Officer - Audit
 Date.....Sig.....


MNM - Cement Register Report From: 16/04/10

To: 22/04/10

Cement Reg. No	Date	Time	Issued For	Cement Grade	Block No	Quantity Issued By
129	16-Apr-10	9:20	CRS Work	PPC	Land scaped	5 Security
130	16-Apr-10	9:25	Plastering	PPC	Club House	6 Security
131	16-Apr-10	9:40	Plastering	PPC	OHT	4 Security
132	16-Apr-10	9:47	Plastering	PPC	67	7 Security
133	16-Apr-10	10:15	Plastering I coat	PPC	61	8 Security
134	16-Apr-10	10:35	Patching work	PPC	28	3 Security
135	16-Apr-10	10:36	Tiles Work	PPC	87	4 Security
136	16-Apr-10	10:45	Water Proofing Work	PPC	Swimming p	4 Security
137	16-Apr-10	10:56	Plastering I coat	PPC	12	7 Security
138	16-Apr-10	11:00	Brick Work	PPC	49	5 Security
139	16-Apr-10	11:35	Patching work	PPC	60	1 Security
140	16-Apr-10	14:37	Brick Work	PPC	57	2 Security
141	17-Apr-10	9:17	Plastering I coat	PPC	12	8 Security
142	17-Apr-10	9:19	Plastering	PPC	61	4 Security
143	17-Apr-10	9:20	Plastering II coat	PPC	67	6 Security
144	17-Apr-10	9:28	Plastering I coat	PPC	Club House	6 Security
145	17-Apr-10	9:35	Tiles Work	PPC	31	3 Security
146	17-Apr-10	9:40	Brick Work	PPC	53	3 Security
147	17-Apr-10	10:15	Plastering	PPC	57	10 Security
148	17-Apr-10	10:35	Tiles Work	PPC	58	5 Security
149	17-Apr-10	12:00	Water Proofing Work	PPC	Swimming p	2 Security
150	18-Apr-10	9:25	CRS Work	PPC	Land scaped	4 Security
151	18-Apr-10	9:35	Tiles Work	PPC	58	2 Security
152	19-Apr-10	9:15	Plastering	PPC	61	6 Security
153	19-Apr-10	9:30	Plastering I coat	PPC	12	10 Security
154	19-Apr-10	9:40	Plastering	PPC	OHT	5 Security
155	19-Apr-10	9:48	Plastering	PPC	67	5 Security
156	19-Apr-10	9:55	Plastering	PPC	Club House	4 Security
157	19-Apr-10	10:30	Plastering I coat	PPC	57	8 Security
158	19-Apr-10	10:40	Water Proofing Work	PPC	Swimming p	6 Security
159	19-Apr-10	11:15	Brick Work	PPC	49	5 Security
160	19-Apr-10	11:20	Tiles Work	PPC	58	3 Security
161	19-Apr-10	15:30	Tiles Work	PPC	59	2 Security
162	19-Apr-10	17:00	Plastering	PPC	61	1 Security
163	20-Apr-10	9:10	Tiles Work	PPC	31	3 Security
164	20-Apr-10	9:20	Plastering I coat	PPC	12	10 Security
165	20-Apr-10	9:30	Plastering	PPC	14	3 Security
166	20-Apr-10	9:35	Plastering	PPC	67	5 Security
167	20-Apr-10	9:50	Plastering	PPC	61	2 Security
168	20-Apr-10	10:00	Plastering	PPC	Club House	8 Security
169	20-Apr-10	10:45	Water Proofing Work	PPC	Swimming p	3 Security
170	20-Apr-10	10:50	Brick Work	PPC		5 Security

23 April, 2010


Certified by:

 Admin Officer
 Modi & Modi Constructions

CHECKED
 Admin Officer - Audit
 Date: 25/04/10
 Certified by: 

Project Manager/Engg.
 Modi & Modi Constructions

Page 0125 of 110
 Quantity
 DT 23/04/10
NILIGIRI HOMES

Cement Reg. No	Date	Time	Issued For	Cement Grade	Block No	Quantity Issued By
171	20-Apr-10	10:57	Tiles Work	PPC	59	5 Security
172	20-Apr-10	11:05	Tiles Work	PPC	87	2 Security
173	21-Apr-10	9:20	Plastering	PPC	OHT	3 Security
174	21-Apr-10	9:35	Plastering I coat	PPC	57	6 Security
175	21-Apr-10	9:45	Plastering	PPC	Club House	7 Security
176	21-Apr-10	9:50	Tiles Work	PPC	31	3 Security
177	21-Apr-10	10:00	Plastering I coat	PPC	14	5 Security
178	21-Apr-10	10:10	Plastering	PPC	12	13 Security
179	21-Apr-10	11:10	Tiles Work	PPC	58	4 Security
180	21-Apr-10	12:50	Marble Work	PPC	59	2 Security
181	21-Apr-10	14:35	Plastering I coat	PPC	67	5 Security
182	21-Apr-10	14:40	Plastering	PPC	57	2 Security
183	21-Apr-10	15:40	Brick Work	PPC	49	5 Security
184	22-Apr-10	9:10	GRS Work	PPC	Land scaped	4 Security
185	22-Apr-10	9:25	Plastering	PPC	OHT	8 Security
186	22-Apr-10	9:30	Plastering	PPC	Club House	10 Security
187	22-Apr-10	9:40	Plastering I coat	PPC	14	5 Security
188	22-Apr-10	9:50	Plastering	PPC	61	3 Security
189	22-Apr-10	10:30	Plastering I coat	PPC	12	7 Security
190	22-Apr-10	10:50	Plastering I coat	PPC	57	5 Security

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by
 Project Manager/Engg.
 Modi & Modi Constructions

MILIGIRI HOMES	
Quantity	DI 23/04/10
MILIGIRI HOMES	

CHECKED
 Admin Officer - Audit
 Date.....Sig.....

MNM - Cement Register Balance Report Date: 22/04/10

Cement Grade 43 Grade

Quantity in bags

Summary for 'Cement Grade' = 43 Grade (1786 detail records)
Sum 0

Cement Grade 53 Grade

Quantity in bags

Summary for 'Cement Grade' = 53 Grade (1209 detail records)
Sum 0

Cement Grade OPC

Quantity in bags

Summary for 'Cement Grade' = OPC (547 detail records)
Sum -361


Cement Grade PPC


Quantity in bags

Summary for 'Cement Grade' = PPC (1635 detail records)
Sum 0
Grand Total -361

Certified by:

Admin Officer
Modi & Modi Constructions


Certified by

Project Manager/Engineer
Modi & Modi Constructions


CHECKED

Admin Officer - Audit
Date: 22/04/10 Sig:



MNMM - Hire Charges Detailed Report From: 16/04/10 To: 22/04/10

Reg No	Date	Equip. Owner	Equip. Type	Vehicle No	Start	Stop	Work Desc	Quantity	Rate	Units	Amount
55	16-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	6:40	7:40	4" Solid Bricks	340	0.9	Per Piece	306
56	16-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	7:40	7:45	Coarse Sand	1	170	Per trip	170
57	16-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	14:55	15:07	Red Bricks	1	170	Per trip	170
58	17-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	9:00	9:05	Fine Sand	1	170	Per trip	170
59	17-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	9:25	9:30	Fine Sand	1	170	Per trip	170
60	17-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	10:02	10:08	Fine Sand	1	170	Per trip	170
61	17-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	10:50	10:57	Fine Sand	1	170	Per trip	170
62	17-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	11:25	11:30	Fine Sand	1	170	Per trip	170
63	17-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	12:35	12:42	Fine Sand	1	170	Per trip	170
64	17-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	16:20	16:25	Robo Sand	1	170	Per trip	170
65	17-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	16:50	17:00	Robo Sand	1	170	Per trip	170
66	17-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	17:35	17:43	Robo Sand	1	170	Per trip	170
67	19-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	9:55	9:58	Stone Dust	1	170	Per trip	170
68	19-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	10:45	10:52	Robo Sand	1	170	Per trip	170
69	19-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	12:40	12:08	Fine Sand	1	170	Per trip	170
70	19-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	16:20	16:25	Robo Sand	1	170	Per trip	170
71	19-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	17:40	17:45	Robo Sand	1	170	Per trip	170
72	20-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	9:35	9:45	40mm Metal	1	170	Per trip	170
73	20-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	10:50	11:00	Stone Dust	1	170	Per trip	170
74	20-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	12:47	12:52	Fine Sand	1	170	Per trip	170
75	20-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	16:00	16:05	Robo Sand	1	170	Per trip	170
76	20-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	17:30	17:35	Fine Sand	1	170	Per trip	170
77	21-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	10:20	10:27	Robo Sand	1	170	Per trip	170
78	21-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	11:00	11:05	Red Bricks	1	170	Per trip	170
79	21-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	12:00	12:10	Red Bricks	1	170	Per trip	170
80	21-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	16:05	16:15	10 mm Steel (SOB Phase III)	1	170	Per trip	170
81	22-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	10:10	10:15	Fine Sand	1	170	Per trip	170
82	22-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	10:20	10:32	Fine Sand	1	170	Per trip	170


23 April, 2010


Certified by: 
Admin Officer
Modi & Modi Constructions


Certified by: 
Project Manager/Engg.
Modi & Modi Constructions


Overall Quantity: 340
 BY: 
 DATE: 23/04/10
 Admin Officer
 Modigiri Homes
 Date: 23/04/10
 Sig: 
CHECKED
 Date: 23/04/10
 Audit

Reg No	Date	Equip. Owner	Equip. Type	Vehicle No	Start	Stop	Work Desc	Quantity	Rate	Units	Amount
83	22-Apr-10	CH.Singamma	Trolly Tractor	AP5AB3859	10:58	11:05	Fire Sand	1	170	Per trip	170
84	22-Apr-10	CH.Singamma	Trolly Tractor	AP5AB3859	11:40	11:45	Robe Sand	1	170	Per trip	170
85	22-Apr-10	CH.Singamma	Trolly Tractor	AP5AB3859	12:30	12:35	Robor Sand	1	170	Per trip	170

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by:

 Project Manager
 Modi & Modi Constructions

QUALITY CHECKED
 BY  DT 29/04/10
 NILGIRI HOMES

CHECKED

 Admin Officer - Audit
 Date: 29/04/10
 Sig:

MNM - Building Material Rates Report

Supplier Name Robo Silicon Pvt.Ltd

Material Type	Rate
Robo Fine Sand	442

Supplier Name Sai Ram Enterprises


Material Type	Rate
Granite in Nos (Big)	7.07
Red Mud in cft	9.36
Stone Dust in cft	11.78


Supplier Name Sri Laxmi Enterprises

Material Type	Rate
Fine Sand BL VIJ	655

Supplier Name Veerabharda Swamy Enterp

Material Type	Rate
20 mm Metal in cft	17.5


Certified by:

 Admin Officer
 Modi & Modi Constructions


Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

CHECKED
 Admin Officer - Audit
 Date: 26
 Sig:


MNM - Building Material Inward Detailed Report From: 16/04/10 To: 22/04/10

Inward No	Date	Time	Supplier	Material Type	Quantity	Vehicle No	Delivered By	Received By	Amount
18	16-Apr-10	14:20	Sai Ram Enterprises	Red Mud in cft	200	AP2745242	Party	Security	1872
19	17-Apr-10	8:35	Sri Laxmi Enterprises	Fine Sand BL VII	22.53	AP29U9506	Party	Security	1475.15
20	17-Apr-10	11:30	Robo Silicon Pvt.Ltd	Robo Fine Sand	18.025	AP124H139	Party	Security	7967.05
21	17-Apr-10	12:15	Robo Silicon Pvt.Ltd	Robo Fine Sand	20.04	AP29TAS229	Party	Security	8857.68
22	19-Apr-10	14:50	Sai Ram Enterprises	Granite in Nos (Big)	600	AAPI955	Party	Security	4242
23	20-Apr-10	9:45	Sai Ram Enterprises	Red Mud in cft	200	ATT6366	Party	Security	1872
24	20-Apr-10	10:00	Sai Ram Enterprises	Stone Dust in cft	300	AP09W7404	Party	Security	3534
25	22-Apr-10	9:45	Veeshaharda Swamy Ente	20 part Metal in cft	400	AP16FX2160	Party	Security	7000
26	22-Apr-10	9:55	Sri Laxmi Enterprises	Fine Sand BL VII	22.345	AP29U9505	Party	Security	14635.975

Certified by: 
Admin Officer
Modi & Modi Constructions

Certified by: 
Project Manager/En
Modi & Modi Constructions

CHECKED
Admin Officer - Audit
Date: Sig:

Quantity
BY:  DT: 29/04/10
NILGIRI HOMES

Handwritten notes and calculations:


- 19 22.53 Tare.
- 21x855
- 1.53x455
- 14,451.15
- 20 22.345
- 21x855
- 1.345x455
- 14,386.99

MNM - General Materials Inward Table Report From: 16/04/10 To: 22/04/10


Inward No	Date	Time	Supplier	Category	Item Desc	Size	Quantity	Units	Brand	DC No	V. No	Del. By	Received b
68	16-Apr-10	16:00	Everyday water		Water cans	20litrs	10	can			By Auto	Party	Security
69	16-Apr-10	16:10	Krishna Traders		Roller Sponge		4	Nos			By bike	Hannant	Security
70	16-Apr-10	16:20	Laxmi Hardware		PVC wire		3	Nos			By bike	Shahadev	Security
70	16-Apr-10	16:21	Laxmi Hardware		Cement Jali	2"x3"	3	Nos			By bike	Shahadev	Security
70	16-Apr-10	16:21	Laxmi Hardware		GI Nipple	2"x3"	6	Nos			By bike	Shahadev	Security
70	16-Apr-10	16:22	Laxmi Hardware		Fevicol		1	Kgs			By bike	Shahadev	Security
70	16-Apr-10	16:23	Laxmi Hardware		All Drops	6"	2	Nos			By bike	Shahadev	Security
70	16-Apr-10	16:24	Laxmi Hardware		Screw	1"	2	Dozens			By bike	Shahadev	Security
71	17-Apr-10	10:10	Laxmi Hardware		L angle	6"	16	Nos			By Cycle	Balu	Security
71	17-Apr-10	10:11	Laxmi Hardware		Lamp	100w	1	Nos			By Cycle	Balu	Security
71	17-Apr-10	10:12	Laxmi Hardware		P/Holder		3	Nos			By Cycle	Balu	Security
71	17-Apr-10	10:13	Laxmi Hardware		Screw	1"	6	Dozens			By Cycle	Balu	Security
71	17-Apr-10	10:14	Laxmi Hardware		Screw	1 1/2"	3	Dozens			By Cycle	Balu	Security
71	17-Apr-10	10:15	Laxmi Hardware		Screw	2"	3	Dozens			By Cycle	Balu	Security
72	17-Apr-10	12:00	Laxmi Hardware		MCB Box	8way	2	Nos			By Bike	Suresh	Security
72	17-Apr-10	12:01	Laxmi Hardware		Tube light	2'	1	Nos			By Bike	Suresh	Security
72	17-Apr-10	12:02	Laxmi Hardware		Tube Light Set	2'	1	Nos			By Bike	Suresh	Security
72	17-Apr-10	12:03	Laxmi Hardware		Metal box	4Model	15	Nos			By Bike	Suresh	Security
72	17-Apr-10	12:04	Laxmi Hardware		Insulation tape		5	Nos			By Bike	Suresh	Security
72	17-Apr-10	12:05	Laxmi Hardware		Sissor		1	Nos			By Bike	Suresh	Security
72	17-Apr-10	12:06	Laxmi Hardware		Needle		2	Nos			By Bike	Suresh	Security
72	17-Apr-10	12:07	Laxmi Hardware		Red Oxide		1	Kgs			By Bike	Suresh	Security
72	17-Apr-10	12:08	Laxmi Hardware		Nut bolt	3"	10	Nos			By Bike	Suresh	Security
73	17-Apr-10	15:20	Annapurna Elect		Hacksaw blade		6	Nos			By Bike	AK Pradha	Security
74	17-Apr-10	16:30	Praful Sanitary		GI Elbow	4"	2	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:31	Praful Sanitary		GI Nipple	4"x4"	6	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:32	Praful Sanitary		GI Reducer Tee	4"x3"	4	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:33	Praful Sanitary		GI Union	3"	2	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:34	Praful Sanitary		GI Nipple	3"x4"	4	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:35	Praful Sanitary		GI Elbow	3"	2	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:36	Praful Sanitary		GI Reducer Tee	3"x2"	4	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:37	Praful Sanitary		GI Nipple	3"x3"	6	Nos		4372	AP29T996	Aravind	Security


Certified by: 

Admin Officer
Modi & Modi Constructions

Certified by: 

Project Manager/Engg.
Modi & Modi Constructions

Quantity	Quantity
By 	DI 29/10/11
NILGIRI HOMES	

Page 1 of 1
Date: 26/11/10


Inward No	Date	Time	Supplier	Category	Item Desc	Size	Quantity	Units	Brand	DC No	V. No	Del. By	Received b
74	17-Apr-10	16:38	Praful Sanitary		GI Union	2"	2	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:39	Praful Sanitary		Gate Valve	3"	2	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:40	Praful Sanitary		Gate Valve	2"	2	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:41	Praful Sanitary		GI Nipple	4"x4"	2	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:42	Praful Sanitary		GI Nipple	3"x3"	2	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:43	Praful Sanitary		GI Nipple	1.1/2"x2"	2	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:44	Praful Sanitary		GI Plugs	4"	2	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:45	Praful Sanitary		GI Plugs	3"	2	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:46	Praful Sanitary		GI Nipple	4"x12"	6	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:47	Praful Sanitary		GI Nipple	3"x12"	2	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:48	Praful Sanitary		GI Nipple	2"	2	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:49	Praful Sanitary		GI Nipple	3"	2	Nos		4372	AP29T996	Aravind	Security
74	17-Apr-10	16:50	Praful Sanitary		GI Plugs	2"	2	Nos		4372	AP29T996	Aravind	Security
75	17-Apr-10	16:35	Heritage Foods		Fruit packing cover		1	Nos					
76	18-Apr-10	10:50	Laxmi Hardware		Spring Box	1ltr	2	Nos					
77	18-Apr-10	12:30	Laxmi Hardware		Water Paper		2	Dozens					
77	18-Apr-10	12:32	Laxmi Hardware		Sheet Metal Screw	2"	5	Dozens					
77	18-Apr-10	12:33	Laxmi Hardware		Sheet Metal Screw	2 1/2"	4	Nos		1373			
78	19-Apr-10	10:20	Prakash Electric		Modular plate	8Model	2	Ltrs					
79	19-Apr-10	10:30	Local purchase		Diesel		1	Ltrs					
80	19-Apr-10	10:50	Local purchase		Cool Drink		1	Nos		492			
81	19-Apr-10	11:30	Srisalia Electrica		Drilling Machine		1	Nos		492			
81	19-Apr-10	11:31	Srisalia Electrica		Cutting Machine		2	Nos					
82	19-Apr-10	15:00	Local purchase		Mud Pot		10	Kgs		164			
83	19-Apr-10	15:30	krishna Traders		OBD White		4	Ltrs		164			
84	19-Apr-10	18:00	Venka Ramana		White Paint		3	Nos		2354			
84	19-Apr-10	18:01	Venka Ramana		White Papers	A4	10	Bundles		2354			
84	19-Apr-10	18:02	Venka Ramana		Blue Pen		10	Nos		2354			
84	19-Apr-10	18:03	Venka Ramana		Black Pen		10	Nos		2354			
84	19-Apr-10	18:04	Venka Ramana		Punch		3	Nos		2354			
84	19-Apr-10	18:05	Venka Ramana		Gum	150ml	6	Nos		2354			

23 April, 2010

Certified by:

Certified by

Admin Officer
Modi & Modi Constructions

Project Manager/Engg.
Modi & Modi Constructions

Quantity	Quantity
BY	DT
NILGIRI HOMES	

Page 2 of 4

Date: 26/4/10

Inward No	Date	Time	Supplier	Category	Item Desc	Size	Quantity	Units	Brand	DC No	V. No	Del. By	Received b
85	19-Apr-10	18:00	Veesam Scty H		Colin	500ml	4 Nos			18944	AP13X468	Aravind	Security
83	19-Apr-10	18:01	Veesam Scty H		Mopping stick	5'	10 Nos			18944	AP13X468	Aravind	Security
86	20-Apr-10	10:30	Jagadamba Ente		Asian Paint Ace		2 Nos			1372	By bike	Hanumant	Security
86	20-Apr-10	10:31	Jagadamba Ente		Brush	2"	5 Nos			1372	By bike	Hanumant	Security
87	20-Apr-10	11:50	sri Sita Rama Ha		OBd White	1Ltr	6 Nos			445	By bike	Hanumant	Security
88	20-Apr-10	11:55	Laxmi Hardware		Acid		6 Nos				By bike	Suresh	Security
88	20-Apr-10	11:56	Laxmi Hardware		Water Paper		6 Nos				By bike	Suresh	Security
88	20-Apr-10	11:57	Laxmi Hardware		Fan Dummy		50 Nos				By bike	Suresh	Security
89	20-Apr-10	14:05	Ravi Cement Ind		Cement Main Hole cover	18"	40 Nos			370	AP11Y030	Party	Security
90	20-Apr-10	16:00	Venkata Raman		Letter Inward Register		1 Nos				By bike	Srinivas R	Security
90	20-Apr-10	16:01	Venkata Raman		Letter Inward Register		1 Nos				By bike	Srinivas R	Security
91	20-Apr-10	16:00	Delux Plastics		Fruit packing cover		5 Packets			1815	By bike	Srinivas R	Security
92	21-Apr-10	10:00	Local Purchase		Thumbs Up		1.25 Ltrs				By bike	Srinivas R	Security
93	21-Apr-10	11:00	Every Day Ware		Water cans	20ltrs	11 can				By Auto	Party	Security
94	21-Apr-10	11:20	Laxmi Hardware		Kabootar Jali	30mtr	2 Bundles				By bike	Suresh	Security
95	21-Apr-10	16:05	SOB Phase III		Reband TMT Steel	10mm	3 Bundles			2151	AP5AB38	Ramesh	Security
96	21-Apr-10	10:00	Sudhakar Brand		Enamel Paints		1 Nos				By bike	Hanumant	Security
96	21-Apr-10	10:01	Sudhakar Brand		OBd White	4ltr	1 Nos				By bike	Hanumant	Security
96	21-Apr-10	10:02	Sudhakar Brand		turpentine oil		2 Ltrs				By bike	Hanumant	Security
96	21-Apr-10	10:03	Sudhakar Brand		Water Paper	180no	4 Nos				By bike	Hanumant	Security
97	22-Apr-10	9:45	Sri S A S Industr		RMC	M25	6 Cub Mtrs			8533	AP28TB81	Party	Security
98	22-Apr-10	9:55	Sri S A S Industr		RMC	M25	6 Cub Mtrs			8534	KA35 156	Party	Security
99	22-Apr-10	11:10	Sri S A S Industr		RMC	M25	6 Cub Mtrs			8535	AP28TB84	Party	Security
100	22-Apr-10	11:20	Sri S A S Industr		RMC	M25	6 Cub Mtrs			8536	AP28TB83	Party	Security
101	22-Apr-10	11:25	Gajwel Cycle St		Ranger tyre		1 Nos			651	By hand	Kumar	Security
101	22-Apr-10	11:26	Gajwel Cycle St		Tube		1 Nos			651	By hand	Kumar	Security
102	22-Apr-10	12:20	Sri S A S Industr		RMC	M25	6 Cub Mtrs			8537	AP28TB56	Party	Security
103	22-Apr-10	14:20	Sri S A S Industr		RMC	M25	6 Cub Mtrs			8538	AP28TB87	Party	Security
104	22-Apr-10	15:50	Sri S A S Industr		RMC	M25	6 Cub Mtrs			8539	KA35 156	Party	Security
105	22-Apr-10	16:00	Laxmi Hardware		Acid	1Ltr	6 Nos				By Cycle	Harish	Security
106	22-Apr-10	18:00	Raj Ratan Metal		Copper plate	1X1'	4 Nos			11506	AP13X468	Aravind	Security
106	22-Apr-10	18:01	Raj Ratan Metal		Earth pipe	2'	4 Nos			11506	AP13X468	Aravind	Security
107	22-Apr-10	18:00	M.Satyanarayan		Coal		150 kgs			189	AP13X468	Aravind	Security

23 April, 2010

Certified by:

[Signature]
Admin Officer
Modi & Modi Constructions

Certified by:

[Signature]
Project Manager/Engrg:
Modi & Modi Constructions

Quantity

Quantity

Quantity

Quantity

Quantity

Quantity

Quantity


Quantity

Quantity


Quantity
By *[Signature]*
DT 29/04/10
NINGSIRI HOMES

Adn *[Signature]* - Audit
Date: *[Signature]*

Inward No	Date	Time	Supplier	Category	Item Desc	Size	Quantity	Units	Brand	DC No	V. No	Del. By	Received b
107	22-Apr-10	18:01	M.Satyanarayan		Salt		200	kg		189	AP13XX468	Aravind	Security
108	22-Apr-10	18:50	Sri S A S Industr		RMC	M25	6	Cub Mtrs		8540	AP28TB81	Party	Security

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by
 Project Manager/Engg.
 Modi & Modi Constructions

Quantity	Quantity
BY 	DT 22/04/10
NALLIGIRI HOMES	

RECEIVED
 Date: 26/4/10
 Audit

Contractor Name *AK.Pradhan (Plumbing)*

Payment Type On A/c

Summary for 'Payment Type' = On A/c (31 detail records)	Sum	6250
Summary for 'Contractor Name' = AK.Pradhan (Plumbing) (31 detail record)	Sum	6250

Contractor Name *B.Hanumanthu (Painting)*

Payment Type On A/c

Summary for 'Payment Type' = On A/c (42 detail records)	Sum	9450
Summary for 'Contractor Name' = B.Hanumanthu (Painting) (42 detail recor	Sum	9450

Contractor Name *Bharath Patel (Paver's)*

Payment Type Nil / By Vendor

Summary for 'Payment Type' = Nil / By Vendor (1 detail record)	Sum	0
Summary for 'Contractor Name' = Bharath Patel (Paver's) (1 detail record)	Sum	0

Contractor Name *CH.Singamma (Centering)*

Payment Type On A/c

Summary for 'Payment Type' = On A/c (20 detail records)	Sum	3950
Summary for 'Contractor Name' = CH.Singamma (Centering) (20 detail reco	Sum	3950

Contractor Name *D.Bala Raju Goud (Centering)*

Payment Type On A/c

Summary for 'Payment Type' = On A/c (2 detail records)	Sum	350
Summary for 'Contractor Name' = D.Bala Raju Goud (Centering) (2 detail re	Sum	350

Contractor Name *D.Yaganandam (Carpenter)*

Payment Type On A/c

Summary for 'Payment Type' = On A/c (12 detail records)	Sum	3250
Summary for 'Contractor Name' = D.Yaganandam (Carpenter) (12 detail rec	Sum	3250

Contractor Name *G.Mannem (Earth Work)*

Payment Type Dept.

Summary for 'Payment Type' = Dept. (69 detail records)	Sum	13020
--	-----	-------

Payment Type On A/c


Summary for 'Payment Type' = On A/c (15 detail records)	Sum	2320
Summary for 'Contractor Name' = G.Mannem (Earth Work) (84 detail recor	Sum	15340

Contractor Name *Ghan Shyam Das (Civil)*

Payment Type On A/c

Summary for 'Payment Type' = On A/c (67 detail records)	Sum	12860
Summary for 'Contractor Name' = Ghan Shyam Das (Civil) (67 detail recor	Sum	12860

Contractor Name *Hussain (Marble)*

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Enag.
 Modi & Modi Constructions

Payment Type Nil / By Vendor

Summary for 'Payment Type' = Nil / By Vendor (6 detail records)

Summary for 'Contractor Name' = Hussain (Marble) (6 detail records)

Sum	0
Sum	0

Contractor Name Janardhan Prasad (Tiles)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (24 detail records)

Summary for 'Contractor Name' = Janardhan Prasad (Tiles) (24 detail recor

Sum	6450
Sum	6450

Contractor Name Kishan Raj (Water Proofing)

Payment Type Nil / By Vendor

Summary for 'Payment Type' = Nil / By Vendor (26 detail records)

Summary for 'Contractor Name' = Kishan Raj (Water Proofing) (26 detail r

Sum	0
Sum	0

Contractor Name Kistappa (Civil)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (50 detail records)

Summary for 'Contractor Name' = Kistappa (Civil) (50 detail records)

Sum	10240
Sum	10240

Contractor Name Kuru Murthy (Civil)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (56 detail records)

Summary for 'Contractor Name' = Kuru Murthy (Civil) (56 detail records)

Sum	11025
Sum	11025

Contractor Name M.Uttaiah (Centering)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (5 detail records)

Summary for 'Contractor Name' = M.Uttaiah (Centering) (5 detail records)

Sum	850
Sum	850

Contractor Name Mahonoja (Civil)

Payment Type Job Work

Summary for 'Payment Type' = Job Work (4 detail records)

Sum	710
-----	-----

Payment Type On A/c

Summary for 'Payment Type' = On A/c (72 detail records)

Summary for 'Contractor Name' = Mahonoja (Civil) (76 detail records)

Sum	16120
Sum	16830

Contractor Name Md.Mahaboob (Welder)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (21 detail records)

Summary for 'Contractor Name' = Md.Mahaboob (Welder) (21 detail record

Sum	5500
Sum	5500

Contractor Name O. Vijaya Laxmi (Centering)


Payment Type On A/c


Summary for 'Payment Type' = On A/c (11 detail records)

Summary for 'Contractor Name' = O. Vijaya Laxmi (Centering) (11 detail re

Sum	2000
Sum	2000

23 April, 2010

Certified by:

Admin Officer
Modi & Modi Constructions

Certified by

Project Manager/Engg.
Modi & Modi Constructions

Page 2 of 4

Contractor Name P.Hari (Civil)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (85 detail records)	Sum	18080 ✓
Summary for 'Contractor Name' = P.Hari (Civil) (85 detail records)	Sum	18080

Contractor Name Pradeep Kumar (Tiles)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (30 detail records)	Sum	6482.5 ✓
Summary for 'Contractor Name' = Pradeep Kumar (Tiles) (30 detail records)	Sum	6482.5

Contractor Name Ramesh (Tiles)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (2 detail records)	Sum	475 ✓
Summary for 'Contractor Name' = Ramesh (Tiles) (2 detail records)	Sum	475

Contractor Name Shahadev Sha (Civil)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (45 detail records)	Sum	10010 ✓
Summary for 'Contractor Name' = Shahadev Sha (Civil) (45 detail records)	Sum	10010

Contractor Name Simhachalam (Civil)

Payment Type Job Work

Summary for 'Payment Type' = Job Work (15 detail records)	Sum	3250
---	-----	------

Payment Type On A/c

Summary for 'Payment Type' = On A/c (69 detail records)	Sum	14335 ✓
Summary for 'Contractor Name' = Simhachalam (Civil) (84 detail records)	Sum	17585

Contractor Name Sridhar (Aluminium)

Payment Type Nil / By Vendor

Summary for 'Payment Type' = Nil / By Vendor (2 detail records)	Sum	0
Summary for 'Contractor Name' = Sridhar (Aluminium) (2 detail records)	Sum	0

Contractor Name Urmila.Pradhan (Plumbing)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (3 detail records)	Sum	650 ✓
Summary for 'Contractor Name' = Urmila.Pradhan (Plumbing) (3 detail reco	Sum	650

Contractor Name V.Lakshmana Rao (Painting)

Payment Type On A/c


Summary for 'Payment Type' = On A/c (10 detail records)	Sum	2400 ✓
Summary for 'Contractor Name' = V.Lakshmana Rao (Painting) (10 detail re	Sum	2400


Contractor Name V.Phanender (Electrician)

Payment Type Dept.

Summary for 'Payment Type' = Dept. (3 detail records)	Sum	1000 ✓
---	-----	--------

23 April, 2010

Certified by:

Admin Officer
Modi & Modi Constructions

Certified by

Project Manager/Engg.
Modi & Modi Constructions

Page 3 of 4

Payment Type On A/c

Summary for 'Payment Type' = On A/c (94 detail records)

Sum

20985.4

Summary for 'Contractor Name' = V.Phanender (Electrician) (97 detail recor

Sum


21985

Grand Total

182092.5

Certified by:

Admin Officer
Modi & Modi Constructions

Certified by

Project Manager/Engg.
Modi & Modi Constructions

MNM - Hire Charges Payment Repo From: 16/04/10

To: 22/04/10

Equipment Owner CH.Singamma

Date	Equip. Type	Vehicle No	Quantity	Rate	Units	Amount
16-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
16-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
16-Apr-10	Trolley Tractor	AP5AB3859	340	0.9	Per Piece	306
17-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
17-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
17-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
17-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
17-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
17-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
17-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
17-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
17-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
19-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
19-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
19-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
19-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
19-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
20-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
20-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
20-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
20-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
20-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
21-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
21-Apr-10	Trolley Tractor	AP5AB3859	1	510	Per trip	510
21-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
21-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
22-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
22-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
22-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
22-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
22-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170

23 April, 2010

Certified by:


Certified by

Admin Officer
Modi & Modi Constructions



Project Manager/Engineer
Modi & Modi Constructions

Page 1 of 2	
Quality	Quantity
BY <i>[Signature]</i>	DT 23/04/10
NILIGIRI HOMES	

Summary for 'Vehicle Owner' = CH.Singamma (31 detail rec	Sum	370	5746
Grand Total		370	5746 ✓

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by
 Project Manager/Engg.
 Modi & Modi Constructions


 Quantity | Quantity
 BY  DT 23/04/10
 NILGIRI HOMES

MNM - Building Material Payment Report

From: 16/04/10

To: 22/04/10

Supplier

Robo Silicon Pvt.Ltd

Material Type

Robo Fine Sand

Date	Time	Quantity	Vehicle No	Rate	Amount
17-Apr-10	11:30	18.025	API2U1139	442	7967.05
17-Apr-10	12:15	20.04	AP29TA5229	442	8857.68

Summary for 'Material Type' = Robo Fine Sand (2 detail records)

Sum 38.065 16824.73

Summary for 'Supplier' = Robo Silicon Pvt.Ltd (2 detail records)

Sum 38.065 16824.73

Supplier

Sai Ram Enterprises

Material Type

Granite in Nos (Big)

Date	Time	Quantity	Vehicle No	Rate	Amount
19-Apr-10	14:50	600	AAP1955	7.07	4242

Summary for 'Material Type' = Granite in Nos (Big) (1 detail record)

Sum 600 4242

Material Type

Red Mud in cft

Date	Time	Quantity	Vehicle No	Rate	Amount
16-Apr-10	11:20	200	AP27U5242	9.36	1872
20-Apr-10	9:45	200	ATT6366	9.36	1872

Summary for 'Material Type' = Red Mud in cft (2 detail records)

Sum 400 3744

Material Type

Stone Dust in cft

Date	Time	Quantity	Vehicle No	Rate	Amount
20-Apr-10	10:00	300	AP09W7404	11.78	3534

Summary for 'Material Type' = Stone Dust in cft (1 detail record)

Sum 300 3534

Summary for 'Supplier' = Sai Ram Enterprises (4 detail records)

Sum 1300 11520

Supplier

Sri Laxmi Enterprises

Material Type

Fine Sand BL VIJ

Date	Time	Quantity	Vehicle No	Rate	Amount
17-Apr-10	8:35	22.53	AP29U9506	655	14757.15
22-Apr-10	9:55	22.345	AP29U9505	655	14635.975

Summary for 'Material Type' = Fine Sand BL VIJ (2 detail records)

Sum 44.875 29393.125

Summary for 'Supplier' = Sri Laxmi Enterprises (2 detail records)

Sum 44.875 29393.125

Supplier


Veerabharda Swamy Enterprises

Material Type

20 mm Metal in cft

Date	Time	Quantity	Vehicle No	Rate	Amount
------	------	----------	------------	------	--------

23 April, 2010

Certified by:

 Admin Officer
 Modi & Modi Constructions


Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

Page 1 of 2
 Certified by
 Project Manager/Engg.
 Modi & Modi Constructions

28818/

22-Apr-10	9:45	400 AP16TX2160	17.5	7000	✓
Summary for 'Material Type' = 20 mm Metal in cft (1 detail record)					
Sum		400		7000	
Summary for 'Supplier' = Veerabharda Swamy Enterprises (1 detail record)					
Sum		400		7000	✓
Grand Total		1782.94		64737.855	

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by
 Project Manager/Engg.
 Modi & Modi Constructions

Modi Construction									
Nilgiri Homes, Rampally									
Rent Record of Labour Quarters									
From Date; 16.04.10 to 26.04.10									
S.No.	Qtr No.	Occupant Name	Contractor's Name	Rent	Tubelight	T.V	Fan	Music	Total
1	1	Vacant	Company	0	0	0	0	0	0
2	2	Vacant	Company	0	0	0	0	0	0
3	3	Nirmal	CH.Singamma	50	15	0	0	0	65
4	4	Store Room	CH.Singamma	50	0	0	0	0	50
5	5	Store Room	O.Venkatesh	50	0	0	0	0	50
6	6	Kinar	Sridhar	50	15	0	0	0	65
7	7	Hachiya	G.Mannem	50	15	0	0	0	65
8	8	Mongia	G.Mannem	50	15	0	20	0	85
9	9	Vacant	Company	0	0	0	0	0	0
10	10	Shanker	P.Hari	50	15	0	20	0	85
11	11	Chandra	Shahadev Sha	50	15	0	20	0	85
12	12	Suresh	P.Hari	50	15	0	0	0	65
13	13	P.Hari	P.Hari	50	15	0	20	0	85
14	14	Srinu	Simhachalam	50	15	0	20	0	85
15	15	Tirupathi	Simhachalam	50	15	30	20	0	115
16	16	Vacant	Company	0	0	0	0	0	0
17	17	Babla	Simhachalam	50	15	0	0	0	65
18	18	Ganesh	Simhachalam	50	15	0	20	0	85
19	19	Lallu	P.Hari	50	15	0	0	0	65
20	20	Trinath	Simhachalam	50	15	0	20	0	85
21	21	Durga	P.Hari	50	15	0	20	0	85
22	22	Divakar	P.Hari	50	15	0	20	0	85
23	23	Suresh	Simhachalam	50	15	0	20	0	85
24	24	Niranjan	Simhachalam	50	15	0	20	0	85
25	25	Dinesh	Ghan Shyam Das	50	15	0	0	0	65
26	26	Sandeep	Pradeep Kumar	50	15	30	20	0	115
27	27	Shiyaram	Pradeep Kumar	50	15	30	20	0	115
28	28	Komal	Kistappa	50	15	0	0	0	65
29	29	Manthir	Kistappa	50	15	0	0	0	65
30	30	Ghan Shyam Das	Ghan Shyam Das	50	15	0	20	0	85
31	31	Shiv Kumar	Ghan Shyam Das	50	15	0	0	0	65
32	32	Yogeshwer	Ghan Shyam Das	50	15	0	0	0	65
33	33	Babu Rao	CH.Singamma	50	15	0	0	0	65
34	34	Mohan	G.Mannem	50	15	0	0	0	65
35	35	Vacant	Company	0	0	0	0	0	0
36	36	Vacant	Company	0	0	0	0	0	0
37	37	Vacant	Company	0	0	0	0	0	0
38	38	Malu	G.Mannem	50	15	0	0	0	65
39	39	Ramesh	CH.Singamma	50	15	30	20	0	115
40	40	Suvali	G.Mannem	50	15	0	0	0	65
41	41	Mallesh	V.Phanendhar	50	15	0	0	0	65
42	42	Nagaraju	Kuru Murthy	50	15	0	0	0	65
43	43	Srinu	Kuru Murthy	50	15	0	0	0	65
44	44	Tunna	Manoj Kumar pradhan	50	15	0	0	0	65
45	45	Store Room	Kishan Raj	50	0	0	0	0	50
46	46	Keshav Pradhan	Manoj Kumar pradhan	50	15	0	0	0	65
47	47	Manoj Kumar Pradhan	Manoj Kumar pradhan	50	15	0	0	0	65

Certified by:

Admin Officer

Modi & Modi Constructions

Certified by


Project Manager/Engg.
Modi & Modi Constructions


Prepared By:


CHECKED
Admin Officer - Audit
Date: 26/04/10 Sig.....


QUALITY CHECKED
Quantity
BY: [Signature] DT: 29/04/10
NILIGIRI HOMES

48	48	Rajesh	Ghan Shyam Das	50	15	0	0	0	65
49	49	Vacant	Company	0	0	0	0	0	0
50	50	Vaskar	Kuru Murthy	50	15	0	20	0	85
51	51	Jiwan	Ghan Shyam Das	50	15	0	0	0	65
52	52	Laxmi	Manoj Kumar pradhan	50	15	0	0	0	65
53	53	Tirupathi Reddy	Manoj Kumar pradhan	50	15	0	20	0	85
54	54	Thrinath	Kuru Murthy	50	15	0	0	0	65
55	55	Vacant	Company	0	0	0	0	0	0
56	56	Vacant	Company	0	0	0	0	0	0
57	57	Vacant	Company	0	0	0	0	0	0
58	58	Vacant	Company	0	0	0	0	0	0
59	59	Vacant	Company	0	0	0	0	0	0
60	60	Prashanth	Shahadev Sha	50	15	0	0	0	65
61	61	Simahadhri	P.Hari	50	15	0	20	0	85
62	62	Vacant	Company	0	0	0	0	0	0
63	63	Vacant	Company	0	0	0	0	0	0
64	64	Sangra Pradhan	Manoj Kumar pradhan	50	15	0	0	0	65
65	65	Manoj Kumar Pradhan	Manoj Kumar pradhan	50	15	0	0	0	65
66	66	Ramulu	CH.Singamma	50	15	0	0	0	65
67	67	Store Room	M.Uttaiah	50	0	0	0	0	50
68	68	Md.Arif	M.Uttaiah	50	15	0	0	0	65
69	69	Hussain	M.Uttaiah	50	15	30	20	0	115
70	70	Ramu	M.Uttaiah	50	15	0	20	0	85
71	71	Kalu	G.Mannem	50	15	0	0	0	65
72	72	G.Mannem	G.Mannem	50	15	0	20	0	85
73	73	Mongilal	G.Mannem	50	15	30	20	0	115
74	74	Pantoon	G.Mannem	50	15	0	0	0	65
75	75	Sukhya	G.Mannem	50	15	30	20	0	115
76	76	Chandiah	G.Mannem	50	15	30	20	0	115
									4645

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

Quantity
 BY 
 DT 23/04/10
 NILGIRI HOMES

CHECKED

 Admin Officer - Audit
 Date.....Sig.....