

VSC - Hire Charges Detailed Report From: 31/10/13 To: 6/11/13

Reg No	Date	Equip. Owner	Equip. Type	Vehicle No	Start	Stop	Work Desc	Quantity	Rate	Units	Amount
1041	31-10-2013	B.Rami naidu	Braker		10:00	13:00	Sajja Chipping at V.No 27	3	150	per hr.	450
1042	31-10-2013	G.Sneha latha	Tractor	AP28F244	10:13	10:19	Debris	1	250	Per trip	250
1043	31-10-2013	G.Sneha latha	Tractor	AP28F244	10:56	11:06	Debris	1	250	Per trip	250
1044	31-10-2013	G.Sneha latha	Tractor	AP28F244	11:23	11:28	Stone Dust	1	250	Per trip	250
1045	31-10-2013	G.Sneha latha	Tractor	AP28F244	12:17	12:23	Debris	1	250	Per trip	250
1046	31-10-2013	B.Rami naidu	Braker		14:30	17:30	Stair Case Chipping at V.no 27	3	150	per hr.	450
1047	31-10-2013	G.Sneha latha	Tractor	AP28F244	14:51	14:56	Debris	1	250	Per trip	250
1048	31-10-2013	G.Sneha latha	Tractor	AP28F244	15:27	15:46	Bricks 6"	240	1.5	Per pcs	360
1049	31-10-2013	G.Sneha latha	Tractor	AP28F244	16:03	16:11	Granite	1	250	Per trip	250
1050	31-10-2013	G.Sneha latha	Tractor	AP28F244	16:52	16:57	Stone Dust	1	250	Per trip	250
1051	01-11-2013	G.Sneha latha	Tractor	AP28F244	9:33	9:58	Brick 6"	250	1.5	Per pcs	375
1052	01-11-2013	G.Sneha latha	Tractor	AP28F244	10:19	10:23	Stone Dust	1	250	Per trip	250
1053	01-11-2013	G.Sneha latha	Tractor	AP28F244	10:54	11:02	Stone Dust	1	250	Per trip	250
1054	01-11-2013	G.Sneha latha	Tractor	AP28F244	11:33	11:39	Stone Dust	1	250	Per trip	250
1055	01-11-2013	G.Sneha latha	Tractor	AP28F244	12:15	12:27	Granite	1	250	Per trip	250
1056	01-11-2013	G.Sneha latha	Tractor	AP28F244	14:59	15:08	Debris	1	250	Per trip	250
1057	01-11-2013	G.Sneha latha	Tractor	AP28F244	15:52	15:57	Debris	1	250	Per trip	250
1058	01-11-2013	G.Sneha latha	Tractor	AP28F244	16:37	16:45	Stone Dust	1	250	Per trip	250
1059	01-11-2013	G.Sneha latha	Tractor	AP28F244	17:08	17:11	Robo Fine-Sand	1	250	Per trip	250
1060	01-11-2013	G.Sneha latha	Tractor	AP28F244	17:25	17:29	Robo Sand	1	250	Per trip	250
1061	02-11-2013	B.Rami naidu	drilling machine		9:30	17:30	Stair case Chipping at.No	8	150	per hr.	1200
1062	02-11-2013	B.Rami naidu	Braker		9:30	13:00	Stair Case Chipping at V.No 27	3.5	150	per hr.	525
1063	02-11-2013	G.Sneha latha	Tractor	AP28F244	9:34	9:38	Stone Dust	1	250	Per trip	250
1064	02-11-2013	G.Sneha latha	Tractor	AP28F244	10:04	10:09	Stone Dust	1	250	Per trip	250
1065	02-11-2013	G.Sneha latha	Tractor	AP28F244	10:33	10:37	Stone Dust	1	250	Per trip	250
1066	02-11-2013	G.Sneha latha	Tractor	AP28F244	10:58	11:05	Robo Fine Sand	1	250	Per trip	250
1067	02-11-2013	B.Rami naidu	Braker		14:00	17:00	Stair case Chipping at V.No 27	3	150	per hr.	450
1068	02-11-2013	G.Sneha latha	Tractor	AP28F244	14:11	14:23	Stone Dust	1	250	Per trip	250

07 November, 2013
CHECKED
 Quality _____ Quantity _____
 By: *[Signature]* Dt: 04.11.13
 VILLAS @ SILVER CREEK

Certified by:
[Signature]
 Admin Officer
MEHTA & MODI HOMES

Certified by:
[Signature]
 Asst. Project Manager
 Mehta & Modi Homes
 Phase-VII

Checked by:
[Signature]
B. PRAVEEN
 Manager-Audit.

Reg No	Date	Equip. Owner	Equip. Type	Vehicle No	Start	Stop	Work Desc	Quantity	Rate	Units	Amount
1069	02-11-2013	G.Sneha latha	Tractor	AP28F244	15:37	15:47	Debris	1	250	Per trip	250
1070	04-11-2013	B.Rami naidu	Braker		9:30	13:00	Stair Case Chipping at V.no 26	3.5	150	per hr.	525
1071	04-11-2013	B.Rami naidu	drilling machine		10:00	13:00	Stair Case Chipping at V.no 22	3	150	per hr.	450
1072	04-11-2013	G.Sneha latha	Tractor	AP28F244	10:54	11:15	40mm Metal	1	250	Per trip	250
1073	04-11-2013	G.Sneha latha	Tractor	AP28F244	12:24	12:28	20mm Metal	1	250	Per trip	250
1074	04-11-2013	G.Sneha latha	Tractor	AP28F244	13:17	14:29	Brick 6"	240	1.5	Per pcs	360
1075	04-11-2013	B.Rami naidu	Braker		14:30	17:30	Stair Case & Beam Chipping at	3	150	per hr.	450
1076	04-11-2013	G.Sneha latha	Tractor	AP28F244	14:56	15:05	Bricks 6"	1	250	Per trip	250
1077	04-11-2013	G.Sneha latha	Tractor	AP28F244	15:40	16:05	Bricks 6"	240	1.5	Per pcs	360
1078	04-11-2013	G.Sneha latha	Tractor	AP28F244	16:46	17:26	Bricks 4"	250	1.3	Per pcs	325
1079	04-11-2013	G.Sneha latha	Tractor	AP28F244	17:42	17:54	Granite	1	250	Per trip	250
1080	04-11-2013	K.Komaraiah	Compressor	AP5AB1021	9:30	17:30	0	0	0		0
1081	05-11-2013	G.Sneha latha	Tractor	AP28F244	9:56	10:05	Stone Dust	1	250	Per trip	250
1082	05-11-2013	G.Sneha latha	Tractor	AP28F244	10:32	10:41	Stone Dust	1	250	Per trip	250
1083	05-11-2013	B.Rami naidu	Core cutter		9:30	17:30	Core Cutting Slab Hole 6"	4	350	Per Hole	1400
1084	05-11-2013	B.Rami naidu	Core cutter		9:30	17:30	Core Cutting Slab Hole 6"	1	350	Per Hole	350
1085	05-11-2013	G.Sneha latha	Tractor	AP28F244	11:13	11:34	Stone Dust	1	250	Per trip	250
1086	05-11-2013	G.Sneha latha	Tractor	AP28F244	12:28	12:41	20mm Metal	1	250	Per trip	250
1087	05-11-2013	G.Sneha latha	Tractor	AP28F244	14:22	14:34	Stone Dust	1	250	Per trip	250
1088	05-11-2013	G.Sneha latha	Tractor	AP28F244	15:01	15:08	Stone Dust	1	250	Per trip	250
1089	05-11-2013	G.Sneha latha	Tractor	AP28F244	15:40	15:47	Stone Dust	1	250	Per trip	250
1090	05-11-2013	G.Sneha latha	Tractor	AP28F244	16:10	16:26	Stone Dust	1	250	Per trip	250
1091	05-11-2013	G.Sneha latha	Tractor	AP28F244	17:02	17:12	Baby Chips	1	250	Per trip	250
1092	06-11-2013	K.Komaraiah	Compressor	AP5AB1021	9:00	17:30	Rock Cutting at V.No 36				
1093	06-11-2013	G.Sneha latha	Tractor	AP28F244	9:05	9:15	Stone Dust	1	250	Per trip	250
1094	06-11-2013	B.Rami naidu	Braker		9:30	13:00	Stair Case Chipping at V.no 27	3.5	150	per hr.	525
1095	06-11-2013	G.Sneha latha	Tractor	AP28F244	10:35	10:45	Stone Dust	1	250	Per trip	250
1096	06-11-2013	G.Sneha latha	Tractor	AP28F244	11:11	11:18	Bricks	1	250	Per trip	250
1097	06-11-2013	G.Sneha latha	Tractor	AP28F244	11:48	11:55	Bricks	1	250	Per trip	250
1098	06-11-2013	G.Sneha latha	Tractor	AP28F244	12:26	12:37	Bricks	1	250	Per trip	250

07 November, 2013

CHECKED

Quality	Quantity
<i>[Signature]</i>	04-11-13
VILLAS @ SILVER CREEK	

Certified by
[Signature]
 Admin Officer
 MEHTA & MODI HOMES

Certified by:
[Signature]
 Asst. Project Manager
 Mehta & Modi Homes
 Phase-VII

Checked by:
[Signature]
 B. PRAVEEN
 Manager-Audit.

Reg No	Date	Equip. Owner	Equip. Type	Vehicle No	Start	Stop	Work Desc	Quantity	Rate Units	Amount
1099	06-11-2013	B.Rami naidu	Braker		14:00	17:00	Stair Case Chipping at V.No 27	3	150 per hr.	450
1100	06-11-2013	G.Sneha latha	Tractor	AP28F244	14:17	14:29	Bricks	1	250 Per trip	250
1101	06-11-2013	G.Sneha latha	Tractor	AP28F244	15:01	15:08	Bricks	1	250 Per trip	250
1102	06-11-2013	G.Sneha latha	Tractor	AP28F244	16:08	16:20	40mm Metal	1	250 Per trip	250
1103	06-11-2013	G.Sneha latha	Tractor	AP28F244	17:11	17:16	Bricks	1	250 Per trip	250

CHECKED
Chopra 04.11.13
 VILLAS @ SILVER CREEK

Certified by
M. Modi
 Admin Officer
 MEHTA & MODI HOMES

Certified by:
Singh
 Asst. Project Manager
 Mehta & Modi Homes
 Phase-VII

Checked by:
Chavhan
 B. TRAVEEN
 Manager-Audit.

VSC - Building Material Inward Detailed Report

From: 31/10/13


To: 6/11/13

Inward No	Date	Time	Supplier	Material Type	Quantity	Vehicle No	Delivered By	Received By	Amount
236	01-11-2013	14:38	Sree Sai Sharnya Enterpri	Robo fine sand in Cft	600	AP29V0966	Party	Security	18900
237	04-11-2013	14:46	Sai Lakshmi Enterprises	40 mm Metal in cft	200	AP5U265	Party	Security	3150
238	05-11-2013	9:41	Sree Sai Sharnya Enterpri	Robo fine sand in Cft	600	AP29V0966	Party	Security	18900
239	05-11-2013	12:30	Sri Lakshmi Enterprises	40 mm Metal in-cft	200	AP31T2776	Party	Security	3150
240	05-11-2013	16:17	Sree Sai Sharnya Enterpri	Robo fine sand in Cft	600	AP29V0966	Party	Security	18900

CHECKED


Quality	Quantity
07 10/11/13	01 04.11.13

VILLAS @ SILVER CREEK

Certified by:

 Admin Officer
 MEHTA & MODI HOMES

Certified by:

 Asst. Project Manager
 Mehta & Modi Homes
 Phase-VII

Checked by:

 B. PAVEEN
 Manager-Audit.

VSC - Building Material Rates Report

Supplier Name Sai Lakshmi Enterprises


Material Type	Rate
40 mm Metal in cft	15.75


Supplier Name Sree Sai Sharnya Enterprise


Material Type	Rate
Robo fine sand in Cft	31.5

Supplier Name Sri Lakshmi Enterprises

Material Type	Rate
40 mm Metal in cft	15.75

Certified by

Admin Officer
MEHTA & MODI HOMES

Certified by:

Asst. Project Manager
Mehta & Modi Homes
Phase-VII

Checked by:

B. PRAVEEN
Manager-Audit

VSC - General Materials Inward Table Report

From: 17/10/13

To: 23/10/13

Inward No	Date	Time	Supplier	Category	Item Desc	Size	Quantity	Units	Brand	DC No	V. No	Del. By	Received b
888	17-10-2013	9:25	Krishna Traders		Cement Prim. Wbase	20ltrs	1	nos		742	By Bike	Basappa	Security
888	17-10-2013	9:26	Krishna Traders		Ace white paint	20ltrs	1	nos		742	By Bike	Basappa	Security
889	17-10-2013	10:25	Manchukonda P		0.9 mtr/280 kgs PSCC		8	nos		6077	AP24Y336	Party	Security
890	17-10-2013	14:07	Shiva Shakti Ste		MS sq Pipe	50mmx50	150	kgs		2821	AP10W04	Party	Security
890	17-10-2013	14:08	Shiva Shakti Ste		MS sq Pipe	25x25mm	119	kgs		2821	AP10W04	Party	Security
890	17-10-2013	17:15	Sri Rama Sales		Metal box	6way	30	nos		3873	AP29T996	Siva	Security
890	17-10-2013	17:16	Sri Rama Sales		Metal box	3way	30	nos		3873	AP29T996	Siva	Security
891	17-10-2013	14:10	Nilgiri Homes		Rubber Washer		20	nos		1205	AP29AF80	CH.Krishn	Security
892	17-10-2013	16:13	Dhana Laxmi El		4202 Ace	20ltrs	1	nos		434	AP29W01	Muralidhar	Security
892	17-10-2013	16:14	Dhana Laxmi El		3109 OBD	20ltrs	1	nos		434	AP29W01	Muralidhar	Security
892	17-10-2013	16:15	Dhana Laxmi El		Ace white paint	10ltrs	1	nos		434	AP29W01	Muralidhar	Security
892	17-10-2013	16:16	Dhana Laxmi El		OBD White	10ltrs	1	nos		434	AP29W01	Muralidhar	Security
892	17-10-2013	16:17	Dhana Laxmi El		Lappam	25kgs	15	bags		434	AP29W01	Muralidhar	Security
892	17-10-2013	16:18	Dhana Laxmi El		Cement Prim. Wbase	20ltrs	1	nos		434	AP29W01	Muralidhar	Security
893	17-10-2013	17:15	Rita Seeds Store		Hyben	1Ltr	5	bottles		2983	AP29T996	Siva	Security
893	17-10-2013	17:16	Rita Seeds Store		Nuvan	1Ltr	5	bottles		2983	AP29T996	Siva	Security
894	17-10-2013	17:15	Sri Rama Paints		Pilamber		10	Pkts		395	AP29T996	Siva	Security
895	17-10-2013	17:15	Hari Hara Iron		GI Wire		10	kgs		11574	AP29T996	Siva	Security
895	17-10-2013	17:16	Hari Hara Iron		Gappa		18	kgs		11574	AP29T996	Siva	Security
895	17-10-2013	17:17	Hari Hara Iron		Red Oxide		20	kgs		11574	AP29T996	Siva	Security
896	17-10-2013	17:15	KJM Industries		Spacers	4mm	1000	nos		14	AP29T996	Siva	Security
897	17-10-2013	17:15	Adarsh Enterpris		AC sheet	2'x2'	4	nos		4008	AP29T996	Siva	Security
898	17-10-2013	17:15	Dilpreet Hardwa		Anchor Bolt (pin type)		125	Pcs		104	AP29T996	Siva	Security
898	17-10-2013	17:16	Dilpreet Hardwa		Anchor Bolt (pin type)	8x75	100	Pcs		104	AP29T996	Siva	Security
900	17-10-2013	17:15	Sri Rama Sales		Spring wire		30	mts		3874	AP29T996	Siva	Security
901	18-10-2013	9:40	Krishna Traders		Ace white paint	20ltrs	1	nos		746	By Bike	Basappa	Security
901	18-10-2013	9:41	Krishna Traders		Red Paper	180	50	nos		746	By Bike	Basappa	Security
902	18-10-2013	11:20	Nilgiri Homes		ppc cement	50kgs	30	bags		1206	AP28F244	Harish	Security
903	18-10-2013	11:32	Medak Hyderab		ppc cement	50kgs	400	bags		8521	AP11X254	Party	Security
904	18-10-2013	11:50	Tulsi Enterprises		MS Nail		0.5	kgs			By Bike	D. Yaganan	Security
905	18-10-2013	13:51	National Surface		Lappam	25kgs	60	nos		254	AP29W06	Basappa	Security
906	18-10-2013	16:20	Praful Sanitary		cloudy seina tiles	300x300m	80	Boxes		7993	AP10V509	Party	Security

24 October, 2013

CHECKED	
Quantity	Quantity
<i>[Signature]</i>	DI-24-10-13
VILLAS @ SILVER CREEK	

<p>Certified by</p> <p><i>[Signature]</i></p> <p>Admin Office</p> <p>MEHTA & MODI HOMES</p>

<p>Certified by:</p> <p><i>[Signature]</i></p> <p>Asst. Project Manager</p> <p>Mehta & Modi Homes</p> <p>Phase</p>
--

<p>Checked by:</p> <p><i>[Signature]</i></p> <p>Page 1 of 3</p> <p>Manager-Audit.</p>

Inward No	Date	Time	Supplier	Category	Item Desc	Size	Quantity	Units	Brand	DC No	V. No	Del. By	Received b	
907	18-10-2013	17:12	Akash Steel		steel	8mm	140	kgs		4316	AP22W58	Party	Security	
908	18-10-2013	17:12	Akash Steel		steel	8mm	470	kgs		4315	AP22W58	Party	Security	
908	18-10-2013	17:13	Akash Steel		steel	12mm	1.54	kgs		4316	AP22W58	Party	Security	
908	18-10-2013	17:14	Akash Steel		steel	16mm	1.39	kgs		4316	AP22W58	Party	Security	
909	18-10-2013	17:20	HKGN Marbles		Tan Brown Granite		90	nos		251	AP29TB49	Party	Security	
910	19-10-2013	11:11	Ramdev Kirana		Coconut Oil	200grams	2	bottles				By Bike	Ranga Cha	Security
911	19-10-2013	11:30	SL Infra		RMC	M20	6	cu.mts.		2480	AP29V609	Party	Security	
912	19-10-2013	12:10	SL Infra		RMC	M20	6	cu.mts.		2481	AP29V609	Party	Security	
913	19-10-2013	12:50	SL Infra		RMC	M20	6	cu.mts.		2483	AP29V609	Party	Security	
914	19-10-2013	16:03	Bricks N Cemen		Solid Blocks	16"x8"x6"	250	nos		1997	AP10W16	Party	Security	
915	19-10-2013	16:41	National Surface		Lappam	25kgs	40	bags		256	AP29V974	Basappa	Security	
916	19-10-2013	17:19	Praful Sanitary		Solvent cement	500ml	12	nos		7991	AP13X468	Siva	Security	
917	19-10-2013	17:19	Sri Sainath Hard		Cup Shoes	3/4"	300	nos		627	AP13X468	Siva	Security	
917	19-10-2013	17:20	Sri Sainath Hard		Round Plate		8	nos		627	AP13X468	Siva	Security	
918	19-10-2013	17:19	Anisha associate		Anchor set	1kg	20	nos		551	AP13X468	Siva	Security	
919	19-10-2013	17:31	Bindal Iron & st		MS Sq Rod		650	kgs		CR-1232	AP10W04	Party	Security	
919	19-10-2013	17:32	Bindal Iron & st		MS Sq Rod		140	kgs		CR-1232	AP10W04	Party	Security	
920	19-10-2013	17:31	Associated steel		Flat Patti	1/2"x6mm	97	kgs		197	AP10W04	Party	Security	
921	20-10-2013	12:18	Aashi Power Co		All Hollow Z	12'	30	nos		149	AP28W00	Ramulu	Security	
921	20-10-2013	12:19	Aashi Power Co		All Chair Section	12'	48	nos		149	AP28W00	Ramulu	Security	
921	20-10-2013	12:20	Aashi Power Co		All w Plain	16'	20	nos		149	AP28W00	Ramulu	Security	
921	20-10-2013	12:21	Aashi Power Co		All Front Top	16'	21	nos		149	AP28W00	Ramulu	Security	
921	20-10-2013	12:22	Aashi Power Co		All Front Bottom	16'	18	nos		149	AP28W00	Ramulu	Security	
921	20-10-2013	12:23	Aashi Power Co		Box Clips	12'	64	nos		149	AP28W00	Ramulu	Security	
922	20-10-2013	13:52	Radha Krishna		Carpet Grass		1000	sft		1295	AP29W14	Radha Kris	Security	
923	20-10-2013	14:45	Krishna Traders		Cement Prim. Wbase	20ltrs	1	nos		750		By Bike	Basappa	Security
924	21-10-2013	10:26	SOB Phase III		Recron		25	Pkts		1013	AP29AX8	Ranga Cha	Security	
925	21-10-2013	12:12	Brick N Cement		Solid Blocks	16"x8"x6"	250	nos		1998	AP10W16	Party	Security	
926	21-10-2013	16:35	Brick N Cement		Solid Blocks	16"x8"x6"	250	nos		1999	AP10W16	Party	Security	
927	21-10-2013	16:40	SL Infra		RMC	M20	6	cu.mts.		2486	AP29V683	Party	Security	
928	21-10-2013	17:10	SL Infra		RMC	M20	6	cu.mts.		2487	AP29V991	Party	Security	
929	21-10-2013	17:50	SL Infra		RMC	M20	6	cu.mts.		2488	AP29V683	Party	Security	
930	21-10-2013	17:15	Satyavarapu Har		Cylindrical Lock		35	nos		485	AP13X468	Siva	Security	

24 October, 2013

CHECKED	
Quality	Quantity
<i>10/10/13</i>	<i>24/10/13</i>
VILLAS @ SILVER CREEK	

Certified by

Admin Officer
MEHTA & MODI HOMES

Certified by:

[Signature]
Asst. Project Manager
Mehta & Modi Homes
Phase-VII

Inward No	Date	Time	Supplier	Category	Item Desc	Size	Quantity	Units	Brand	DC No	V. No	Del. By	Received b
930	21-10-2013	17:16	Satyavarapu Har		Mortise Lock		7	nos		485	AP13X468	Siva	Security
930	21-10-2013	17:17	Satyavarapu Har		Hinge		18	nos		485	AP13X468	Siva	Security
931	21-10-2013	17:15	Satyavarapu Har		Cylindrical Lock		44	nos		486	AP13X468	Siva	Security
931	21-10-2013	17:16	Satyavarapu Har		Mortise Lock		2	nos		486	AP13X468	Siva	Security
932	21-10-2013	17:15	Satyavarapu Har		Hinge		160	nos		502	AP13X468	Siva	Security
933	21-10-2013	17:15	Satyavarapu Har		Mortise Lock		2	nos		490	AP13X468	Siva	Security
934	21-10-2013	18:00	Head Office		Job work Detail book		1	nos		1135	AP10AW9	B.Praveen	Security
935	22-10-2013	16:19	Hari Hara Iron		Spacers	25mm	500	nos		11589	AP29T996	Siva	Security
935	22-10-2013	16:20	Hari Hara Iron		Spacers	20mm	500	nos		11589	AP29T996	Siva	Security
936	22-10-2013	16:20	Brick N Cement		opc cement	50kgs	200	bags			AP29U132	Party	Security
937	23-10-2013	13:00	SOB Phase III		opc cement	50kgs	100	bags		1015	AP21U682	Raju	Security
938	23-10-2013	13:54	Venkatesh water		Driking water	5,500ltrs	1	nos			AP27D380	Vekatesh	Security
939	23-10-2013	14:31	National sales C		Panel door	82"x26"	5	nos		021	AP02U595	Party	Security
939	23-10-2013	14:32	National sales C		Panel door	82"x32"	45	nos		021	AP02U595	Party	Security
940	23-10-2013	14:31	National sales C		Panel door	82"x37"	1	nos		020	AP02U595	Party	Security

MODI Properties

Villas@ Silver Creek

Survey No.74, 75, Cherlapally, Ranga Reddy

Attendance Report - Summary : From : 23-10-2013 1:30:07 PM To : 23-10-2013 1:30:07 PM

Contractor : All

Print Date : 24-10-2013 , Pages : 1 Of 4

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : A.Madhu									Work Name : Electrician
259A	Madhu	Contractor	23-10-2013	0 Hrs 0 Min	0.00	0	0.00	On A/c	Improper Swipe
Totals : Records		1			0.00		0.00		
Contractor : B.Basappa									Work Name : Painters / Polishing
722B	Basappa	Contractor	23-10-2013	8 Hrs 38 Min	1.00	400	400.00	On A/c	
1053	RAJU.B	Mason	23-10-2013	8 Hrs 20 Min	1.00	350	350.00	On A/c	
1068	NARSIMHA PAI	Mason	23-10-2013	8 Hrs 37 Min	1.00	350	350.00	On A/c	
Totals : Records		3			3.00		1100.00		
Contractor : Biroparida									Work Name : Civil Work
221	Biroparida	Contractor	23-10-2013	7 Hrs 13 Min	1.00	400	400.00	On A/c	
352	Venu madhav	Mason	23-10-2013	8 Hrs 57 Min	1.00	400	400.00	Job Work	
377	Kabitha	Female Helper	23-10-2013	7 Hrs 57 Min	1.00	200	200.00	Job Work	
378	Kumari	Female Helper	23-10-2013	8 Hrs 13 Min	1.00	200	200.00	Job Work	
714	Niranjan	Mason	23-10-2013	8 Hrs 26 Min	1.00	400	400.00	On A/c	
847	Absora sabor	Female Helper	23-10-2013	8 Hrs 12 Min	1.00	200	200.00	Job Work	
889	Narsing rao	Mason	23-10-2013	8 Hrs 25 Min	1.00	400	400.00	Job Work	
Totals : Records		7			7.00		2200.00		
Contractor : Ch.Krishna									Work Name : Plumber
813	Ch.Krishna	Contractor	23-10-2013	7 Hrs 36 Min	1.00	400	400.00	On A/c	
815	G.Srinu	Mason	23-10-2013	7 Hrs 29 Min	1.00	375	375.00	On A/c	
959	T.Raju	Mason	23-10-2013	8 Hrs 43 Min	1.00	375	375.00	On A/c	
1002	J.SRINU	Mason	23-10-2013	7 Hrs 34 Min	1.00	375	375.00	On A/c	
Totals : Records		4			4.00		1525.00		
Contractor : D.Yaganandam									Work Name : Carpenters
1095	A.BIKSHAPATHI	Mason	23-10-2013	7 Hrs 19 Min	1.00	350	350.00	On A/c	
Totals : Records		1			1.00		350.00		
Contractor : G.Krishna									Work Name : Centering & Rod Bending
519	Ussen	Mason	23-10-2013	9 Hrs 37 Min	1.00	400	400.00	On A/c	
1083	KISHOR CEN	Male Helper	23-10-2013	9 Hrs 37 Min	1.00	300	300.00	On A/c	
Totals : Records		2			2.00		700.00		

CHECKED

Quality	Quantity
<i>ED Jagan</i>	<i>Dr: 24-10-13</i>

VILLAS @ SILVER CREEK

Certified by

[Signature]

Admin Officer
MEHTA & MODI HOMES

Certified by:

[Signature]

Asst. Project Manager
Mehta & Modi Homes
Phase-VII

Checked by:

[Signature]

B. PRAVEEN
Manager-Audit.

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : G.Mannem		Work Name : Excavation / Earth Work							
111	Dalsing	Male Helper	23-10-2013	7 Hrs 46 Min	1.00	260	260.00	Dept	
113	Sony	Female Helper	23-10-2013	7 Hrs 45 Min	1.00	230	230.00	Dept	
219	VENKANNA	Male Helper	23-10-2013	7 Hrs 47 Min	1.00	260	260.00	On A/c	
580	SAMMAIAH	Male Helper	23-10-2013	7 Hrs 56 Min	1.00	260	260.00	Job Work	
585	Singaiah	Female Helper	23-10-2013	0 Hrs 0 Min	0.00	230	0.00	On A/c	Improper Swipe
858	Hari	Male Helper	23-10-2013	7 Hrs 53 Min	1.00	260	260.00	Dept	
859	M.Laxmi	Female Helper	23-10-2013	7 Hrs 37 Min	1.00	230	230.00	Dept	
994	Upendhar	Male Helper	23-10-2013	7 Hrs 56 Min	1.00	260	260.00	Job Work	
1087	Aronaidu	Male Helper	23-10-2013	8 Hrs 8 Min	1.00	260	260.00	Job Work	
1102	Prasad	Male Helper	23-10-2013	8 Hrs 5 Min	1.00	260	260.00	Job Work	
Totals : Records		10			9.00		2280.00		
Contractor : Gopal Soi		Work Name : Civil Work							
981	Sima G	Female Helper	23-10-2013	8 Hrs 41 Min	1.00	200	200.00	On A/c	
984	Karam	Male Helper	23-10-2013	8 Hrs 51 Min	1.00	250	250.00	On A/c	
986	Rahul	Mason	23-10-2013	8 Hrs 50 Min	1.00	400	400.00	On A/c	
987	Sonu	Female Helper	23-10-2013	0 Hrs 0 Min	0.00	200	0.00	On A/c	Improper Swipe
991	Lalitha G	Female Helper	23-10-2013	8 Hrs 34 Min	1.00	200	200.00	On A/c	
1101	Vaskar	Male Helper	23-10-2013	8 Hrs 38 Min	1.00	250	250.00	On A/c	
Totals : Records		6			5.00		1300.00		
Contractor : Hussain Peer		Work Name : Marble							
1072	AASHAWANI	Mason	23-10-2013	0 Hrs 5 Min	0.00	0	0.00	Nil / By Vendor	
1073	DIPAK	Mason	23-10-2013	0 Hrs 0 Min	0.00	0	0.00	Nil / By Vendor	Improper Swipe
Totals : Records		2			0.00		0.00		
Contractor : J.SIRISHA		Work Name : Painters / Polishing							
1035	ARABIND	Mason	23-10-2013	7 Hrs 57 Min	1.00	350	350.00	On A/c	
1036	DHARMENDAR	Mason	23-10-2013	7 Hrs 55 Min	1.00	350	350.00	On A/c	
1038	MANOJ PAINTER	Mason	23-10-2013	7 Hrs 55 Min	1.00	350	350.00	On A/c	
1093	DIPEN	Mason	23-10-2013	7 Hrs 56 Min	1.00	350	350.00	On A/c	
Totals : Records		4			4.00		1400.00		
Contractor : Janardhan Prasad		Work Name : Tiles							
744	Janardhan Prasad	Contractor	23-10-2013	-16 Hrs -39 Min	0.00	0	0.00	On A/c	Improper Swipe..
745	Dineshlal	Mason	23-10-2013	7 Hrs 46 Min	1.00	475	475.00	On A/c	
1031	MONOJ NISHAD	Male Helper	23-10-2013	7 Hrs 58 Min	1.00	225	225.00	On A/c	
1055	INDRAJITH	Mason	23-10-2013	7 Hrs 56 Min	1.00	475	475.00	On A/c	
1094	SUNIL TILES	Male Helper	23-10-2013	-10 Hrs -58 Min	0.00	225	0.00	On A/c	Improper Swipe..
Totals : Records		5			3.00		1175.00		

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : M.Uttaiah								Work Name : Centering & Rod Bending	
917	Reddy	Mason	23-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
918	Ramulu	Mason	23-10-2013	10 Hrs 8 Min	1.25	400	500.00	On A/c	
Totals : Records		2			1.25		500.00		
Contractor : M.Uttaiah								Work Name : Civil Work	
912	Vamshi	Male Helper	23-10-2013	7 Hrs 51 Min	1.00	250	250.00	On A/c	
Totals : Records		1			1.00		250.00		
Contractor : N.Dharma Rao								Work Name : Civil Work	
766	N.Dharma Rao	Contractor	23-10-2013	8 Hrs 14 Min	1.00	400	400.00	On A/c	
907	Mukundha	Male Helper	23-10-2013	9 Hrs 15 Min	1.00	250	250.00	On A/c	
908	Bhaskar	Male Helper	23-10-2013	9 Hrs 31 Min	1.00	250	250.00	On A/c	
909	Majhi	Mason	23-10-2013	9 Hrs 19 Min	1.00	400	400.00	On A/c	
1029	MUKUNDA	Male Helper	23-10-2013	9 Hrs 34 Min	1.00	250	250.00	On A/c	
1109	RAMBABU CIVIL	Mason	23-10-2013	8 Hrs 12 Min	1.00	400	400.00	On A/c	
Totals : Records		6			6.00		1950.00		
Contractor : P.Ganesh(Civil)								Work Name : Civil Work	
819	P.Ganesh(Civil)	Contractor	23-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
825	SUSHANTH CIVIL	Mason	23-10-2013	8 Hrs 23 Min	1.00	400	400.00	On A/c	
Totals : Records		2			1.00		400.00		
Contractor : RADHA KRISHNA								Work Name : Gardner	
428	N.KRISHNA VENII	Female Helper	23-10-2013	7 Hrs 54 Min	1.00	185	185.00	On A/c	
488	LAXMI GAR	Female Helper	23-10-2013	7 Hrs 51 Min	1.00	185	185.00	On A/c	
Totals : Records		2			2.00		370.00		
Contractor : Srikrishna Prajaproti								Work Name : Civil Work	
681	Srikrishna Prajaproti	Contractor	23-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
682	BISHAVA	Mason	23-10-2013	9 Hrs 18 Min	1.00	400	400.00	On A/c	
683	Dilip	Male Helper	23-10-2013	8 Hrs 50 Min	1.00	250	250.00	On A/c	
685	CHANDRAM	Mason	23-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
686	Poltin bay	Female Helper	23-10-2013	7 Hrs 26 Min	1.00	200	200.00	On A/c	
687	Rameshabay	Female Helper	23-10-2013	8 Hrs 43 Min	1.00	200	200.00	On A/c	
689	Amritha bay	Female Helper	23-10-2013	7 Hrs 51 Min	1.00	200	200.00	On A/c	
698	AJITH KUMAR	Male Helper	23-10-2013	8 Hrs 49 Min	1.00	250	250.00	On A/c	
699	SANTOSH KUMAR	Mason	23-10-2013	8 Hrs 50 Min	1.00	400	400.00	On A/c	
701	RAJERSH RAM	Mason	23-10-2013	8 Hrs 1 Min	1.00	400	400.00	On A/c	
703	LUTEN VARMA	Mason	23-10-2013	8 Hrs 49 Min	1.00	400	400.00	On A/c	
706	Lalassar	Mason	23-10-2013	8 Hrs 53 Min	1.00	400	400.00	On A/c	
723	MAKSUDHAN	Mason	23-10-2013	8 Hrs 47 Min	1.00	400	400.00	On A/c	

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
878	WARENDHAR KUMAR	Mason	23-10-2013	8 Hrs 55 Min	1.00	400	400.00	On A/c	
879	Sima	Female Helper	23-10-2013	8 Hrs 46 Min	1.00	200	200.00	On A/c	
901	Rakhi	Female Helper	23-10-2013	8 Hrs 46 Min	1.00	200	200.00	On A/c	
902	Satcharan	Mason	23-10-2013	7 Hrs 27 Min	1.00	400	400.00	On A/c	
903	Usha Bai	Female Helper	23-10-2013	7 Hrs 29 Min	1.00	200	200.00	On A/c	
904	Sandhya	Female Helper	23-10-2013	8 Hrs 51 Min	1.00	200	200.00	On A/c	
960	Sanjay Kumar.S	Male Helper	23-10-2013	8 Hrs 53 Min	1.00	250	250.00	On A/c	
Totals : Records		20			18.00		5350.00		

MODI Properties

Villas@ Silver Creek

Survey No.74, 75, Cherlapally, Ranga Reddy

Attendance Report - Summary : From : 22-10-2013 3:45:06 PM To : 22-10-2013 3:45:06 PM


Print Date : 23-10-2013 , Pages : 1 Of 4


Contractor : All


ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : B.Basappa								Work Name : Painters / Polishing	
722B.Basappa		Contractor	22-10-2013	7 Hrs 33 Min	1.00	400	400.00	On A/c	
1042NARASIAH		Male Helper	22-10-2013	8 Hrs 15 Min	1.00	225	225.00	On A/c	
Totals : Records		2			2.00		625.00		
Contractor : B.Rami naidu								Work Name : Misc	
861B.PRAMOD		Mason	22-10-2013	0 Hrs 0 Min	0.00	0	0.00	Job Work	Improper Swipe
838TIRUPATHI RAO		Mason	22-10-2013	0 Hrs 0 Min	0.00	0	0.00	Job Work	Improper Swipe
Totals : Records		2			0.00		0.00		
Contractor : Biroparida								Work Name : Civil Work	
847Absora sabor		Female Helper	22-10-2013	8 Hrs 36 Min	1.00	200	200.00	On A/c	
221Biroparida		Contractor	22-10-2013	8 Hrs 47 Min	1.00	400	400.00	On A/c	
377Kabitha		Female Helper	22-10-2013	8 Hrs 12 Min	1.00	200	200.00	On A/c	
378Kumari		Female Helper	22-10-2013	8 Hrs 36 Min	1.00	200	200.00	On A/c	
889Narsing rao		Mason	22-10-2013	8 Hrs 57 Min	1.00	400	400.00	On A/c	
352Venu madhav		Mason	22-10-2013	9 Hrs 22 Min	1.00	400	400.00	On A/c	
Totals : Records		6			6.00		1800.00		
Contractor : Ch.Krishna								Work Name : Plumber	
813Ch.Krishna		Contractor	22-10-2013	8 Hrs 36 Min	1.00	400	400.00	On A/c	
815G.Srinu		Mason	22-10-2013	-10 Hrs -39 Min	0.00	375	0.00	On A/c	Improper Swipe..
1002J.SRINU		Mason	22-10-2013	8 Hrs 39 Min	1.00	375	375.00	On A/c	
959T.Raju		Mason	22-10-2013	8 Hrs 59 Min	1.00	375	375.00	On A/c	
Totals : Records		4			3.00		1150.00		
Contractor : D.Yaganandam								Work Name : Carpenters	
1095A.BIKSHAPATHI		Mason	22-10-2013	8 Hrs 1 Min	1.00	350	350.00	On A/c	
Totals : Records		1			1.00		350.00		
Contractor : G.Krishna								Work Name : Centering & Rod Bending	
939Depak		Male Helper	22-10-2013	0 Hrs 0 Min	0.00	300	0.00	On A/c	Improper Swipe
496G.Krishna		Contractor	22-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
1083KISHOR CEN		Male Helper	22-10-2013	9 Hrs 13 Min	1.00	300	300.00	On A/c	
1084PRAFUL		Mason	22-10-2013	9 Hrs 13 Min	1.00	400	400.00	On A/c	


CHECKED

Quality	Quantity
100%	01/24/10/13
VILLAS @ SILVER CREEK	

Certified by

Admin Officer
MENTA & MODI HOMES

Certified by

Asst. Project Manager
MENTA & MODI HOMES
Phase-VII

Checked by

B. Praveen
Manager Audit

Certified by

Asst. Project Manager
Mehta & Modi Homes
Phase-VII

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
519	Ussen	Mason	22-10-2013	9 Hrs 13 Min	1.00	400	400.00	On A/c	
Totals : Records		5			3.00		1100.00		
Contractor : G.Mannem								Work Name : Excavation / Earth Work	
111	Dalsing	Male Helper	22-10-2013	8 Hrs 10 Min	1.00	260	260.00	Dept	
858	Hari	Male Helper	22-10-2013	8 Hrs 14 Min	1.00	260	260.00	Dept	
859	M.Laxmi	Female Helper	22-10-2013	7 Hrs 58 Min	1.00	230	230.00	Dept	
113	Sony	Female Helper	22-10-2013	8 Hrs 4 Min	1.00	230	230.00	Dept	
580	SAMMAIAH	Male Helper	22-10-2013	8 Hrs 23 Min	1.00	260	260.00	Job Work	
581	Sugna	Female Helper	22-10-2013	8 Hrs 17 Min	1.00	230	230.00	Job Work	
922	Sewfi	Female Helper	22-10-2013	8 Hrs 8 Min	1.00	230	230.00	Job Work	
924	A. Venkanna	Male Helper	22-10-2013	8 Hrs 18 Min	1.00	260	260.00	On A/c	
941	Bhagyamma	Female Helper	22-10-2013	7 Hrs 46 Min	1.00	230	230.00	On A/c	
587	Kurmaiah	Male Helper	22-10-2013	8 Hrs 6 Min	1.00	260	260.00	On A/c	
320	M.KURMAIAH	Male Helper	22-10-2013	6 Hrs 57 Min	1.00	260	260.00	On A/c	
942	Naga-Laxmi	Female Helper	22-10-2013	8 Hrs 4 Min	1.00	230	230.00	On A/c	
1102	Prasad	Male Helper	22-10-2013	8 Hrs 24 Min	1.00	260	260.00	On A/c	
584	Primala	Female Helper	22-10-2013	8 Hrs 12 Min	1.00	230	230.00	On A/c	
1103	Ramana	Male Helper	22-10-2013	8 Hrs 26 Min	1.00	260	260.00	On A/c	
1086	SATYAVATHI	Female Helper	22-10-2013	8 Hrs 27 Min	1.00	230	230.00	On A/c	
585	Singaiah	Female Helper	22-10-2013	0 Hrs 0 Min	0.00	230	0.00	On A/c	Improper Swipe
219	VENKANNA	Male Helper	22-10-2013	8 Hrs 8 Min	1.00	260	260.00	On A/c	
925	Yakamma	Female Helper	22-10-2013	8 Hrs 12 Min	1.00	230	230.00	On A/c	
Totals : Records		19			18.00		4410.00		
Contractor : Gopal Soi								Work Name : Civil Work	
984	Karam	Male Helper	22-10-2013	8 Hrs 53 Min	1.00	250	250.00	On A/c	
991	Lalitha G	Female Helper	22-10-2013	8 Hrs 44 Min	1.00	200	200.00	On A/c	
986	Rahul	Mason	22-10-2013	8 Hrs 53 Min	1.00	400	400.00	On A/c	
981	Sima G	Female Helper	22-10-2013	8 Hrs 47 Min	1.00	200	200.00	On A/c	
987	Sonu	Female Helper	22-10-2013	8 Hrs 44 Min	1.00	200	200.00	On A/c	
Totals : Records		5			5.00		1250.00		
Contractor : Hussain Peer								Work Name : Marble	
1072	ASHAWANI	Mason	22-10-2013	-10 Hrs -3 Min	0.00	0	0.00	Nil / By Vendor	Improper Swipe..
1073	DIPAK	Mason	22-10-2013	0 Hrs 0 Min	0.00	0	0.00	Nil / By Vendor	Improper Swipe
Totals : Records		2			0.00		0.00		
Contractor : J.SIRISHA								Work Name : Painters / Polishing	
1035	ARABIND	Mason	22-10-2013	8 Hrs 5 Min	1.00	350	350.00	On A/c	
1036	DHARMENDAR	Mason	22-10-2013	8 Hrs 10 Min	1.00	350	350.00	On A/c	

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
1093	DIPEN	Mason	22-10-2013	8 Hrs 7 Min	1.00	350	350.00	On A/c	
1038	MANOJ PAINTER	Mason	22-10-2013	8 Hrs 8 Min	1.00	350	350.00	On A/c	
Totals : Records		4			4.00		1400.00		
Contractor : Janardhan Prasad									Work Name : Tiles
1071	BABULAL	Male Helper	22-10-2013	8 Hrs 2 Min	1.00	225	225.00	On A/c	
745	Dineshlal	Mason	22-10-2013	8 Hrs 3 Min	1.00	475	475.00	On A/c	
1055	INDRAJITH	Mason	22-10-2013	7 Hrs 56 Min	1.00	475	475.00	On A/c	
744	Janardhan Prasad	Contractor	22-10-2013	0 Hrs 0 Min	0.00	0	0.00	On A/c	Improper Swipe
1031	MONOJ NISHAD	Male Helper	22-10-2013	8 Hrs 3 Min	1.00	225	225.00	On A/c	
1094	SUNIL TILES	Male Helper	22-10-2013	8 Hrs 3 Min	1.00	225	225.00	On A/c	
Totals : Records		6			5.00		1625.00		
Contractor : Karunakar Reddy									Work Name : Tiles
863	CHANDRA REDDY	Mason	22-10-2013	0 Hrs 0 Min	0.00	475	0.00	Nil / By Vendor	Improper Swipe
Totals : Records		1			0.00		0.00		
Contractor : M.Uttaiah									Work Name : Centering & Rod Bending
1096	BHASKAR CENTERING	Male Helper	22-10-2013	8 Hrs 33 Min	1.00	300	300.00	On A/c	
74	M.Uttaiah	Contractor	22-10-2013	6 Hrs 54 Min	1.00	400	400.00	On A/c	
918	Ramulu	Mason	22-10-2013	5 Hrs 7 Min	0.50	400	200.00	On A/c	
Totals : Records		3			2.50		900.00		
Contractor : M.Uttaiah									Work Name : Civil Work
912	Vamshi	Male Helper	22-10-2013	2 Hrs 32 Min	0.50	250	125.00	On A/c	
Totals : Records		1			0.50		125.00		
Contractor : N.Dharma Rao									Work Name : Civil Work
908	Bhaskar	Male Helper	22-10-2013	9 Hrs 47 Min	1.00	250	250.00	On A/c	
909	Majhi	Mason	22-10-2013	7 Hrs 19 Min	1.00	400	400.00	On A/c	
1029	MUKUNDA	Male Helper	22-10-2013	10 Hrs 0 Min	1.00	250	250.00	On A/c	
907	Mukundha	Male Helper	22-10-2013	8 Hrs 57 Min	1.00	250	250.00	On A/c	
766	N.Dharma Rao	Contractor	22-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
1109	RAMBABU CIVIL	Mason	22-10-2013	6 Hrs 32 Min	1.00	400	400.00	On A/c	
Totals : Records		6			5.00		1550.00		
Contractor : P.Ganesh(Civil)									Work Name : Civil Work
823	JAMUNA	Female Helper	22-10-2013	8 Hrs 34 Min	1.00	200	200.00	On A/c	
962	P.Ganesh	Male Helper	22-10-2013	8 Hrs 46 Min	1.00	250	250.00	On A/c	
819	P.Ganesh(Civil)	Contractor	22-10-2013	9 Hrs 45 Min	1.00	400	400.00	On A/c	
824	RAMBABU	Male Helper	22-10-2013	9 Hrs 10 Min	1.00	250	250.00	On A/c	
825	SUSHANTH CIVIL	Mason	22-10-2013	9 Hrs 37 Min	1.00	400	400.00	On A/c	
Totals : Records		5			5.00		1500.00		

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : Srikrishna Prajaproti								Work Name : Civil Work	
698	AJITH KUMAR	Male Helper	22-10-2013	9 Hrs 13 Min	1.00	250	250.00	On A/c	
689	Amritha bay	Female Helper	22-10-2013	8 Hrs 17 Min	1.00	200	200.00	On A/c	
682	bISHAVA	Mason	22-10-2013	9 Hrs 42 Min	1.00	400	400.00	On A/c	
685	CHANDRAM	Mason	22-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
683	Dilip	Male Helper	22-10-2013	9 Hrs 1 Min	1.00	250	250.00	On A/c	
963	Gita Pradhan	Female Helper	22-10-2013	8 Hrs 37 Min	1.00	200	200.00	On A/c	
706	Lalessor	Mason	22-10-2013	9 Hrs 7 Min	1.00	400	400.00	On A/c	
703	LUTEN VARMA	Mason	22-10-2013	8 Hrs 31 Min	1.00	400	400.00	On A/c	
723	MAKSUDHAN	Mason	22-10-2013	8 Hrs 50 Min	1.00	400	400.00	On A/c	
878	NARENDHAR KUMAR	Mason	22-10-2013	9 Hrs 31 Min	1.00	400	400.00	On A/c	
688	Poltin bay	Female Helper	22-10-2013	8 Hrs 7 Min	1.00	200	200.00	On A/c	
701	RAJERSH RAM	Mason	22-10-2013	8 Hrs 40 Min	1.00	400	400.00	On A/c	
901	Rakhi	Female Helper	22-10-2013	8 Hrs 28 Min	1.00	200	200.00	On A/c	
687	Rameshabay	Female Helper	22-10-2013	9 Hrs 1 Min	1.00	200	200.00	On A/c	
904	Sandhya	Female Helper	22-10-2013	9 Hrs 8 Min	1.00	200	200.00	On A/c	
960	Sanjay Kumar.S	Male Helper	22-10-2013	8 Hrs 34 Min	1.00	250	250.00	On A/c	
699	SANTOSH KUMAR	Mason	22-10-2013	9 Hrs 51 Min	1.00	400	400.00	On A/c	
902	Satcharan	Mason	22-10-2013	8 Hrs 30 Min	1.00	400	400.00	On A/c	
878	Sima	Female Helper	22-10-2013	9 Hrs 9 Min	1.00	200	200.00	On A/c	
681	Srikrishna Prajaproti	Contractor	22-10-2013	7 Hrs 52 Min	1.00	400	400.00	On A/c	
903	Usha Bai	Female Helper	22-10-2013	8 Hrs 11 Min	1.00	200	200.00	On A/c	
Totals : Records		21				20.00	5950.00		
Contractor : T.Yellanna								Work Name : Centering & Rod Bending	
674	BALA RAJU	Mason	22-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
Totals : Records		1				0.00	0.00		

MODI Properties

Villas@ Silver Creek

Survey No.74, 75, Cherlapally, Ranga Reddy


Attendance Report - Summary : From : 21-10-2013 4:16:45 PM To : 21-10-2013 4:16:45 PM


Print Date : 23-10-2013 , Pages : 1 Of 4


Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : A.Madhu									Work Name : Electrician
893	KRISHNA ELE	Mason	21-10-2013	7 Hrs 37 Min	1.00	350	350.00	On A/c	
Totals : Records		1			1.00		350.00		
Contractor : B.Basappa									Work Name : Painters / Polishing
722	B.Basappa	Contractor	21-10-2013	6 Hrs 24 Min	1.00	400	400.00	On A/c	
1042	NARASIAH	Male Helper	21-10-2013	8 Hrs 2 Min	1.00	225	225.00	On A/c	
1100	Narsimha Pai	Male Helper	21-10-2013	8 Hrs 3 Min	1.00	225	225.00	On A/c	
1068	NARSIMHA PAI	Mason	21-10-2013	7 Hrs 59 Min	1.00	350	350.00	On A/c	
Totals : Records		4			4.00		1200.00		
Contractor : B.Rami naidu									Work Name : Misc
861	B.PRAMOD	Mason	21-10-2013	0 Hrs 0 Min	0.00	0	0.00	Job Work	Improper Swipe
838	TIRUPATHI RAO	Mason	21-10-2013	0 Hrs 0 Min	0.00	0	0.00	Job Work	Improper Swipe
Totals : Records		2			0.00		0.00		
Contractor : Biroparida									Work Name : Civil Work
847	Absora sabor	Female Helper	21-10-2013	9 Hrs 2 Min	1.00	200	200.00	On A/c	
221	Biroparida	Contractor	21-10-2013	9 Hrs 19 Min	1.00	400	400.00	On A/c	
377	Kabitha	Female Helper	21-10-2013	8 Hrs 36 Min	1.00	200	200.00	On A/c	
378	Kumari	Female Helper	21-10-2013	-18 Hrs -46 Min	0.00	200	0.00	On A/c	Improper Swipe.
889	Narsing rao	Mason	21-10-2013	10 Hrs 56 Min	1.25	400	500.00	On A/c	
352	Venu madhav	Mason	21-10-2013	9 Hrs 32 Min	1.00	400	400.00	On A/c	
Totals : Records		6			5.25		1700.00		
Contractor : Ch.Krishna									Work Name : Plumber
815	G.Srinu	Mason	21-10-2013	8 Hrs 19 Min	1.00	375	375.00	On A/c	
1002	J.SRINU	Mason	21-10-2013	8 Hrs 20 Min	1.00	375	375.00	On A/c	
959	T Raju	Mason	21-10-2013	9 Hrs 11 Min	1.00	375	375.00	On A/c	
Totals : Records		3			3.00		1125.00		
Contractor : G.Krishna									Work Name : Centering & Rod Bending
496	G.Krishna	Contractor	21-10-2013	8 Hrs 10 Min	1.00	400	400.00	On A/c	
1085	GURU	Male Helper	21-10-2013	0 Hrs 0 Min	0.00	300	0.00	On A/c	Improper Swipe
Totals : Records		2			1.00		400.00		

CHECKED
 Quality _____ Quantity _____
 Dt: 24/10/13
 VILLAS @ SILVER CREEK

Certified by

 Admin Officer
 MEHTA & MODI HOMES

Certified by:

 Asst. Project Manager
 Mehta & Modi Homes
 Phase-VII

Checked by:

 B. PRAVEEN
 Manager-Audit.

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : G.Mannem								Work Name :	Excavation / Earth Work
111	Dalsing	Male Helper	21-10-2013	8 Hrs 25 Min	1.00	260	260.00	Dept	
858	Hari	Male Helper	21-10-2013	8 Hrs 34 Min	1.00	260	260.00	Dept	
859	M.Laxmi	Female Helper	21-10-2013	8 Hrs 14 Min	1.00	230	230.00	Dept	
113	Sony	Female Helper	21-10-2013	8 Hrs 5 Min	1.00	230	230.00	Dept	
219	VENKANNA	Male Helper	21-10-2013	7 Hrs 54 Min	1.00	260	260.00	Job Work	
1102	Prasad	Male Helper	21-10-2013	8 Hrs 1 Min	1.00	260	260.00	Job Work	
584	Primala	Female Helper	21-10-2013	8 Hrs 3 Min	1.00	230	230.00	Job Work	
581	Sugna	Female Helper	21-10-2013	8 Hrs 24 Min	1.00	230	230.00	Job Work	
922	Sewri	Female Helper	21-10-2013	7 Hrs 47 Min	1.00	230	230.00	Job Work	
580	SAMMAIAH	Male Helper	21-10-2013	8 Hrs 22 Min	1.00	260	260.00	Job Work	
1086	SATYAVATHI	Female Helper	21-10-2013	8 Hrs 11 Min	1.00	230	230.00	Job Work	
1103	Ramaia	Male Helper	21-10-2013	7 Hrs 44 Min	1.00	260	260.00	Job Work	
579	MALYA	Male Helper	21-10-2013	Absent	0.00	260	0.00	Job Work	
320	M.KURMAIAH	Male Helper	21-10-2013	0 Hrs 0 Min	0.00	260	0.00	On A/c	Improper Swipe
Totals : Records		14			12.00		2940.00		
Contractor : Gopal Soi								Work Name :	Civil Work
984	Karam	Male Helper	21-10-2013	8 Hrs 47 Min	1.00	250	250.00	On A/c	
991	Lalitha G	Female Helper	21-10-2013	8 Hrs 26 Min	1.00	200	200.00	On A/c	
986	Rahul	Mason	21-10-2013	9 Hrs 3 Min	1.00	400	400.00	On A/c	
981	Sima G	Female Helper	21-10-2013	8 Hrs 27 Min	1.00	200	200.00	On A/c	
987	Sonu	Female Helper	21-10-2013	8 Hrs 25 Min	1.00	200	200.00	On A/c	
1101	Vaskar	Male Helper	21-10-2013	8 Hrs 24 Min	1.00	250	250.00	On A/c	
Totals : Records		6			6.00		1500.00		
Contractor : Hussain Peer								Work Name :	Marble
1072	ASHAWANI	Mason	21-10-2013	0 Hrs 0 Min	0.00	0	0.00	Nil / By Vendor	Improper Swipe
1073	DIPAK	Mason	21-10-2013	0 Hrs 0 Min	0.00	0	0.00	Nil / By Vendor	Improper Swipe
Totals : Records		2			0.00		0.00		
Contractor : J.SIRISHA								Work Name :	Painters / Polishing
1035	ARABIND	Mason	21-10-2013	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
1036	DHARMENDAR	Mason	21-10-2013	7 Hrs 42 Min	1.00	350	350.00	On A/c	
1093	DIPEN	Mason	21-10-2013	7 Hrs 39 Min	1.00	350	350.00	On A/c	
1038	MANOJ PAINTER	Mason	21-10-2013	7 Hrs 42 Min	1.00	350	350.00	On A/c	
Totals : Records		4			3.00		1050.00		
Contractor : Janardhan Prasad								Work Name :	Tiles
745	Dinesh Lal	Mason	21-10-2013	7 Hrs 24 Min	1.00	475	475.00	On A/c	
744	Janardhan Prasad	Contractor	21-10-2013	1 Hrs 46 Min	0.00	0	0.00	On A/c	

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
1031	MONOJ NISHAD	Male Helper	21-10-2013	7 Hrs 23 Min	1.00	225	225.00	On A/c	
1004	SUNIL TILES	Male Helper	21-10-2013	7 Hrs 22 Min	1.00	225	225.00	On A/c	
Totals : Records		4			3.00		925.00		
Contractor : Karunakar Reddy									Work Name : Tiles
863	CHANDRA REDDY	Mason	21-10-2013	8 Hrs 11 Min	1.00	475	475.00	Nil / By Vendor	
Totals : Records		1			1.00		475.00		
Contractor : M.Uttaiah									Work Name : Centering & Rod Bending
74	M.Uttaiah	Contractor	21-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
Totals : Records		1			0.00		0.00		
Contractor : MD.Mahboob									Work Name : Welders
1062	MALLI KARJUN	Male Helper	21-10-2013	7 Hrs 19 Min	1.00	250	250.00	Job Work	
973	LAXMAN WELDER	Mason	21-10-2013	Absent	0.00	350	0.00	Job Work	
Totals : Records		2			1.00		250.00		
Contractor : Murali									Work Name : Painters / Polishing
961	ARAVIND	Mason	21-10-2013	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
971	Durga Rao	Mason	21-10-2013	7 Hrs 19 Min	1.00	350	350.00	On A/c	
970	Mukesh	Mason	21-10-2013	7 Hrs 42 Min	1.00	350	350.00	On A/c	
Totals : Records		3			2.00		700.00		
Contractor : N.Dharma Rao									Work Name : Civil Work
908	Bhaskar	Male Helper	21-10-2013	8 Hrs 6 Min	1.00	250	250.00	On A/c	
909	Majhi	Mason	21-10-2013	8 Hrs 4 Min	1.00	400	400.00	On A/c	
1029	MUKUNDA	Male Helper	21-10-2013	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
907	Mukundha	Male Helper	21-10-2013	8 Hrs 44 Min	1.00	250	250.00	On A/c	
766	N.Dharma Rao	Contractor	21-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
1109	RAMBABU CIVIL	Mason	21-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
Totals : Records		6			3.00		900.00		
Contractor : P.Ganesh(Civil)									Work Name : Civil Work
823	JAMUNA	Female Helper	21-10-2013	9 Hrs 0 Min	1.00	200	200.00	On A/c	
962	P.Ganesh	Male Helper	21-10-2013	9 Hrs 37 Min	1.00	250	250.00	On A/c	
819	P.Ganesh(Civil)	Contractor	21-10-2013	9 Hrs 12 Min	1.00	400	400.00	On A/c	
824	RAMBABU	Male Helper	21-10-2013	9 Hrs 44 Min	1.00	250	250.00	On A/c	
825	SUSHANTH CIVIL	Mason	21-10-2013	10 Hrs 4 Min	1.25	400	500.00	On A/c	
Totals : Records		5			5.25		1600.00		
Contractor : RADHA KRISHNA									Work Name : Gardner
1105	Dharma Rao	Mason	21-10-2013	1 Hrs 26 Min	0.00	300	0.00	On A/c	
1106	Durga Prasad	Mason	21-10-2013	1 Hrs 25 Min	0.00	300	0.00	On A/c	
1108	Durga Prasad Gar	Mason	21-10-2013	1 Hrs 4 Min	0.00	300	0.00	On A/c	

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
483	LAXMI GAR	Female Helper	21-10-2013	8 Hrs 0 Min	1.00	185	185.00	On A/c	
426	N.KRISHNA VENII	Female Helper	21-10-2013	7 Hrs 59 Min	1.00	185	185.00	On A/c	
1104	Satyanarayana	Mason	21-10-2013	1 Hrs 29 Min	0.00	300	0.00	On A/c	
Totals : Records		6			2.00		370.00		
Contractor : Srikanth Jena								Work Name : Plumber	
933	Dhukhiram	Male Helper	21-10-2013	7 Hrs 22 Min	1.00	250	250.00	On A/c	
1107	Shushanth plu	Male Helper	21-10-2013	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
Totals : Records		2			1.00		250.00		
Contractor : Srikrishna Prajaproti								Work Name : Civil Work	
689	Amritha bay	Female Helper	21-10-2013	8 Hrs 38 Min	1.00	200	200.00	On A/c	
682	bISHAVA	Mason	21-10-2013	9 Hrs 41 Min	1.00	400	400.00	On A/c	
683	Dilip	Male Helper	21-10-2013	9 Hrs 12 Min	1.00	250	250.00	On A/c	
963	Gita Pradhan	Female Helper	21-10-2013	9 Hrs 11 Min	1.00	200	200.00	On A/c	
706	Laessor	Mason	21-10-2013	9 Hrs 15 Min	1.00	400	400.00	On A/c	
703	LUTEN VARMA	Mason	21-10-2013	8 Hrs 41 Min	1.00	400	400.00	On A/c	
723	MAKSUDHAN	Mason	21-10-2013	8 Hrs 41 Min	1.00	400	400.00	On A/c	
878	NARENDHAR KUMAR	Mason	21-10-2013	9 Hrs 2 Min	1.00	400	400.00	On A/c	
688	Poltin bay	Female Helper	21-10-2013	8 Hrs 41 Min	1.00	200	200.00	On A/c	
901	Rakhi	Female Helper	21-10-2013	8 Hrs 58 Min	1.00	200	200.00	On A/c	
904	Sandhya	Female Helper	21-10-2013	9 Hrs 13 Min	1.00	200	200.00	On A/c	
960	Sanjay Kumar.S	Male Helper	21-10-2013	8 Hrs 48 Min	1.00	250	250.00	On A/c	
699	SANTOSH KUMAR	Mason	21-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
902	Satcharan	Mason	21-10-2013	8 Hrs 1 Min	1.00	400	400.00	On A/c	
681	Srikrishna Prajaproti	Contractor	21-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
903	Usha Bai	Female Helper	21-10-2013	8 Hrs 5 Min	1.00	200	200.00	On A/c	
Totals : Records		16			14.00		4100.00		

MODI Properties

Villas@ Silver Creek

Survey No.74, 75, Cherlapally, Ranga Reddy

Attendance Report - Summary : From : 20-10-2013 4:09:02 PM To : 20-10-2013 4:09:02 PM

Contractor : All

Print Date : 22-10-2013 , Pages : 1 Of 2

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : B.Basappa								Work Name : Painters / Polishing	
722	B.Basappa	Contractor	20-10-2013	7 Hrs 18 Min	1.00	400	400.00	On A/c	
1042	NARASIAH	Male Helper	20-10-2013	8 Hrs 33 Min	1.00	225	225.00	On A/c	
1053	RAJU.B	Mason	20-10-2013	7 Hrs 17 Min	1.00	350	350.00	On A/c	
1057	BHIM	Mason	20-10-2013	8 Hrs 37 Min	1.00	350	350.00	On A/c	
1066	R.BALARAM	Mason	20-10-2013	6 Hrs 54 Min	1.00	350	350.00	On A/c	
1068	NARSIMHA PAI	Mason	20-10-2013	8 Hrs 34 Min	1.00	350	350.00	On A/c	
1075	T.SRINIVAS	Mason	20-10-2013	8 Hrs 32 Min	1.00	350	350.00	On A/c	
1100	Narsimha Pai	Male Helper	20-10-2013	0 Hrs 0 Min	0.00	225	0.00	On A/c	Improper Swipe
Totals : Records		8			7.00		2375.00		
Contractor : Biroparida								Work Name : Civil Work	
352	Venu madhav	Mason	20-10-2013	6 Hrs 26 Min	1.00	400	400.00	Dept	
735	Dudistra	Male Helper	20-10-2013	6 Hrs 32 Min	1.00	250	250.00	Dept	
845	SUSHANTH SABAR	Male Helper	20-10-2013	6 Hrs 26 Min	1.00	250	250.00	Dept	
886	Narsing rao	Mason	20-10-2013	6 Hrs 26 Min	1.00	400	400.00	Dept	
Totals : Records		4			4.00		1300.00		
Contractor : G.Mannem								Work Name : Excavation / Earth Work	
111	Dalsing	Male Helper	20-10-2013	6 Hrs 15 Min	1.00	260	260.00	Dept	
113	Sony	Female Helper	20-10-2013	6 Hrs 11 Min	1.00	230	230.00	Dept	
858	Hari	Male Helper	20-10-2013	6 Hrs 21 Min	1.00	260	260.00	Dept	
859	M.Laxmi	Female Helper	20-10-2013	6 Hrs 14 Min	1.00	230	230.00	Dept	
Totals : Records		4			4.00		980.00		
Contractor : J.SIRISHA								Work Name : Painters / Polishing	
1035	ARABIND	Mason	20-10-2013	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
1036	DHARMENDAR	Mason	20-10-2013	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
1038	MANOJ PAINTER	Mason	20-10-2013	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
1093	DIPEN	Mason	20-10-2013	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
Totals : Records		4			0.00		0.00		
Contractor : Janardhan Prasad								Work Name : Tiles	
745	Dineshlal	Mason	20-10-2013	7 Hrs 17 Min	1.00	475	475.00	On A/c	

CHECKED
 Quality _____ Quantity _____
 By *[Signature]* Dt *24-10-13*
VILLAS @ SILVER CREEK

Certified by
[Signature]
Admin Officer
MEHTA & MODI HOMES

Certified by:
[Signature]
Asst. Project Manager
Mehta & Modi Homes
Phase-VII

Checked by:
[Signature]
B. PRAVEEN
Manager-Audit.

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
1031	MONOJ NISHAD	Male Helper	20-10-2013	7 Hrs 36 Min	1.00	225	225.00	On A/c	
1094	SUNIL TILES	Male Helper	20-10-2013	7 Hrs 33 Min	1.00	225	225.00	On A/c	
1098	Jay Prakash	Mason	20-10-2013	6 Hrs 55 Min	1.00	475	475.00	On A/c	
1099	Bhagavath prasad	Male Helper	20-10-2013	7 Hrs 10 Min	1.00	225	225.00	On A/c	
Totals : Records		5			5.00		1625.00		
Contractor : M.Uttaiah							Work Name : Centering & Rod Bending		
918	Ramulu	Mason	20-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
Totals : Records		1			0.00		0.00		
Contractor : Murali							Work Name : Painters / Polishing		
969	Rambilesh	Mason	20-10-2013	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
Totals : Records		1			0.00		0.00		
Contractor : N.Dharma Rao							Work Name : Civil Work		
766	N.Dharma Rao	Contractor	20-10-2013	6 Hrs 50 Min	1.00	400	400.00	On A/c	
906	Gourang	Mason	20-10-2013	7 Hrs 36 Min	1.00	400	400.00	On A/c	
907	Mukundha	Male Helper	20-10-2013	7 Hrs 35 Min	1.00	250	250.00	On A/c	
908	Bhaskar	Male Helper	20-10-2013	-15 Hrs -4 Min	0.00	250	0.00	On A/c	Improper Swipe..
909	Majhi	Mason	20-10-2013	7 Hrs 38 Min	1.00	400	400.00	On A/c	
1029	MUKUNDA	Male Helper	20-10-2013	7 Hrs 39 Min	1.00	250	250.00	On A/c	
1030	RAVI CIVIL	Male Helper	20-10-2013	7 Hrs 36 Min	1.00	250	250.00	On A/c	
Totals : Records		7			6.00		1950.00		

MODI Properties

Villas@ Silver Creek

Survey No.74, 75, Cherlapally, Ranga Reddy

Attendance Report - Summary : From : 19-10-2013 4:06:47 PM To : 19-10-2013 4:06:47 PM

Contractor : All

Print Date : 22-10-2013 , Pages : 1 Of 4

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : A.Madhu									
Work Name : Electrician									
893	KRISHNA ELE	Mason	19-10-2013	2 Hrs 37 Min	0.50	350	175.00	On A/c	
Totals : Records		1			0.50		175.00		
Contractor : B.Basappa									
Work Name : Painters / Polishing									
722	B.Basappa	Contractor	19-10-2013	8 Hrs 37 Min	1.00	400	400.00	On A/c	
1042	NARASIAH	Male Helper	19-10-2013	8 Hrs 18 Min	1.00	225	225.00	On A/c	
Totals : Records		2			2.00		625.00		
Contractor : Biroparida									
Work Name : Civil Work									
221	Biroparida	Contractor	19-10-2013	9 Hrs 6 Min	1.00	400	400.00	Dept	
352	Venu madhav	Mason	19-10-2013	9 Hrs 7 Min	1.00	400	400.00	Dept	
377	Kabitha	Female Helper	19-10-2013	0 Hrs 0 Min	0.00	200	0.00	On A/c	Improper Swipe
378	Kumari	Female Helper	19-10-2013	8 Hrs 29 Min	1.00	200	200.00	Dept	
714	Niranjan	Mason	19-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
845	SUSHANTH SABAR	Male Helper	19-10-2013	8 Hrs 49 Min	1.00	250	250.00	Dept	
847	Absora sabor	Female Helper	19-10-2013	8 Hrs 31 Min	1.00	200	200.00	Dept	
889	Narsing rao	Mason	19-10-2013	8 Hrs 48 Min	1.00	400	400.00	Dept	
Totals : Records		8			6.00		1850.00		
Contractor : Ch.Krishna									
Work Name : Plumber									
959	T Raju	Mason	19-10-2013	9 Hrs 12 Min	1.00	375	375.00	On A/c	
Totals : Records		1			1.00		375.00		
Contractor : G.Krishna									
Work Name : Centering & Rod Bending									
496	G.Krishna	Contractor	19-10-2013	0 Hrs 0 Min	0.00	400	0.00	Job Work	Improper Swipe
519	Ussen	Mason	19-10-2013	7 Hrs 14 Min	1.00	400	400.00	Job Work	
1083	KISHOR CEN	Male Helper	19-10-2013	7 Hrs 4 Min	1.00	300	300.00	Job Work	
1084	PRAFUL	Mason	19-10-2013	7 Hrs 11 Min	1.00	400	400.00	Job Work	
1085	GURU	Male Helper	19-10-2013	7 Hrs 10 Min	1.00	300	300.00	Job Work	
Totals : Records		5			4.00		1400.00		
Contractor : G.Mannem									
Work Name : Excavation / Earth Work									
111	Dalsing	Male Helper	19-10-2013	8 Hrs 51 Min	1.00	260	260.00	Dept	
113	Sony	Female Helper	19-10-2013	8 Hrs 20 Min	1.00	230	230.00	Dept	

CHECKED

Quality: _____ Quantity: _____

DI: 24/10/13

VILLAS @ SILVER CREEK

Certified by

[Signature]

Admin Officer
MEHTA & MODI HOMES

Certified by:

[Signature]

Asst. Project Manager
Mehta & Modi Homes
Phase-VII

Checked by:

[Signature]

B. PRAVEEN
Manager-Audit.

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
218	VENKANNA	Male Helper	19-10-2013	8 Hrs 21 Min	1.00	260	260.00	Job Work	Improper Swipe..
320	M.KURMAIAH	Male Helper	19-10-2013	0 Hrs 0 Min	0.00	260	0.00	On A/c	Improper Swipe
458	Hachia	Male Helper	19-10-2013	8 Hrs 8 Min	1.00	260	260.00	Job Work	
587	Kurmaiah	Male Helper	19-10-2013	6 Hrs 19 Min	1.00	260	260.00	Job Work	
858	Hari	Male Helper	19-10-2013	9 Hrs 5 Min	1.00	260	260.00	Dept	
859	M.Laxmi	Female Helper	19-10-2013	8 Hrs 35 Min	1.00	230	230.00	Dept	
921	Tera	Male Helper	19-10-2013	8 Hrs 3 Min	1.00	260	260.00	Job Work	
922	Sewri	Female Helper	19-10-2013	8 Hrs 3 Min	1.00	230	230.00	Job Work	
925	Yakamma	Female Helper	19-10-2013	0 Hrs 0 Min	0.00	230	0.00	On A/c	Improper Swipe
940	Sanju	Male Helper	19-10-2013	6 Hrs 17 Min	1.00	260	260.00	Job Work	
941	Bhagyamma	Female Helper	19-10-2013	6 Hrs 18 Min	1.00	230	230.00	Job Work	
946	Bhadramma	Male Helper	19-10-2013	8 Hrs 22 Min	1.00	260	260.00	Job Work	
1086	SATYAVATHI	Female Helper	19-10-2013	0 Hrs 0 Min	0.00	230	0.00	On A/c	Improper Swipe
1091	MANGAIAH	Male Helper	19-10-2013	8 Hrs 22 Min	1.00	260	260.00	Job Work	
1092	ANNU	Female Helper	19-10-2013	8 Hrs 21 Min	1.00	230	230.00	Job Work	
Totals : Records		17			14.00		3490.00		
Contractor : Gopal Soi				Work Name : Civil Work					
981	Sima G	Female Helper	19-10-2013	8 Hrs 16 Min	1.00	200	200.00	On A/c	
984	Karam	Male Helper	19-10-2013	8 Hrs 16 Min	1.00	250	250.00	On A/c	
986	Rahul	Mason	19-10-2013	8 Hrs 28 Min	1.00	400	400.00	On A/c	
987	Sonu	Female Helper	19-10-2013	8 Hrs 1 Min	1.00	200	200.00	On A/c	
988	Santhi	Female Helper	19-10-2013	8 Hrs 7 Min	1.00	200	200.00	On A/c	
991	Lalitha G	Female Helper	19-10-2013	8 Hrs 1 Min	1.00	200	200.00	On A/c	
Totals : Records		6			6.00		1450.00		
Contractor : J.SIRISHA				Work Name : Painters / Polishing					
1035	RABIND	Mason	19-10-2013	8 Hrs 5 Min	1.00	350	350.00	On A/c	
1036	DHARMENDAR	Mason	19-10-2013	8 Hrs 0 Min	1.00	350	350.00	On A/c	
1038	MANOJ PAINTER	Mason	19-10-2013	8 Hrs 10 Min	1.00	350	350.00	On A/c	
1093	DIPEN	Mason	19-10-2013	8 Hrs 6 Min	1.00	350	350.00	On A/c	
Totals : Records		4			4.00		1400.00		
Contractor : Janardhan Prasad				Work Name : Tiles					
744	Janardhan Prasad	Contractor	19-10-2013	0 Hrs 24 Min	0.00	0	0.00	On A/c	
745	Dineshlal	Mason	19-10-2013	9 Hrs 7 Min	1.00	475	475.00	On A/c	
1031	MONOJ NISHAD	Male Helper	19-10-2013	7 Hrs 39 Min	1.00	225	225.00	On A/c	
1055	INDRAJITH	Mason	19-10-2013	1 Hrs 39 Min	0.00	475	0.00	On A/c	
1071	BABULAL	Male Helper	19-10-2013	1 Hrs 39 Min	0.00	225	0.00	On A/c	
1094	SUNIL TILES	Male Heiper	19-10-2013	7 Hrs 41 Min	1.00	225	225.00	On A/c	

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
1097	MAHINDHAR	Mason	19-10-2013	-10 Hrs -39 Min	0.00	475	0.00	On A/c	Improper Swipe..
Totals : Records		7			3.00		925.00		
Contractor : Karunakar Reddy								Work Name :	Tiles
863	CHANDRA REDDY	Mason	19-10-2013	-18 Hrs -42 Min	0.00	475	0.00	Nil / By Vendor	Improper Swipe..
Totals : Records		1			0.00		0.00		
Contractor : M.Uttaiah								Work Name :	Centering & Rod Bending
74	M.Uttaiah	Contractor	19-10-2013	5 Hrs 17 Min	0.50	400	200.00	On A/c	
Totals : Records		1			0.50		200.00		
Contractor : Murali								Work Name :	Painters / Polishing
663	RAVI PAI	Mason	19-10-2013	7 Hrs 52 Min	1.00	350	350.00	On A/c	
Totals : Records		1			1.00		350.00		
Contractor : N.Dharma Rao								Work Name :	Civil Work
766	N.Dharma Rao	Contractor	19-10-2013	7 Hrs 25 Min	1.00	400	400.00	On A/c	
908	Bhaskar	Male Helper	19-10-2013	9 Hrs 34 Min	1.00	250	250.00	On A/c	
909	Majhi	Mason	19-10-2013	9 Hrs 33 Min	1.00	400	400.00	On A/c	
1029	MUKUNDA	Male Helper	19-10-2013	11 Hrs 59 Min	1.50	250	375.00	On A/c	
Totals : Records		4			4.50		1425.00		
Contractor : P.Ganesh(Civil)								Work Name :	Civil Work
819	P.Ganesh(Civil)	Contractor	19-10-2013	10 Hrs 34 Min	1.25	400	500.00	On A/c	
823	JAMUNA	Female Helper	19-10-2013	8 Hrs 31 Min	1.00	200	200.00	On A/c	
824	RAMBABU	Male Helper	19-10-2013	8 Hrs 58 Min	1.00	250	250.00	On A/c	
825	SUSHANTH CIVIL	Mason	19-10-2013	10 Hrs 27 Min	1.25	400	500.00	On A/c	
962	P.Ganesh	Male Helper	19-10-2013	8 Hrs 53 Min	1.00	250	250.00	On A/c	
Totals : Records		5			5.50		1700.00		
Contractor : Srikanth Jena								Work Name :	Plumber
933	Dhukhiram	Male Helper	19-10-2013	7 Hrs 33 Min	1.00	250	250.00	On A/c	
1009	P.SUSHANTH	Mason	19-10-2013	7 Hrs 20 Min	1.00	375	375.00	On A/c	
Totals : Records		2			2.00		625.00		
Contractor : Srikrishna Prajaproti								Work Name :	Civil Work
681	Srikrishna Prajaproti	Contractor	19-10-2013	9 Hrs 24 Min	1.00	400	400.00	On A/c	
682	bISHAVA	Mason	19-10-2013	10 Hrs 3 Min	1.25	400	500.00	On A/c	
683	Dilip	Male Helper	19-10-2013	9 Hrs 32 Min	1.00	250	250.00	On A/c	
686	Polin bay	Female Helper	19-10-2013	9 Hrs 18 Min	1.00	200	200.00	On A/c	
689	Amritha bay	Female Helper	19-10-2013	8 Hrs 45 Min	1.00	200	200.00	On A/c	
699	SANTOSH KUMAR	Mason	19-10-2013	9 Hrs 23 Min	1.00	400	400.00	On A/c	
703	LUTEN VARMA	Mason	19-10-2013	8 Hrs 42 Min	1.00	400	400.00	On A/c	
706	Laessor	Mason	19-10-2013	9 Hrs 13 Min	1.00	400	400.00	On A/c	

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
723	MAKSUDHAN	Mason	19-10-2013	8 Hrs 52 Min	1.00	400	400.00	On A/c	
878	NARENDHAR KUMAR	Mason	19-10-2013	9 Hrs 25 Min	1.00	400	400.00	On A/c	
879	Sima	Female Helper	19-10-2013	9 Hrs 18 Min	1.00	200	200.00	On A/c	
901	Rakhi	Female Helper	19-10-2013	8 Hrs 29 Min	1.00	200	200.00	On A/c	
902	Satcharan	Mason	19-10-2013	9 Hrs 39 Min	1.00	400	400.00	On A/c	
903	Usha Bai	Female Helper	19-10-2013	9 Hrs 31 Min	1.00	200	200.00	On A/c	
904	Sandhya	Female Helper	19-10-2013	9 Hrs 13 Min	1.00	200	200.00	On A/c	
960	Sanjay Kumar.S	Male Helper	19-10-2013	8 Hrs 32 Min	1.00	250	250.00	On A/c	
963	Gita Pradhan	Female Helper	19-10-2013	8 Hrs 32 Min	1.00	200	200.00	On A/c	
Totals : Records		17			17.25		5200.00		

MODI Properties

Villas@ Silver Creek


Survey No.74, 75, Cherlapally, Ranga Reddy


Attendance Report - Summary : From : 18-10-2013 12:58:56 AM To : 18-10-2013 12:58:56 AM


Print Date : 25-10-2013 , Pages : 1 Of 4

Contractor : All


ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : B.Basappa								Work Name : Painters / Polishing	
722	B.Basappa	Contractor	18-10-2013	8 Hrs 16 Min	1.00	400	400.00	On A/c	
1042	NARASIAH	Male Helper	18-10-2013	8 Hrs 36 Min	1.00	225	225.00	On A/c	
1053	RAJU B	Mason	18-10-2013	8 Hrs 19 Min	1.00	350	350.00	On A/c	
1066	R.BALARAM	Mason	18-10-2013	8 Hrs 13 Min	1.00	350	350.00	On A/c	
Totals : Records		4			4.00		1325.00		
Contractor : Biroparida								Work Name : Civil Work	
221	Biroparida	Contractor	18-10-2013	8 Hrs 9 Min	1.00	400	400.00	On A/c	
352	Venu madhav	Mason	18-10-2013	8 Hrs 54 Min	1.00	400	400.00	Dept	
377	Kabitha	Female Helper	18-10-2013	0 Hrs 0 Min	0.00	200	0.00	On A/c	Improper Swipe
378	Kumari	Female Helper	18-10-2013	8 Hrs 51 Min	1.00	200	200.00	Dept	
847	Absera sabor	Female Helper	18-10-2013	8 Hrs 33 Min	1.00	200	200.00	Dept	
889	Narsing rao	Mason	18-10-2013	8 Hrs 55 Min	1.00	400	400.00	Dept	
Totals : Records		6			5.00		1600.00		
Contractor : Ch.Krishna								Work Name : Plumber	
1088	RAJU PLU	Male Helper	18-10-2013	7 Hrs 40 Min	1.00	250	250.00	On A/c	
1089	MAHESH PLU	Male Helper	18-10-2013	7 Hrs 39 Min	1.00	250	250.00	On A/c	
1090	VENKATESH PLU	Male Helper	18-10-2013	7 Hrs 37 Min	1.00	250	250.00	On A/c	
Totals : Records		3			3.00		750.00		
Contractor : D.Yaganandam								Work Name : Carpenters	
1011	M.PRASAD RAO	Mason	18-10-2013	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
1095	A.BIKSHAPATHI	Mason	18-10-2013	0 Hrs 0 Min	0.00	350	0.00	On A/c	Improper Swipe
Totals : Records		2			0.00		0.00		
Contractor : G.Krishna								Work Name : Centering & Rod Bending Phase-VII	
496	G.Krishna	Contractor	18-10-2013	6 Hrs 33 Min	1.00	400	400.00	On A/c	
519	Ussen	Mason	18-10-2013	6 Hrs 56 Min	1.00	400	400.00	On A/c	
Totals : Records		2			2.00		800.00		
Contractor : G.Mannem								Work Name : Excavation / Earth Work	
219	VENKANNA	Male Helper	18-10-2013	7 Hrs 46 Min	1.00	260	260.00	Job Work	
458	Hachia	Male Helper	18-10-2013	7 Hrs 55 Min	1.00	260	260.00	Job Work	

Certified by

 Admin Officer
MEHTA & MODI HOMES

Certified by:

 Asst. Project Manager
Mehta & Modi Homes




ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
856M	Anji	Male Helper	18-10-2013	8 Hrs 37 Min	1.00	260	260.00	Dept	
857m	Laxmi	Female Helper	18-10-2013	8 Hrs 31 Min	1.00	230	230.00	Dept	
858	Hari	Male Helper	18-10-2013	8 Hrs 20 Min	1.00	260	260.00	Dept	
859M	Laxmi	Female Helper	18-10-2013	8 Hrs 11 Min	1.00	230	230.00	Dept	
921	Tera	Male Helper	18-10-2013	7 Hrs 55 Min	1.00	260	260.00	Job Work	
922	Sewri	Female Helper	18-10-2013	7 Hrs 53 Min	1.00	230	230.00	Job Work	
946	Bhadramma	Male Helper	18-10-2013	7 Hrs 53 Min	1.00	260	260.00	Job Work	
1041	SHARASWATI	Female Helper	18-10-2013	7 Hrs 54 Min	1.00	230	230.00	Job Work	
1091	MANGAIAH	Male Helper	18-10-2013	7 Hrs 34 Min	1.00	260	260.00	Job Work	
1092	ANNU	Female Helper	18-10-2013	7 Hrs 35 Min	1.00	230	230.00	Job Work	
Totals : Records		12			12.00		2970.00		
Contractor : Gopal Soi								Work Name : Civil Work	
9818	ima G	Female Helper	18-10-2013	0 Hrs 0 Min	0.00	200	0.00	On A/c	Improper Swipe
984	Karam	Male Helper	18-10-2013	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
986	Rahul	Mason	18-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
987	Sonu	Female Helper	18-10-2013	0 Hrs 0 Min	0.00	200	0.00	On A/c	Improper Swipe
989	Santhi	Female Helper	18-10-2013	0 Hrs 0 Min	0.00	200	0.00	On A/c	Improper Swipe
991	Lalitha G	Female Helper	18-10-2013	0 Hrs 0 Min	0.00	200	0.00	On A/c	Improper Swipe
Totals : Records		6			0.00		0.00		
Contractor : J.SIRISHA								Work Name : Painters / Polishing	
1035	ARABIND	Mason	18-10-2013	8 Hrs 1 Min	1.00	350	350.00	On A/c	
1038	DHARMENDAR	Mason	18-10-2013	8 Hrs 12 Min	1.00	350	350.00	On A/c	
1038	MANOJ PAINTER	Mason	18-10-2013	8 Hrs 12 Min	1.00	350	350.00	On A/c	
1093	DIPEN	Mason	18-10-2013	8 Hrs 11 Min	1.00	350	350.00	On A/c	
Totals : Records		4			4.00		1400.00		
Contractor : Janardhan Prasad								Work Name : Tiles	
745	Dineshlal	Mason	18-10-2013	7 Hrs 30 Min	1.00	475	475.00	On A/c	
746	Hiraman	Mason	18-10-2013	6 Hrs 49 Min	1.00	475	475.00	On A/c	
1031	MONOJ NISHAD	Male Helper	18-10-2013	7 Hrs 22 Min	1.00	225	225.00	On A/c	
1032	OMKAR	Male Helper	18-10-2013	7 Hrs 20 Min	1.00	225	225.00	On A/c	
1084	SUNIL TILES	Male Helper	18-10-2013	6 Hrs 52 Min	1.00	225	225.00	On A/c	
Totals : Records		5			5.00		1625.00		
Contractor : Karunakar Reddy								Work Name : Tiles	
863	CHANDRA REDDY	Mason	18-10-2013	7 Hrs 29 Min	1.00	475	475.00	Nil / By Vendor	
Totals : Records		1			1.00		475.00		
Contractor : M.Uttaiah								Work Name : Centering & Rod Bending	
74	M.Uttaiah	Contractor	18-10-2013	3 Hrs 24 Min	0.50	400	200.00	On A/c	

Certified by

Admin Officer
MEHTA & MODI HOMES

Certified by:
Asst. Project Manager
Mehta & Modi Homes
Phase-VII

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
917C	Reddy	Mason	18-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
972K	Krishana.M	Mason	18-10-2013	2 Hrs 42 Min	0.50	400	200.00	On A/c	
1096B	BHASKAR CENTERING	Male Helper	18-10-2013	0 Hrs 0 Min	0.00	300	0.00	On A/c	Improper Swipe
Totals : Records		4			1.00		400.00		
Contractor : M.Uttaiah									Work Name : Civil Work
912V	Vamshi	Male Helper	18-10-2013	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
Totals : Records		1			0.00		0.00		
Contractor : Murali									Work Name : Painters / Polishing
663R	RAVI PAI	Mason	18-10-2013	7 Hrs 31 Min	1.00	350	350.00	On A/c	
Totals : Records		1			1.00		350.00		
Contractor : N.Dharma Rao									Work Name : Civil Work
766N	N.Dharma Rao	Contractor	18-10-2013	7 Hrs 17 Min	1.00	400	400.00	On A/c	
907M	Mukundha	Male Helper	18-10-2013	8 Hrs 56 Min	1.00	250	250.00	On A/c	
908B	Bhaskar	Male Helper	18-10-2013	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
909M	Majhi	Mason	18-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
1029M	MUKUNDA	Male Helper	18-10-2013	9 Hrs 7 Min	1.00	250	250.00	On A/c	
Totals : Records		5			3.00		900.00		
Contractor : P.Ganesh(Civil)									Work Name : Civil Work
819P	P.Ganesh(Civil)	Contractor	18-10-2013	9 Hrs 27 Min	1.00	400	400.00	On A/c	
823J	JAMUNA	Female Helper	18-10-2013	8 Hrs 3 Min	1.00	200	200.00	On A/c	
824R	RAMBABU	Male Helper	18-10-2013	8 Hrs 58 Min	1.00	250	250.00	On A/c	
825S	SUSHANTH CIVIL	Mason	18-10-2013	9 Hrs 14 Min	1.00	400	400.00	On A/c	
962P	P.Ganesh	Male Helper	18-10-2013	8 Hrs 59 Min	1.00	250	250.00	On A/c	
Totals : Records		5			5.00		1500.00		
Contractor : RADHA KRISHNA									Work Name : Gardner
426N	KRISHNA VENII	Female Helper	18-10-2013	8 Hrs 13 Min	1.00	185	185.00	On A/c	
483L	LAXMI GAR	Female Helper	18-10-2013	8 Hrs 14 Min	1.00	185	185.00	On A/c	
Totals : Records		2			2.00		370.00		
Contractor : Srikanth Jena									Work Name : Plumber
933D	Dhukhram	Male Helper	18-10-2013	7 Hrs 28 Min	1.00	250	250.00	On A/c	
Totals : Records		1			1.00		250.00		
Contractor : Srikrishna Prajaproti									Work Name : Civil Work
681S	Srikrishna Prajaproti	Contractor	18-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
683D	Dilip	Male Helper	18-10-2013	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
699S	SANTOSH KUMAR	Mason	18-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
703L	LUTEN VARMA	Mason	18-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
706L	Lalessor	Mason	18-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe

Certified by

 Admin Officer
MEHTA & MODI HOMES

Certified by:
 Asst. Project Manager
 Mehta & Modi Homes
 Phase-VII

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
723	MAKSUDHAN	Mason	18-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
878	NARENDHAR KUMAR	Mason	18-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
902	Satcharan	Mason	18-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
903	Usha Bai	Female Helper	18-10-2013	0 Hrs 0 Min	0.00	200	0.00	On A/c	Improper Swipe
904	Sandhya	Female Helper	18-10-2013	0 Hrs 0 Min	0.00	200	0.00	On A/c	Improper Swipe
960	Sanjay Kumar.S	Male Helper	18-10-2013	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
963	Gita Pradhan	Female Helper	18-10-2013	7 Hrs 59 Min	1.00	200	200.00	On A/c	
Totals : Records		12			1.00		200.00		

Certified by

Admin Officer
MEHTA & MODI HOMES

Certified by:

Asst. Project Manager
Mehta & Modi Homes
Phase-VII

MODI Properties

Villas@ Silver Creek


Survey No.74, 75, Cherlapally, Ranga Reddy


Attendance Report - Summary : From : 17-10-2013 12:58:56 AM To : 17-10-2013 12:58:56 AM


Print Date : 25-10-2013 , Pages : 1 Of 3

Contractor : All

ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
Contractor : A.Madhu									
Work Name : Electrician									
893	KRISHNA ELE	Mason	17-10-2013	8 Hrs 4 Min	1.00	350	350.00	On A/c	
1064	RAHIM	Male Helper	17-10-2013	8 Hrs 7 Min	1.00	250	250.00	On A/c	
Totals : Records		2			2.00		600.00		
Contractor : B.Basappa									
Work Name : Painters / Polishing									
722	B.Basappa	Contractor	17-10-2013	7 Hrs 32 Min	1.00	400	400.00	On A/c	
1043	NARAYANA	Mason	17-10-2013	8 Hrs 22 Min	1.00	350	350.00	On A/c	
Totals : Records		2			2.00		750.00		
Contractor : Biroparida									
Work Name : Civil Work									
224	Biroparida	Contractor	17-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
352	Venu madhav	Mason	17-10-2013	8 Hrs 58 Min	1.00	400	400.00	Job Work	
377	Kabitha	Female Helper	17-10-2013	8 Hrs 7 Min	1.00	200	200.00	Job Work	
378	Kumari	Female Helper	17-10-2013	8 Hrs 35 Min	1.00	200	200.00	Job Work	
847	Absora sabor	Female Helper	17-10-2013	8 Hrs 37 Min	1.00	200	200.00	Job Work	
889	Narsing rao	Mason	17-10-2013	8 Hrs 37 Min	1.00	400	400.00	Job Work	
Totals : Records		6			5.00		1400.00		
Contractor : Ch.Krishna									
Work Name : Plumber									
815	G.Srinu	Mason	17-10-2013	6 Hrs 56 Min	1.00	375	375.00	On A/c	
959	T.Raju	Mason	17-10-2013	8 Hrs 2 Min	1.00	375	375.00	On A/c	
Totals : Records		2			2.00		750.00		
Contractor : G.Krishna									
Work Name : Centering & Rod Bending									
519	Ussen	Mason	17-10-2013	9 Hrs 51 Min	1.00	400	400.00	On A/c	
Totals : Records		1			1.00		400.00		
Contractor : G.Mannem									
Work Name : Excavation / Earth Work									
219	VENKANA	Male Helper	17-10-2013	7 Hrs 41 Min	1.00	260	260.00	Job Work	
320	M.KURMAIAH	Male Helper	17-10-2013	0 Hrs 0 Min	0.00	260	0.00	Job Work	Improper Swipe
456	Hari,G	Male Helper	17-10-2013	6 Hrs 30 Min	1.00	260	260.00	Job Work	
587	Kurmaiah	Male Helper	17-10-2013	7 Hrs 34 Min	1.00	260	260.00	Job Work	
856	M.Anji	Male Helper	17-10-2013	8 Hrs 35 Min	1.00	260	260.00	Dept	
857	m Laxmi	Female Helper	17-10-2013	8 Hrs 12 Min	1.00	230	230.00	Dept	

Certified by

Admin Officer
MEHTA & MODI HOMES

Certified by:

Asst. Project Manager
Mehta & Modi Homes
Phase-VII

Checked by:

M. PRAVEEN
Manager-Audit.

Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
858Hari	Male Helper	17-10-2013	8 Hrs 44 Min	1.00	260	260.00	Dept	
859M.Laxmi	Female Helper	17-10-2013	8 Hrs 28 Min	1.00	230	230.00	Dept	
1068SWAROOPA	Female Helper	17-10-2013	6 Hrs 31 Min	1.00	230	230.00	Job Work	
1087Aronaidu	Male Helper	17-10-2013	6 Hrs 13 Min	1.00	260	260.00	Job Work	
Totals : Records	10			9.00		2250.00		
Contractor : Hussain Peer							Work Name :	Marble
1073DIPAK	Mason	17-10-2013	0 Hrs 0 Min	0.00	0	0.00	Nil / By Vendor	Improper Swipe
Totals : Records	1			0.00		0.00		
Contractor : J.SIRISHA							Work Name :	Painters / Polishing
1035ARABIND	Mason	17-10-2013	8 Hrs 8 Min	1.00	350	350.00	On A/c	
1036DHARMENDAR	Mason	17-10-2013	8 Hrs 13 Min	1.00	350	350.00	On A/c	
1038MANOJ PAINTER	Mason	17-10-2013	8 Hrs 12 Min	1.00	350	350.00	On A/c	
Totals : Records	3			3.00		1050.00		
Contractor : Janardhan Prasad							Work Name :	Tiles
745Dineshlal	Mason	17-10-2013	7 Hrs 30 Min	1.00	475	475.00	On A/c	
1031MONOJ NISHAD	Male Helper	17-10-2013	7 Hrs 34 Min	1.00	225	225.00	Nil / By Vendor	
Totals : Records	2			2.00		700.00		
Contractor : M.Uttaiah							Work Name :	Centering & Rod Bending
74M.Uttaiah	Contractor	17-10-2013	4 Hrs 25 Min	0.50	400	200.00	On A/c	
972Krishana.M	Mason	17-10-2013	3 Hrs 3 Min	0.50	400	200.00	On A/c	
Totals : Records	2			1.00		400.00		
Contractor : M.Uttaiah							Work Name :	Civil Work
912Vamshi	Male Helper	17-10-2013	1 Hrs 26 Min	0.00	250	0.00	On A/c	
Totals : Records	1			0.00		0.00		
Contractor : N.Dharma Rao							Work Name :	Civil Work
766N.Dharma Rao	Contractor	17-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
907Mukundha	Male Helper	17-10-2013	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
908Bhaskar	Male Helper	17-10-2013	9 Hrs 12 Min	1.00	250	250.00	On A/c	
909Majhi	Mason	17-10-2013	9 Hrs 26 Min	1.00	400	400.00	On A/c	
1029MUKUNDA	Male Helper	17-10-2013	9 Hrs 12 Min	1.00	250	250.00	On A/c	
1030RAVI CIVIL	Male Helper	17-10-2013	0 Hrs 0 Min	0.00	250	0.00	On A/c	Improper Swipe
Totals : Records	6			3.00		900.00		
Contractor : P.Ganesh(Civil)							Work Name :	Civil Work
819P.Ganesh(Civil)	Contractor	17-10-2013	9 Hrs 28 Min	1.00	400	400.00	On A/c	
823JAMUNA	Female Helper	17-10-2013	8 Hrs 28 Min	1.00	200	200.00	On A/c	
824RAMBABU	Male Helper	17-10-2013	8 Hrs 57 Min	1.00	250	250.00	On A/c	
825SUSHANTH CIVIL	Mason	17-10-2013	9 Hrs 42 Min	1.00	400	400.00	On A/c	

Certified by

Admin Officer
MEHTA & MODI HOMES


Certified by:




Asst. Project Manager
Mehta & Modi Homes
Phase-VII


ID	Employee Name	Emp Skill	Date	Total Time	Att Val	Rate	Amount	PayType	Remarks
962	P.Ganesh	Male Helper	17-10-2013	8 Hrs 35 Min	1.00	250	250.00	On A/c	
Totals : Records		5			5.00		1500.00		
Contractor : Srikanth Jena								Work Name : Plumber	
933	Dhukhiram	Male Helper	17-10-2013	6 Hrs 55 Min	1.00	250	250.00	Job Work	
Totals : Records		1			1.00		250.00		
Contractor : Srikrishna Prajaproti								Work Name : Civil Work	
681	Srikrishna Prajaproti	Contractor	17-10-2013	0 Hrs 0 Min	0.00	400	0.00	On A/c	Improper Swipe
682	bISHAVA	Mason	17-10-2013	9 Hrs 36 Min	1.00	400	400.00	On A/c	
683	Dilip	Male Helper	17-10-2013	9 Hrs 7 Min	1.00	250	250.00	On A/c	
686	Pottin bay	Female Helper	17-10-2013	9 Hrs 7 Min	1.00	200	200.00	On A/c	
689	Amritha bay	Female Helper	17-10-2013	9 Hrs 7 Min	1.00	200	200.00	On A/c	
699	SANTOSH KUMAR	Mason	17-10-2013	-17 Hrs -54 Min	0.00	400	0.00	On A/c	Improper Swipe..
703	LUTEN VARMA	Mason	17-10-2013	9 Hrs 5 Min	1.00	400	400.00	On A/c	
706	Laessor	Mason	17-10-2013	8 Hrs 5 Min	1.00	400	400.00	On A/c	
723	MAKSUDHAN	Mason	17-10-2013	8 Hrs 16 Min	1.00	400	400.00	On A/c	
878	NARENDHAR KUMAR	Mason	17-10-2013	8 Hrs 15 Min	1.00	400	400.00	On A/c	
879	Sima	Female Helper	17-10-2013	8 Hrs 6 Min	1.00	200	200.00	On A/c	
901	Rakhi	Female Helper	17-10-2013	8 Hrs 5 Min	1.00	200	200.00	On A/c	
902	Satcharan	Mason	17-10-2013	8 Hrs 55 Min	1.00	400	400.00	On A/c	
903	Usha Bai	Female Helper	17-10-2013	8 Hrs 50 Min	1.00	200	200.00	On A/c	
904	Sandhya	Female Helper	17-10-2013	9 Hrs 4 Min	1.00	200	200.00	On A/c	
960	Sanjay Kumar.S	Male Helper	17-10-2013	-8 Hrs -48 Min	0.00	250	0.00	On A/c	Improper Swipe..
963	Gita Pradhan	Female Helper	17-10-2013	8 Hrs 39 Min	1.00	200	200.00	On A/c	
Totals : Records		17			14.00		4050.00		


VSC - Cement Register Report From: 17/10/13 To: 23/10/13

Cement Reg. No	Date	Time	Issued For	Cement Grade	Block No	Quantity	Issued By
877	17-10-2013	10:20	Tiles Work	53 Grade	41	5	Security
878	17-10-2013	11:35	Plastering	43 Grade	5	5	Security
879	18-10-2013	11:20	Received	43 Grade	VSC	-30	Security
880	18-10-2013	11:32	Received	43 Grade	VSC	-400	Security
881	18-10-2013	11:45	Plastering	43 Grade	22	10	Security
882	18-10-2013	12:15	Tiles Work	43 Grade	19	6	Security
883	18-10-2013	12:25	Plastering	43 Grade	34	10	Security
884	18-10-2013	12:30	Plastering	43 Grade	43	10	Security
885	18-10-2013	12:35	Plastering	43 Grade	5	7	Security
886	18-10-2013	12:40	Plastering	43 Grade	6	1	Security
887	18-10-2013	14:35	SOB Phase III	43 Grade		113	Security
888	19-10-2013	10:05	Curb stone	43 Grade	29	3	Security
889	19-10-2013	10:25	Plastering	43 Grade	5	10	Security
890	19-10-2013	10:35	Plastering	43 Grade	34	5	Security
891	19-10-2013	12:35	Tiles Work	43 Grade	26	6	Security
892	20-10-2013	11:45	Tiles Work	43 Grade	26	6	Security
893	21-10-2013	9:35	Plastering	43 Grade	20	4	Security
894	21-10-2013	9:40	CC Roads	43 Grade		4	Security
895	21-10-2013	9:45	Plastering	43 Grade	5	10	Security
896	21-10-2013	10:05	Plastering	43 Grade	34	10	Security
897	21-10-2013	10:40	Tiles Work	43 Grade	27	5	Security
898	21-10-2013	11:00	Columes	43 Grade	36	15	Security
899	21-10-2013	14:45	Plastering	43 Grade	5	5	Security
900	22-10-2013	10:30	Tiles Work	43 Grade	27	10	Security
901	22-10-2013	10:35	Plastering	43 Grade	22	10	Security
902	22-10-2013	10:40	Tiles Work	43 Grade	4	4	Security
903	22-10-2013	11:15	Columes	43 Grade	35	11	Security
904	22-10-2013	11:30	Plastering	43 Grade	5	15	Security
905	22-10-2013	16:20	Received	53 Grade	VSC	-200	Security
906	22-10-2013	17:20	SOB Phase III	53 Grade		200	Security
907	23-10-2013	9:30	Plastering	43 Grade	34	10	Security
908	23-10-2013	9:35	Plastering	43 Grade	2	10	Security
909	23-10-2013	9:45	Plastering	43 Grade	44	15	Security
910	23-10-2013	9:50	Plastering	43 Grade	5	15	Security
911	23-10-2013	11:00	Tiles Work	43 Grade	27	2	Security
912	23-10-2013	12:15	Received	53 Grade	VSC	-100	Security
913	23-10-2013	12:30	Water proofing	43 Grade	4	5	Security
914	23-10-2013	14:15	Plastering	43 Grade	6	6	Security

Checked by:

P. PRAVEEN
 Manager-Audit.

CHECKED
 Quality: 
 Quantity: 
 By: 
 24 October, 2013
VILLAS @ SILVER CREEK ;

Certified by

 Admin Officer
MEHTA & MODI HOMES

Certified by:

 Asst. Project Manager
Mehta & Modi Homes
 Page 1 of 1
 Phase-VII

VSC - Outward Report

From: 17/10/13

To: 23/10/13

No	Date	Time	To Location	Item Categor	Item Desc	Item Size	Quantity	Units	Gate Pass N	Vehicle N	Delivered by	Received b
70	17-10-2013	16:35	Modi & Modi Constructi		steel	8mm	2	bundle	1056	AP28F244	Rangachari	Harish
71	18-10-2013	14:25	Silver oak bungalows		ppc cement	50kgs	113	bags	1057	AP11X2547	Mahesh	Akash
72	21-10-2013	16:08	A to Z Enterprises		Scrap		2290	kgs	1058	AP29T5778	Mahesh	Pawan
73	22-10-2013	17:20	Silver Oak Bungalows p		opc cement	50kgs	200	bags	1059	AP29O1323	Mahesh	Mahesh

CHECKED

Quality:	Quantity:
<i>[Signature]</i>	DT: 24.10.13

VILLAS @ SILVER CREEK

Certified by:
[Signature]
 Admin Officer
 MEHTA & MODI HOMES

Checked by:
[Signature]
 B. PRAVEEN
 Manager-Audit.

Certified by:
[Signature]
 Asst. Project Manager
 Mehta & Modi Homes
 Phase-VII

VSC - Building Material Inward Detailed Report

From: 17/10/13

To: 23/10/13

Inward No	Date	Time	Supplier	Material Type	Quantity	Vehicle No	Delivered By	Received By	Amount
211	17-10-2013	18:15	Sai Lakshmi Enterprises	Baby Chips in cft	300	AP31U2289	Party	Security	4410
212	18-10-2013	13:30	Sree Sai Sharnya Enterpri	Red Mud in cft	200	ATT6366	Party	Security	2940
213	18-10-2013	16:00	Sree Sai Sharnya Enterpri	Robo fine sand in Cft	300	AP16TX 2160	Party	Security	9450
214	19-10-2013	9:30	Sai Lakshmi Enterprises	Stone Dust in cft	300	AP31U2289	Party	Security	7935
215	19-10-2013	11:35	Sai Lakshmi Enterprises	Stone Dust in cft	300	AP31U2289	Party	Security	7935
216	19-10-2013	12:11	Sree Sai Sharnya Enterpri	Robo fine sand in Cft	300	AP16TX2160	Party	Security	9450
217	19-10-2013	13:27	Sai Lakshmi Enterprises	Stone Dust in cft	300	AP31U2289	Party	Security	7935
218	19-10-2013	15:08	Sree Sai Sharnya Enterpri	Stone Dust in cft	581	AP29V0966	Party	Security	14031.15
219	19-10-2013	17:56	Sree Sai Sharnya Enterpri	Robo fine sand in Cft	300	AP16TX2160	Party	Security	9450
220	21-10-2013	14:05	Sree Sai Sharnya Enterpri	Red Mud in cft	200	ATT6366	Party	Security	2940
221	22-10-2013	9:46	Sri Lakshmi Enterprises	Stone Dust in cft	300	AP31U2289	Party	Security	7348.8
222	22-10-2013	12:16	Sai Lakshmi Enterprises	Stone Dust in cft	300	AP31U2289	Party	Security	7935
223	22-10-2013	13:35	Sree Sai Sharnya Enterpri	Red Mud in cft	200	ATT6366	Party	Security	2940
224	22-10-2013	14:46	Sai Lakshmi Enterprises	Stone Dust in cft	300	AP31U2289	Party	Security	7935
225	22-10-2013	15:56	Sri Lakshmi Enterprises	Stone Dust in cft	300	AP21U7227	Party	Security	7348.8
226	23-10-2013	12:10	Sree Sai Sharnya Enterpri	Stone Dust in cft	300	AP16TX2160	Party	Security	7245

CHECKED

Quality	Quantity
By: <i>[Signature]</i>	Date: 24.10.13

VILLAS @ SILVER CREEK

Certified by:

[Signature]

Admin Officer
MEHTA & MODI HOMES

Certified by:

[Signature]

Asst. Project Manager
Mehta & Modi Homes
Phase-VII

Checked by:

[Signature]

B. PRAVEEN
Manager-Audit.

VSC - Building Material Rates Report

Supplier Name Sai Lakshmi Enterprises




Material Type	Rate
Baby Chips in cft	147
Stone Dust in cft	2645

Supplier Name Sree Sai Sharnya Enterprise

Material Type	Rate
Red Mud in cft	147
Robo fine sand in Cft	315
Stone Dust in cft	2445

Supplier Name Sri Lakshmi Enterprises

Material Type	Rate
Stone Dust in cft	24496



VSC - Hire Charges Detailed Report From: 17/10/13 To: 23/10/13

Reg No	Date	Equip. Owner	Equip. Type	Vehicle No	Start	Stop	Work Desc	Quantity	Rate	Units	Amount
1000	22-10-2013	G.Sneha latha	Tractor	AP28F244	14:25	14:33	Graite	1	250	Per trip	250
1001	22-10-2013	G.Sneha latha	Tractor	AP28F244	15:26	15:30	Debris	1	250	Per trip	250
1002	22-10-2013	G.Sneha latha	Tractor	AP28F244	16:48	16:56	Debris	1	250	Per trip	250
1003	23-10-2013	B.Rami naidu	Braker		10:00	13:00	Stair case chipping at V.No 26, 2	3	150	per hr.	450
1004	23-10-2013	G.Sneha latha	Tractor	AP28F244	11:29	11:39	Debris	1	250	Per trip	250
1005	23-10-2013	Uttaiah	Tractor	AP29U6188	13:00	13:13	OPC Cement	1	250	Per trip	250
1006	23-10-2013	G.Sneha latha	Tractor	AP28F244	13:30	14:13	OPC Cement	1	250	Per trip	250
1007	23-10-2013	B.Rami naidu	Braker		14:30	17:00	Stair case chipping at V.No 20, 2	2.5	150	per hr.	375
1008	23-10-2013	G.Sneha latha	Tractor	AP28F244	16:02	16:15	Robo Sand	1	250	Per trip	250
957	17-10-2013	G.Sneha latha	Tractor	AP28F244	14:57	15:34	Hoarding Board	1	250	Per trip	250
958	17-10-2013	G.Sneha latha	Tractor	AP28F244	15:52	15:59	Robo Fine Sand	1	250	Per trip	250
959	17-10-2013	G.Sneha latha	Tractor	AP28F244	16:16	16:20	Fine Sand	1	250	Per trip	250
960	18-10-2013	G.Sneha latha	Tractor	AP28F244	9:54	10:00	Robo Fine Sand	1	250	Per trip	250
961	18-10-2013	B.Rami naidu	Braker		10:00	12:30	Beam Chipping at V.No 44	2.5	150	per hr.	375
962	18-10-2013	G.Sneha latha	Tractor	AP28F244	11:20	11:44	Cement Bags	1	250	Per trip	250
963	18-10-2013	G.Sneha latha	Tractor	AP28F244	11:57	12:02	Steel	1	250	Per trip	250
964	18-10-2013	G.Sneha latha	Tractor	AP28F244	12:30	12:50	Steel	1	250	Per trip	250
965	18-10-2013	G.Sneha latha	Tractor	AP28F244	14:29	14:39	Curb Stone	1	250	Per trip	250
966	18-10-2013	G.Sneha latha	Tractor	AP28F244	15:20	15:26	Robo Sand	1	250	Per trip	250
967	18-10-2013	G.Sneha latha	Tractor	AP28F244	16:21	16:27	Debris	1	250	Per trip	250
968	19-10-2013	G.Sneha latha	Tractor	AP28F244	9:36	9:41	Granite	1	250	Per trip	250
969	19-10-2013	B.Rami naidu	Braker		10:00	13:00	Beam chipping at V.No 44	3	150	per hr.	450
970	19-10-2013	G.Sneha latha	Tractor	AP28F244	10:08	10:14	Robo Fine Sand	1	250	Per trip	250
971	19-10-2013	G.Sneha latha	Tractor	AP28F244	10:37	10:43	Stone Dust	1	250	Per trip	250
972	19-10-2013	G.Sneha latha	Tractor	AP28F244	11:22	11:28	Stone Dust	1	250	Per trip	250
973	19-10-2013	G.Sneha latha	Tractor	AP28F244	11:58	12:04	Stone Dust	1	250	Per trip	250
974	19-10-2013	G.Sneha latha	Tractor	AP28F244	12:33	12:43	Stone Dust	1	250	Per trip	250
975	19-10-2013	B.Rami naidu	Braker		14:30	16:30	Ramp chipping at V No 20 to 24	2	150	per hr.	300

24 October, 2013

CHECKED

Quantity: *[Signature]* Quantity: *[Signature]*
 Date: 24.10.13

VILLAS @ SILVER CREEK

Certified by:
[Signature]
 Admin Officer
 MEHTA & MODI HOMES

Certified by:
[Signature]
 Asst. Project Manager
 Mehta & Modi Homes
 Phase VII

Checked by:
[Signature]
 Page 1 of 2
 B. PRAVEEN
 Manager-Audit.

Reg No	Date	Equip. Owner	Equip. Type	Vehicle No	Start	Stop	Work Desc	Quantity	Rate	Units	Amount
976	19-10-2013	G.Sneha latha	Tractor	AP28F244	14:46	14:52	Debris	1	250	Per trip	250
977	19-10-2013	G.Sneha latha	Tractor	AP28F244	15:31	15:35	Debris	1	250	Per trip	250
978	19-10-2013	G.Sneha latha	Tractor	AP28F244	16:18	16:22	Debris	1	250	Per trip	250
979	19-10-2013	G.Sneha latha	Tractor	AP28F244	16:44	16:50	Stone Dust	1	250	Per trip	250
980	20-10-2013	G.Sneha latha	Tractor	AP28F244	9:40	9:47	40mm Metal	1	250	Per trip	250
981	20-10-2013	G.Sneha latha	Tractor	AP28F244	10:16	10:22	Stone Dust	1	250	Per trip	250
982	20-10-2013	G.Sneha latha	Tractor	AP28F244	10:42	10:49	Stone Dust	1	250	Per trip	250
983	20-10-2013	G.Sneha latha	Tractor	AP28F244	11:15	11:23	Robo Fine Sand	1	250	Per trip	250
984	20-10-2013	G.Sneha latha	Tractor	AP28F244	11:48	11:53	Robo Fine Sand	1	250	Per trip	250
985	20-10-2013	G.Sneha latha	Tractor	AP28F244	12:36	12:42	Stone Dust	1	250	Per trip	250
986	21-10-2013	B.Rami naidu	Braker		10:00	13:00	Beam Chipping at V.No 19, 44	3	150	per hr.	450
987	21-10-2013	G.Sneha latha	Tractor	AP28F244	10:25	10:47	Debris	1	250	Per trip	250
988	21-10-2013	G.Sneha latha	Tractor	AP28F244	11:13	11:32	Fine Sand	1	250	Per trip	250
989	21-10-2013	G.Sneha latha	Tractor	AP28F244	12:19	12:27	Debris	1	250	Per trip	250
990	21-10-2013	B.Rami naidu	Braker		14:00	17:00	Stair case Chipping at V.no 19	3	150	per hr.	450
991	21-10-2013	G.Sneha latha	Tractor	AP28F244	14:17	14:25	Robo Fine Sand	1	250	Per trip	250
992	21-10-2013	G.Sneha latha	Tractor	AP28F244	15:11	15:18	Fine Sand	1	250	Per trip	250
993	22-10-2013	G.Sneha latha	Tractor	AP28F244	9:58	10:04	Debris	1	250	Per trip	250
994	22-10-2013	B.Rami naidu	Braker		10:00	13:00	Stair case Chipping at V.No 20	3	150	per hr.	450
995	22-10-2013	G.Sneha latha	Tractor	AP28F244	10:27	10:37	Robo Fine Sand	1	250	Per trip	250
996	22-10-2013	G.Sneha latha	Tractor	AP28F244	11:11	11:17	Stone Dust	1	250	Per trip	250
997	22-10-2013	G.Sneha latha	Tractor	AP28F244	11:49	11:51	Robo Fine Sand	1	250	Per trip	250
998	22-10-2013	G.Sneha latha	Tractor	AP28F244	12:24	12:36	Stone Dust	1	250	Per trip	250
999	22-10-2013	B.Rami naidu	Braker		14:00	16:30	Stair case Chipping at V.No 20	2.5	150	per hr.	375

CHECKED	
Quality	Quantity
<i>[Signature]</i>	Dr. 24.10.13
VILLAS @ SILVER CREEK	

Certified by
<i>[Signature]</i>
Admin Officer MEHTA & MODI HOMES

Certified by:
<i>[Signature]</i>
Asst. Project Manager Melita & Modi Homes Phase-VII

Checked by:
<i>[Signature]</i>
PRAVEEN Manager-Audit.