



Sale Deed No 11573/04

**RECEIPT**



Received with thanks from M/s. **MEHTA & MODI HOMES**, a partnership firm having its registered Office at 5-4-187/3 &4, III rd Floor, Soham Mansion, M. G. Road, Secunderabad – 500 003, represented its Managing Partner Mr. Soham Modi, S/o. Sri Satish Modi, aged about 34 years, Occupation: Business, a sum of **Rs. 2,70,000/-** (Rupees Two Lakhs Seventy Thousand Only) by way of cash towards sale consideration of Sy. No. 291, extent of Ac. 0-38 Guntas, Situated at Cherlapally Village, Ghatkesar Mandal, Ranga Reddy Dist.

**Place:** Secunderabad.

**Date:** 23<sup>rd</sup> November 2004.

**P. SANJEEVA REDDY**  
Rep. by agreement of Sale-Cum-  
G.P.A Holder Mr. K. SHANKER  
GOUD

**KASULA SHANKER GOUD**  
S/o. SHRI RAJIAH  
H. No. 2-1-15/2  
Cherlapally Village,  
Ghatkesar Mandal,  
Ranga Reddy District.

File.  
Kishore Katania



Kishore Katania

Regd. Office & Laboratory : 142, IDA, Cherlapally, Hyderabad - 500 051, India.  
© 040 - 726 4141, Fax : 040 - 726 3657, URL : www.vimta.com

## TEST REPORT

**ISSUED TO:**

EXECUTIVE ENGINEER,  
APMHIDC, GANDHI HOSPITAL,  
MUSHEERABAD,  
HYDERABAD.

Report Number : 7182/02/VLL/000/02  
Issue Date : 2003-02-04  
Your Ref : Requisition for Testing  
and Date : 2003/02/03

Page 1 of 1

**Sample Particulars : THICK FLUSH DOOR**

Sample Registration Date: 2003-02-03  
Quantity : 1No. Packing : Loose. Sample identification : KITTY  
Test required : Moisture content , Knife test, Glue adhesion  
Date of starting the work : 2003 02 03. Date of completion of the work : 2003 02 04  
SAMPLE TESTED AS RECEIVED LAB.REF :MT/BMSR/2000933585

### TEST RESULTS

| Sl.No | Test Parameters    | UOM     | Requirements  | Result  |
|-------|--------------------|---------|---|---|
| 6.1.3 | Moisture content   | %       | max 12  | 7.3   |
| 10.1  | Knife test         | Visual. | Shall pass the test.  | Pass  |
| 10.2  | Glue adhesion test | Visual. | A specimen shall be considered to have passed the test if no delamination has occurred in the glue lines in the plywood or if no single delamination more than 50 mm in length and more than 3 mm in depth. | No delamination has occurred in the glue lines in the plywood |


Method of testing : As per IS 2202 (Part 1)-1991

Prof. Murly Narla  
Manager Material Testing Lab

B23954

Note : This report is subject to the terms and conditions mentioned overleaf.

AUTHORISED SIGNATORY





Regd. Office & Laboratory : 142, IDA, Cherlapally, Hyderabad - 500 051, India.  
© 040 - 726 4141, Fax : 040 - 726 3657, URL : www.vimta.com

## TEST REPORT

**ISSUED TO:**

EXECUTIVE ENGINEER,  
APMHIDC, GANDHI HOSPITAL,  
MUSHEERABAD,  
HYDERABAD.

Report Number : 7182/02/VLL/000/02A

Issue Date : 2003-02-21

Your Ref : Requisition for Testing

and Date : 2003-02-03

Page 1 of 1

**Sample Particulars : THICK FLUSH DOOR**

Sample Registration Date: 2003-02-03  
Quantity : 1No. Packing : Loose. Sample identification : KITTY  
Test required : End Immersion test.  
Date of starting the work : 2003 02 03. Date of completion of the work : 2003 02 20  
SAMPLE TESTED AS RECEIVED LAB.REF :MT/BMSR/ 2000937355

### TEST RESULTS

| Cl.No | Test Parameters    | UOM     | Requirements   | Result   |
|-------|--------------------|---------|--|--|
| 10.3  | End immersion test | Visual. | There shall be no delamination at the end of the test. | No delamination observed at the end of the test. |

Method of testing : As per IS 2202 Part 1 1991

Prof. Murli Narla  
Manager Material Testing Lab

B25227

