

Total 144 Dept-13 N-B-V-09


MNM - Detailed Attendance Rep From Date: 09-Apr-10 To Date: 09/04/10


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
09-Apr-10	6:00	1682	G.Balu	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
09-Apr-10	6:00	2556	Pantoor	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
09-Apr-10	6:00	1035	Sukhya	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
09-Apr-10	6:00	1974	Malu	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
09-Apr-10	6:00	1031	Harish	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
09-Apr-10	6:01	2084	G Malu	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
09-Apr-10	6:01	1025	Chandhia	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
09-Apr-10	6:01	1029	Kalu	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
09-Apr-10	6:01	1889	Mongi	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
09-Apr-10	6:01	1543	T.Mangilal	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
09-Apr-10	6:02	1999	Laxmi	MAN	EWK	FH	140	9:00	0.5	CA	Dept.	70
09-Apr-10	6:02	2436	Anusha	MAN	EWK	FH	140	9:00	0.5	CA	Dept.	70
09-Apr-10	6:02	1542	T.Padma	MAN	EWK	FH	140	9:00	0.5	CA	Dept.	70
09-Apr-10	6:02	2438	Sarupa	MAN	EWK	FH	140	9:00	0.5	CA	Dept.	70
09-Apr-10	6:03	2467	Sunil	VPR	ELE	MA	250	18:00	1.5	Club	On A/c	375
09-Apr-10	6:03	2348	Subash	VPR	ELE	MH	160	18:00	1.5	Club	On A/c	240
09-Apr-10	6:03	2349	Bikram	VPR	ELE	MH	160	18:00	1.5	Club	On A/c	240
09-Apr-10	6:03	2605	Santosh	VPR	ELE	MH	160	18:00	1.5	Club	On A/c	240
09-Apr-10	9:00	2675	Jayamma	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
09-Apr-10	9:00	2212	P.Hari	PHA	CIV	CO	300	18:00	1	14	On A/c	300
09-Apr-10	9:00	2603	B.Suresh	PHA	CIV	MA	275	18:00	1	14	On A/c	275
09-Apr-10	9:00	2347	Simhadri	PHA	CIV	MA	275	18:00	1	14	On A/c	275
09-Apr-10	9:00	2758	Diwakar	PHA	CIV	MA	275	18:00	1	14	On A/c	275
09-Apr-10	9:01	2338	Lallu	PHA	CIV	MA	275	18:00	1	14	On A/c	275
09-Apr-10	9:01	2339	Durja	PHA	CIV	MH	150	18:00	1	14	On A/c	150
09-Apr-10	9:01	2341	Tutlu	PHA	CIV	MH	150	18:00	1	14	On A/c	150
09-Apr-10	9:01	2259	Balaram	PHA	CIV	MA	275	18:00	1	14	On A/c	275
09-Apr-10	9:02	2340	Kumari	PHA	CIV	FH	130	18:00	1	14	On A/c	130
09-Apr-10	9:02	2759	Gello	PHA	CIV	FH	130	18:00	1	14	On A/c	130
09-Apr-10	9:02	2616	Madan	PHA	CIV	MH	150	18:00	1	14	On A/c	150
09-Apr-10	9:03	2763	Kesav Pradhan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
09-Apr-10	9:03	2762	Tunna	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
09-Apr-10	9:03	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1	57	On A/c	300
09-Apr-10	9:03	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
09-Apr-10	9:03	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
09-Apr-10	9:04	2789	Janaki	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
09-Apr-10	9:04	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
09-Apr-10	9:04	2794	Sarita	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
09-Apr-10	9:04	2787	Kamala	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
09-Apr-10	9:05	2799	Sajabaiah	SAM	EWK	MH	160	18:00	1	59	Dept.	160
09-Apr-10	9:05	2800	Ram	SAM	EWK	MH	160	18:00	1	59	Dept.	160
09-Apr-10	9:05	2802	Shiva	SAM	EWK	FH	160	18:00	1	59	Dept.	140
09-Apr-10	9:05	2798	Sambaiah	SAM	EWK	MH	160	18:00	1	59	Dept.	160

38


14 April, 2010

Page 1 of 4

Certified by:

 Admin Officer
 Modi & Modi Constructions

CHECKED
 Admin Officer - Audit
 Date: 20/04/10
 Sign: 

Project Manager/Engg.
 Modi & Modi Constructions


Quantity
 BY: 
 (16/04/10)
 NILGIRI


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
09-Apr-10	9:05	2801	Rebika	SAM	EWK	FH	140	18:00	1	59	Dept.	140
09-Apr-10	9:05	2803	Grooma	SAM	EWK	FH	140	18:00	1	59	Dept.	140
09-Apr-10	9:06	2746	Dinesh	GHA	CIV	MA	275	18:00	1	49	On A/c	275
09-Apr-10	9:06	2797	Khenlal	GHA	CIV	MA	275	18:00	1	49	On A/c	275
09-Apr-10	9:06	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	49	On A/c	275
09-Apr-10	9:06	2745	Narad Das	GHA	CIV	MA	275	18:00	1	49	On A/c	275
09-Apr-10	9:06	2744	Ghanashyam	GHA	CIV	CO	300	18:00	1	49	On A/c	300
09-Apr-10	9:07	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
09-Apr-10	9:07	2752	Papu Ram	GHA	CIV	MH	150	18:00	1	49	On A/c	150
09-Apr-10	9:07	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
09-Apr-10	9:07	2748	Rajesh	GHA	CIV	MH	150	18:00	1	49	On A/c	150
09-Apr-10	9:08	2753	Dhanuka Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
09-Apr-10	9:08	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
09-Apr-10	9:08	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
09-Apr-10	9:09	2723	Komal	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
09-Apr-10	9:09	2722	Manthar	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
09-Apr-10	9:09	2680	P.Bala Krishna	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
09-Apr-10	9:09	2670	Ramulu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
09-Apr-10	9:10	2724	Prakash	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
09-Apr-10	9:10	2725	Dilip	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
09-Apr-10	9:11	2490	Sridhar Pradha	SIM	CIV	MA	275	18:00	1	12	On A/c	275
09-Apr-10	9:11	2620	Garunath Prad	SIM	CIV	MA	275	18:00	1	12	On A/c	275
09-Apr-10	9:11	2236	Jagan	SIM	CIV	MA	275	18:00	1	12	On A/c	275
09-Apr-10	9:11	2333	Sreenu	SIM	CIV	MA	275	18:00	1	12	On A/c	275
09-Apr-10	9:12	2602	Suresh	SIM	CIV	MA	275	18:00	1	12	On A/c	275
09-Apr-10	9:12	2474	Ganesh	SIM	CIV	MH	150	18:00	1	12	On A/c	150
09-Apr-10	9:13	1835	Laxmi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
09-Apr-10	9:13	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	12	On A/c	300
09-Apr-10	9:13	2156	Bharathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
09-Apr-10	9:13	2478	Jayamma	SIM	CIV	FH	130	18:00	1	12	On A/c	130
09-Apr-10	9:13	2621	Surekha Pradh	SIM	CIV	FH	130	18:00	1	12	On A/c	130
09-Apr-10	9:14	2739	Y.Narsimha	VLR	PAI	MA	225	18:00	1	56	On A/c	225
09-Apr-10	9:14	2758	Diwakar	PHA	CIV	MA	275	18:00	1	56	On A/c	275
09-Apr-10	9:14	2738	CH.Tirupathi	VLR	PAI	MA	225	18:00	1	56	On A/c	225
09-Apr-10	9:15	2715	M.Srinivasa R	VLR	PAI	MA	225	18:00	1	56	On A/c	225
09-Apr-10	9:15	2695	K.Ravi	VLR	PAI	MA	225	18:00	1	56	On A/c	225
09-Apr-10	9:15	2786	K.Venkatesh	VLR	PAI	MA	225	18:00	1	56	On A/c	225
09-Apr-10	9:15	2732	T.Srinu	VLR	PAI	MA	225	18:00	1	56	On A/c	225
09-Apr-10	9:15	2694	V.Lakshmana	VLR	PAI	CO	300	18:00	1	56	On A/c	300
09-Apr-10	9:15	2731	M.Saim Son	VLR	PAI	MA	225	18:00	1	56	On A/c	225
09-Apr-10	9:16	2785	Laxman	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
09-Apr-10	9:16	2784	Mahesh	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
09-Apr-10	9:17	2650	Mallesh	HAN	PAI	MA	225	18:00	1	31	On A/c	225
09-Apr-10	9:17	2648	Narauyana	HAN	PAI	MA	225	18:00	1	31	On A/c	225


MM

14 April, 2010

Page 2 of 4

Certified by:

 Admit Officer
 Modi & Modi Constructions

CHECKED
 Admit Officer - Audit
 Date.....
 Certified by.....



Project Manager/Engg.
 Modi & Modi Constructions



Quantity
 DT 16104110
 NILGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
09-Apr-10	9:17	2440	Madhu	HAN	PAI	MA	225	18:00	1	31	On A/c	225
09-Apr-10	9:17	2649	Hanumanthu	HAN	PAI	MA	225	18:00	1	31	On A/c	225
09-Apr-10	9:18	2619	Saroj	AKP	PLU	MA	250	18:00	1	31	On A/c	250
09-Apr-10	9:18	2653	Subha	AKP	PLU	MH	150	18:00	1	31	On A/c	150
09-Apr-10	9:18	2612	Giridhar	AKP	PLU	MA	250	18:00	1	31	On A/c	250
09-Apr-10	9:18	1057	A.K.Pradhan	AKP	PLU	MA	250	18:00	1	31	On A/c	250
09-Apr-10	9:19	2528	Hussain	UTI	CEN	MA	200	18:00	1	52	On A/c	200
09-Apr-10	9:19	2529	Ramu	UTI	CEN	MA	200	18:00	1	52	On A/c	200
09-Apr-10	9:19	2531	MD.Asif	UTI	CEN	MA	200	18:00	1	52	On A/c	200
09-Apr-10	9:19	2532	Shiva	UTI	CEN	MH	150	18:00	1	52	On A/c	150
09-Apr-10	9:20	2276	Brahmachari	DYA	CAR	MA	250	18:00	1	Work	On A/c	250
09-Apr-10	9:20	2275	D.Yagananda	DYA	CAR	CO	300	18:00	1	Work	On A/c	300
09-Apr-10	9:20	2659	Sanjeev	LEE	TIL	MH	175	18:00	1	93	On A/c	175
09-Apr-10	9:20	2643	Mithun Goswa	LEE	TIL	MA	300	18:00	1	93	On A/c	300
09-Apr-10	9:20	2489	A.Bramha Cha	DYA	CAR	MA	250	18:00	1	Work	On A/c	250
09-Apr-10	9:20	2660	Poonam	LEE	TIL	FH	130	18:00	1	93	On A/c	130
09-Apr-10	9:21	1031	Harish	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
09-Apr-10	9:21	1682	G.Balu	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
09-Apr-10	9:21	2556	Pantoor	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
09-Apr-10	9:21	1035	Sukhya	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
09-Apr-10	9:22	1025	Chandhia	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
09-Apr-10	9:22	1543	T.Mangilal	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
09-Apr-10	9:22	1029	Kalu	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
09-Apr-10	9:22	1974	Malu	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
09-Apr-10	9:22	1889	Mongi	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
09-Apr-10	9:23	2439	Nagamani	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
09-Apr-10	9:23	1542	T.Padma	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
09-Apr-10	9:23	1037	Gangamma	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
09-Apr-10	9:24	2438	Sarupa	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
09-Apr-10	9:24	2436	Anusha	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
09-Apr-10	9:24	1999	Laxmi	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
09-Apr-10	9:25	1163	Shayan	SIN	CEN	MA	200	18:00	1	16	On A/c	200
09-Apr-10	9:25	2711	Babu Rao	SIN	CEN	MA	200	18:00	1	16	On A/c	200
09-Apr-10	9:25	1558	Ramulu	SIN	CEN	MA	200	18:00	1	16	On A/c	200
09-Apr-10	9:25	1551	Bikshapathi	SIN	CEN	MA	200	18:00	1	16	On A/c	200
09-Apr-10	9:26	1934	Kumar	VPR	ELE	MA	250	18:00	1	Club	On A/c	250
09-Apr-10	9:26	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	Club	On A/c	250
09-Apr-10	9:26	2693	Asaad	BIJ	PLU	MA	250	18:00	1	58	On A/c	250
09-Apr-10	9:26	2692	V.Ravi	BIJ	PLU	MA	250	18:00	1	58	On A/c	250
09-Apr-10	9:26	2691	Santosh Kuma	BIJ	PLU	MA	250	18:00	1	58	On A/c	250
09-Apr-10	9:26	2690	Anil Kumar	BIJ	PLU	MA	250	18:00	1	58	On A/c	250
09-Apr-10	9:26	2689	Bijay Kumar	BIJ	PLU	CO	300	18:00	1	58	On A/c	300
09-Apr-10	9:27	2704	Srinu	KRU	CIV	MA	275	18:00	1	67	On A/c	275
09-Apr-10	9:27	2701	Vaskar	KRU	CIV	MA	275	18:00	1	67	On A/c	275

MS


14 April, 2010

Certified by:

 Admin Officer
 Modi & Modi Constructions

CHECKED
 Admin Officer - Audit
 Date..... Certified by.....



Project Manager/Engg.
 Modi & Modi Constructions


Page 3 of 4


Quantity
 BY  DT 16/04/10
 NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
09-Apr-10	9:27	2702	Biswanath	KRU	CIV	MA	275	18:00	✓ 67		On A/c	275
09-Apr-10	9:27	2703	Nagaraj	KRU	CIV	MA	275	18:00	✓ 67		On A/c	275
09-Apr-10	9:28	2707	Kummi	KRU	CIV	FH	130	18:00	✓ 67		On A/c	130
09-Apr-10	9:28	2708	Durga	KRU	CIV	FH	130	18:00	✓ 67		On A/c	130
09-Apr-10	9:28	2705	Ravi	KRU	CIV	MH	150	18:00	✓ 67		On A/c	150
09-Apr-10	9:28	2706	Madhana	KRU	CIV	FH	130	18:00	✓ 67		On A/c	130
09-Apr-10	9:31	2552	Tirupathi	SHA	CIV	MA	275	18:00	✓ 50		On A/c	275
09-Apr-10	9:31	2609	Aaash	SHA	CIV	MA	275	18:00	✓ 50		On A/c	275
09-Apr-10	9:31	2546	Joseph	SHA	CIV	MA	275	18:00	✓ 50		On A/c	275
09-Apr-10	9:31	2505	Sada	SHA	CIV	MH	150	18:00	✓ 50		On A/c	150
09-Apr-10	9:31	2599	Prameela	SHA	CIV	FH	130	18:00	✓ 50		On A/c	130
09-Apr-10	9:31	2498	Shadev Sha	SHA	CIV	CO	300	18:00	✓ 50		On A/c	300
09-Apr-10	9:32	2513	Chanchala sha	SHA	CIV	FH	130	18:00	✓ 50		On A/c	130
09-Apr-10	9:32	2698	Kunti Pandi	SHA	CIV	FH	130	18:00	✓ 50		On A/c	130
09-Apr-10	9:32	9340	Hussain (Tem	HUS	MAR	MH	0	18:00	✓ 58		Nil / By V	0
09-Apr-10	9:32	9341	Hussain (Tem	HUS	MAR	MH	0	18:00	✓ 58		Nil / By V	0
09-Apr-10	9:32	9342	Hussain (Tem	HUS	MAR	MH	0	18:00	✓ 58		Nil / By V	0
09-Apr-10	9:33	9343	Hussain (Tem	HUS	MAR	MH	0	18:00	✓ 58		Nil / By V	0
09-Apr-10	9:33	9344	Hussain (Tem	HUS	MAR	MH	0	18:00	✓ 58		Nil / By V	0

19

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions
CHECKED
 Admin Officer - Audit
 Date..... Sig.....

QUALITY CHECKED
 BY 
 DT 16/04/10
 NUGIRI HOMES

Total - 137

Sheet 11

N.B.V. of

MNM - Detailed Attendance Rep

From Date: 10-Apr-10 To Date: 10/04/10


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
10-Apr-10	6:00	2605	Santosh	VPR	ELE	MH	160	18:00	1.5	Club	On A/c	240
10-Apr-10	6:00	2467	Sunil	VPR	ELE	MA	250	18:00	1.5	Club	On A/c	375
10-Apr-10	9:00	2758	Diwakar	PHA	CIV	MA	275	18:00	1	14	On A/c	275
10-Apr-10	9:00	2337	Santosh	PHA	CIV	MA	275	18:00	1	14	On A/c	275
10-Apr-10	9:00	2347	Simhadri	PHA	CIV	MA	275	18:00	1	14	On A/c	275
10-Apr-10	9:00	2338	Lallu	PHA	CIV	MA	275	18:00	1	14	On A/c	275
10-Apr-10	9:00	2212	P.Hari	PHA	CIV	CO	300	18:00	1	14	On A/c	300
10-Apr-10	9:01	2603	B.Suresh	PHA	CIV	MA	275	18:00	1	14	On A/c	275
10-Apr-10	9:01	2341	Tutlu	PHA	CIV	MH	150	18:00	1	14	On A/c	150
10-Apr-10	9:01	2259	Balaram	PHA	CIV	MA	275	18:00	1	14	On A/c	275
10-Apr-10	9:01	2616	Madan	PHA	CIV	MH	150	18:00	1	14	On A/c	150
10-Apr-10	9:02	2339	Durja	PHA	CIV	MH	150	18:00	1	14	On A/c	150
10-Apr-10	9:02	2759	Gello	PHA	CIV	FH	130	18:00	1	14	On A/c	130
10-Apr-10	9:02	2480	Narmada	PHA	CIV	FH	130	18:00	1	14	On A/c	130
10-Apr-10	9:03	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
10-Apr-10	9:03	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1	57	On A/c	300
10-Apr-10	9:03	2795	Surya	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
10-Apr-10	9:03	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
10-Apr-10	9:04	2762	Tunna	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
10-Apr-10	9:04	2761	Sangra Pradha	MNJ	CIV	MH	150	18:00	1	57	On A/c	150
10-Apr-10	9:04	2789	Janaki	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
10-Apr-10	9:04	2794	Sarita	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
10-Apr-10	9:05	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
10-Apr-10	9:05	2787	Kamala	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
10-Apr-10	9:06	2745	Narad Das	GHA	CIV	MA	275	18:00	1	49	On A/c	275
10-Apr-10	9:06	2746	Dinesh	GHA	CIV	MA	275	18:00	1	49	On A/c	275
10-Apr-10	9:06	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	49	On A/c	275
10-Apr-10	9:07	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
10-Apr-10	9:07	2748	Rajesh	GHA	CIV	MH	150	18:00	1	49	On A/c	150
10-Apr-10	9:07	2752	Papu Ram	GHA	CIV	MH	150	18:00	1	49	On A/c	150
10-Apr-10	9:07	2744	Ghanashyam	GHA	CIV	CO	300	18:00	1	49	On A/c	300
10-Apr-10	9:08	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
10-Apr-10	9:08	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
10-Apr-10	9:08	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
10-Apr-10	9:08	2753	Dhanuka Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
10-Apr-10	9:09	2739	Y.Narsimha	VLR	PAI	MA	225	18:00	1	59	On A/c	225
10-Apr-10	9:09	2696	S.Sanjeeva	VLR	PAI	MA	225	18:00	1	59	On A/c	225
10-Apr-10	9:09	2738	CH.Tirupathi	VLR	PAI	MA	225	18:00	1	59	On A/c	225
10-Apr-10	9:09	2731	M.Saim Son	VLR	PAI	MA	225	18:00	1	59	On A/c	225
10-Apr-10	9:09	2715	M.Srinivasa R	VLR	PAI	MA	225	18:00	1	59	On A/c	225
10-Apr-10	9:10	2786	K.Venkatesh	VLR	PAI	MA	225	18:00	1	59	On A/c	225
10-Apr-10	9:10	2732	T.Srinu	VLR	PAI	MA	225	18:00	1	59	On A/c	225
10-Apr-10	9:10	2694	V.Lakshmana	VLR	PAI	MA	225	18:00	1	59	On A/c	300

MW


CHECKED
 Admin Officer - Audit
 Date.....
 Certified by.....

14 April, 2010

Page 1 of 4

Certified by:

 Admin Officer
 Modi & Modi Constructions


Project Manager Engg.
 Modi & Modi Constructions


FOR REVISION
 Quantity
 BY  DT 16/04/10
 NILGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
10-Apr-10	9:10	2695	K.Ravi	VLR	PAI	MA	225	18:00	1	59	On A/c	225
10-Apr-10	9:11	2680	P.Bala Krishna	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
10-Apr-10	9:11	2722	Manthar	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
10-Apr-10	9:11	2670	Ramulu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
10-Apr-10	9:12	2725	Dilip	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
10-Apr-10	9:12	2724	Prakash	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
10-Apr-10	9:12	2676	Laxmi	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
10-Apr-10	9:13	2556	Pantoor	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
10-Apr-10	9:13	1035	Sukhya	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
10-Apr-10	9:14	1025	Chandhia	MAN	EWK	MH	160	18:00	1	OHT	On A/c	160
10-Apr-10	9:14	1889	Mongi	MAN	EWK	MH	160	18:00	1	OHT	On A/c	160
10-Apr-10	9:14	1029	Kalu	MAN	EWK	MH	160	18:00	1	OHT	On A/c	160
10-Apr-10	9:15	1134	T.Tamji	MAN	EWK	MH	160	18:00	1	OHT	On A/c	160
10-Apr-10	9:15	2439	Nagamani	MAN	EWK	FH	140	18:00	1	OHT	On A/c	140
10-Apr-10	9:15	1037	Gangamma	MAN	EWK	FH	140	18:00	1	OHT	On A/c	140
10-Apr-10	9:16	2436	Anusha	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
10-Apr-10	9:16	1999	Laxmi	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
10-Apr-10	9:16	2438	Sarupa	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
10-Apr-10	9:16	1542	T.Padma	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
10-Apr-10	9:17	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	12	On A/c	300
10-Apr-10	9:17	2602	Suresh	SIM	CIV	MA	275	18:00	1	12	On A/c	275
10-Apr-10	9:17	2490	Sridhar Pradha	SIM	CIV	MA	275	18:00	1	12	On A/c	275
10-Apr-10	9:17	2494	Trinath	SIM	CIV	MA	275	18:00	1	12	On A/c	275
10-Apr-10	9:18	2474	Ganesh	SIM	CIV	MH	150	18:00	1	12	On A/c	150
10-Apr-10	9:18	2620	Garunath Prad	SIM	CIV	MA	275	18:00	1	12	On A/c	275
10-Apr-10	9:18	2333	Sreenu	SIM	CIV	MA	275	18:00	1	12	On A/c	275
10-Apr-10	9:18	2236	Jagan	SIM	CIV	MA	275	18:00	1	12	On A/c	275
10-Apr-10	9:19	2621	Surekha Pradh	SIM	CIV	FH	130	18:00	1	12	On A/c	130
10-Apr-10	9:19	2156	Bharathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
10-Apr-10	9:19	2478	Jayamma	SIM	CIV	FH	130	18:00	1	12	On A/c	130
10-Apr-10	9:19	1835	Laxmi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
10-Apr-10	9:20	2647	Abdul Sattal	HAN	PAI	MA	225	18:00	1	68	On A/c	225
10-Apr-10	9:20	2648	Narauyana	HAN	PAI	MA	225	18:00	1	68	On A/c	225
10-Apr-10	9:20	2649	Hanumanthu	HAN	PAI	MA	225	18:00	1	68	On A/c	225
10-Apr-10	9:20	2650	Mallesh	HAN	PAI	MA	225	18:00	1	68	On A/c	225
10-Apr-10	9:20	2643	Mithun Goswa	LEE	TIL	MA	300	18:00	1	93	On A/c	300
10-Apr-10	9:20	2660	Poonam	LEE	TIL	FH	130	18:00	1	93	On A/c	130
10-Apr-10	9:21	2801	Rebika	SAM	EWK	FH	140	18:00	1	60	Dept.	140
10-Apr-10	9:21	2802	Shiva	SAM	EWK	FH	140	18:00	1	60	Dept.	140
10-Apr-10	9:21	2800	Ram	SAM	EWK	MH	160	18:00	1	60	Dept.	160
10-Apr-10	9:21	2799	Sajabaiah	SAM	EWK	MH	160	18:00	1	60	Dept.	160
10-Apr-10	9:21	2798	Sambaiah	SAM	EWK	MH	160	18:00	1	60	Dept.	160
10-Apr-10	9:22	2804	Kanupatra	AKP	PLJ	MA	250	18:00	1	31	On A/c	250
10-Apr-10	9:22	1057	A.K.Pradhan	AKP	PLJ	MA	250	18:00	1	31	On A/c	250

WW


14 April, 2010

Certified by:

 Admin Officer
 Modi & Modi Construction

CHECKED
 Admin Officer - Audit
 Date.....
 Certified by.....


Project Manager/Engg.
 Modi & Modi Construction

Page 2 of 4


Quantity
 BY 
 16/04/10
 NILGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
10-Apr-10	9:22	2653	Subha	AKP	PLU	MH	150	18:00	1	31	On A/c	150
10-Apr-10	9:22	1068	Ganesh	AKP	PLU	MA	250	18:00	1	31	On A/c	250
10-Apr-10	9:23	1934	Kumar	VPR	ELE	MA	250	18:00	1	Club	On A/c	250
10-Apr-10	9:23	2348	Subash	VPR	ELE	MH	160	18:00	1	Club	On A/c	160
10-Apr-10	9:23	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	Club	On A/c	250
10-Apr-10	9:23	2349	Bikram	VPR	ELE	MH	160	18:00	1	Club	On A/c	160
10-Apr-10	9:24	1559	Nagraju	SIN	CEN	MA	200	18:00	1	16	On A/c	200
10-Apr-10	9:24	1551	Bikshapathi	SIN	CEN	MA	200	18:00	1	16	On A/c	200
10-Apr-10	9:24	2560	Sanjay	SIN	CEN	MA	200	18:00	1	16	On A/c	200
10-Apr-10	9:24	2711	Babu Rao	SIN	CEN	MA	200	18:00	1	16	On A/c	200
10-Apr-10	9:24	2322	Balaiah	SIN	CEN	MH	150	18:00	1	16	On A/c	150
10-Apr-10	9:25	2705	Ravi	KRU	CIV	MH	150	18:00	1	67	On A/c	150
10-Apr-10	9:25	2706	Madhana	KRU	CIV	FH	130	18:00	1	67	On A/c	130
10-Apr-10	9:25	2702	Biswanath	KRU	CIV	MA	275	18:00	1	67	On A/c	275
10-Apr-10	9:25	2701	Vaskar	KRU	CIV	MA	275	18:00	1	67	On A/c	275
10-Apr-10	9:25	2703	Nagaraj	KRU	CIV	MA	275	18:00	1	67	On A/c	275
10-Apr-10	9:26	2708	Durga	KRU	CIV	FH	130	18:00	1	67	On A/c	130
10-Apr-10	9:26	2707	Kummi	KRU	CIV	FH	130	18:00	1	67	On A/c	130
10-Apr-10	9:27	2498	Shadev Sha	SHA	CIV	CO	300	18:00	1	50	On A/c	300
10-Apr-10	9:27	2546	Joseph	SHA	CIV	MA	275	18:00	1	50	On A/c	275
10-Apr-10	9:27	2609	Aaash	SHA	CIV	MA	275	18:00	1	50	On A/c	275
10-Apr-10	9:27	2504	Rinku	SHA	CIV	MH	150	18:00	1	50	On A/c	150
10-Apr-10	9:27	2552	Tirupathi	SHA	CIV	MA	275	18:00	1	50	On A/c	275
10-Apr-10	9:28	2698	Kunti Pandi	SHA	CIV	FH	130	18:00	1	50	On A/c	130
10-Apr-10	9:28	2513	Chanchala sha	SHA	CIV	FH	130	18:00	1	50	On A/c	130
10-Apr-10	9:28	2599	Prameela	SHA	CIV	FH	130	18:00	1	50	On A/c	130
10-Apr-10	9:28	2568	Sarupa	SHA	CIV	FH	130	18:00	1	50	On A/c	130
10-Apr-10	9:28	2505	Sada	SHA	CIV	MH	150	18:00	1	50	On A/c	150
10-Apr-10	9:29	2275	D.Yagananda	DYA	CAR	CO	300	18:00	1	93	On A/c	300
10-Apr-10	9:29	2785	Laxman	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
10-Apr-10	9:29	2784	Mahesh	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
10-Apr-10	9:29	2489	A.Bramha Cha	DYA	CAR	MA	250	18:00	1	93	On A/c	250
10-Apr-10	9:29	2276	Brahmachari	DYA	CAR	MA	250	18:00	1	93	On A/c	250
10-Apr-10	9:29	2713	Swamy	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
10-Apr-10	9:30	2532	Shiva	UTI	CEN	MH	150	18:00	1	52	On A/c	150
10-Apr-10	9:30	2531	MD.Asif	UTI	CEN	MA	200	18:00	1	52	On A/c	200
10-Apr-10	9:30	2691	Santosh Kuma	BIJ	PLU	MA	250	18:00	1	28	On A/c	250
10-Apr-10	9:30	2690	Anil Kumar	BIJ	PLU	MA	250	18:00	1	28	On A/c	250
10-Apr-10	9:30	2689	Bijay Kumar	BIJ	PLU	CO	300	18:00	1	28	On A/c	300
10-Apr-10	9:30	2528	Hussain	UTI	CEN	MA	200	18:00	1	52	On A/c	200
10-Apr-10	9:30	2529	Ramu	UTI	CEN	MA	200	18:00	1	52	On A/c	200
10-Apr-10	9:31	9340	Hussain (Tem	HUS	MAR	MH	0	18:00	1	59	Nil / By V	0
10-Apr-10	9:31	9341	Hussain (Tem	HUS	MAR	MH	0	18:00	1	59	Nil / By V	0
10-Apr-10	9:31	9342	Hussain (Tem	HUS	MAR	MH	0	18:00	1	59	Nil / By V	0


WV

14 April, 2010

Page 3 of 4


Certified by:

 Admin Officer
 Modi & Modi Constructions


CHECKED
 Admin Officer - Audit
 Date.....
 Project Manager/Engg.
 Modi & Modi Constructions

Quantities RECEIVED
 BY  DATE 16/04/10
 NILSIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
10-Apr-10	9:31	9343	Hussain (Tem	HUS	MAR	MH	0	18:00	1	59	Nil / By V	0
10-Apr-10	9:32	9353	Sridhar (Alumi	SDH	ALU	MH	0	18:00	1	93	Nil / By V	0
10-Apr-10	9:32	9354	Sridhar (Alumi	SDH	ALU	MH	0	18:00	1	93	Nil / By V	0
10-Apr-10	9:32	9344	Hussain (Tem	HUS	MAR	MH	0	18:00	1	59	Nil / By V	0
10-Apr-10	9:32	9345	Hussain (Tem	HUS	MAR	MH	0	18:00	1	59	Nil / By V	0

5

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

CHECKED	
Quantity	Quantity
BT	BT 16/04/10
NILDIRI HOMES	

CHECKED
 Admin Officer - Audit
 Date..... Sig.....

Total- 31 bert-02 N.B.W. 04

MNM - Detailed Attendance Rep From Date: 11-Apr-10 To Date: 11/04/10

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
11-Apr-10	6:00	1035	Sukhya	MAN	EWK	MH	160	13:00	✓ CA	✓ Dept.		160
11-Apr-10	6:00	1029	Kalu	MAN	EWK	MH	160	13:00	✓ Sept	On A/c		160
11-Apr-10	6:00	1889	Mongi	MAN	EWK	MH	160	13:00	✓ Sept	On A/c		160
11-Apr-10	6:00	2556	Pantoor	MAN	EWK	MH	160	13:00	✓ CA	✓ Dept.		160
11-Apr-10	6:01	1543	T.Mangilal	MAN	EWK	MH	160	13:00	✓ Sept	On A/c		160
11-Apr-10	6:01	1134	T.Tamji	MAN	EWK	MH	160	13:00	✓ Sept	On A/c		160
11-Apr-10	6:01	2439	Nagamani	MAN	EWK	FH	140	13:00	✓ Sept	On A/c		140
11-Apr-10	6:02	1037	Gangamma	MAN	EWK	FH	140	13:00	✓ Sept	On A/c		140
11-Apr-10	6:02	1542	T.Padma	MAN	EWK	FH	140	13:00	✓ Sept	On A/c		140
11-Apr-10	6:02	2438	Sarupa	MAN	EWK	FH	140	13:00	✓ Sept	On A/c		140
11-Apr-10	6:02	2436	Anusha	MAN	EWK	FH	140	13:00	✓ Sept	On A/c		140
11-Apr-10	6:02	1999	Laxmi	MAN	EWK	FH	140	13:00	✓ Sept	On A/c		140
11-Apr-10	9:00	2731	M.Saim Son	VLR	PAI	MA	225	18:00	✓ 82	On A/c		225
11-Apr-10	9:00	2738	CH.Tirupathi	VLR	PAI	MA	225	18:00	✓ 82	On A/c		225
11-Apr-10	9:00	2739	Y.Narsimha	VLR	PAI	MA	225	18:00	✓ 82	On A/c		225
11-Apr-10	9:01	2609	Aaash	SHA	CIV	MA	275	18:00	✓ 93	On A/c		275
11-Apr-10	9:01	2504	Rinku	SHA	CIV	MH	150	18:00	✓ 93	On A/c		150
11-Apr-10	9:01	2552	Tirupathi	SHA	CIV	MA	275	18:00	✓ 93	On A/c		275
11-Apr-10	9:02	2653	Subha	AKP	PLU	MH	150	18:00	✓ 31	On A/c		150
11-Apr-10	9:02	2807	Susanth	AKP	PLU	MA	250	18:00	✓ 31	On A/c		250
11-Apr-10	9:02	2806	Sameer	AKP	PLU	MH	150	18:00	✓ 31	On A/c		150
11-Apr-10	9:02	2805	Mittu	AKP	PLU	MA	250	18:00	✓ 31	On A/c		250
11-Apr-10	9:03	9340	Hussain (Tem	HUS	MAR	MH	0	18:00	✓ 59	Nil / By V		0
11-Apr-10	9:03	9341	Hussain (Tem	HUS	MAR	MH	0	18:00	✓ 59	Nil / By V		0
11-Apr-10	9:03	9354	Sridhar (Alumi	SDH	ALU	MH	0	18:00	✓ 93	Nil / By V		0
11-Apr-10	9:03	9353	Sridhar (Alumi	SDH	ALU	MH	0	18:00	✓ 93	Nil / By V		0
11-Apr-10	9:03	9342	Hussain (Tem	HUS	MAR	MH	0	18:00	✓ 59	Nil / By V		0
11-Apr-10	9:04	2588	N.Dasharath	DYA	CAR	MA	250	18:00	✓ 93	On A/c		250
11-Apr-10	9:04	2276	Brahmachari	DYA	CAR	MA	250	18:00	✓ 93	On A/c		250
11-Apr-10	9:04	2275	D.Yagananda	DYA	CAR	CO	300	18:00	✓ 93	On A/c		300
11-Apr-10	9:30	1025	Chandhia	MAN	EWK	MH	160	13:00	✓ Sept	On A/c		160


31

Certified by:

 Admin Officer
 Modi & Modi Constructions

CHECKED
 Admin Officer - Audit
 Date..... 29/04/10
 Certified by
 Sig.....

Project Manager/Engg.
 Modi & Modi Constructions

DATE RECEIVED
 BY  Quantity
 BY 16 (04) 10
 NILGIFT HOMES

Total - 1314 DEPT OF N.B.U.K.O.Y.


MNM - Detailed Attendance Rep From Date: 12-Apr-10 To Date: 12/04/10


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
12-Apr-10	6:00	1551	Bikshapathi	SIN	CEN	MA	200	18:00	1.5	16	On A/c	300
12-Apr-10	6:00	1559	Nagraju	SIN	CEN	MA	200	18:00	1.5	16	On A/c	300
12-Apr-10	6:00	2711	Babu Rao	SIN	CEN	MA	200	18:00	1.5	16	On A/c	300
12-Apr-10	6:00	1558	Ramulu	SIN	CEN	MA	200	18:00	1.5	16	On A/c	300
12-Apr-10	6:01	2560	Sanjay	SIN	CEN	MA	200	18:00	1.5	16	On A/c	300
12-Apr-10	6:01	1163	Shayan	SIN	CEN	MA	200	18:00	1.5	16	On A/c	300
12-Apr-10	6:01	1723	Mukundo	SIN	CEN	MH	150	18:00	1.5	16	On A/c	225
12-Apr-10	6:01	1581	Ajith Jans	SIN	CEN	MH	150	18:00	1.5	16	On A/c	225
12-Apr-10	9:00	1684	Lingaiah	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
12-Apr-10	9:00	1029	Kalu	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
12-Apr-10	9:00	2556	Pantoor	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
12-Apr-10	9:00	1889	Mongi	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
12-Apr-10	9:00	2016	Shakramu	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
12-Apr-10	9:01	2436	Anusha	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
12-Apr-10	9:01	1037	Gangamma	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
12-Apr-10	9:01	1543	T.Mangilal	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
12-Apr-10	9:01	1025	Chandhia	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
12-Apr-10	9:02	1999	Laxmi	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
12-Apr-10	9:02	2438	Sarupa	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
12-Apr-10	9:02	2439	Nagamani	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
12-Apr-10	9:03	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	49	On A/c	275
12-Apr-10	9:03	2797	Khenlal	GHA	CIV	MA	275	18:00	1	49	On A/c	275
12-Apr-10	9:03	2746	Dinesh	GHA	CIV	MA	275	18:00	1	49	On A/c	275
12-Apr-10	9:04	2744	Ghanashyam	GHA	CIV	CO	300	18:00	1	49	On A/c	300
12-Apr-10	9:05	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
12-Apr-10	9:05	2753	Dhanuka Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
12-Apr-10	9:05	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
12-Apr-10	9:05	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
12-Apr-10	9:06	2649	Hanumanthu	HAN	PAI	MA	225	18:00	1	Arch	On A/c	225
12-Apr-10	9:06	2791	Giri	HAN	PAI	MA	225	18:00	1	Arch	On A/c	225
12-Apr-10	9:06	2790	MK Goud	HAN	PAI	MA	225	18:00	1	Arch	On A/c	225
12-Apr-10	9:06	2650	Mallesh	HAN	PAI	MA	225	18:00	1	Arch	On A/c	225
12-Apr-10	9:06	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
12-Apr-10	9:07	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	12	On A/c	300
12-Apr-10	9:07	2494	Trinath	SIM	CIV	MA	275	18:00	1	12	On A/c	275
12-Apr-10	9:07	2236	Jagan	SIM	CIV	MA	275	18:00	1	12	On A/c	275
12-Apr-10	9:07	2602	Suresh	SIM	CIV	MA	275	18:00	1	12	On A/c	275
12-Apr-10	9:08	2474	Ganesh	SIM	CIV	MH	150	18:00	1	12	On A/c	150
12-Apr-10	9:08	2620	Garunath Prad	SIM	CIV	MA	275	18:00	1	12	On A/c	275
12-Apr-10	9:08	2333	Sreenu	SIM	CIV	MA	275	18:00	1	12	On A/c	275
12-Apr-10	9:08	2490	Sridhar Pradha	SIM	CIV	MA	275	18:00	1	12	On A/c	275
12-Apr-10	9:09	2621	Surekha Pradh	SIM	CIV	FH	130	18:00	1	12	On A/c	130
12-Apr-10	9:09	2156	Bharathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130


48

14 April, 2010

Page 1 of 3

Certified by:

 Admin Officer
 Modi & Modi Constructions

CHECKED
 Admin Officer - Audit
 Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

REGISTERED
 Quantity
 BY  DT 16/04/10
 NIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
12-Apr-10	9:09	1835	Laxmi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
12-Apr-10	9:10	2616	Madan	PHA	CIV	MH	150	18:00	1	61	On A/c	150
12-Apr-10	9:10	2341	Tutlu	PHA	CIV	MH	150	18:00	1	61	On A/c	150
12-Apr-10	9:10	2759	Gello	PHA	CIV	FH	130	18:00	1	61	On A/c	130
12-Apr-10	9:11	2480	Narmada	PHA	CIV	FH	130	18:00	1	61	On A/c	130
12-Apr-10	9:11	2603	B.Suresh	PHA	CIV	MA	275	18:00	1	61	On A/c	275
12-Apr-10	9:11	2259	Balaram	PHA	CIV	MA	275	18:00	1	61	On A/c	275
12-Apr-10	9:12	2212	P.Hari	PHA	CIV	CO	300	18:00	1	61	On A/c	300
12-Apr-10	9:12	2337	Santosh	PHA	CIV	MA	275	18:00	1	61	On A/c	275
12-Apr-10	9:13	2800	Ram	SAM	EWK	MH	160	18:00	1	56	Dept.	160
12-Apr-10	9:13	2802	Shiva	SAM	EWK	FH	140	18:00	1	56	Dept.	140
12-Apr-10	9:13	2801	Rebika	SAM	EWK	FH	140	18:00	1	56	Dept.	140
12-Apr-10	9:13	2803	Grooma	SAM	EWK	FH	140	18:00	1	59	Dept.	140
12-Apr-10	9:13	2799	Sajabaiah	SAM	EWK	MH	160	18:00	1	56	Dept.	160
12-Apr-10	9:14	1934	Kumar	VPR	ELE	MA	250	18:00	1	Club	On A/c	250
12-Apr-10	9:14	2467	Sunil	VPR	ELE	MA	250	18:00	1	Club	On A/c	250
12-Apr-10	9:14	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	Club	On A/c	250
12-Apr-10	9:14	2348	Subash	VPR	ELE	MH	160	18:00	1	Club	On A/c	160
12-Apr-10	9:14	2349	Bikram	VPR	ELE	MH	160	18:00	1	Club	On A/c	160
12-Apr-10	9:14	2605	Santosh	VPR	ELE	MH	160	18:00	1	Club	On A/c	160
12-Apr-10	9:15	2670	Ramulu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
12-Apr-10	9:15	2723	Komal	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
12-Apr-10	9:16	2724	Prakash	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
12-Apr-10	9:16	2675	Jayamma	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
12-Apr-10	9:16	2687	Manemma	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
12-Apr-10	9:17	2732	T.Srinu	VLR	PAI	MA	225	18:00	1	59	On A/c	225
12-Apr-10	9:17	2694	V.Lakshmana	VLR	PAI	CO	300	18:00	1	59	On A/c	300
12-Apr-10	9:17	2696	S.Sanjeeva	VLR	PAI	MA	225	18:00	1	59	On A/c	225
12-Apr-10	9:18	2739	Y.Narsimha	VLR	PAI	MA	225	18:00	1	59	On A/c	225
12-Apr-10	9:18	2738	CH.Tirupathi	VLR	PAI	MA	225	18:00	1	59	On A/c	225
12-Apr-10	9:18	2731	M.Saim Son	VLR	PAI	MA	225	18:00	1	59	On A/c	225
12-Apr-10	9:18	2786	K.Venkatesh	VLR	PAI	MA	225	18:00	1	59	On A/c	225
12-Apr-10	9:19	2784	Mahesh	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
12-Apr-10	9:19	2785	Laxman	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
12-Apr-10	9:19	2713	Swamy	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
12-Apr-10	9:19	2712	Md.Mahaboob	MDH	WEL	CO	300	18:00	1	Work	On A/c	300
12-Apr-10	9:19	2714	Amir	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
12-Apr-10	9:20	2501	Raghibir	SHA	CIV	MA	275	18:00	1	50	On A/c	275
12-Apr-10	9:20	2697	Subhash Chan	SHA	CIV	MA	275	18:00	1	50	On A/c	275
12-Apr-10	9:21	2498	Shadev Sha	SHA	CIV	CO	300	18:00	1	50	On A/c	300
12-Apr-10	9:21	2504	Rinku	SHA	CIV	MH	150	18:00	1	50	On A/c	150
12-Apr-10	9:21	2505	Sada	SHA	CIV	MH	150	18:00	1	50	On A/c	150
12-Apr-10	9:22	2568	Sarupa	SHA	CIV	FH	130	18:00	1	50	On A/c	130
12-Apr-10	9:22	2599	Prameela	SHA	CIV	FH	130	18:00	1	50	On A/c	130

Handwritten initials in a circle.

14 April, 2010

Page 2 of 3

CHECKED
 Admin Officer - Audit
 Date.....Sig.....

Certified by:


 Admin Officer
 Modi & Modi Constructions

Project Manager/Engg.
 Modi & Modi Constructions


Quantity
 BY
 DT 16/04/10
 NILGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
12-Apr-10	9:22	2513	Chanchala sha	SHA	CIV	FH	130	18:00	1	50	On A/c	130
12-Apr-10	9:22	2698	Kunti Pandi	SHA	CIV	FH	130	18:00	1	50	On A/c	130
12-Apr-10	9:23	2529	Ramu	UTI	CEN	MA	200	18:00	1	52	On A/c	200
12-Apr-10	9:23	2530	Bhuvanesh	UTI	CEN	MA	200	18:00	1	52	On A/c	200
12-Apr-10	9:24	2643	Mithun Goswa	LEE	TIL	MA	300	18:00	1	28	On A/c	300
12-Apr-10	9:25	2396	Bikshapathi	VIJ	CEN	MH	150	18:00	1	11	On A/c	150
12-Apr-10	9:25	2660	Poonam	LEE	TIL	FH	130	18:00	1	28	On A/c	130
12-Apr-10	9:25	2659	Sanjeev	LEE	TIL	MH	175	18:00	1	28	On A/c	175
12-Apr-10	9:25	2365	Muddan	VIJ	CEN	MA	200	18:00	1	11	On A/c	200
12-Apr-10	9:26	2807	Susanth	AKP	PLU	MA	250	18:00	1	56	On A/c	250
12-Apr-10	9:26	2742	Lingaiah	URI	PLU	MH	150	18:00	1	OHT	On A/c	150
12-Apr-10	9:26	2741	Srinu	URI	PLU	MA	250	18:00	1	OHT	On A/c	250
12-Apr-10	9:26	2740	Bhupendhar	URI	PLU	MA	250	18:00	1	OHT	On A/c	250
12-Apr-10	9:27	2805	Mittu	AKP	PLU	MA	250	18:00	1	56	On A/c	250
12-Apr-10	9:27	2804	Kanupatra	AKP	PLU	MA	250	18:00	1	56	On A/c	250
12-Apr-10	9:27	1057	A.K.Pradhan	AKP	PLU	MA	250	18:00	1	56	On A/c	250
12-Apr-10	9:27	2806	Sameer	AKP	PLU	MH	150	18:00	1	56	On A/c	150
12-Apr-10	9:28	2810	Jai Prakash	JAN	TIL	MA	300	18:00	1	60	On A/c	300
12-Apr-10	9:28	2811	Amrish	JAN	TIL	MH	175	18:00	1	60	On A/c	175
12-Apr-10	9:28	2809	Surjeet	JAN	TIL	MA	300	18:00	1	60	On A/c	300
12-Apr-10	9:28	2808	Janardhan	JAN	TIL	CO	300	18:00	1	60	On A/c	300
12-Apr-10	9:28	2812	Mahendhar	JAN	TIL	MH	175	18:00	1	60	On A/c	175
12-Apr-10	9:29	9342	Hussain (Tem	HUS	MAR	MH	0	18:00	1	59	Nil / By V	0
12-Apr-10	9:29	9340	Hussain (Tem	HUS	MAR	MH	0	18:00	1	59	Nil / By V	0
12-Apr-10	9:29	9341	Hussain (Tem	HUS	MAR	MH	0	18:00	1	59	Nil / By V	0
12-Apr-10	9:29	9343	Hussain (Tem	HUS	MAR	MH	0	18:00	1	59	Nil / By V	0
12-Apr-10	9:30	9354	Sridhar (Alumi	SDH	ALU	MH	0	18:00	1	93	On A/c	0
12-Apr-10	9:30	9353	Sridhar (Alumi	SDH	ALU	MH	0	18:00	1	93	On A/c	0
12-Apr-10	9:31	2795	Surya	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
12-Apr-10	9:31	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
12-Apr-10	9:31	2794	Sarita	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
12-Apr-10	9:31	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
12-Apr-10	9:31	2765	Laxmi	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
12-Apr-10	9:32	2703	Nagaraj	KRU	CIV	MA	275	18:00	1	67	On A/c	275
12-Apr-10	9:32	2704	Srinu	KRU	CIV	MA	275	18:00	1	67	On A/c	275
12-Apr-10	9:32	2705	Ravi	KRU	CIV	MH	150	18:00	1	67	On A/c	150
12-Apr-10	9:32	2706	Madhana	KRU	CIV	FH	130	18:00	1	67	On A/c	130
12-Apr-10	9:32	2707	Kumni	KRU	CIV	FH	130	18:00	1	67	On A/c	130
12-Apr-10	9:32	2708	Durga	KRU	CIV	FH	130	13:00	0.5	67	On A/c	65
12-Apr-10	9:32	2702	Biswanath	KRU	CIV	MA	275	18:00	1	67	On A/c	275
12-Apr-10	9:32	2701	Vaskar	KRU	CIV	MA	275	18:00	1	67	On A/c	275

10/4

Certified by:

 Admin Officer
 Modi & Modi Constructions

CHECKED
 Admin Officer Certified by
 Date..... Sig.....
 Project Manager/Engg.
 Modi & Modi Constructions

Quantity
 BY  BY 16/04/10
 Page 3 of 3
 NILSIT HOMES

14 April, 2010

Total - 142 days 15 28/04/10

MNM - Detailed Attendance Rep From Date: 13-Apr-10 To Date: 13/04/10

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
13-Apr-10	6:00	1682	G.Balu	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
13-Apr-10	6:00	2456	Rambing	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
13-Apr-10	6:00	1031	Harish	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
13-Apr-10	6:00	2435	Mongia	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
13-Apr-10	6:01	1974	Malu	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
13-Apr-10	6:01	1025	Chandhia	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
13-Apr-10	6:01	2556	Pantoor	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
13-Apr-10	6:01	1684	Lingaiyah	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
13-Apr-10	6:02	1889	Mongi	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
13-Apr-10	6:02	1543	T.Mangilal	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
13-Apr-10	6:02	1029	Kalu	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
13-Apr-10	6:02	2016	Shakramu	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
13-Apr-10	6:03	2467	Sunil	VPR	ELE	MA	250	18:00	1.5	Club	On A/c	375
13-Apr-10	6:03	2348	Subash	VPR	ELE	MH	160	18:00	1.5	Club	On A/c	240
13-Apr-10	9:00	1542	T.Padma	MAN	EWK	FH	140	0:00	2	Sept	On A/c	280
13-Apr-10	9:00	2436	Anusha	MAN	EWK	FH	140	0:00	2	Sept	On A/c	280
13-Apr-10	9:00	2438	Sarupa	MAN	EWK	FH	140	0:00	2	Sept	On A/c	280
13-Apr-10	9:01	1037	Gangamma	MAN	EWK	FH	140	0:00	2	Sept	On A/c	280
13-Apr-10	9:01	2439	Nagamani	MAN	EWK	FH	140	0:00	2	Sept	On A/c	280
13-Apr-10	9:01	2548	Laxmi	MAN	EWK	FH	140	0:00	2	Sept	On A/c	280
13-Apr-10	9:01	1999	Laxmi	MAN	EWK	FH	140	0:00	2	Sept	On A/c	280
13-Apr-10	9:02	2744	Ghanashyam	GHA	CIV	CO	300	18:00	1	49	On A/c	300
13-Apr-10	9:02	2746	Dinesh	GHA	CIV	MA	275	18:00	1	49	On A/c	275
13-Apr-10	9:02	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	49	On A/c	275
13-Apr-10	9:03	2797	Khenlal	GHA	CIV	MA	275	18:00	1	49	On A/c	275
13-Apr-10	9:03	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
13-Apr-10	9:03	2752	Papu Ram	GHA	CIV	MH	150	18:00	1	49	On A/c	150
13-Apr-10	9:03	2748	Rajesh	GHA	CIV	MH	150	18:00	1	49	On A/c	150
13-Apr-10	9:04	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
13-Apr-10	9:04	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
13-Apr-10	9:04	2753	Dhanuka Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
13-Apr-10	9:04	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
13-Apr-10	9:05	2739	Y.Narsimha	VLR	PAI	MA	225	18:00	1	49	On A/c	225
13-Apr-10	9:05	2694	V.Lakshmana	VLR	PAI	CO	300	18:00	1	49	On A/c	300
13-Apr-10	9:05	2732	T.Srinu	VLR	PAI	MA	225	18:00	1	49	On A/c	225
13-Apr-10	9:05	2696	S.Sanjeeva	VLR	PAI	MA	225	18:00	1	49	On A/c	225
13-Apr-10	9:05	2731	M.Saim Son	VLR	PAI	MA	225	18:00	1	49	On A/c	225
13-Apr-10	9:06	2791	Giri	HAN	PAI	MA	225	18:00	1	93	On A/c	225
13-Apr-10	9:06	2650	Mallesh	HAN	PAI	MA	225	18:00	1	93	On A/c	225
13-Apr-10	9:06	2649	Hanumanthu	HAN	PAI	MA	225	18:00	1	93	On A/c	225
13-Apr-10	9:06	2790	MK Goud	HAN	PAI	MA	225	18:00	1	93	On A/c	225
13-Apr-10	9:07	2802	Shiva	SAM	EWK	FH	140	18:00	1	CA	Dept.	140
13-Apr-10	9:07	2800	Ram	SAM	EWK	MH	160	18:00	1	CA	Dept.	160

149

14 April, 2010

Page 1 of 4

CHECKED
 Admin Officer - Audit
 Date: 28/4/10
 Sig: [Signature]

Certified by:
 [Signature]
 Admin Officer
 Modi & Modi Constructions

Project Manager/Engg:
 Modi & Modi Constructions

QUALITY CONTROLLED
 BY: [Signature]
 DATE: 16/04/10
 NULGRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
13-Apr-10	9:07	2798	Sambaiah	SAM	EWK	MH	160	18:00	1	CA	Dept.	160
13-Apr-10	9:07	2799	Sajabaiah	SAM	EWK	MH	160	18:00	1	CA	Dept.	160
13-Apr-10	9:07	2803	Grooma	SAM	EWK	FH	140	18:00	1	CA	Dept.	140
13-Apr-10	9:08	2670	Ramulu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
13-Apr-10	9:09	2724	Prakash	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
13-Apr-10	9:09	2687	Manemma	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
13-Apr-10	9:10	2338	Lallu	PHA	CIV	MA	275	18:00	1	61	On A/c	275
13-Apr-10	9:10	2347	Simhadri	PHA	CIV	MA	275	18:00	1	61	On A/c	275
13-Apr-10	9:10	2337	Santosh	PHA	CIV	MA	275	18:00	1	61	On A/c	275
13-Apr-10	9:11	2341	Tutlu	PHA	CIV	MH	150	18:00	1	61	On A/c	150
13-Apr-10	9:11	2339	Durja	PHA	CIV	MH	150	18:00	1	61	On A/c	150
13-Apr-10	9:12	2759	Gello	PHA	CIV	FH	130	18:00	1	61	On A/c	130
13-Apr-10	9:12	2480	Narmada	PHA	CIV	FH	130	18:00	1	61	On A/c	130
13-Apr-10	9:13	2602	Suresh	SIM	CIV	MA	275	18:00	1	12	On A/c	275
13-Apr-10	9:13	2333	Sreenu	SIM	CIV	MA	275	18:00	1	12	On A/c	275
13-Apr-10	9:13	2494	Trinath	SIM	CIV	MA	275	18:00	1	12	On A/c	275
13-Apr-10	9:13	2236	Jagan	SIM	CIV	MA	275	18:00	1	12	On A/c	275
13-Apr-10	9:14	2474	Ganesh	SIM	CIV	MH	150	18:00	1	12	On A/c	150
13-Apr-10	9:15	2621	Surekha Pradh	SIM	CIV	FH	130	18:00	1	12	On A/c	130
13-Apr-10	9:15	2156	Bharathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
13-Apr-10	9:15	1835	Laxmi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
13-Apr-10	9:16	2530	Bhuvanesh	UTI	CEN	MA	200	18:00	1	52	On A/c	200
13-Apr-10	9:16	2478	Jayamma	SIM	CIV	FH	130	18:00	1	12	On A/c	130
13-Apr-10	9:16	2587	Naga Raju	UTI	CEN	MA	200	18:00	1	52	On A/c	200
13-Apr-10	9:16	2529	Ramu	UTI	CEN	MA	200	18:00	1	52	On A/c	200
13-Apr-10	9:17	2809	Surjeet	JAN	TIL	MA	300	18:00	1	58	On A/c	300
13-Apr-10	9:17	2812	Mahendhar	JAN	TIL	MH	175	18:00	1	58	On A/c	175
13-Apr-10	9:17	2811	Amrish	JAN	TIL	MH	175	18:00	1	58	On A/c	175
13-Apr-10	9:17	2810	Jai Prakash	JAN	TIL	MA	300	18:00	1	58	On A/c	300
13-Apr-10	9:19	2792	Ashok	HAN	PAI	MA	225	18:00	1	93	On A/c	225
13-Apr-10	9:19	2714	Amir	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
13-Apr-10	9:19	2785	Laxman	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
13-Apr-10	9:20	2804	Kanupatra	AKP	PLU	MA	250	18:00	1	31	On A/c	250
13-Apr-10	9:20	2807	Susanth	AKP	PLU	MA	250	18:00	1	31	On A/c	250
13-Apr-10	9:20	2814	Sunil	AKP	PLU	MH	150	18:00	1	31	On A/c	150
13-Apr-10	9:21	2740	Bhupendhar	URI	PLU	MA	250	18:00	1	OHT	On A/c	250
13-Apr-10	9:21	2741	Srinu	URI	PLU	MA	250	18:00	1	OHT	On A/c	250
13-Apr-10	9:21	2742	Lingaiah	URI	PLU	MH	150	18:00	1	OHT	On A/c	150
13-Apr-10	9:22	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	Club	On A/c	250
13-Apr-10	9:22	1934	Kumar	VPR	ELE	MA	250	18:00	1	Club	On A/c	250
13-Apr-10	9:22	2349	Bikram	VPR	ELE	MH	160	18:00	1	Club	On A/c	160
13-Apr-10	9:22	2605	Santosh	VPR	ELE	MH	160	18:00	1	Club	On A/c	160
13-Apr-10	9:23	1559	Nagraju	SIN	CEN	MA	200	18:00	1	16	On A/c	200
13-Apr-10	9:23	2711	Babu Rao	SIN	CEN	MA	200	18:00	1	16	On A/c	200

WW

14 April, 2010

Page 2 of 4

CHECKED
 Date: 14/04/10
 Admin Officer - Audit

Certified by:

 Adm Officer
 Modi & Modi Constructions

Project Manager/Engg.
 Modi & Modi Constructions

BY:
 16/04/10
 NILSON HOMES


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
13-Apr-10	9:23	1551	Bikshapathi	SIN	CEN	MA	200	18:00	1	16	On A/c	200
13-Apr-10	9:23	1558	Ramulu	SIN	CEN	MA	200	18:00	1	16	On A/c	200
13-Apr-10	9:24	1163	Shayan	SIN	CEN	MA	200	18:00	1	16	On A/c	200
13-Apr-10	9:24	1723	Mukundo	SIN	CEN	MH	150	18:00	1	16	On A/c	150
13-Apr-10	9:24	2322	Balaiah	SIN	CEN	MH	150	18:00	1	16	On A/c	150
13-Apr-10	9:24	2560	Sanjay	SIN	CEN	MA	200	18:00	1	16	On A/c	200
13-Apr-10	9:25	2365	Muddan	VIJ	CEN	MA	200	18:00	1	11	On A/c	200
13-Apr-10	9:25	2396	Bikshapathi	VIJ	CEN	MH	150	18:00	1	11	On A/c	150
13-Apr-10	9:25	2598	Gaganath	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
13-Apr-10	9:25	2506	Vijay	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
13-Apr-10	9:26	2609	Aaash	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
13-Apr-10	9:26	2611	Prakash	SHA	CIV	MH	150	18:00	1	OHT	On A/c	150
13-Apr-10	9:26	2504	Rinku	SHA	CIV	MH	150	18:00	1	OHT	On A/c	150
13-Apr-10	9:27	2546	Joseph	SHA	CIV	MA	275	18:00	1	Swim	Job Work	275
13-Apr-10	9:27	2568	Sarupa	SHA	CIV	FH	130	18:00	1	Swim	Job Work	130
13-Apr-10	9:27	2513	Chanchala sha	SHA	CIV	FH	130	18:00	1	OHT	On A/c	130
13-Apr-10	9:27	2551	Bobita	SHA	CIV	FH	130	18:00	1	OHT	On A/c	130
13-Apr-10	9:28	2276	Brahmachari	DYA	CAR	MA	250	18:00	1	93	On A/c	250
13-Apr-10	9:28	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1	73	On A/c	300
13-Apr-10	9:28	2762	Tunna	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
13-Apr-10	9:28	2763	Kesav Pradhan	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
13-Apr-10	9:28	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
13-Apr-10	9:28	2489	A.Bramha Cha	DYA	CAR	MA	250	18:00	1	93	On A/c	250
13-Apr-10	9:29	2761	Sangra Pradha	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
13-Apr-10	9:29	2765	Laxmi	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
13-Apr-10	9:29	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
13-Apr-10	9:30	2787	Kamala	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
13-Apr-10	9:30	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
13-Apr-10	9:30	2789	Janaki	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
13-Apr-10	9:32	2707	Kumni	KRU	CIV	FH	130	18:00	1	67	On A/c	130
13-Apr-10	9:32	2702	Biswanath	KRU	CIV	MA	275	18:00	1	67	On A/c	275
13-Apr-10	9:32	2706	Madhana	KRU	CIV	FH	130	18:00	1	67	On A/c	130
13-Apr-10	9:32	2705	Ravi	KRU	CIV	MH	150	18:00	1	67	On A/c	150
13-Apr-10	9:32	2703	Nagaraj	KRU	CIV	MA	275	18:00	1	67	On A/c	275
13-Apr-10	9:32	2701	Vaskar	KRU	CIV	MA	275	18:00	1	67	On A/c	275
13-Apr-10	9:32	2704	Srinu	KRU	CIV	MA	275	18:00	1	67	On A/c	275
13-Apr-10	9:33	2708	Durga	KRU	CIV	FH	130	18:00	1	67	On A/c	130
13-Apr-10	9:34	1974	Malu	MAN	EWK	MH	160	0:00	2	Sept	On A/c	320
13-Apr-10	9:34	1025	Chandhia	MAN	EWK	MH	160	0:00	2	Sept	On A/c	320
13-Apr-10	9:34	2556	Pantoor	MAN	EWK	MH	160	0:00	2	Sept	On A/c	320
13-Apr-10	9:34	1684	Lingaiah	MAN	EWK	MH	160	0:00	2	Sept	On A/c	320
13-Apr-10	18:00	1029	Kalu	MAN	EWK	MH	160	0:00	1	Sept	On A/c	160
13-Apr-10	18:00	1889	Mongi	MAN	EWK	MH	160	0:00	1	Sept	On A/c	160
13-Apr-10	18:00	1543	T.Mangilal	MAN	EWK	MH	160	0:00	1	Sept	On A/c	160


48


14 April, 2010

Page 3 of 4

CHECKED
 Admin Officer - Audit
 Date..... Sig.....


Certified by:

 Admin Officer
 Modi & Modi Constructions


Certified by

 Project Manager/Enng.
 Modi & Modi Constructions


RECEIVED
 BY: 
 DATE: 16/04/10
 NINGIN NOMES


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
13-Apr-10	18:00	2016	Shakramu	MAN	EWK	MH	160	0:00		1 Sept	On A/c	160

1

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

CHECKED

 Admin Officer - Audit
 Date.....Sig.....

RECEIVED
 BY  DT 16/04/10
 NIGERI HOMES

Total 146.4 cost 12.5 Joswale Lo
N-Bull-og

MNM - Detailed Attendance Rep From Date: 14-Apr-10 To Date: 14/04/10

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
14-Apr-10	6:00	1682	G.Balu	MAN	EWK	MH	160	18:00	1.5	CA	Dept	240
14-Apr-10	6:00	1974	Malu	MAN	EWK	MH	160	9:00	0.5	CA	Dept	80
14-Apr-10	6:00	2556	Pantoor	MAN	EWK	MH	160	9:00	0.5	CA	Dept	80
14-Apr-10	6:00	1684	Lingaiah	MAN	EWK	MH	160	9:00	0.5	CA	Dept	80
14-Apr-10	6:00	1031	Harish	MAN	EWK	MH	160	18:00	1.5	CA	Dept	240
14-Apr-10	6:01	1029	Kalu	MAN	EWK	MH	160	9:00	0.5	CA	Dept	80
14-Apr-10	6:01	2435	Mongia	MAN	EWK	MH	160	9:00	0.5	CA	Dept	80
14-Apr-10	6:01	1889	Mongi	MAN	EWK	MH	160	9:00	0.5	CA	Dept	80
14-Apr-10	6:01	1543	T.Mangilal	MAN	EWK	MH	160	9:00	0.5	CA	Dept	80
14-Apr-10	6:02	1025	Chandhia	MAN	EWK	MH	160	9:00	0.5	CA	Dept	80
14-Apr-10	6:02	2439	Nagamani	MAN	EWK	FH	140	9:00	0.5	CA	Dept	70
14-Apr-10	6:02	2456	Rambing	MAN	EWK	MH	160	9:00	0.5	CA	Dept	80
14-Apr-10	6:02	2548	Laxmi	MAN	EWK	FH	140	9:00	0.5	CA	Dept	70
14-Apr-10	9:00	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
14-Apr-10	9:00	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1	73	On A/c	300
14-Apr-10	9:00	2763	Kesav Pradhan	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
14-Apr-10	9:00	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
14-Apr-10	9:00	2762	Tunna	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
14-Apr-10	9:01	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
14-Apr-10	9:01	2787	Kamala	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
14-Apr-10	9:01	2765	Laxmi	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
14-Apr-10	9:01	2789	Janaki	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
14-Apr-10	9:01	2761	Sangra Pradha	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
14-Apr-10	9:02	2790	MK Goud	HAN	PAI	MA	225	18:00	1	93	On A/c	225
14-Apr-10	9:02	2792	Ashok	HAN	PAI	MA	225	18:00	1	93	On A/c	225
14-Apr-10	9:02	2791	Giri	HAN	PAI	MA	225	18:00	1	93	On A/c	225
14-Apr-10	9:02	2650	Mallesh	HAN	PAI	MA	225	18:00	1	93	On A/c	225
14-Apr-10	9:02	2649	Hanumanthu	HAN	PAI	MA	225	18:00	1	93	On A/c	225
14-Apr-10	9:03	2715	M.Srinivasa R	VLR	PAI	MA	225	18:00	1	81	On A/c	225
14-Apr-10	9:03	2738	CH.Tirupathi	VLR	PAI	MA	225	18:00	1	81	On A/c	225
14-Apr-10	9:03	2739	Y.Narsimha	VLR	PAI	MA	225	18:00	1	81	On A/c	225
14-Apr-10	9:04	2694	V.Lakshmana	VLR	PAI	CO	300	18:00	1	81	On A/c	300
14-Apr-10	9:04	2732	T.Srinu	VLR	PAI	MA	225	18:00	1	81	On A/c	225
14-Apr-10	9:04	2696	S.Sanjeeva	VLR	PAI	MA	225	18:00	1	81	On A/c	225
14-Apr-10	9:04	2731	M.Saim Son	VLR	PAI	MA	225	18:00	1	81	On A/c	225
14-Apr-10	9:05	2744	Ghanashyam	GHA	CIV	CO	300	18:00	1	49	On A/c	300
14-Apr-10	9:05	2797	Khenlal	GHA	CIV	MA	275	18:00	1	49	On A/c	275
14-Apr-10	9:05	2746	Dinesh	GHA	CIV	MA	275	18:00	1	49	On A/c	275
14-Apr-10	9:05	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	49	On A/c	275
14-Apr-10	9:06	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
14-Apr-10	9:06	2752	Papu Ram	GHA	CIV	MH	150	18:00	1	49	On A/c	150
14-Apr-10	9:06	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
14-Apr-10	9:07	2723	Komal	KSH	CIV	MA	275	18:00	1	Clu	On A/c	275

3740

CHECKED
Admin Officer - Audit
Date: 14/04/10 Sig: [Signature]

16 April, 2010

Page 1 of 4

Certified by: [Signature]
Admin Officer
Modi & Modi Constructions

Certified by: [Signature]
Project Manager/Engg.
Modi & Modi Constructions

Stamp: [Signature]
16/04/10
Modi & Modi Constructions


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
14-Apr-10	9:07	2753	Dhanuka Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
14-Apr-10	9:07	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
14-Apr-10	9:07	2725	Dilip	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
14-Apr-10	9:07	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
14-Apr-10	9:08	2800	Ram	SAM	EWK	MH	160	18:00	1	31	Dept.	160
14-Apr-10	9:08	2803	Grooma	SAM	EWK	FH	140	18:00	1	31	Dept.	140
14-Apr-10	9:08	2799	Sajabaiah	SAM	EWK	MH	160	18:00	1	31	Dept.	160
14-Apr-10	9:08	2801	Rebika	SAM	EWK	FH	140	18:00	1	31	Dept.	140
14-Apr-10	9:08	2802	Shiva	SAM	EWK	FH	140	18:00	1	31	Dept.	140
14-Apr-10	9:09	2689	Bijay Kumar	BIJ	PLU	CO	300	18:00	1	60	On A/c	300
14-Apr-10	9:09	2733	Ravi	BIJ	PLU	MA	250	18:00	1	60	On A/c	250
14-Apr-10	9:09	2693	Asaad	BIJ	PLU	MA	250	18:00	1	60	On A/c	250
14-Apr-10	9:09	2734	K.Ganu	BIJ	PLU	MA	250	18:00	1	60	On A/c	250
14-Apr-10	9:10	1029	Kalu	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
14-Apr-10	9:10	1889	Mongi	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
14-Apr-10	9:10	2435	Mongia	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
14-Apr-10	9:10	1684	Lingaiah	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
14-Apr-10	9:11	1025	Chandhia	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
14-Apr-10	9:11	2548	Laxmi	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
14-Apr-10	9:11	1037	Gangamma	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
14-Apr-10	9:12	2439	Nagamani	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
14-Apr-10	9:12	2456	Rambling	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
14-Apr-10	9:12	1974	Malu	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
14-Apr-10	9:13	2769	Sanjeev	DEE	TIL	MH	175	18:00	1	31	On A/c	175
14-Apr-10	9:13	2770	Poonam	DEE	TIL	FH	130	18:00	1	31	On A/c	130
14-Apr-10	9:13	2768	Pradeep Kuma	DEE	TIL	CO	300	18:00	1	31	On A/c	300
14-Apr-10	9:13	2766	Shiyaram	DEE	TIL	MA	300	18:00	1	31	On A/c	300
14-Apr-10	9:14	2714	Amir	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
14-Apr-10	9:14	2785	Laxman	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
14-Apr-10	9:14	2712	Md.Mahaboob	MDH	WEL	CO	300	18:00	1	Work	On A/c	300
14-Apr-10	9:14	2713	Swamy	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
14-Apr-10	9:15	2807	Susanth	AKP	PLU	MA	250	18:00	1	31	On A/c	250
14-Apr-10	9:15	2804	Kanupatra	AKP	PLU	MA	250	18:00	1	31	On A/c	250
14-Apr-10	9:15	2814	Sunil	AKP	PLU	MH	150	18:00	1	31	On A/c	150
14-Apr-10	9:15	2805	Mittu	AKP	PLU	MA	250	18:00	1	31	On A/c	250
14-Apr-10	9:16	2337	Santosh	PHA	CIV	MA	275	18:00	1	61	On A/c	275
14-Apr-10	9:16	2338	Lallu	PHA	CIV	MA	275	18:00	1	61	On A/c	275
14-Apr-10	9:16	2758	Diwakar	PHA	CIV	MA	275	18:00	1	61	On A/c	275
14-Apr-10	9:16	2347	Simhadri	PHA	CIV	MA	275	18:00	1	61	On A/c	275
14-Apr-10	9:16	2212	P.Hari	PHA	CIV	CO	300	18:00	1	Land	Job Work	300
14-Apr-10	9:17	2759	Gello	PHA	CIV	FH	130	18:00	1	61	On A/c	130
14-Apr-10	9:17	2480	Narmada	PHA	CIV	FH	130	18:00	1	61	On A/c	130
14-Apr-10	9:17	2341	Tutlu	PHA	CIV	MH	150	18:00	1	61	On A/c	150
14-Apr-10	9:17	2616	Madan	PHA	CIV	MH	150	18:00	1	61	On A/c	150


WU


CHECKED
 Date..... Sig.....
 Admin Officer - Audit

16 April, 2010

Page 2 of 4

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by:

 Project Manager/Engg.
 Modi & Modi Constructions

QUALITY CHECKED
 BY: 
 16/04/10
 NILGIRI HOMES


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
14-Apr-10	9:18	2602	Suresh	SIM	CIV	MA	275	18:00	1	12	On A/c	275
14-Apr-10	9:18	2494	Trinath	SIM	CIV	MA	275	18:00	1	12	On A/c	275
14-Apr-10	9:18	2620	Garunath Pradh	SIM	CIV	MA	275	18:00	1	12	On A/c	275
14-Apr-10	9:18	2333	Sreenu	SIM	CIV	MA	275	18:00	1	12	On A/c	275
14-Apr-10	9:19	2236	Jagan	SIM	CIV	MA	275	18:00	1	12	On A/c	275
14-Apr-10	9:19	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	12	Job Work	300
14-Apr-10	9:19	2474	Ganesh	SIM	CIV	MH	150	18:00	1	12	On A/c	150
14-Apr-10	9:20	2156	Bharathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
14-Apr-10	9:20	1835	Laxmi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
14-Apr-10	9:20	2621	Surekha Pradh	SIM	CIV	FH	130	18:00	1	12	On A/c	130
14-Apr-10	9:21	2276	Brahmachari	DYA	CAR	MA	250	18:00	1	93	On A/c	250
14-Apr-10	9:21	2275	D.Yagananda	DYA	CAR	CO	300	18:00	1	93	On A/c	300
14-Apr-10	9:21	2809	Surjeet	JAN	TIL	MA	300	18:00	1	58	On A/c	300
14-Apr-10	9:21	2810	Jai Prakash	JAN	TIL	MA	300	18:00	1	58	On A/c	300
14-Apr-10	9:21	2489	A.Bramha Cha	DYA	CAR	MA	250	18:00	1	93	On A/c	250
14-Apr-10	9:22	2711	Babu Rao	SIN	CEN	MA	200	18:00	1	16	On A/c	200
14-Apr-10	9:22	2365	Muddan	VIJ	CEN	MA	200	18:00	1	11	On A/c	200
14-Apr-10	9:22	1559	Nagraju	SIN	CEN	MA	200	18:00	1	16	On A/c	200
14-Apr-10	9:22	1551	Bikshapathi	SIN	CEN	MA	200	18:00	1	16	On A/c	200
14-Apr-10	9:22	1558	Ramulu	SIN	CEN	MA	200	18:00	1	16	On A/c	200
14-Apr-10	9:23	2348	Subash	VPR	ELE	MH	160	18:00	1	Club	On A/c	160
14-Apr-10	9:23	2349	Bikram	VPR	ELE	MH	160	18:00	1	Club	On A/c	160
14-Apr-10	9:23	2605	Santosh	VPR	ELE	MH	160	18:00	1	Club	On A/c	160
14-Apr-10	9:23	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	Club	On A/c	250
14-Apr-10	9:23	1934	Kumar	VPR	ELE	MA	250	18:00	1	Club	On A/c	250
14-Apr-10	9:23	2467	Sunil	VPR	ELE	MA	250	18:00	1	Club	On A/c	250
14-Apr-10	9:24	1779	Rajashekhhar	VPR	ELE	MA	250	18:00	1	94	On A/c	250
14-Apr-10	9:24	1854	Ajay	VPR	ELE	MH	160	18:00	1	94	On A/c	160
14-Apr-10	9:24	1732	Pramodh	VPR	ELE	MA	250	18:00	1	94	On A/c	250
14-Apr-10	9:24	1731	Mahesh	VPR	ELE	MA	250	18:00	1	94	On A/c	250
14-Apr-10	9:24	1730	G.Rambabu	VPR	ELE	MA	250	18:00	1	94	On A/c	250
14-Apr-10	9:25	1855	Naresh	VPR	ELE	MH	160	18:00	1	94	On A/c	160
14-Apr-10	9:25	1911	Rahul kumar	VPR	ELE	MH	160	18:00	1	94	On A/c	160
14-Apr-10	9:25	2625	Sunil Kumar	VPR	ELE	MA	250	18:00	1	94	On A/c	250
14-Apr-10	9:26	2546	Joseph	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
14-Apr-10	9:26	2501	Raghibir	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
14-Apr-10	9:26	2500	Pradev	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
14-Apr-10	9:26	2552	Tirupathi	SHA	CIV	MA	275	18:00	1	OHT	On A/c	275
14-Apr-10	9:27	2504	Rinku	SHA	CIV	MH	150	18:00	1	OHT	On A/c	150
14-Apr-10	9:27	2505	Sada	SHA	CIV	MH	150	18:00	1	OHT	On A/c	150
14-Apr-10	9:27	2611	Prakash	SHA	CIV	MH	150	18:00	1	OHT	On A/c	150
14-Apr-10	9:28	2701	Vaskar	KRU	CIV	MA	275	18:00	1	67	On A/c	275
14-Apr-10	9:28	2702	Biswanath	KRU	CIV	MA	275	18:00	1	67	On A/c	275
14-Apr-10	9:28	2703	Nagaraj	KRU	CIV	MA	275	18:00	1	67	On A/c	275


Handwritten initials 'MM' circled in black.

CHECKED
Admin Officer - Audit
 Date..... Sig.....

16 April, 2010

Page 3 of 4

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

CHIEF ENGINEER
 Quantity
 16/04/10
MODI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
14-Apr-10	9:28	2704	Srinu	KRU	CIV	MA	275	18:00	1	67	On A/c	275
14-Apr-10	9:29	2706	Madhana	KRU	CIV	FH	130	18:00	1	67	On A/c	130
14-Apr-10	9:29	2707	Kummi	KRU	CIV	FH	130	18:00	1	67	On A/c	130
14-Apr-10	9:29	2708	Durga	KRU	CIV	FH	130	18:00	1	67	On A/c	130
14-Apr-10	9:29	2705	Ravi	KRU	CIV	MH	150	18:00	1	67	On A/c	150
14-Apr-10	9:30	2740	Bhupendhar	URI	PLU	MA	250	18:00	1	OHT	On A/c	250
14-Apr-10	9:30	2741	Srinu	URI	PLU	MA	250	18:00	1	OHT	On A/c	250
14-Apr-10	9:30	2742	Lingaiah	URI	PLU	MH	150	18:00	1	OHT	On A/c	150
14-Apr-10	9:31	9331	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil / By V	0
14-Apr-10	9:31	9335	Kishan Raj	KHA	WPF	FH	0	18:00	1	Swim	Nil / By V	0
14-Apr-10	9:31	9330	Kishan Raj	KHA	WPF	MH	0	18:00	1	Swim	Nil / By V	0
14-Apr-10	9:31	9354	Sridhar (Alumi	SDH	ALU	MH	0	18:00	1	94	Nil / By V	0
14-Apr-10	9:31	9353	Sridhar (Alumi	SDH	ALU	MH	0	18:00	1	94	Nil / By V	0
14-Apr-10	9:32	1957	Mittal	SIM	CIV	MH	150	18:00	1		Job Work	150
14-Apr-10	9:32	1847	Shshanth	SIM	CIV	MH	150	18:00	1		Job Work	150
14-Apr-10	9:32	1849	Vibhuthi	SIM	CIV	MH	150	18:00	1		Job Work	150
14-Apr-10	9:32	1837	Raju	SIM	CIV	MA	275	18:00	1		Job Work	275
14-Apr-10	9:33	2213	Bheema	PHA	CIV	MA	275	18:00	1	28	Job Work	275
14-Apr-10	9:33	2214	Suresh	PHA	CIV	MA	275	18:00	1	28	Job Work	275
14-Apr-10	9:33	2216	Suresh	PHA	CIV	MH	150	18:00	1	28	Job Work	150
14-Apr-10	9:33	2217	Anil	PHA	CIV	MH	150	18:00	1	28	Job Work	150


21

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

STREET NO. 10
 Quantity
 BY  16/04/10
 NILGIRI HOMES

CHECKED
 Admin Officer - Audit
 Date.....Sig.....

Total 165.5 days of work of N.B.M. of

MNM - Detailed Attendance Rep From Date: 15-Apr-10 To Date: 15/04/10

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
15-Apr-10	6:00	2552	Tirupathi	SHA	CIV	MA	275	18:00	1.5	OHT	On A/c	412.5
15-Apr-10	6:00	2500	Pradev	SHA	CIV	MA	275	18:00	1.5	OHT	On A/c	412.5
15-Apr-10	6:00	2501	Raghibir	SHA	CIV	MA	275	18:00	1.5	OHT	On A/c	412.5
15-Apr-10	6:00	2505	Sada	SHA	CIV	MH	150	18:00	1.5	OHT	On A/c	225
15-Apr-10	6:00	2611	Prakash	SHA	CIV	MH	150	18:00	1.5	OHT	On A/c	225
15-Apr-10	6:00	2546	Joseph	SHA	CIV	MA	275	18:00	1.5	OHT	On A/c	412.5
15-Apr-10	6:01	2504	Rinku	SHA	CIV	MH	150	18:00	1.5	OHT	On A/c	225
15-Apr-10	6:02	2605	Santosh	VPR	ELE	MH	160	18:00	1.5	61	On A/c	240
15-Apr-10	6:02	2467	Sunil	VPR	ELE	MA	250	18:00	1.5	61	On A/c	375
15-Apr-10	6:02	2348	Subash	VPR	ELE	MH	160	18:00	1.5	61	On A/c	240
15-Apr-10	6:02	2349	Bikram	VPR	ELE	MH	160	18:00	1.5	61	On A/c	240
15-Apr-10	9:00	2653	Subha	AKP	PLU	MH	150	18:00	1	31	On A/c	150
15-Apr-10	9:00	2814	Sunil	AKP	PLU	MH	150	18:00	1	31	On A/c	150
15-Apr-10	9:00	1057	A.K.Pradhan	AKP	PLU	MA	250	18:00	1	31	On A/c	250
15-Apr-10	9:00	2807	Susanth	AKP	PLU	MA	250	18:00	1	31	On A/c	250
15-Apr-10	9:00	2805	Mittu	AKP	PLU	MA	250	18:00	1	31	On A/c	250
15-Apr-10	9:01	2650	Mallesh	HAN	PAI	MA	225	18:00	1	94	On A/c	225
15-Apr-10	9:01	2792	Ashok	HAN	PAI	MA	225	21:00	1.5	94	On A/c	337.5
15-Apr-10	9:01	2790	MK Goud	HAN	PAI	MA	225	21:00	1.5	94	On A/c	337.5
15-Apr-10	9:01	2791	Giri	HAN	PAI	MA	225	21:00	1.5	94	On A/c	337.5
15-Apr-10	9:01	2649	Hanumanthu	HAN	PAI	MA	225	18:00	1	94	On A/c	225
15-Apr-10	9:02	2731	M.Saim Son	VLR	PAI	MA	225	18:00	1	87	On A/c	225
15-Apr-10	9:02	2696	S.Sanjeeva	VLR	PAI	MA	225	18:00	1	87	On A/c	225
15-Apr-10	9:02	2732	T.Srinu	VLR	PAI	MA	225	18:00	1	87	On A/c	225
15-Apr-10	9:02	2739	Y.Narsimha	VLR	PAI	MA	225	18:00	1	87	On A/c	225
15-Apr-10	9:03	2738	CH.Tirupathi	VLR	PAI	MA	225	18:00	1	87	On A/c	225
15-Apr-10	9:03	2715	M.Srinivasa R	VLR	PAI	MA	225	18:00	1	87	On A/c	225
15-Apr-10	9:03	2694	V.Lakshmana	VLR	PAI	CO	300	18:00	1	87	On A/c	300
15-Apr-10	9:04	2800	Ram	SAM	EWK	MH	160	18:00	1	56	Dept.	160
15-Apr-10	9:04	2798	Sambaiah	SAM	EWK	MH	160	18:00	1	56	Dept.	160
15-Apr-10	9:04	2801	Rebika	SAM	EWK	FH	140	18:00	1	56	Dept.	140
15-Apr-10	9:04	2802	Shiva	SAM	EWK	FH	140	18:00	1	56	Dept.	140
15-Apr-10	9:04	2803	Grooma	SAM	EWK	FH	140	18:00	1	56	Dept.	140
15-Apr-10	9:05	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	49	On A/c	275
15-Apr-10	9:05	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
15-Apr-10	9:05	2744	Ghanashyam	GHA	CIV	CO	300	18:00	1	49	On A/c	300
15-Apr-10	9:05	2746	Dinesh	GHA	CIV	MA	275	18:00	1	49	On A/c	275
15-Apr-10	9:05	2797	Khenlal	GHA	CIV	MA	275	18:00	1	49	On A/c	275
15-Apr-10	9:05	2745	Narad Das	GHA	CIV	MA	275	18:00	1	49	On A/c	275
15-Apr-10	9:06	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
15-Apr-10	9:06	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
15-Apr-10	9:06	2752	Papu Ram	GHA	CIV	MH	150	18:00	1	49	On A/c	150
15-Apr-10	9:06	2748	Rajesh	GHA	CIV	MH	150	18:00	1	49	On A/c	150

50

16 April, 2010

Page 1 of 4

CHECKED

Certified by: *[Signature]*
 Admin Officer - Audit
 Date: *[Signature]* Certified by *[Signature]*
 Project Manager/Endg.
 Modi & Modi Constructions

QUALITY CONTROL

Quality Control
 Date: 16/04/10
 NIGRI HOMES


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
15-Apr-10	9:06	2766	Shiyaram	DEE	TIL	MA	300	18:00	1	31	On A/c	300
15-Apr-10	9:06	2753	Dhanuka Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
15-Apr-10	9:06	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
15-Apr-10	9:07	2768	Pradeep Kuma	DEE	TIL	CO	300	18:00	1	31	On A/c	300
15-Apr-10	9:07	2770	Poonam	DEE	TIL	FH	130	18:00	1	31	On A/c	130
15-Apr-10	9:07	2769	Sanjeev	DEE	TIL	MH	175	18:00	1	31	On A/c	175
15-Apr-10	9:08	2603	B.Suresh	PHA	CIV	MA	275	18:00	1	61	On A/c	275
15-Apr-10	9:08	2259	Balaram	PHA	CIV	MA	275	18:00	1	61	On A/c	275
15-Apr-10	9:08	2337	Santosh	PHA	CIV	MA	275	18:00	1	61	On A/c	275
15-Apr-10	9:08	2338	Lallu	PHA	CIV	MA	275	18:00	1	61	On A/c	275
15-Apr-10	9:09	2212	P.Hari	PHA	CIV	CO	300	18:00	1	61	On A/c	300
15-Apr-10	9:09	2347	Simhadri	PHA	CIV	MA	275	18:00	1	61	On A/c	275
15-Apr-10	9:09	2758	Diwakar	PHA	CIV	MA	275	18:00	1	61	On A/c	275
15-Apr-10	9:09	2616	Madan	PHA	CIV	MH	150	18:00	1	61	On A/c	150
15-Apr-10	9:10	2759	Gello	PHA	CIV	FH	130	18:00	1	61	On A/c	130
15-Apr-10	9:10	2340	Kumari	PHA	CIV	FH	130	18:00	1	61	On A/c	130
15-Apr-10	9:10	2480	Narmada	PHA	CIV	FH	130	18:00	1	61	On A/c	130
15-Apr-10	9:10	2339	Durja	PHA	CIV	MH	150	18:00	1	61	On A/c	150
15-Apr-10	9:10	2341	Tutlu	PHA	CIV	MH	150	18:00	1	61	On A/c	150
15-Apr-10	9:11	2494	Trinath	SIM	CIV	MA	275	18:00	1	12	On A/c	275
15-Apr-10	9:11	2602	Suresh	SIM	CIV	MA	275	18:00	1	12	On A/c	275
15-Apr-10	9:11	2490	Sridhar Pradha	SIM	CIV	MA	275	18:00	1	12	On A/c	275
15-Apr-10	9:11	2333	Sreenu	SIM	CIV	MA	275	18:00	1	12	On A/c	275
15-Apr-10	9:12	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	12	On A/c	300
15-Apr-10	9:12	2474	Ganesh	SIM	CIV	MH	150	18:00	1	12	On A/c	150
15-Apr-10	9:12	2236	Jagan	SIM	CIV	MA	275	18:00	1	12	On A/c	275
15-Apr-10	9:12	2620	Garunath Prad	SIM	CIV	MA	275	18:00	1	12	On A/c	275
15-Apr-10	9:12	2478	Jayamma	SIM	CIV	FH	130	18:00	1	12	On A/c	130
15-Apr-10	9:13	2621	Surekha Pradh	SIM	CIV	FH	130	18:00	1	12	On A/c	130
15-Apr-10	9:13	2156	Bharathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
15-Apr-10	9:13	1835	Laxmi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
15-Apr-10	9:14	1684	Lingaiah	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
15-Apr-10	9:14	1889	Mongi	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
15-Apr-10	9:14	1682	G.Balu	MAN	EWK	MH	160	21:00	1.5	CA	Dept.	240
15-Apr-10	9:14	1031	Harish	MAN	EWK	MH	160	21:00	1.5	CA	Dept.	240
15-Apr-10	9:15	1025	Chandhia	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
15-Apr-10	9:15	1037	Gangamma	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
15-Apr-10	9:15	2548	Laxmi	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
15-Apr-10	9:15	2435	Mongia	MAN	EWK	MH	160	18:00	1	Sept	On A/c	160
15-Apr-10	9:17	2439	Nagamani	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
15-Apr-10	9:17	2436	Anusha	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
15-Apr-10	9:17	2438	Sarupa	MAN	EWK	FH	140	18:00	1	Sept	On A/c	140
15-Apr-10	9:18	2810	Jai Prakash	JAN	TIL	MA	300	18:00	1	58	On A/c	300
15-Apr-10	9:18	2808	Janardhan	JAN	TIL	CO	300	18:00	1	58	On A/c	300

45

16 April, 2010

CHECKED
 Admin Officer - Audit
 Date.....
 Certified by.....

Page 2 of 4

Certified by:

 Admin Officer
 Modi & Modi Constructions

Project Manager
 Modi & Modi Constructions

VERIFICATION
 Date: 16/04/10
 Modigiri Homes


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
15-Apr-10	9:18	2809	Surjeet	JAN	TIL	MA	300	18:00	1	58	On A/c	300
15-Apr-10	9:19	1934	Kumar	VPR	ELE	MA	250	18:00	1	94	On A/c	250
15-Apr-10	9:19	1731	Mahesh	VPR	ELE	MA	250	18:00	1	94	On A/c	250
15-Apr-10	9:19	1730	G.Rambabu	VPR	ELE	MA	250	18:00	1	94	On A/c	250
15-Apr-10	9:19	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	94	On A/c	250
15-Apr-10	9:19	1779	Rajashekhar	VPR	ELE	MA	250	18:00	1	94	On A/c	250
15-Apr-10	9:20	1732	Pramodh	VPR	ELE	MA	250	18:00	1	94	On A/c	250
15-Apr-10	9:20	1854	Ajay	VPR	ELE	MH	160	18:00	1	94	On A/c	160
15-Apr-10	9:20	1855	Naresh	VPR	ELE	MH	160	18:00	1	94	On A/c	160
15-Apr-10	9:20	1911	Rahul kumar	VPR	ELE	MH	160	18:00	1	94	On A/c	160
15-Apr-10	9:21	2392	Krishna	VIJ	CEN	MH	150	18:00	1	11	On A/c	150
15-Apr-10	9:21	2396	Bikshapathi	VIJ	CEN	MH	150	18:00	1	11	On A/c	150
15-Apr-10	9:21	2389	Mohan	VIJ	CEN	MA	200	18:00	1	11	On A/c	200
15-Apr-10	9:21	2390	Veeranna	VIJ	CEN	MA	200	18:00	1	11	On A/c	200
15-Apr-10	9:22	1581	Ajith Jans	SIN	CEN	MH	150	18:00	1	16	On A/c	150
15-Apr-10	9:22	1558	Ramulu	SIN	CEN	MA	200	18:00	1	16	On A/c	200
15-Apr-10	9:22	1551	Bikshapathi	SIN	CEN	MA	200	18:00	1	16	On A/c	200
15-Apr-10	9:22	1559	Nagraju	SIN	CEN	MA	200	18:00	1	16	On A/c	200
15-Apr-10	9:23	1163	Shayan	SIN	CEN	MA	200	18:00	1	16	On A/c	200
15-Apr-10	9:23	2275	D.Yagananda	DYA	CAR	CO	300	18:00	1	94	On A/c	300
15-Apr-10	9:23	2489	A.Bramha Cha	DYA	CAR	MA	250	18:00	1	94	On A/c	250
15-Apr-10	9:23	2711	Babu Rao	SIN	CEN	MA	200	18:00	1	49	On A/c	200
15-Apr-10	9:23	2560	Sanjay	SIN	CEN	MA	200	18:00	1	16	On A/c	200
15-Apr-10	9:23	2398	Gangamma	SIN	CEN	FH	130	18:00	1	49	On A/c	130
15-Apr-10	9:24	2705	Ravi	KRU	CIV	MH	150	18:00	1	67	On A/c	150
15-Apr-10	9:24	2707	Kummi	KRU	CIV	FH	130	18:00	1	67	On A/c	130
15-Apr-10	9:24	2708	Durga	KRU	CIV	FH	130	18:00	1	67	On A/c	130
15-Apr-10	9:24	2706	Madhana	KRU	CIV	FH	130	18:00	1	67	On A/c	130
15-Apr-10	9:24	2703	Nagaraj	KRU	CIV	MA	275	18:00	1	67	On A/c	275
15-Apr-10	9:24	2704	Srinu	KRU	CIV	MA	275	18:00	1	67	On A/c	275
15-Apr-10	9:24	2702	Biswanath	KRU	CIV	MA	275	18:00	1	67	On A/c	275
15-Apr-10	9:24	2701	Vaskar	KRU	CIV	MA	275	18:00	1	67	On A/c	275
15-Apr-10	9:26	2670	Ramulu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
15-Apr-10	9:26	2671	Chandu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
15-Apr-10	9:26	2672	Venkatesh	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
15-Apr-10	9:26	2669	Raju	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
15-Apr-10	9:27	2678	Laxmi	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
15-Apr-10	9:27	2674	Bhagyappa	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
15-Apr-10	9:27	2677	Padma	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
15-Apr-10	9:27	2673	Naresh	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
15-Apr-10	9:28	2762	Tunna	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
15-Apr-10	9:28	2761	Sangra Pradha	MNJ	CIV	MH	150	18:00	1	57	On A/c	150
15-Apr-10	9:28	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1	57	On A/c	300
15-Apr-10	9:28	2529	Ramu	UTI	CEN	MA	200	18:00	1	52	On A/c	200


WV

16 April, 2010

Page 3 of 4

CHECKED
 Admin Officer - Audit
 Date: Sig:


Certified by:

 Admin Officer
 Modi & Modi Constructions


Certified by:

 Project Manager/Engg.
 Modi & Modi Constructions

Quantity
 DT 16/04/10
 REGISTER NOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
15-Apr-10	9:28	2530	Bhuvanesh	UTI	CEN	MA	200	18:00	1	52	On A/c	200
15-Apr-10	9:29	2787	Kamala	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
15-Apr-10	9:29	2763	Kesav Pradhan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
15-Apr-10	9:29	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
15-Apr-10	9:29	2765	Laxmi	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
15-Apr-10	9:30	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
15-Apr-10	9:30	2794	Sarita	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
15-Apr-10	9:30	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
15-Apr-10	9:30	2789	Janaki	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
15-Apr-10	9:31	9353	Sridhar (Alumi	SDH	ALU	MH	0	18:00	1	94	Nil / By V	0
15-Apr-10	9:31	9354	Sridhar (Alumi	SDH	ALU	MH	0	18:00	1	94	Nil / By V	0
15-Apr-10	9:31	9330	Kishan Raj	KHA	WPF	MH	0	18:00	1	31	Nil / By V	0
15-Apr-10	9:31	9331	Kishan Raj	KHA	WPF	MH	0	18:00	1	31	Nil / By V	0
15-Apr-10	9:31	9332	Kishan Raj	KHA	WPF	MH	0	18:00	1	31	Nil / By V	0
15-Apr-10	9:31	9335	Kishan Raj	KHA	WPF	FH	0	18:00	1	31	Nil / By V	0
15-Apr-10	9:31	9336	Kishan Raj	KHA	WPF	FH	0	18:00	1	31	Nil / By V	0
15-Apr-10	9:32	2513	Chanchala sha	SHA	CIV	FH	130	18:00	1	OHT	On A/c	130
15-Apr-10	9:33	2217	Anil	PHA	CIV	MH	150	18:00	1	28	Job Work	150
15-Apr-10	9:33	2216	Suresh	PHA	CIV	MH	150	18:00	1	28	Job Work	150
15-Apr-10	9:33	2213	Bheema	PHA	CIV	MA	275	18:00	1	28	Job Work	275
15-Apr-10	9:33	2214	Suresh	PHA	CIV	MA	275	18:00	1	28	Job Work	275
15-Apr-10	9:34	1837	Raju	SIM	CIV	MA	275	18:00	1	28	Job Work	275
15-Apr-10	9:34	1847	Shshanth	SIM	CIV	MH	150	18:00	1	28	Job Work	150
15-Apr-10	9:34	1849	Vibhuthi	SIM	CIV	MH	150	18:00	1	28	Job Work	150
15-Apr-10	9:34	1957	Mittal	SIM	CIV	MH	150	18:00	1	28	Job Work	150
15-Apr-10	9:34	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	28	Job Work	300
15-Apr-10	18:00	2467	Sunil	VPR	ELE	MA	250	21:00	0.5	94	On A/c	125

(Handwritten signature)

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

Quantity
 16/04/10
 NILSINI HOMES

CHECKED
 Admin Officer - Audit
 Date.....
 Sig.....

Contractor Name *AK.Pradhan (Plumbing)*

Payment Type On A/c

Summary for 'Payment Type' = On A/c (19 detail records)	Sum	4150
Summary for 'Contractor Name' = AK.Pradhan (Plumbing) (19 detail record)	Sum	4150 ✓

Contractor Name *B.Hanumanthu (Painting)*

Payment Type On A/c

Summary for 'Payment Type' = On A/c (48 detail records)	Sum	10275
Summary for 'Contractor Name' = B.Hanumanthu (Painting) (48 detail recor	Sum	10275 ✓

Contractor Name *Bharath Patel (Paver's)*

Payment Type Nil / By Vendor

Summary for 'Payment Type' = Nil / By Vendor (11 detail records)	Sum	0
Summary for 'Contractor Name' = Bharath Patel (Paver's) (11 detail record	Sum	0 ✓

Contractor Name *Bijay Kumar (Plumber)*

Payment Type On A/c

Summary for 'Payment Type' = On A/c (28 detail records)	Sum	7300
Summary for 'Contractor Name' = Bijay Kumar (Plumber) (28 detail records	Sum	7300 ✓

Contractor Name *CH.Singamma (Centering)*

Payment Type On A/c

Summary for 'Payment Type' = On A/c (29 detail records)	Sum	6140
Summary for 'Contractor Name' = CH.Singamma (Centering) (29 detail reco	Sum	6140 ✓

Contractor Name *D.Bala Raju Goud (Centering)*

Payment Type On A/c

Summary for 'Payment Type' = On A/c (4 detail records)	Sum	900
Summary for 'Contractor Name' = D.Bala Raju Goud (Centering) (4 detail re	Sum	900 ✓

Contractor Name *D.Yaganandam (Carpenter)*

Payment Type On A/c

Summary for 'Payment Type' = On A/c (16 detail records)	Sum	4250
Summary for 'Contractor Name' = D.Yaganandam (Carpenter) (16 detail rec	Sum	4250 ✓

Contractor Name *G.Mannem (Earth Work)*


Payment Type Dept.


Summary for 'Payment Type' = Dept. (64 detail records)	Sum	10580 ✓
--	-----	---------

Payment Type On A/c

Summary for 'Payment Type' = On A/c (47 detail records)	Sum	7690 ✓
Summary for 'Contractor Name' = G.Mannem (Earth Work) (111 detail reco	Sum	18270

Contractor Name *Ghan Shyam Das (Civil)*

Certified by:

 Admin Officer
 Modi & Modi Construction

Certified by

 Project Manager/E:
 Modi & Modi Construction

Payment Type On A/c

Summary for 'Payment Type' = On A/c (74 detail records)	Sum	14490
Summary for 'Contractor Name' = Ghan Shyam Das (Civil) (74 detail recor	Sum	14490 ✓

Contractor Name Hussain (Marble)

Payment Type Nil / By Vendor

Summary for 'Payment Type' = Nil / By Vendor (33 detail records)	Sum	0
Summary for 'Contractor Name' = Hussain (Marble) (33 detail records)	Sum	0

Contractor Name Kishan Raj (Water Proofing)

Payment Type Nil / By Vendor

Summary for 'Payment Type' = Nil / By Vendor (6 detail records)	Sum	0
Summary for 'Contractor Name' = Kishan Raj (Water Proofing) (6 detail rec	Sum	0

Contractor Name Kistappa (Civil)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (33 detail records)	Sum	6935
Summary for 'Contractor Name' = Kistappa (Civil) (33 detail records)	Sum	6935 ✓

Contractor Name Kuru Murthy (Civil)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (53 detail records)	Sum	10635
Summary for 'Contractor Name' = Kuru Murthy (Civil) (53 detail records)	Sum	10635 ✓

Contractor Name M.Uttaiah (Centering)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (16 detail records)	Sum	3250
Summary for 'Contractor Name' = M.Uttaiah (Centering) (16 detail records)	Sum	3250 ✓

Contractor Name Manoj Kumar Pradhan (Civil)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (65 detail records)	Sum	13460
Summary for 'Contractor Name' = Manoj Kumar Pradhan (Civil) (65 detail	Sum	13460 ✓

Contractor Name Md.Mahaboob (Welder)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (18 detail records)	Sum	4925
Summary for 'Contractor Name' = Md.Mahaboob (Welder) (18 detail record	Sum	4925 ✓

Contractor Name O. Vijaya Laxmi (Centering)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (4 detail records)	Sum	1125
Summary for 'Contractor Name' = O. Vijaya Laxmi (Centering) (4 detail rec	Sum	1125 ✓

Contractor Name P.Hari (Civil)

Payment Type Job Work

09 April, 2010

Certified by:

Admin Officer

Modi & Modi Constructions

Certified by

Project Manager/Engineer

Modi & Modi Constructions

Page 2 of 4

Summary for 'Payment Type' = Job Work (1 detail record) Sum 300

Payment Type On A/c

Summary for 'Payment Type' = On A/c (66 detail records) Sum 14125

Summary for 'Contractor Name' = P.Hari (Civil) (67 detail records) Sum 14425 ✓

Contractor Name Pradeep Kumar (Tiles)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (9 detail records) Sum 1815

Summary for 'Contractor Name' = Pradeep Kumar (Tiles) (9 detail records) Sum 1815 ✓

Contractor Name Prana Basu (Tiles)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (6 detail records) Sum 1425

Summary for 'Contractor Name' = Prana Basu (Tiles) (6 detail records) Sum 1425 ✓

Contractor Name Ramesh (Tiles)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (6 detail records) Sum 1425

Summary for 'Contractor Name' = Ramesh (Tiles) (6 detail records) Sum 1425 ✓

Contractor Name Sambaiah (Earth Work)

Payment Type Dept.

Summary for 'Payment Type' = Dept. (6 detail records) Sum 900

Summary for 'Contractor Name' = Sambaiah (Earth Work) (6 detail record) Sum 900 ✓

Contractor Name Shahadev Sha (Civil)

Payment Type Job Work

Summary for 'Payment Type' = Job Work (2 detail records) Sum 425

Payment Type On A/c

Summary for 'Payment Type' = On A/c (61 detail records) Sum 12145

Summary for 'Contractor Name' = Shahadev Sha (Civil) (63 detail records) Sum 12570 ✓

Contractor Name Simhachalam (Civil)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (91 detail records) Sum 18740

Summary for 'Contractor Name' = Simhachalam (Civil) (91 detail records) Sum 18740 ✓

Contractor Name Sridhar (Aluminium)

Payment Type Nil / By Vendor

Summary for 'Payment Type' = Nil / By Vendor (8 detail records) Sum 0

Summary for 'Contractor Name' = Sridhar (Aluminium) (8 detail records) Sum 0

Contractor Name Urmila.Pradhan (Plumbing)

Payment Type On A/c

Summary for 'Payment Type' = On A/c (6 detail records) Sum 1300

Summary for 'Contractor Name' = Urmila.Pradhan (Plumbing) (6 detail reco) Sum 1300 ✓

09 April, 2010

Certified by:

Admin Officer

Modi & Modi Constructions

Certified by

Project Manager/Engg.
Modi & Modi Constructions

Page 3 of 4

Contractor Name *V.Lakshmana Rao (Painting)*

Payment Type On A/c

Summary for 'Payment Type' = On A/c (45 detail records)	Sum	10650
Summary for 'Contractor Name' = V.Lakshmana Rao (Painting) (45 detail re	Sum	10650 ✓


Contractor Name *V.Phanender (Electrician)*

Payment Type Job Work

Summary for 'Payment Type' = Job Work (2 detail records)	Sum	250 ✓
--	-----	-------

Payment Type On A/c

Summary for 'Payment Type' = On A/c (63 detail records)	Sum	13235 ✓
Summary for 'Contractor Name' = V.Phanender (Electrician) (65 detail recor	Sum	13485 ✓
Grand Total		182840 ✓

Certified by:

Admin Officer
Modi & Modi Constructions

Certified by

Project Manager/Engg.
Modi & Modi Constructions

MNM - Building Material Payment Report

From: 02/04/10

To: 08/04/10

Supplier

Robo Silicon Pvt.Ltd

Material Type Robo Fine Sand

Date	Time	Quantity	Vehicle No	Rate	Amount
05-Apr-10	10:50	15.435	AP29U2626	442	6822.27
05-Apr-10	10:50	15.28	AP29U2628	442	6753.76
Summary for 'Material Type' = Robo Fine Sand (2 detail records)					
Sum		30.715			13576.03
Summary for 'Supplier' = Robo Silicon Pvt.Ltd (2 detail records)					
Sum		30.715			13576.03 ✓

Supplier

Sai Ram Enterprises

Material Type 40MM Metal (Handcut)

Date	Time	Quantity	Vehicle No	Rate	Amount
06-Apr-10	14:20	200	AP9T5965	10.92	2184
Summary for 'Material Type' = 40MM Metal (Handcut) (1 detail record)					
Sum		200			2184

Material Type Filter Sand

Date	Time	Quantity	Vehicle No	Rate	Amount
07-Apr-10	9:50	9.725	ALT9529	468	4551.3
Summary for 'Material Type' = Filter Sand (1 detail record)					
Sum		9.725			4551.3

Material Type Granite in Nos (Big)

Date	Time	Quantity	Vehicle No	Rate	Amount
07-Apr-10	10:20	600	AAP1955	7.07	4242
07-Apr-10	14:20	600	AAP1955	7.07	4242
Summary for 'Material Type' = Granite in Nos (Big) (2 detail records)					
Sum		1200			8484

Material Type Stone Dust in cft

Date	Time	Quantity	Vehicle No	Rate	Amount
03-Apr-10	14:40	300	AP09W740	11.78	3534
06-Apr-10	12:20	300	AP09W7404	11.78	3534
07-Apr-10	12:50	300	AP09W7404	11.78	3534
08-Apr-10	12:30	300	AP09W7404	11.78	3534
Summary for 'Material Type' = Stone Dust in cft (4 detail records)					
Sum		1200			14136
Summary for 'Supplier' = Sai Ram Enterprises (8 detail records)					
Sum		2609.725			29355.3

Supplier

Sri Laxmi Enterprises

Material Type -Fine Sand BL VIJ

Date	Time	Quantity	Vehicle No	Rate	Amount
06-Apr-10	8:30	22.32	AP29U9505	650	14508

09 April 2010

Modi & Modi Constructions
Admin Officer
[Signature]

Certified by

[Signature]
Project Manager/Engg.
Modi & Modi Constructions

Summary for 'Material Type' = Fine Sand BL VIJ (1 detail record)

Sum 22.32

Summary for 'Supplier' = Sri Laxmi Enterprises (1 detail record)

Sum 22.32


Grand Total 2662.76


14508

14244.00

14508

57439.33

Certified by:

Admin Officer
Modi & Modi Constructions

Certified by

Project Manager/Engg.
Modi & Modi Constructions

MNM - Hire Charges Payment Repo From: 02/04/10 To: 08/04/10

Equipment Owner CH.Singamma

Date	Equip. Type	Vehicle No	Quantity	Rate	Units	Amount
08-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
08-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
08-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
08-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
08-Apr-10	Trolley Tractor	AP5AB3859	1	170	Per trip	170
Summary for 'Vehicle Owner' = CH.Singamma (5 detail recor			Sum	5		850

Equipment Owner M.Uttaiah


Date	Equip. Type	Vehicle No	Quantity	Rate	Units	Amount
02-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
02-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
02-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
02-Apr-10	Trolley Tractor	AP21U6822	1	510	Per trip	510
03-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
03-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
03-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
03-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
03-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
06-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
06-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
06-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
06-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
06-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
06-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
06-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
07-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
07-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
07-Apr-10	Trolley Tractor	AP21U6822	1	170	Per trip	170
Summary for 'Vehicle Owner' = M.Uttaiah (18 detail records)			Sum	18		3400

Grand Total

23


4250

09 April, 2010

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by


 Project Manager/Engg.
 Modi & Modi Constructions


QUALITY CHECKED
 Quantity Quantity
 BY  DT 09/04/10
 NINGIRI HOMES
 Page 1 of 1

MNM - Attendance Value Detailed Report From Date: 09/04/10 To Date: 15/04/10

Contractor Name	AK.Pradhan (Plumbing)		
Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (7 detail records)	Sum		20
Worker Skill	MH		
Summary for 'Worker Skill' = MH (7 detail records)	Sum		9
Summary for 'Payment Type' = On A/c (14 detail records)	Sum		29
Summary for 'Contractor Name' = AK.Pradhan (Plumbing) (14 detail	Sum		29
Contractor Name	B.Hanumanthu (Painting)		
Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)	Sum		28.5
Summary for 'Payment Type' = On A/c (6 detail records)	Sum		28.5
Summary for 'Contractor Name' = B.Hanumanthu (Painting) (6 detail	Sum		28.5
Contractor Name	Bijay Kumar (Plumber)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (3 detail records)	Sum		3
Worker Skill	MA		
Summary for 'Worker Skill' = MA (3 detail records)	Sum		9
Summary for 'Payment Type' = On A/c (6 detail records)	Sum		12
Summary for 'Contractor Name' = Bijay Kumar (Plumber) (6 detail re	Sum		12
Contractor Name	CH.Singamma (Centering)		
Payment Type	On A/c		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (1 detail record)	Sum		1
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)	Sum		33
Worker Skill	MH		
Summary for 'Worker Skill' = MH (4 detail records)	Sum		7
Summary for 'Payment Type' = On A/c (11 detail records)	Sum		41
Summary for 'Contractor Name' = CH.Singamma (Centering) (11 deta	Sum		41
Contractor Name	D.Yaganandam (Carpenter)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (5 detail records)	Sum		5
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)	Sum		11
Summary for 'Payment Type' = On A/c (11 detail records)	Sum		16
Summary for 'Contractor Name' = D.Yaganandam (Carpenter) (11 det	Sum		16
Contractor Name	G.Mannem (Earth Work)		
Payment Type	Dept.		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (3 detail records)	Sum		7

16 April, 2010

Certified by:

 Admin Officer
 Modi & Modi Constructions


CHECKED
 Certified by 
 Admin Officer - Audit
 Date: 16/04/2010 Sig.....
 Project Manager/Eng
 Modi & Modi Constructions


Worker Skill	MH		
Summary for 'Worker Skill' = MH (7 detail records)		Sum	31.5
Summary for 'Payment Type' = Dept. (10 detail records)		Sum	38.5
Payment Type	On A/c		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (7 detail records)		Sum	41
Worker Skill	MH		
Summary for 'Worker Skill' = MH (7 detail records)		Sum	46
Summary for 'Payment Type' = On A/c (14 detail records)		Sum	87
Summary for 'Contractor Name' = G.Mannem (Earth Work) (24 detail)		Sum	125.5
Contractor Name	Ghan Shyam Das (Civil)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (6 detail records)		Sum	6
Worker Skill	FH		
Summary for 'Worker Skill' = FH (6 detail records)		Sum	17
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)		Sum	20
Worker Skill	MH		
Summary for 'Worker Skill' = MH (6 detail records)		Sum	22
Summary for 'Payment Type' = On A/c (24 detail records)		Sum	65
Summary for 'Contractor Name' = Ghan Shyam Das (Civil) (24 detail)		Sum	65
Contractor Name	Hussain (Marble)		
Payment Type	Nil / By Vendor		
Worker Skill	MH		
Summary for 'Worker Skill' = MH (4 detail records)		Sum	18
Summary for 'Payment Type' = Nil / By Vendor (4 detail records)		Sum	18
Summary for 'Contractor Name' = Hussain (Marble) (4 detail record)		Sum	18
Contractor Name	Janardhan Prasad (Tiles)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (2 detail records)		Sum	2
Worker Skill	MA		
Summary for 'Worker Skill' = MA (4 detail records)		Sum	8
Worker Skill	MH		
Summary for 'Worker Skill' = MH (2 detail records)		Sum	4
Summary for 'Payment Type' = On A/c (8 detail records)		Sum	14
Summary for 'Contractor Name' = Janardhan Prasad (Tiles) (8 detail)		Sum	14
Contractor Name	Kishan Raj (Water Proofing)		
Payment Type	Nil / By Vendor		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (2 detail records)		Sum	3
Worker Skill	MH		
Summary for 'Worker Skill' = MH (2 detail records)		Sum	5
Summary for 'Payment Type' = Nil / By Vendor (4 detail records)		Sum	8
Summary for 'Contractor Name' = Kishan Raj (Water Proofing) (4 de		Sum	8

16 April, 2010

Certified by:


 Admin Officer
 Modi & Modi Constructions



Page 2 of 6
Certified by

 Project Manager/Engg. Admin. Officer - Audit
 Modi & Modi Constructions
 Date.....20/04/10..... Sig.....

CHECKED

 Project Manager/Engg. Admin. Officer - Audit
 Modi & Modi Constructions
 Date.....20/04/10..... Sig.....

Contractor Name	Kistappa (Civil)	
Payment Type	On A/c	
Worker Skill	FH	
Summary for 'Worker Skill' = FH (5 detail records)	Sum	7
Worker Skill	MA	
Summary for 'Worker Skill' = MA (6 detail records)	Sum	15
Worker Skill	MH	
Summary for 'Worker Skill' = MH (6 detail records)	Sum	9
Summary for 'Payment Type' = On A/c (17 detail records)	Sum	31
Summary for 'Contractor Name' = Kistappa (Civil) (17 detail records)	Sum	31
Contractor Name	Kuru Murthy (Civil)	
Payment Type	On A/c	
Worker Skill	FH	
Summary for 'Worker Skill' = FH (6 detail records)	Sum	17.5
Worker Skill	MA	
Summary for 'Worker Skill' = MA (6 detail records)	Sum	23
Worker Skill	MH	
Summary for 'Worker Skill' = MH (6 detail records)	Sum	6
Summary for 'Payment Type' = On A/c (18 detail records)	Sum	46.5
Summary for 'Contractor Name' = Kuru Murthy (Civil) (18 detail reco)	Sum	46.5
Contractor Name	Leeladhar Singh Kushwa (Tiles)	
Payment Type	On A/c	
Worker Skill	FH	
Summary for 'Worker Skill' = FH (3 detail records)	Sum	3
Worker Skill	MA	
Summary for 'Worker Skill' = MA (3 detail records)	Sum	3
Worker Skill	MH	
Summary for 'Worker Skill' = MH (2 detail records)	Sum	2
Summary for 'Payment Type' = On A/c (8 detail records)	Sum	8
Summary for 'Contractor Name' = Leeladhar Singh Kushwa (Tiles) (8)	Sum	8
Contractor Name	M.Uttaiah (Centering)	
Payment Type	On A/c	
Worker Skill	MA	
Summary for 'Worker Skill' = MA (5 detail records)	Sum	13
Worker Skill	MH	
Summary for 'Worker Skill' = MH (2 detail records)	Sum	2
Summary for 'Payment Type' = On A/c (7 detail records)	Sum	15
Summary for 'Contractor Name' = M.Uttaiah (Centering) (7 detail rec)	Sum	15
Contractor Name	Manoj Kumar Pradhan (Civil)	
Payment Type	On A/c	
Worker Skill	CO	
Summary for 'Worker Skill' = CO (5 detail records)	Sum	5
Worker Skill	FH	
Summary for 'Worker Skill' = FH (6 detail records)	Sum	24
Worker Skill	MA	


16 April, 2010


Certified by:

 Admin Officer
 Modi & Modi Constructions

Page 3 of 6
CHECKED
 Certified by 
 Project Manager/Engg. Admin Officer - Audit
 Modi & Modi Constructions
 Date..........Sig.....

Summary for 'Worker Skill' = MA (6 detail records)	Sum	22
Worker Skill	MH	
Summary for 'Worker Skill' = MH (4 detail records)	Sum	4
Summary for 'Payment Type' = On A/c (21 detail records)	Sum	55
Summary for 'Contractor Name' = Manoj Kumar Pradhan (Civil) (21	Sum	55
Contractor Name	Md.Mahaboob (Welder)	
Payment Type	On A/c	
Worker Skill	CO	
Summary for 'Worker Skill' = CO (2 detail records)	Sum	2
Worker Skill	MA	
Summary for 'Worker Skill' = MA (5 detail records)	Sum	14
Summary for 'Payment Type' = On A/c (7 detail records)	Sum	16
Summary for 'Contractor Name' = Md.Mahaboob (Welder) (7 detail r	Sum	16
Contractor Name	O. Vijaya Laxmi (Centering)	
Payment Type	On A/c	
Worker Skill	MA	
Summary for 'Worker Skill' = MA (4 detail records)	Sum	5
Worker Skill	MH	
Summary for 'Worker Skill' = MH (3 detail records)	Sum	4
Summary for 'Payment Type' = On A/c (7 detail records)	Sum	9
Summary for 'Contractor Name' = O. Vijaya Laxmi (Centering) (7 det	Sum	9
Contractor Name	P.Hari (Civil)	
Payment Type	Job Work	
Worker Skill	CO	
Summary for 'Worker Skill' = CO (1 detail record)	Sum	1
Worker Skill	MA	
Summary for 'Worker Skill' = MA (2 detail records)	Sum	4
Worker Skill	MH	
Summary for 'Worker Skill' = MH (2 detail records)	Sum	4
Summary for 'Payment Type' = Job Work (5 detail records)	Sum	9
Payment Type	On A/c	
Worker Skill	CO	
Summary for 'Worker Skill' = CO (4 detail records)	Sum	4
Worker Skill	FH	
Summary for 'Worker Skill' = FH (6 detail records)	Sum	13
Worker Skill	MA	
Summary for 'Worker Skill' = MA (6 detail records)	Sum	28
Worker Skill	MH	
Summary for 'Worker Skill' = MH (6 detail records)	Sum	15
Summary for 'Payment Type' = On A/c (22 detail records)	Sum	60
Summary for 'Contractor Name' = P.Hari (Civil) (27 detail records)	Sum	69
Contractor Name	Pradeep Kumar (Tiles)	
Payment Type	On A/c	
Worker Skill	CO	
Summary for 'Worker Skill' = CO (2 detail records)	Sum	2
Worker Skill	FH	


16 April, 2010


Certified by:

Admin Officer
Modi & Modi Constructions

Page 4 of 6
Certified by

Project Manager/Engr. G.
Modi & Modi Constructions
CHECKED
Admin Officer - Audit
Date.....
Sig.....

Summary for 'Worker Skill' = FH (2 detail records)	Sum	2
Worker Skill MA		
Summary for 'Worker Skill' = MA (2 detail records)	Sum	2
Worker Skill MH		
Summary for 'Worker Skill' = MH (2 detail records)	Sum	2
Summary for 'Payment Type' = On A/c (8 detail records)	Sum	8
Summary for 'Contractor Name' = Pradeep Kumar (Tiles) (8 detail rec)	Sum	8
Contractor Name Sambaiah (Earth Work)		
Payment Type Dept.		
Worker Skill FH		
Summary for 'Worker Skill' = FH (6 detail records)	Sum	16
Worker Skill MH		
Summary for 'Worker Skill' = MH (6 detail records)	Sum	15
Summary for 'Payment Type' = Dept. (12 detail records)	Sum	31
Summary for 'Contractor Name' = Sambaiah (Earth Work) (12 detai	Sum	31
Contractor Name Shahadev Sha (Civil)		
Payment Type Job Work		
Worker Skill FH		
Summary for 'Worker Skill' = FH (1 detail record)	Sum	1
Worker Skill MA		
Summary for 'Worker Skill' = MA (1 detail record)	Sum	1
Summary for 'Payment Type' = Job Work (2 detail records)	Sum	2
Payment Type On A/c		
Worker Skill CO		
Summary for 'Worker Skill' = CO (3 detail records)	Sum	3
Worker Skill FH		
Summary for 'Worker Skill' = FH (5 detail records)	Sum	14
Worker Skill MA		
Summary for 'Worker Skill' = MA (7 detail records)	Sum	23
Worker Skill MH		
Summary for 'Worker Skill' = MH (7 detail records)	Sum	15.5
Summary for 'Payment Type' = On A/c (22 detail records)	Sum	55.5
Summary for 'Contractor Name' = Shahadev Sha (Civil) (24 detail re	Sum	57.5
Contractor Name Simhachalam (Civil)		
Payment Type Job Work		
Worker Skill CO		
Summary for 'Worker Skill' = CO (2 detail records)	Sum	2
Worker Skill MA		
Summary for 'Worker Skill' = MA (2 detail records)	Sum	2
Worker Skill MH		
Summary for 'Worker Skill' = MH (2 detail records)	Sum	6
Summary for 'Payment Type' = Job Work (6 detail records)	Sum	10
Payment Type On A/c		
Worker Skill CO		
Summary for 'Worker Skill' = CO (4 detail records)	Sum	4
Worker Skill FH		


16 April, 2010

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

Page 3 of 6
CHECKED
 Admin Officer - Audit
 Date: 20/04/10
 Sig:


Summary for 'Worker Skill' = FH (6 detail records)	Sum	22
Worker Skill MA		
Summary for 'Worker Skill' = MA (6 detail records)	Sum	32
Worker Skill MH		
Summary for 'Worker Skill' = MH (6 detail records)	Sum	6
Summary for 'Payment Type' = On A/c (22 detail records)	Sum	64
Summary for 'Contractor Name' = Simhachalam (Civil) (28 detail rec)	Sum	74
<hr/>		
Contractor Name Sridhar (Aluminium)		
Payment Type Nil / By Vendor		
Worker Skill MH		
Summary for 'Worker Skill' = MH (5 detail records)	Sum	10
Summary for 'Payment Type' = Nil / By Vendor (5 detail records)	Sum	10
Summary for 'Contractor Name' = Sridhar (Aluminium) (5 detail rec)	Sum	10
<hr/>		
Contractor Name Urmila.Pradhan (Plumbing)		
Payment Type On A/c		
Worker Skill MA		
Summary for 'Worker Skill' = MA (3 detail records)	Sum	6
Worker Skill MH		
Summary for 'Worker Skill' = MH (3 detail records)	Sum	3
Summary for 'Payment Type' = On A/c (6 detail records)	Sum	9
Summary for 'Contractor Name' = Urmila.Pradhan (Plumbing) (6 deta	Sum	9
<hr/>		
Contractor Name V.Lakshmana Rao (Painting)		
Payment Type On A/c		
Worker Skill CO		
Summary for 'Worker Skill' = CO (6 detail records)	Sum	6
Worker Skill MA		
Summary for 'Worker Skill' = MA (7 detail records)	Sum	40
Summary for 'Payment Type' = On A/c (13 detail records)	Sum	46
Summary for 'Contractor Name' = V.Lakshmana Rao (Painting) (13 d	Sum	46
<hr/>		
Contractor Name V.Phanender (Electrician)		
Payment Type On A/c		
Worker Skill MA		
Summary for 'Worker Skill' = MA (6 detail records)	Sum	29.5
Worker Skill MH		
Summary for 'Worker Skill' = MH (6 detail records)	Sum	28
Summary for 'Payment Type' = On A/c (12 detail records)	Sum	57.5
Summary for 'Contractor Name' = V.Phanender (Electrician) (12 detai	Sum	57.5
Grand Total		899.5

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

16 April, 2010


Page 6 of 6
CHECKED
 Admin Officer - Audit
 Date..... Sig.....



MNM - Outward Report

From: 09/04/10


To: 15/04/10

No	Date	Time	To Location	Item Categor	Item Desc	Item Size	Quantity	Units	Gate Pass N	Vehicle N	Delivered by	Received b
2	14-Apr-10	12:35	Uppal		Empty Cement Ba		220	Nos	1908	By Bike	Security	Danodar
2	14-Apr-10	12:36	Uppal		Empty Cement Ba		680	Nos	1908	By Bike	Security	Danodar
2	14-Apr-10	12:37	Uppal		Empty Cement Ba		420	Nos	1908	By Bike	Security	Danodar

Certified by:

 Admin Officer
 Modi & Modi Constructions


Certified by:

 Project Manager/Engg.
 Modi & Modi Constructions


4
 RECEIVED
 16/04/10
 MODI & MODI CONSTRUCTIONS

CHECKED

 Admin Officer - Audit
 Date.....
 Sig.....


MNM - Building Material Inward Detailed Report From: 09/04/10 To: 15/04/10

Inward No	Date	Time	Supplier	Material Type	Quantity	Vehicle No	Delivered By	Received By	Amount
12	09-Apr-10	12:50	Sri Laxmi Enterprises	Fine Sand BL VII	22.065	AP29U9505	Party	Security	14342.25
13	12-Apr-10	14:15	Veerabharda Swamy Ente	40MM Metal (Handcut)	200	AP15U4191	Party	Security	2184
14	12-Apr-10	16:10	Veerabharda Swamy Ente	40MM Metal (Handcut)	200	AP15U4191	Party	Security	2184
15	13-Apr-10	15:35	Sai Ram Enterprises	Stone Dust in cft	300	AP09W7404	Party	Security	3534
16	14-Apr-10	9:30	Sri Laxmi Enterprises	Fine Sand BL VII	21.975	AP29U9505	Party	Security	14283.75
17	15-Apr-10	12:20	Veerabharda Swamy Ente	Granite in Nos (Big)	600	AAPI955	Party	Security	4212

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

RECEIVED
 PROJECT OFFICE
 16/04/10
 MODI & MODI CONSTRUCTIONS

CHECKED

 Admin Officer - Audit
 Date.....Sig.....

MNM - Building Material Rates Report

Supplier Name Sai Ram Enterprises


Material Type	Rate
Stone Dust in cft	11.78


Supplier Name Sri Laxmi Enterprises

Material Type	Rate
Fine Sand BL VIJ	650

Supplier Name Veerabharda Swamy Enterp

Material Type	Rate
40MM Metal (Handcut)	10.92
Granite in Nos (Big)	7.02

Certified by:

Admin Officer
Modi & Modi Constructions

Certified by

Project Manager/Engr.
Modi & Modi Constructions


CHECKED
Admin Officer - Audit
Date..........Sig.....


MNM - Cement Register Report From: 09/04/10

To: 15/04/10

Cement Reg. No	Date	Time	Issued For	Cement Grade	Block No	Quantity	Issued By
100	13-Apr-10	9:20	Plastering	PPC	12	12	Security
101	13-Apr-10	9:26	Plastering II coat	PPC	67	5	Security
102	13-Apr-10	9:32	Plastering I coat	PPC	61	7	Security
103	13-Apr-10	10:04	Tiles Work	PPC	58	5	Security
104	13-Apr-10	12:20	Plastering	PPC	Club House	2	Security
105	13-Apr-10	15:00	Brick Work	PPC	49	5	Security
106	13-Apr-10	15:30	Plastering	PPC	61	1	Security
107	13-Apr-10	15:35	Received	PPC		-400	Security
108	14-Apr-10	9:10	Plastering	PPC	Club House	3	Security
109	14-Apr-10	9:15	Plastering	PPC	OHT	3	Security
110	14-Apr-10	9:20	Tiles Work	PPC	31	4	Security
111	14-Apr-10	9:22	Brick Work	PPC	57	8	Security
112	14-Apr-10	9:25	Plastering	PPC	61	6	Security
113	14-Apr-10	9:27	Plastering	PPC	67	5	Security
114	14-Apr-10	9:30	Brick Work	PPC	49	5	Security
115	14-Apr-10	9:35	Beam Work	PPC	Swimming p	3	Security
116	14-Apr-10	9:40	Patching work	PPC	28	1	Security
117	14-Apr-10	15:10	Brick Work	PPC	49	1	Security
118	14-Apr-10	16:00	Tiles Work	PPC	58	5	Security
119	15-Apr-10	9:16	Plastering	PPC	67	5	Security
120	15-Apr-10	9:19	Plastering	PPC	OHT	10	Security
121	15-Apr-10	9:30	Plastering	PPC	Club House	8	Security
122	15-Apr-10	9:40	Plastering	PPC	61	4	Security
123	15-Apr-10	9:45	Plastering	PPC	12	5	Security
124	15-Apr-10	9:50	Brick Work	PPC	49	5	Security
125	15-Apr-10	10:00	PCC work	OPC	Septic Tank	15	Security
126	15-Apr-10	10:35	Water Proofing Work	PPC	31	6	Security
127	15-Apr-10	10:45	Tiles Work	PPC	58	3	Security
128	15-Apr-10	12:30	Tiles Work	PPC	31	3	Security
73	09-Apr-10	9:15	Plastering I coat	PPC	61	6	Security
74	09-Apr-10	9:40	Brick Work	PPC	53	5	Security
75	09-Apr-10	10:14	Marble Work	PPC	94	1	Security
76	09-Apr-10	10:20	Marble Work	PPC	59	3	Security
77	09-Apr-10	11:50	Brick Work	PPC	49	2	Security
78	09-Apr-10	12:00	Plastering	PPC	50	2	Security
79	09-Apr-10	14:50	Plastering	PPC	61	2	Security
80	10-Apr-10	9:20	Plastering	PPC	Club House	6	Security
81	10-Apr-10	9:23	Plastering	PPC	12	5	Security
82	10-Apr-10	9:26	Plastering	PPC	57	5	Security
83	10-Apr-10	9:30	Plastering	PPC	67	6	Security
84	10-Apr-10	9:40	Brick Work	PPC	OHT	2	Security
85	10-Apr-10	9:50	Plastering I coat	PPC	50	2	Security


16 April, 2010


Certified by:

 Admin Officer
Modi & Modi Constructions

CHECKED
 Verified by
 Admin Officer / Audit
 Date: 29/04/10
 Sig: 
 Project Manager/Engg.
Modi & Modi Constructions

Page 1 of 2
 Quantity
 16/04/10
MODI HOMES

Cement Reg. No	Date	Time	Issued For	Cement Grade	Block No	Quantity	Issued By
86	10-Apr-10	14:10	Brick Work	PPC	49	4	Security
87	10-Apr-10	14:15	Marble Work	PPC	60	3	Security
88	12-Apr-10	9:15	Patching work	PPC	93	1	Security
89	12-Apr-10	9:25	Plastering I coat	PPC	12	6	Security
90	12-Apr-10	9:32	Plastering	PPC	61	5	Security
91	12-Apr-10	10:05	Tiles Work	PPC	28	1	Security
92	12-Apr-10	10:20	Marble Work	PPC	59	2	Security
93	12-Apr-10	10:25	Plastering	PPC	67	5	Security
94	12-Apr-10	10:55	Tiles Work	PPC	58	4	Security
95	12-Apr-10	11:05	Plastering	PPC	Club House	1	Security
96	12-Apr-10	14:35	Brick Work	PPC	49	3	Security
97	12-Apr-10	15:45	Tiles Work	PPC	58	4	Security
98	12-Apr-10	16:20	Tiles Work	PPC	28	4	Security
99	13-Apr-10	9:15	Brick Work	PPC	OHT	5	Security

Certified by:

 Admin Officer
 Modi & Modi Constructions

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

CHECKED
 Admin Officer - Audit
 Date.....22/04/10.....Sig.....

CHECKED
 Quantity
 DT 16/04/10
 INLIGIRI HOMES

MNM - Cement Register Balance Report Date: 15/04/10

Cement Grade 43 Grade

Quantity in bags

Summary for 'Cement Grade' = 43 Grade (1786 detail records)

Sum 0

Cement Grade 53 Grade

Quantity in bags

Summary for 'Cement Grade' = 53 Grade (1209 detail records)

Sum 0

Cement Grade OPC

Quantity in bags

Summary for 'Cement Grade' = OPC (547 detail records)

Sum -361

Cement Grade PPC


Quantity in bags


Summary for 'Cement Grade' = PPC (1573 detail records)

Sum -308

Grand Total -669


CHECKED
Admin Officer - Audit
Date.....Sig.....

Certified by:

Admin Officer
Modi & Modi Constructions


Certified by

Project Manager/Engg.
Modi & Modi Constructions

MNM - General Materials Inward Table Report From: 09/04/10 To: 15/04/10


Inward No	Date	Time	Supplier	Category	Item Desc	Size	Quantity	Units	Brand	DC No	V. No	Del. By	Received b
40	09-Apr-10	10:30	KVR Enterprises		Solid Blocks	6"x8"x16"	300	Nos		201	AP28U855	Party	Security
41	09-Apr-10	12:50	KVR Enterprises		Solid Blocks	6"x8"x16"	300	Nos		202	AP28U855	Party	Security
42	09-Apr-10	16:00	KVR Enterprises		Solid Blocks	6"x8"x16"	300	Nos		203	AP28U855	Party	Security
43	09-Apr-10	16:05	Annappurna Elect		18 Modular		7	Nos		145	By Bike	Suresh	Security
44	09-Apr-10	16:10	Standard Doors		Panel door	82"x37"	2	Nos		026	AP09W87	Party	Security
44	09-Apr-10	16:11	Standard Doors		Panel door	82" x 32"	3	Nos		026	AP09W87	Party	Security
44	09-Apr-10	16:12	Standard Doors		Panel door	82" x 26"	3	Nos		026	AP09W87	Party	Security
45	09-Apr-10	17:50	Sai Data Flyash		Solid Blocks	4"x8"x16"	400	Nos		10	AP27 6778	Party	Security
46	10-Apr-10	10:00	Sai Data Flyash		Solid Blocks	6"x8"x16"	300	Nos		11	AP27 6778	Party	Security
47	10-Apr-10	11:00	Pratful Sanitary		SWR Mud Pipe	100mm	120	Nos		4340	AP9Y8188	Party	Security
48	10-Apr-10	11:00	Pratful Sanitary		Sintex	1000hrs	6	Nos		4328	AP9Y8188	Party	Security
49	10-Apr-10	15:00	Bindal Iron & St		MS Z Angle		35	Nos		62	AP13X468	Aravind	Security
50	10-Apr-10	16:40	Veerabhadra Sw		Solid Blocks	4"x8"x16"	820	Nos		200	AP09W66	Party	Security
51	12-Apr-10	10:30	Aditya Traders		Cutting Wheel	14"	3	Nos			By Bike	Md.Mahab	Security
52	12-Apr-10	16:50	Sri Rama Paints		Water Base Primer		5	kg		55	AP29T996	Aravind	Security
52	12-Apr-10	16:51	Sri Rama Paints		White Enamel		10	Ltrs		55	AP29T996	Aravind	Security
52	12-Apr-10	16:52	Sri Rama Paints		Enamel Paint Beacon		1	Ltrs		55	AP29T996	Aravind	Security
52	12-Apr-10	16:53	Sri Rama Paints		Enamel Paint Beacon		40	Ltrs		55	AP29T996	Aravind	Security
52	12-Apr-10	16:54	Sri Rama Paints		Enamel Paint Beacon		1	Ltrs		55	AP29T996	Aravind	Security
52	12-Apr-10	16:55	Sri Rama Paints		turpentine oil		4	Ltrs		55	AP29T996	Aravind	Security
53	13-Apr-10	9:00	Local Purchase		Kerosene		10	Ltrs			By Hand	S.Latha	Security
54	13-Apr-10	10:00	Local Purchase		Slate Pencil		3	Pkts			By Hand	Mounika	Security
54	13-Apr-10	10:01	Local Purchase		Laxmana Rekha		1	Nos			By Hand	Mounika	Security
55	13-Apr-10	15:35	Patel Enterprises		PPC Cement	50kgs	400	Bags		1979	AP28V387	Party	Security
56	13-Apr-10	16:00	Shubham Enterp		PVC Pipe	25x1.2	100	Nos		12608	AP29T996	Aravind	Security
56	13-Apr-10	16:01	Shubham Enterp		PVC Bends	25mm	200	Nos		12608	AP29T996	Aravind	Security
56	13-Apr-10	16:01	Shubham Enterp		Junction Box	25mm	100	Nos		12608	AP29T996	Aravind	Security
56	13-Apr-10	16:02	Shubham Enterp		Insulation tape		50			12608	AP29T996	Aravind	Security
56	13-Apr-10	16:03	Shubham Enterp		PVC Bends	40mm	25	Nos		12608	AP29T996	Aravind	Security
57	13-Apr-10	16:00	Shubham Enterp		Metal box	4way	50	Nos		12067	AP29T996	Aravind	Security
57	13-Apr-10	16:01	Shubham Enterp		Metal box	6way	10	Nos		12067	AP29T996	Aravind	Security
57	13-Apr-10	16:02	Shubham Enterp		Metal box	8way	10	Nos		12067	AP29T996	Aravind	Security

Certified by: 

Admin Officer
Modi & Modi Constructions

Certified by: 


Project Manager/Engg
Modi & Modi Constructions


Checked by: 
Date: 16/04/10



CHECKED
Admin Officer - Audit
Date: Sig:

16 April, 2010

Inward No	Date	Time	Supplier	Category	Item Desc	Size	Quantity	Units	Brand	DC No	V. No	Del. By	Received b
57	13-Apr-10	16:03	Shubham Enterp		Metal box	2way	8	Nos		12067	AP29T996	Aravind	Security
57	13-Apr-10	16:04	Shubham Enterp		Wooden Box	8"X10"	6	Nos		12067	AP29T996	Aravind	Security
57	13-Apr-10	16:05	Shubham Enterp		Wooden Box	6"X8"	6	Nos		12067	AP29T996	Aravind	Security
57	13-Apr-10	16:06	Shubham Enterp		Wooden Box	7"X4"	6	Nos		12067	AP29T996	Aravind	Security
58	13-Apr-10	16:00	Premier Eng Co.		Al Armor Cable		155	Mts		7585	AP29T996	Aravind	Security
60	14-Apr-10	9:30	KVR Enterprises		Solid Blocks	6"x8"x16"	300	Nos		205	AP28U855	Party	Security
61	14-Apr-10	10:50	KVR Enterprises		Solid Blocks	6"x8"x16"	300	Nos		206	AP28U855	Party	Security
62	14-Apr-10	12:20	KVR Enterprises		Solid Blocks	6"x8"x16"	300	Nos		207	AP28U855	Party	Security
63	14-Apr-10	14:20	Local Purchase		Soap		4	Nos				Srinivas R	Security
64	14-Apr-10	14:21	Local Purchase		Surf Detergent Powder		0.5	kg				By bike	Security
64	14-Apr-10	14:50	Cera Sanitarywa		S/Trap (white)	2004	1	Nos		2306	AP28W23	Party	Security
64	14-Apr-10	14:51	Cera Sanitarywa		P/Trap Ivory	2004	1	Nos		2306	AP28W23	Party	Security
64	14-Apr-10	14:52	Cera Sanitarywa		Cistem(white/ivory)	2104	2	Nos		2306	AP28W23	Party	Security
64	14-Apr-10	14:53	Cera Sanitarywa		Seat Cover	2308	2	Nos		2306	AP28W23	Party	Security
64	14-Apr-10	14:54	Cera Sanitarywa		Calibre fitting	2204	2	Nos		2306	AP28W23	Party	Security
65	15-Apr-10	14:20	Anisha Associat		Multi Seal	1kg	5	Nos		17		By Hand	Security
66	15-Apr-10	16:00	Ambika Electric		Red Oxide	4ltr	1	Nos		5136		By Bike	Security
66	15-Apr-10	16:01	Ambika Electric		Water Paper	180no	18	Nos		5136		By Bike	Security
67	15-Apr-10	17:30	Laxmi Hardware		Acid	1ltr	10	Nos				By Cycle	Security
67	15-Apr-10	17:31	Laxmi Hardware		Lappam Patti		4	Nos				By Cycle	Security

Certified by:

 Admin Officer
 Modi & Modi Constructions


Certified by:

 Project Manager/Engg,
 Modi & Modi Constructions



CHECKED

 Admin Officer - Audit
 Date.....
 Sig.....


MNM - Hire Charges Detailed Report From: 09/04/10 To: 15/04/10

Reg No	Date	Equip. Owner	Equip. Type	Vehicle No	Start	Stop	Work Desc	Quantity	Rate Units	Amount
31	10-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	10:00	10:07	Fine Sand	1	170 Per trip	170
32	10-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	10:50	11:05	Debris	1	170 Per trip	170
33	10-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	11:35	11:40	Fine Sand	1	170 Per trip	170
34	10-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	12:25	12:32	Fine Sand	1	170 Per trip	170
35	10-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	15:50	16:10	Stone Dust	1	170 Per trip	170
36	10-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	17:20	17:27	Fine Sand	1	170 Per trip	170
37	13-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	9:20	9:25	Stone Dust	1	170 Per trip	170
38	13-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	9:55	10:02	Stone Dust	1	170 Per trip	170
39	13-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	10:35	10:45	Stone Dust	1	170 Per trip	170
40	13-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	11:30	11:35	Stone Dust	1	170 Per trip	170
41	13-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	15:10	15:15	Robo Sand	1	170 Per trip	170
42	13-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	16:55	17:02	Fine Sand	1	170 Per trip	170
43	14-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	9:20	9:25	Fine Sand	1	170 Per trip	170
44	14-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	9:50	9:55	Fine Sand	1	170 Per trip	170
45	14-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	10:20	10:25	Fine Sand	1	170 Per trip	170
46	14-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	10:50	11:02	Fine Sand	1	170 Per trip	170
47	14-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	12:20	12:25	Fine Sand	1	170 Per trip	170
48	14-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	14:20	14:25	Fine Sand	1	170 Per trip	170
49	15-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	9:30	9:35	Stone Dust	1	170 Per trip	170
50	15-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	9:55	10:05	Cement Bags	1	170 Per trip	170
51	15-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	10:50	10:55	Debris	1	170 Per trip	170
52	15-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	12:00	12:05	Debris	1	170 Per trip	170
53	15-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	12:40	12:45	Stone Dust	1	170 Per trip	170
54	15-Apr-10	CH.Singamma	Trolley Tractor	AP5AB3859	16:05	16:15	40mm Metal	1	170 Per trip	170

16 April, 2010

Certified by: 
 Admin Officer
 Modi & Modi Constructions

Certified by: 
 Project Manager/Engg.
 Modi & Modi Constructions

BY  DT 16/04/10
 NINGIRI HOMES

CHECKED
 Page 1 of 1
 Admin Officer - Audit
 Date: Sig:

Modi Construction
 Nilgiri Homes, Rampally
 Rent Record of Labour Quarters
 From Date: 09.04.10 to 15.04.10

S.No.	Qtr No.	Occupant Name	Contractor's Name	Rent	Tubelight	T.V	Fan	Music	Total
1	1	Vacant	Company	0	0	0	0	0	0
2	2	Vacant	Company	0	0	0	0	0	0
3	3	CH.Singamma	CH.Singamma	50	15	0	0	0	65
4	4	Store Room	CH.Singamma	50	0	0	0	0	50
5	5	Store Room	O.Venkaresh	50	0	0	0	0	50
6	6	Kinar	Kishan Raj	50	15	0	0	0	65
7	7	Hachiya	G.Mannem	50	15	0	0	0	65
8	8	Mongia	G.Mannem	50	15	0	20	0	85
9	9	Vacant	Company	0	0	0	0	0	0
10	10	Vacant	Company	0	0	0	0	0	0
11	11	Chandra	Shahadev Sha	50	15	0	20	0	85
12	12	Vacant	Company	0	0	0	0	0	0
13	13	P.Hari	P.Hari	50	15	0	20	0	85
14	14	Srinu	Simhachalam	50	15	0	20	0	85
15	15	Tirupathi	Simhachalam	50	15	30	20	0	115
16	16	Vacant	Company	0	0	0	0	0	0
17	17	Babla	Simhachalam	50	15	0	0	0	65
18	18	Ganesh	Simhachalam	50	15	0	20	0	85
19	19	Lallu	P.Hari	50	15	0	0	0	65
20	20	Trinath	Simhachalam	50	15	0	20	0	85
21	21	Durga	P.Hari	50	15	0	20	0	85
22	22	Divakar	P.Hari	50	15	0	20	0	85
23	23	Suresh	Simhachalam	50	15	0	20	0	85
24	24	Niranjan	Simhachalam	50	15	0	20	0	85
25	25	Dinesh	Ghan Shyam Das	50	15	0	0	0	65
26	26	Sandeep	Pradeep Kumar	50	15	30	20	0	115
27	27	Shiyaram	Pradeep Kumar	50	15	30	20	0	115
28	28	Komal	Kistappa	50	15	0	0	0	65
29	29	Manthir	Kistappa	50	15	0	0	0	65
30	30	Ghan Shyam Das	Ghan Shyam Das	50	15	0	20	0	85
31	31	Shiv Kumar	Ghan Shyam Das	50	15	0	0	0	65
32	32	Yogeshwer	Ghan Shyam Das	50	15	0	0	0	65
33	33	Babu Rao	CH.Singamma	50	15	0	0	0	65
34	34	Mohan	G.Mannem	50	15	0	0	0	65
35	35	Groomma	Sambaiah	50	15	0	0	0	65
36	36	Sanjubaiah	Sambaiah	50	15	0	0	0	65
37	37	Vacant	Company	0	0	0	0	0	0
38	38	Malu	G.Mannem	50	15	0	0	0	65
39	39	Ramesh	CH.Singamma	50	15	30	20	0	115
40	40	Suvali	G.Mannem	50	15	0	0	0	65
41	41	Mallesh	V.Phanendhar	50	15	0	0	0	65
42	42	Nagaraju	Kuru Murthy	50	15	0	0	0	65
43	43	Srinu	Kuru Murthy	50	15	0	0	0	65
44	44	Tunna	Manoj Kumar pradhan	50	15	0	0	0	65
45	45	Store Room	Kishan Raj	50	0	0	0	0	50
46	46	Keshav Pradhan	Manoj Kumar pradhan	50	15	0	0	0	65
47	47	Manoj Kumar Pradhan	Manoj Kumar pradhan	50	15	0	0	0	65

Handwritten signature

CHECKED
 Admin Officer - Audit
 Date.....Sig.....

Prepared By:

Checked By:

Approved By:

48	48	Rajesh	Ghan Shyam Das	50	15	0	0	0	65
49	49	Vacant	Company	0	0	0	0	0	0
50	50	Vaskar	Kuru Murthy	50	15	0	20	0	85
51	51	Jiwan	Ghan Shyam Das	50	15	0	0	0	65
52	52	Laxmi	Manoj Kumar pradhan	50	15	0	0	0	65
53	53	Tirupathi Reddy	Manoj Kumar pradhan	50	15	0	20	0	85
54	54	Thrinath	Kuru Murthy	50	15	0	0	0	65
55	55	Vacant	Company	0	0	0	0	0	0
56	56	Vacant	Company	0	0	0	0	0	0
57	57	Vacant	Company	0	0	0	0	0	0
58	58	Vacant	Company	0	0	0	0	0	0
59	59	Sambaiah	Sambaiah	50	15	0	0	0	65
60	60	Prashanth	Shahadev Sha	50	15	0	0	0	65
61	61	Simahadhri	P.Hari	50	15	0	20	0	85
62	62	Vacant	Company	0	0	0	0	0	0
63	63	Vacant	Company	0	0	0	0	0	0
64	64	Sangra Pradhan	Manoj Kumar pradhan	50	15	0	0	0	65
65	65	Manoj Kumar Pradhan	Manoj Kumar pradhan	50	15	0	0	0	65
66	66	Ramulu	CH.Singamma	50	15	0	0	0	65
67	67	Store Room	M.Uttaiah	50	0	0	0	0	50
68	68	Md.Arif	M.Uttaiah	50	15	0	0	0	65
69	69	Hussain	M.Uttaiah	50	15	30	20	0	115
70	70	Ramu	M.Uttaiah	50	15	0	20	0	85
71	71	Kalu	G.Mannem	50	15	0	0	0	65
72	72	G.Mannem	G.Mannem	50	15	0	20	0	85
73	73	Mongilal	G.Mannem	50	15	30	20	0	115
74	74	Pantoon	G.Mannem	50	15	0	0	0	65
75	75	Sukhya	G.Mannem	50	15	30	20	0	115
76	76	Chandiah	G.Mannem	50	15	30	20	0	115
									4690

Prepared By
17/11/12

CHECKED
Admin Officer - Audit
Date.....Sig.....