

Total 130 dep't 2 - J. Swok of N. S. U. 10

MNM - Detailed Attendance Rep From Date: 15-Jul-10 To Date: 15/07/10

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
15-Jul-10	9:00	1682	G.Balu	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
15-Jul-10	9:00	1683	Champla	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
15-Jul-10	9:00	2434	Hachina	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
15-Jul-10	9:00	2556	Pantoor	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
15-Jul-10	9:00	1031	Harish	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
15-Jul-10	9:01	1684	Lingaiah	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
15-Jul-10	9:02	1543	T.Mangilal	MAN	EWK	MH	160	18:00	1	Amph	On A/c	160
15-Jul-10	9:02	1035	Sukhya	MAN	EWK	MH	160	18:00	1	Amph	On A/c	160
15-Jul-10	9:03	1025	Chandhia	MAN	EWK	MH	160	18:00	1	Amph	On A/c	160
15-Jul-10	9:04	2439	Nagamani	MAN	EWK	FH	140	18:00	1	Amph	On A/c	140
15-Jul-10	9:04	1284	J.Bujji	MAN	EWK	FH	140	18:00	1	Amph	On A/c	140
15-Jul-10	9:04	1999	Laxmi	MAN	EWK	FH	140	18:00	1	Amph	On A/c	140
15-Jul-10	9:05	1154	Badramma	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
15-Jul-10	9:05	1037	Gangamma	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
15-Jul-10	9:05	2436	Anusha	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
15-Jul-10	9:06	2017	Aachali	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
15-Jul-10	9:06	2545	Manila	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
15-Jul-10	9:06	1862	Salki	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
15-Jul-10	9:07	2837	Santosh	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
15-Jul-10	9:07	2930	Bala Ram	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
15-Jul-10	9:07	2820	Shiva	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
15-Jul-10	9:07	2795	Surya	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
15-Jul-10	9:08	2924	Shbhash Chan	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
15-Jul-10	9:08	2931	Munna	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
15-Jul-10	9:08	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1	Club	On A/c	300
15-Jul-10	9:08	2762	Tunna	MNJ	CIV	MA	275	18:00	1	Club	On A/c	275
15-Jul-10	9:08	2821	Ashok	MNJ	CIV	MA	275	18:00	1	Club	On A/c	275
15-Jul-10	9:09	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	Club	On A/c	275
15-Jul-10	9:09	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	Club	On A/c	275
15-Jul-10	9:10	2761	Sangra Pradha	MNJ	CIV	MH	150	18:00	1	Amph	On A/c	150
15-Jul-10	9:10	2921	Daya	MNJ	CIV	MH	150	18:00	1	Amph	On A/c	150
15-Jul-10	9:11	2929	Bella	MNJ	CIV	FH	130	18:00	1	Amph	On A/c	130
15-Jul-10	9:11	2927	Tuklu	MNJ	CIV	FH	130	18:00	1	Amph	On A/c	130
15-Jul-10	9:11	2926	Tikna	MNJ	CIV	MH	150	18:00	1	Amph	On A/c	150
15-Jul-10	9:11	2789	Janaki	MNJ	CIV	FH	130	18:00	1	Amph	On A/c	130
15-Jul-10	9:11	2765	Laxmi	MNJ	CIV	FH	130	18:00	1	Amph	On A/c	130
15-Jul-10	9:12	2925	Kunti	MNJ	CIV	FH	130	18:00	1	Amph	On A/c	130
15-Jul-10	9:12	2928	Santoshi	MNJ	CIV	FH	130	18:00	1	Amph	On A/c	130
15-Jul-10	9:12	2823	Rajini	MNJ	CIV	FH	130	18:00	1	Amph	On A/c	130
15-Jul-10	9:12	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	Amph	On A/c	130
15-Jul-10	9:13	2704	Srinu	KRU	CIV	MA	275	18:00	1	16	On A/c	275
15-Jul-10	9:13	2901	Anjaneyulu	KRU	CIV	MA	275	18:00	1	16	On A/c	275
15-Jul-10	9:13	2717	Thrinath	KRU	CIV	MA	275	18:00	1	16	On A/c	275

MS

16 July, 2010

Page 1 of 3

CHECKED
 Admin. Officer - Audit
 Certified by: [Signature] Sig.

Certified by:
 [Signature]
 Asst. Manager-Admin
 Modi & Modi Constructions

Project Manager/Engg.
 Modi & Modi Constructions

CHECKED
 Quality BY [Signature] Quantity DT 16/07/10
NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
15-Jul-10	9:13	2893	Diwakar	KRU	CIV	MA	275	18:00	1	16	On A/c	275
15-Jul-10	9:14	2701	Vaskar	KRU	CIV	MA	275	18:00	1	16	On A/c	275
15-Jul-10	9:14	2895	Swamy	KRU	CIV	MA	275	18:00	1	16	On A/c	275
15-Jul-10	9:14	2900	Chandu	KRU	CIV	MH	150	18:00	1	16	On A/c	150
15-Jul-10	9:14	2705	Ravi	KRU	CIV	MH	150	18:00	1	11	On A/c	150
15-Jul-10	9:15	2902	Gouramma	KRU	CIV	FH	130	18:00	1	11	On A/c	130
15-Jul-10	9:15	2885	Durga	KRU	CIV	MH	150	18:00	1	11	On A/c	150
15-Jul-10	9:15	2903	Venkatamma	KRU	CIV	FH	130	18:00	1	11	On A/c	130
15-Jul-10	9:16	2887	Gello	KRU	CIV	MH	150	18:00	1	11	On A/c	150
15-Jul-10	9:16	2706	Madhana	KRU	CIV	FH	130	18:00	1	16	On A/c	130
15-Jul-10	9:16	2886	Kumari	KRU	CIV	FH	130	18:00	1	16	On A/c	130
15-Jul-10	9:16	2711	Babu Rao	SIN	CEN	MA	200	18:00	1	16	On A/c	200
15-Jul-10	9:16	2560	Sanjay	SIN	CEN	MA	200	18:00	1	16	On A/c	200
15-Jul-10	9:17	2333	Sreenu	SIM	CIV	MA	275	18:00	1	12	On A/c	275
15-Jul-10	9:17	2932	Babla	SIM	CIV	MA	275	18:00	1	12	On A/c	275
15-Jul-10	9:17	2236	Jagan	SIM	CIV	MA	275	18:00	1	12	On A/c	275
15-Jul-10	9:18	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	12	On A/c	300
15-Jul-10	9:18	2474	Ganesh	SIM	CIV	MH	150	18:00	1	12	On A/c	150
15-Jul-10	9:18	2478	Jayamma	SIM	CIV	FH	130	18:00	1	12	On A/c	130
15-Jul-10	9:19	2275	D.Yagananda	DYA	CAR	CO	300	18:00	1	28	On A/c	300
15-Jul-10	9:19	2934	Saraswathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
15-Jul-10	9:19	2276	Brahmachari	DYA	CAR	MA	250	18:00	1	28	On A/c	250
15-Jul-10	9:20	2937	M.Narsing Ra	DYA	CAR	MA	250	18:00	1	28	On A/c	250
15-Jul-10	9:20	2938	S.Ravi	DYA	CAR	MA	250	18:00	1	28	On A/c	250
15-Jul-10	9:20	2489	A.Bramha Cha	DYA	CAR	MA	250	18:00	1	16	On A/c	250
15-Jul-10	9:21	2347	Simhadri	PHA	CIV	MA	275	18:00	1	50	On A/c	275
15-Jul-10	9:21	2212	P.Hari	PHA	CIV	CO	300	18:00	1	50	On A/c	300
15-Jul-10	9:22	1733	Bhasker	VPR	ELE	MA	250	18:00	1	51	On A/c	250
15-Jul-10	9:22	2468	G.Balaji	VPR	ELE	MA	250	18:00	1	51	On A/c	250
15-Jul-10	9:22	2467	Sunil	VPR	ELE	MA	250	18:00	1	51	On A/c	250
15-Jul-10	9:23	1934	Kumar	VPR	ELE	MA	250	18:00	1	51	On A/c	250
15-Jul-10	9:23	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	51	On A/c	250
15-Jul-10	9:24	2770	Poonam	DEE	TIL	FH	130	18:00	1	59	On A/c	130
15-Jul-10	9:24	2766	Shiyaram	DEE	TIL	MA	300	18:00	1	58	On A/c	300
15-Jul-10	9:24	2882	Hanumanthu	BSA	PAI	MA	225	18:00	1	53	On A/c	225
15-Jul-10	9:24	2880	Abdul Sattal	BSA	PAI	MA	225	18:00	1	53	On A/c	225
15-Jul-10	9:24	2769	Sanjeev	DEE	TIL	MH	175	18:00	1	58	On A/c	175
15-Jul-10	9:25	2736	Uday	BIJ	PLU	MH	150	18:00	1	56	On A/c	150
15-Jul-10	9:25	2693	Asaad	BIJ	PLU	MA	250	18:00	1	56	On A/c	250
15-Jul-10	9:25	2689	Bijay Kumar	BIJ	PLU	CO	300	18:00	1	56	On A/c	300
15-Jul-10	9:25	2735	Vijay Kumar	BIJ	PLU	MA	250	18:00	1	56	On A/c	250
15-Jul-10	9:25	2734	K.Ganu	BIJ	PLU	MH	150	18:00	1	56	On A/c	150
15-Jul-10	9:26	2879	Madhu	BSA	PAI	MA	225	18:00	1	53	On A/c	225
15-Jul-10	9:27	2889	N.Nagamalles	ESA	WEL	MA	250	18:00	1	58	On A/c	250

Handwritten signature/initials in a circle.

16 July, 2010

Page 2 of 3

CHECKED
 Admin Officer - Audit
 Date..... Sig.....

Certified by:

 Asst. Manager-Admin
 Modi & Modi Constructions

Certified by:

 Project Manager/Engg.
 Modi & Modi Constructions

CHECKED
 Quality BY Quantity DT 16/07/10
NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
15-Jul-10	9:27	2890	O.Nagaraju	ESA	WEL	MA	250	18:00	1	58	On A/c	250
15-Jul-10	9:27	2888	Sampath Redd	ESA	WEL	MA	250	18:00	1	58	On A/c	250
15-Jul-10	9:28	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	49	On A/c	275
15-Jul-10	9:28	2797	Khenlal	GHA	CIV	MA	275	18:00	1	49	On A/c	275
15-Jul-10	9:28	2825	Tikram	GHA	CIV	MA	275	18:00	1	49	On A/c	275
15-Jul-10	9:28	2746	Dinesh	GHA	CIV	MA	275	18:00	1	49	On A/c	275
15-Jul-10	9:29	2855	Ramdhan	MHA	PLU	MA	250	18:00	1	67	On A/c	250
15-Jul-10	9:29	2856	Venkanna	MHA	PLU	MA	250	18:00	1	67	On A/c	250
15-Jul-10	9:29	2748	Rajesh	GHA	CIV	MH	150	18:00	1	49	On A/c	150
15-Jul-10	9:29	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
15-Jul-10	9:29	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
15-Jul-10	9:30	2923	Chanda	MNJ	CIV	MH	150	18:00	1	Amph	On A/c	150
15-Jul-10	9:30	9331	Kishan Raj	KHA	WPF	MH	0	18:00	1	14	Nil / By V	0
15-Jul-10	9:30	9335	Kishan Raj	KHA	WPF	FH	0	18:00	1	14	Nil / By V	0
15-Jul-10	9:30	9336	Kishan Raj	KHA	WPF	FH	0	18:00	1	14	Nil / By V	0
15-Jul-10	9:30	9330	Kishan Raj	KHA	WPF	MH	0	18:00	1	14	Nil / By V	0
15-Jul-10	9:31	9370	Joseph (Water	JOS	WPF	MH	0	18:00	1	57	Nil / By V	0
15-Jul-10	9:31	9368	Joseph (Water	JOS	WPF	MH	0	18:00	1	57	Nil / By V	0
15-Jul-10	9:31	9369	Joseph (Water	JOS	WPF	MH	0	18:00	1	57	Nil / By V	0
15-Jul-10	9:32	9361	Arjun	ARJ	MAR	MH	0	18:00	1	12	Nil / By V	0
15-Jul-10	9:32	9371	Joseph (Water	JOS	WPF	MH	0	18:00	1	57	Nil / By V	0
15-Jul-10	9:32	9360	Arjun	ARJ	MAR	MH	0	18:00	1	12	Nil / By V	0
15-Jul-10	9:33	2669	Raju	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
15-Jul-10	9:33	2670	Ramulu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
15-Jul-10	9:33	2673	Naresh	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
15-Jul-10	9:33	2675	Jayamma	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
15-Jul-10	9:34	2915	Md.Afzal	ISH	PLU	MH	150	18:00	1	11	On A/c	150
15-Jul-10	9:34	2916	Md.Zaveed	ISH	PLU	MH	150	18:00	1	11	On A/c	150
15-Jul-10	9:34	2914	Md.Naim	ISH	PLU	MA	250	18:00	1	11	On A/c	250
15-Jul-10	9:34	2912	Md.Muniruddi	ISH	PLU	MA	250	18:00	1	11	On A/c	250
15-Jul-10	9:34	2913	Md.Abbu	ISH	PLU	MA	250	18:00	1	11	On A/c	250
15-Jul-10	9:35	2213	Bheema	PHA	CIV	MA	275	18:00	1	31	On A/c	275
15-Jul-10	9:35	2214	Suresh	PHA	CIV	MA	275	18:00	1	31	On A/c	275
15-Jul-10	9:35	2215	Thirupathi	PHA	CIV	MA	275	18:00	1	31	On A/c	275
15-Jul-10	9:35	2216	Suresh	PHA	CIV	MH	150	18:00	1	31	On A/c	150
15-Jul-10	9:36	2217	Anil	PHA	CIV	MH	150	18:00	1	31	On A/c	150
15-Jul-10	9:36	2218	Jagan	PHA	CIV	MH	150	18:00	1	31	On A/c	150
15-Jul-10	9:36	2219	Ramesh	PHA	CIV	MH	150	18:00	1	31	On A/c	150
15-Jul-10	9:36	2244	Balram	PHA	CIV	MA	275	18:00	1	31	On A/c	275
15-Jul-10	9:37	2259	Balaram	PHA	CIV	MA	275	18:00	1	58	Job Work	275
15-Jul-10	9:37	2260	Narendhar	PHA	CIV	MA	275	18:00	1	58	Job Work	275
15-Jul-10	9:37	2220	Sreenu	PHA	CIV	MH	150	18:00	1	58	Job Work	150
15-Jul-10	9:37	2221	Sridhar	PHA	CIV	MH	150	18:00	1	58	Job Work	150

W3

CHECKED
 Admin Officer - Audit
 Date.....Sig.....

16 July, 2010

Page 3 of 3

Certified by:
 [Signature]
 Asst. Manager-Admin
 Modi & Modi Constructions

Certified by
 [Signature]
 Project Manager/Engg.
 Modi & Modi Constructions

CHECKED
 Quality Quantity
 BY [Signature] DT 16/07/10
NILIGIRI HOMES

Total 136.5 Depk 14/7/10
 Jeshobh M
 N. B. V. 20

MNM - Detailed Attendance Rep From Date: 14-Jul-10 To Date: 14/07/10


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
14-Jul-10	9:00	1682	G.Balu	MAN	EWK	MH	160	21:00	1.5	CA	Dept.	240
14-Jul-10	9:00	2556	Pantoor	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
14-Jul-10	9:00	1683	Champla	MAN	EWK	MH	160	21:00	1.5	CA	Dept.	240
14-Jul-10	9:00	1031	Harish	MAN	EWK	MH	160	21:00	1.5	CA	Dept.	240
14-Jul-10	9:01	1684	Lingaiah	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
14-Jul-10	9:01	2434	Hachina	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
14-Jul-10	9:01	2016	Shakramu	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
14-Jul-10	9:01	1025	Chandhia	MAN	EWK	MH	160	18:00	1	Amph	On A/c	160
14-Jul-10	9:02	2545	Manila	MAN	EWK	FH	140	18:00	1	Amph	On A/c	140
14-Jul-10	9:02	1284	J.Bujji	MAN	EWK	FH	140	18:00	1	Amph	On A/c	140
14-Jul-10	9:02	2437	Kali	MAN	EWK	FH	140	18:00	1	Amph	On A/c	140
14-Jul-10	9:02	2438	Sarupa	MAN	EWK	FH	140	18:00	1	Amph	On A/c	140
14-Jul-10	9:03	2017	Aachali	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
14-Jul-10	9:03	1037	Gangamma	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
14-Jul-10	9:03	1154	Badamma	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
14-Jul-10	9:03	1999	Laxmi	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
14-Jul-10	9:03	1027	G.Sreenu	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
14-Jul-10	9:03	2439	Nagamani	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
14-Jul-10	9:04	2236	Jagan	SIM	CIV	MA	275	18:00	1	OHT	On A/c	275
14-Jul-10	9:04	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	12	On A/c	300
14-Jul-10	9:04	2932	Babla	SIM	CIV	MA	275	18:00	1	OHT	On A/c	275
14-Jul-10	9:04	2333	Sreenu	SIM	CIV	MA	275	18:00	1	12	On A/c	275
14-Jul-10	9:05	2934	Saraswathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
14-Jul-10	9:05	2711	Babu Rao	SIN	CEN	MA	200	18:00	1	16	On A/c	200
14-Jul-10	9:06	2893	Diwakar	KRU	CIV	MA	275	18:00	1	16	On A/c	275
14-Jul-10	9:06	2901	Anjaneyulu	KRU	CIV	MA	275	18:00	1	16	On A/c	275
14-Jul-10	9:06	2701	Vaskar	KRU	CIV	MA	275	18:00	1	16	On A/c	275
14-Jul-10	9:06	2717	Thrinath	KRU	CIV	MA	275	18:00	1	16	On A/c	275
14-Jul-10	9:07	2704	Srinu	KRU	CIV	MA	275	18:00	1	11	On A/c	275
14-Jul-10	9:07	2886	Kumari	KRU	CIV	FH	130	18:00	1	11	On A/c	130
14-Jul-10	9:07	2705	Ravi	KRU	CIV	MH	150	18:00	1	11	On A/c	150
14-Jul-10	9:07	2900	Chandu	KRU	CIV	MH	150	18:00	1	11	On A/c	150
14-Jul-10	9:07	2885	Durga	KRU	CIV	MH	150	18:00	1	11	On A/c	150
14-Jul-10	9:08	2706	Madhana	KRU	CIV	FH	130	18:00	1	11	On A/c	130
14-Jul-10	9:08	2887	Gello	KRU	CIV	MH	150	18:00	1	11	On A/c	150
14-Jul-10	9:09	2902	Gouramma	KRU	CIV	FH	130	18:00	1	72	On A/c	130
14-Jul-10	9:09	2837	Santosh	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
14-Jul-10	9:09	2903	Venkatamma	KRU	CIV	FH	130	18:00	1	72	On A/c	130
14-Jul-10	9:10	2930	Bala Ram	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
14-Jul-10	9:10	2931	Munna	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
14-Jul-10	9:10	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
14-Jul-10	9:10	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
14-Jul-10	9:11	2821	Ashok	MNJ	CIV	MA	275	18:00	1	Amph	On A/c	275

136.5

CHECKED
 Admn Officer - Audit
 Date..... Sig.....


15 July, 2010

Page 1 of 4

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

Certified by:

 Asst. Manager-Admin
 Modi & Modi Constructions

CHECKED
 Quality | Quantity
 BY  | DT 16/07/10
NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
14-Jul-10	9:11	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1	Amph	On A/c	300
14-Jul-10	9:11	2869	Ganesh	MNJ	CIV	MH	150	18:00	1	Amph	On A/c	150
14-Jul-10	9:11	2762	Tunna	MNJ	CIV	MA	275	18:00	1	Amph	On A/c	275
14-Jul-10	9:13	2922	Biswa	MNJ	CIV	MH	150	18:00	1	Club	On A/c	150
14-Jul-10	9:13	2921	Daya	MNJ	CIV	MH	150	18:00	1	Amph	On A/c	150
14-Jul-10	9:13	2761	Sangra Pradha	MNJ	CIV	MH	150	18:00	1	Amph	On A/c	150
14-Jul-10	9:13	2923	Chanda	MNJ	CIV	MH	150	18:00	1	Amph	On A/c	150
14-Jul-10	9:15	2929	Bella	MNJ	CIV	FH	130	18:00	1	Club	On A/c	130
14-Jul-10	9:15	2823	Rajini	MNJ	CIV	FH	130	18:00	1	Club	On A/c	130
14-Jul-10	9:16	2925	Kunti	MNJ	CIV	FH	130	18:00	1	Club	On A/c	130
14-Jul-10	9:16	2928	Santoshi	MNJ	CIV	FH	130	18:00	1	Club	On A/c	130
14-Jul-10	9:16	2927	Tuklu	MNJ	CIV	FH	130	18:00	1	Club	On A/c	130
14-Jul-10	9:17	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	49	On A/c	275
14-Jul-10	9:17	2797	Khenlal	GHA	CIV	MA	275	18:00	1	49	On A/c	275
14-Jul-10	9:17	2825	Tikram	GHA	CIV	MA	275	18:00	1	49	On A/c	275
14-Jul-10	9:18	2746	Dinesh	GHA	CIV	MA	275	18:00	1	49	On A/c	275
14-Jul-10	9:18	2744	Ghanashyam	GHA	CIV	CO	300	18:00	1	49	On A/c	300
14-Jul-10	9:18	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
14-Jul-10	9:19	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
14-Jul-10	9:19	2748	Rajesh	GHA	CIV	MH	150	18:00	1	49	On A/c	150
14-Jul-10	9:19	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
14-Jul-10	9:19	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
14-Jul-10	9:20	2875	Sujeet Singh	DEE	TIL	MA	300	18:00	1	58	On A/c	300
14-Jul-10	9:21	2770	Poonam	DEE	TIL	FH	130	18:00	1	58	On A/c	130
14-Jul-10	9:22	2859	M.Uttaiah	CHA	CEN	MA	200	18:00	1	70	On A/c	200
14-Jul-10	9:22	2864	Shiva	CHA	CEN	MH	150	18:00	1	70	On A/c	150
14-Jul-10	9:22	2865	Mehmood	CHA	CEN	MH	150	18:00	1	70	On A/c	150
14-Jul-10	9:22	2861	Ramu	CHA	CEN	MA	200	18:00	1	70	On A/c	200
14-Jul-10	9:23	2882	Hanumanthu	BSA	PAI	MA	225	18:00	1	67	On A/c	225
14-Jul-10	9:23	2880	Abdul Sattal	BSA	PAI	MA	225	18:00	1	67	On A/c	225
14-Jul-10	9:23	2879	Madhu	BSA	PAI	MA	225	18:00	1	67	On A/c	225
14-Jul-10	9:24	2714	Amir	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
14-Jul-10	9:24	2712	Md.Mahaboob	MDH	WEL	CO	300	18:00	1	Work	On A/c	300
14-Jul-10	9:24	2785	Laxman	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
14-Jul-10	9:25	2917	K.Laxmi Nara	GVK	TIL	MA	300	18:00	1	68	On A/c	300
14-Jul-10	9:25	2909	G.Shivaji	GVK	TIL	MH	175	18:00	1	68	On A/c	175
14-Jul-10	9:25	2908	P.Venkatesh	GVK	TIL	MA	300	18:00	1	68	On A/c	300
14-Jul-10	9:26	2693	Asaad	BIJ	PLU	MA	250	18:00	1	56	On A/c	250
14-Jul-10	9:26	2689	Bijay Kumar	BIJ	PLU	CO	300	18:00	1	56	On A/c	300
14-Jul-10	9:26	2735	Vijay Kumar	BIJ	PLU	MA	250	18:00	1	56	On A/c	250
14-Jul-10	9:27	2734	K.Ganu	BIJ	PLU	MH	150	18:00	1	61	On A/c	150
14-Jul-10	9:27	2838	Raju	MDH	WEL	MA	250	18:00	1		On A/c	250
14-Jul-10	9:27	2736	Uday	BIJ	PLU	MH	150	18:00	1	61	On A/c	150
14-Jul-10	9:27	2737	Ramu	BIJ	PLU	MH	150	18:00	1	61	On A/c	150

WV


15 July, 2010

Page 2 of 4

CHECKED
 Admin/Manager - Audit
 Date.....Sig.....

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

Certified by:

 Asst. Manager-Admin
 Modi & Modi Constructions

CHECKED
 Quality BY  Quantity DT 16/07/10
NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
14-Jul-10	9:28	2589	S.Rama Chary	DYA	CAR	MA	250	18:00	1	28	On A/c	250
14-Jul-10	9:28	2588	N.Dasharath	DYA	CAR	MA	250	18:00	1	28	On A/c	250
14-Jul-10	9:28	2489	A.Bramha Cha	DYA	CAR	MA	250	18:00	1	28	On A/c	250
14-Jul-10	9:29	2277	Laxman	DYA	CAR	MH	150	18:00	1	16	On A/c	150
14-Jul-10	9:29	2276	Brahmachari	DYA	CAR	MA	250	18:00	1	16	On A/c	250
14-Jul-10	9:29	2275	D.Yagananda	DYA	CAR	CO	300	18:00	1	16	On A/c	300
14-Jul-10	9:30	2912	Md.Muniruddi	ISH	PLU	MA	250	18:00	1	Main	On A/c	250
14-Jul-10	9:30	2915	Md.Afzal	ISH	PLU	MH	150	18:00	1	Main	On A/c	150
14-Jul-10	9:30	2916	Md.Zaveed	ISH	PLU	MH	150	18:00	1	Main	On A/c	150
14-Jul-10	9:30	2913	Md.Abbu	ISH	PLU	MA	250	18:00	1	Main	On A/c	250
14-Jul-10	9:30	2914	Md.Naim	ISH	PLU	MA	250	18:00	1	Main	On A/c	250
14-Jul-10	9:31	1751	P.Sarath	SIM	CIV	MA	275	18:00	1	CRS	Job Work	275
14-Jul-10	9:31	1749	MuraliPorida	SIM	CIV	MA	275	18:00	1	CRS	Job Work	275
14-Jul-10	9:31	1750	Srinu Porida	SIM	CIV	MA	275	18:00	1	CRS	Job Work	275
14-Jul-10	9:32	1754	MadhuSudhan	SIM	CIV	MA	275	18:00	1	CRS	Job Work	275
14-Jul-10	9:32	1752	AjayKumar	SIM	CIV	MH	150	18:00	1	CRS	Job Work	150
14-Jul-10	9:32	1753	Thrinath	SIM	CIV	MH	150	18:00	1	CRS	Job Work	150
14-Jul-10	9:33	1757	AjithKumar	SIM	CIV	MA	275	18:00	1	CRS	Job Work	275
14-Jul-10	9:33	1755	Manoj Kumar	SIM	CIV	MH	150	18:00	1	CRS	Job Work	150
14-Jul-10	9:33	1756	PremKumar	SIM	CIV	MH	150	18:00	1	CRS	Job Work	150
14-Jul-10	9:34	2174	Shakunthala	SIM	CIV	FH	130	18:00	1	CRS	Job Work	130
14-Jul-10	9:34	1758	Ranjith	SIM	CIV	MH	150	18:00	1	CRS	Job Work	150
14-Jul-10	9:34	1835	Laxmi	SIM	CIV	FH	130	18:00	1	CRS	Job Work	130
14-Jul-10	9:35	2347	Simhadri	PHA	CIV	MA	275	18:00	1	50	On A/c	275
14-Jul-10	9:35	2212	P.Hari	PHA	CIV	CO	300	18:00	1	50	On A/c	300
14-Jul-10	9:35	2175	Manemma	SIM	CIV	FH	130	18:00	1	CRS	Job Work	130
14-Jul-10	9:35	2176	Ambu	SIM	CIV	FH	130	18:00	1	CRS	Job Work	130
14-Jul-10	9:36	2889	N.Nagamalles	ESA	WEL	MA	250	18:00	1	58	On A/c	250
14-Jul-10	9:36	2938	S.Ravi	DYA	CAR	MA	250	18:00	1	28	On A/c	250
14-Jul-10	9:36	2937	M.Narsing Ra	DYA	CAR	MA	250	18:00	1	16	On A/c	250
14-Jul-10	9:36	2888	Sampath Redd	ESA	WEL	MA	250	18:00	1	58	On A/c	250
14-Jul-10	9:37	2891	Ramachandra	ESA	WEL	MH	150	18:00	1	58	On A/c	150
14-Jul-10	9:37	2890	O.Nagaraju	ESA	WEL	MA	250	18:00	1	58	On A/c	250
14-Jul-10	9:37	2906	Venkatesh	ESA	WEL	MA	250	18:00	1	58	On A/c	250
14-Jul-10	9:38	2731	M.Saim Son	VLR	PAI	MA	225	18:00	1	58	On A/c	225
14-Jul-10	9:38	2732	T.Srinu	VLR	PAI	MA	225	18:00	1	58	On A/c	225
14-Jul-10	9:38	2738	CH.Tirupathi	VLR	PAI	MA	225	18:00	1	58	On A/c	225
14-Jul-10	9:38	2739	Y.Narsimha	VLR	PAI	MA	225	18:00	1	58	On A/c	225
14-Jul-10	9:38	2715	M.Srinivasa R	VLR	PAI	MA	225	18:00	1	58	On A/c	225
14-Jul-10	9:39	2695	K.Ravi	VLR	PAI	MA	225	18:00	1	58	On A/c	225
14-Jul-10	9:39	2694	V.Lakshmana	VLR	PAI	CO	300	18:00	1	81	On A/c	300
14-Jul-10	9:39	2696	S.Sanjeeva	VLR	PAI	MA	225	18:00	1	81	On A/c	225
14-Jul-10	9:39	2786	K.Venkatesh	VLR	PAI	MA	225	18:00	1	81	On A/c	225
14-Jul-10	9:40	1812	Srisaillam	VPR	ELE	MA	250	18:00	1	58	On A/c	250

(Handwritten initials)

CHECKED
 Admn. Officer - Audit
 Date..... Sig.....

15 July, 2010

Page 3 of 4

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

Certified by:

 Asst. Manager-Admin
 Modi & Modi Constructions

CHECKED
 Quality | Quantity
 BY | DT 16/07/10
NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
14-Jul-10	9:40	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	58	On A/c	250
14-Jul-10	9:40	1934	Kumar	VPR	ELE	MA	250	18:00	1	58	On A/c	250
14-Jul-10	9:40	2467	Sunil	VPR	ELE	MA	250	18:00	1	58	On A/c	250
14-Jul-10	9:40	1731	Mahesh	VPR	ELE	MA	250	18:00	1	58	On A/c	250

W

Certified by

[Signature]

Project Manager
Modi & Modi Construction

Certified by:

[Signature]

Asst. Manager-Admin
Modi & Modi Constructions

CHECKED

Quantity | Quantity
BY *[Signature]* DT

NILGIRI HOMES

CHECKED

Admin *[Signature]* Audit

Date.....Sig.....

Total 13905 Dept 1604 Javala 0
N. B. M. O. Y.

MNM - Detailed Attendance Rep From Date: 13-Jul-10 To Date: 13/07/10

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
13-Jul-10	6:00	1682	G.Balu	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
13-Jul-10	6:00	1035	Sukhya	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
13-Jul-10	6:00	1031	Harish	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
13-Jul-10	6:01	2543	Bikku	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
13-Jul-10	6:01	2016	Shakramu	MAN	EWK	MH	160	18:00	1.5	CA	Dept.	240
13-Jul-10	6:01	1683	Champla	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
13-Jul-10	6:01	2556	Pantoor	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
13-Jul-10	6:02	2434	Hachina	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
13-Jul-10	6:02	1543	T.Mangital	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
13-Jul-10	6:03	2548	Laxmi	MAN	EWK	FH	140	9:00	0.5	CA	Dept.	70
13-Jul-10	6:03	2545	Manila	MAN	EWK	FH	140	9:00	0.5	CA	Dept.	70
13-Jul-10	6:03	2017	Aachali	MAN	EWK	FH	140	9:00	0.5	CA	Dept.	70
13-Jul-10	6:03	1025	Chandhia	MAN	EWK	MH	160	9:00	0.5	CA	Dept.	80
13-Jul-10	6:04	2439	Nagamani	MAN	EWK	FH	140	18:00	1.5	CA	Dept.	210
13-Jul-10	6:04	2438	Sarupa	MAN	EWK	FH	140	9:00	0.5	CA	Dept.	70
13-Jul-10	6:04	1704	Jyothi	MAN	EWK	FH	140	18:00	1.5	CA	Dept.	210
13-Jul-10	6:04	2411	Vijaya	MAN	EWK	FH	140	18:00	1.5	CA	Dept.	210
13-Jul-10	9:00	2701	Vaskar	KRU	CIV	MA	275	18:00	1	16	On A/c	275
13-Jul-10	9:00	2704	Srinu	KRU	CIV	MA	275	18:00	1	16	On A/c	275
13-Jul-10	9:00	2717	Thrinath	KRU	CIV	MA	275	18:00	1	16	On A/c	275
13-Jul-10	9:01	2885	Durga	KRU	CIV	MH	150	18:00	1	16	On A/c	150
13-Jul-10	9:01	2900	Chandu	KRU	CIV	MH	150	18:00	1	16	On A/c	150
13-Jul-10	9:01	2901	Anjaneyulu	KRU	CIV	MA	275	18:00	1	16	On A/c	275
13-Jul-10	9:01	2893	Diwakar	KRU	CIV	MA	275	18:00	1	16	On A/c	275
13-Jul-10	9:02	2903	Venkatamma	KRU	CIV	FH	130	18:00	1	11	On A/c	130
13-Jul-10	9:02	2705	Ravi	KRU	CIV	MH	150	18:00	1	11	On A/c	150
13-Jul-10	9:02	2887	Gello	KRU	CIV	MH	150	18:00	1	11	On A/c	150
13-Jul-10	9:03	2902	Gouramma	KRU	CIV	FH	130	18:00	1	11	On A/c	130
13-Jul-10	9:04	2762	Tunna	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
13-Jul-10	9:04	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1	73	On A/c	300
13-Jul-10	9:04	2869	Ganesh	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
13-Jul-10	9:05	2924	Shbhash Chan	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
13-Jul-10	9:05	2795	Surya	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
13-Jul-10	9:06	2763	Kesav Pradhan	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
13-Jul-10	9:06	2837	Santosh	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
13-Jul-10	9:06	2821	Ashok	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
13-Jul-10	9:07	2931	Munna	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
13-Jul-10	9:07	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
13-Jul-10	9:07	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
13-Jul-10	9:08	2926	Tikna	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
13-Jul-10	9:08	2919	Santosh	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
13-Jul-10	9:08	2920	Dev Hari	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
13-Jul-10	9:09	2922	Biswa	MNJ	CIV	MH	150	18:00	1	73	On A/c	150

1210

14 July, 2010

Page 1 of 4

Certified by

Project Manager/Engg.
Modi & Modi Constructions

CHECKED
Audit

Certified by:
Asst. Manager-Admin
Modi & Modi Constructions

CHECKED
Quality Quantity
BY DT 16/07/10
NILIGIRI HOMES


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
13-Jul-10	9:09	2923	Chanda	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
13-Jul-10	9:10	2925	Kunti	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
13-Jul-10	9:10	2823	Rajini	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
13-Jul-10	9:10	2928	Santoshi	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
13-Jul-10	9:11	2927	Tuklu	MNJ	CIV	FH	130	18:00	1	Club	On A/c	130
13-Jul-10	9:11	2929	Bella	MNJ	CIV	FH	130	18:00	1	Club	On A/c	130
13-Jul-10	9:11	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	Club	On A/c	130
13-Jul-10	9:12	2881	Narayana	BSA	PAI	MA	225	18:00	1	67	On A/c	225
13-Jul-10	9:12	2880	Abdul Sattal	BSA	PAI	MA	225	18:00	1	67	On A/c	225
13-Jul-10	9:12	2882	Hanumanthu	BSA	PAI	MA	225	18:00	1	67	On A/c	225
13-Jul-10	9:12	2883	Narsimha	BSA	PAI	MH	150	18:00	1	67	On A/c	150
13-Jul-10	9:13	2875	Sujeet Singh	DEE	TIL	MA	300	18:00	1	58	On A/c	300
13-Jul-10	9:14	2770	Poonam	DEE	TIL	FH	130	18:00	1	58	On A/c	130
13-Jul-10	9:14	2877	Kamal	DEE	TIL	MH	175	18:00	1	58	On A/c	175
13-Jul-10	9:14	2769	Sanjeev	DEE	TIL	MH	175	18:00	1	58	On A/c	175
13-Jul-10	9:15	2860	Hussain	CHA	CEN	MA	200	18:00	1	70	On A/c	200
13-Jul-10	9:15	2862	Bhuvanesh	CHA	CEN	MA	200	18:00	1	70	On A/c	200
13-Jul-10	9:16	2864	Shiva	CHA	CEN	MH	150	18:00	1	70	On A/c	150
13-Jul-10	9:16	2861	Ramu	CHA	CEN	MA	200	18:00	1	70	On A/c	200
13-Jul-10	9:16	2863	Krishna	CHA	CEN	MA	200	18:00	1	70	On A/c	200
13-Jul-10	9:17	2712	Md.Mahaboob	MDH	WEL	CO	300	18:00	1	81	On A/c	300
13-Jul-10	9:17	2785	Laxman	MDH	WEL	MA	250	18:00	1	81	On A/c	250
13-Jul-10	9:17	2714	Amir	MDH	WEL	MA	250	18:00	1	81	On A/c	250
13-Jul-10	9:18	2746	Dinesh	GHA	CIV	MA	275	18:00	1	53	On A/c	275
13-Jul-10	9:18	2745	Narad Das	GHA	CIV	MA	275	18:00	1	53	On A/c	275
13-Jul-10	9:18	2825	Tikram	GHA	CIV	MA	275	18:00	1	53	On A/c	275
13-Jul-10	9:18	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	53	On A/c	275
13-Jul-10	9:18	2797	Khenlal	GHA	CIV	MA	275	18:00	1	53	On A/c	275
13-Jul-10	9:19	2744	Ghanashyam	GHA	CIV	CO	300	18:00	1	49	On A/c	300
13-Jul-10	9:19	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
13-Jul-10	9:19	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
13-Jul-10	9:19	2748	Rajesh	GHA	CIV	MH	150	18:00	1	49	On A/c	150
13-Jul-10	9:19	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
13-Jul-10	9:20	2908	P.Venkatesh	GVK	TIL	MA	300	18:00	1	68	On A/c	300
13-Jul-10	9:20	2909	G.Shivaji	GVK	TIL	MH	175	18:00	1	68	On A/c	175
13-Jul-10	9:20	2917	K.Laxmi Nara	GVK	TIL	MA	300	18:00	1	68	On A/c	300
13-Jul-10	9:21	2733	Ravi	BIJ	PLU	MA	250	18:00	1	56	On A/c	250
13-Jul-10	9:21	2737	Ramu	BIJ	PLU	MH	150	18:00	1	56	On A/c	150
13-Jul-10	9:21	2736	Uday	BIJ	PLU	MH	150	18:00	1	56	On A/c	150
13-Jul-10	9:22	2693	Asaad	BIJ	PLU	MA	250	18:00	1	61	On A/c	250
13-Jul-10	9:22	2689	Bijay Kumar	BIJ	PLU	CO	300	18:00	1	61	On A/c	300
13-Jul-10	9:22	2735	Vijay Kumar	BIJ	PLU	MA	250	18:00	1	61	On A/c	250
13-Jul-10	9:22	2734	K.Ganu	BIJ	PLU	MH	150	18:00	1	61	On A/c	150
13-Jul-10	9:23	1934	Kumar	VPR	ELE	MA	250	18:00	1	61	On A/c	250


W


CHECKED
 Admin. Office
 Date..... Sig.....

14 July, 2010

Page 2 of 4

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

Certified by:

 Asst. Manager-Admin
 Modi & Modi Constructions

CHECKED
 Quality Quantity
 BY  DT 16/07/10
NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
13-Jul-10	9:23	2467	Sunil	VPR	ELE	MA	250	18:00	1	58	On A/c	250
13-Jul-10	9:23	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	58	On A/c	250
13-Jul-10	9:24	1813	Raju	VPR	ELE	MH	160	18:00	1	58	On A/c	160
13-Jul-10	9:24	1733	Bhasker	VPR	ELE	MA	250	18:00	1	58	On A/c	250
13-Jul-10	9:24	2605	Santosh	VPR	ELE	MH	160	18:00	1	58	On A/c	160
13-Jul-10	9:25	2933	Naresh	SIM	CIV	MA	275	18:00	1	OHT	On A/c	275
13-Jul-10	9:25	2333	Sreenu	SIM	CIV	MA	275	18:00	1	OHT	On A/c	275
13-Jul-10	9:25	2236	Jagan	SIM	CIV	MA	275	18:00	1	OHT	On A/c	275
13-Jul-10	9:25	2494	Trinath	SIM	CIV	MA	275	18:00	1	OHT	On A/c	275
13-Jul-10	9:25	2914	Md.Naim	ISH	PLU	MA	250	18:00	1	Main	On A/c	250
13-Jul-10	9:25	2916	Md.Zaveed	ISH	PLU	MH	150	18:00	1	Main	On A/c	150
13-Jul-10	9:26	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	OHT	On A/c	300
13-Jul-10	9:27	2932	Babla	SIM	CIV	MA	275	18:00	1	OHT	On A/c	275
13-Jul-10	9:27	2474	Ganesh	SIM	CIV	MH	150	18:00	1	12	On A/c	150
13-Jul-10	9:27	2934	Saraswathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
13-Jul-10	9:28	2855	Ramdhan	MHA	PLU	MA	250	18:00	1	67	On A/c	250
13-Jul-10	9:28	2856	Venkanna	MHA	PLU	MA	250	18:00	1	67	On A/c	250
13-Jul-10	9:28	2857	Raju	MHA	PLU	MA	250	18:00	1	67	On A/c	250
13-Jul-10	9:28	2904	Sagar	MHA	PLU	MH	150	18:00	1	67	On A/c	150
13-Jul-10	9:29	1750	Srinu Porida	SIM	CIV	MA	275	18:00	1	OHT	On A/c	275
13-Jul-10	9:29	1753	Thrinath	SIM	CIV	MH	150	18:00	1	OHT	On A/c	150
13-Jul-10	9:29	1749	MuraliPorida	SIM	CIV	MA	275	18:00	1	OHT	On A/c	275
13-Jul-10	9:29	1752	AjayKumar	SIM	CIV	MH	150	18:00	1	OHT	On A/c	150
13-Jul-10	9:29	1751	P.Sarath	SIM	CIV	MA	275	18:00	1	OHT	On A/c	275
13-Jul-10	9:30	2905	Pawan	MHA	PLU	MH	150	18:00	1	67	On A/c	150
13-Jul-10	9:30	2854	M.hari	MHA	PLU	CO	300	18:00	1	67	On A/c	300
13-Jul-10	9:30	2912	Md.Muniruddi	ISH	PLU	MA	250	18:00	1	Main	On A/c	250
13-Jul-10	9:30	2913	Md.Abbu	ISH	PLU	MA	250	18:00	1	Main	On A/c	250
13-Jul-10	9:30	2915	Md.Afzal	ISH	PLU	MH	150	18:00	1	Main	On A/c	150
13-Jul-10	9:31	2906	Venkatesh	ESA	WEL	MA	250	18:00	1	58	On A/c	250
13-Jul-10	9:31	2669	Raju	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
13-Jul-10	9:31	2675	Jayamma	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
13-Jul-10	9:31	2347	Simhadri	PHA	CIV	MA	275	18:00	1	50	On A/c	275
13-Jul-10	9:31	2756	Shankar	PHA	CIV	MA	275	18:00	1	50	On A/c	275
13-Jul-10	9:32	2738	CH.Tirupathi	VLR	PAI	MA	225	18:00	1	OHT	On A/c	225
13-Jul-10	9:32	2739	Y.Narsimha	VLR	PAI	MA	225	18:00	1	OHT	On A/c	225
13-Jul-10	9:32	2731	M.Saim Son	VLR	PAI	MA	225	18:00	1	Club	On A/c	225
13-Jul-10	9:32	2732	T.Srinu	VLR	PAI	MA	225	18:00	1	Club	On A/c	225
13-Jul-10	9:33	2695	K.Ravi	VLR	PAI	MA	225	18:00	1	OHT	On A/c	225
13-Jul-10	9:33	2696	S.Sanjeeva	VLR	PAI	MA	225	18:00	1	OHT	On A/c	225
13-Jul-10	9:33	2786	K.Venkatesh	VLR	PAI	MA	225	18:00	1	OHT	On A/c	225
13-Jul-10	9:33	2694	V.Lakshmana	VLR	PAI	CO	300	18:00	1	58	On A/c	300
13-Jul-10	9:33	2715	M.Srinivasa R	VLR	PAI	MA	225	18:00	1	OHT	On A/c	225
13-Jul-10	9:34	9368	Joseph (Water	JOS	WPP	MH	0	18:00	1	29	Nil/By V	0

Handwritten initials 'W' inside a circle.

14 July, 2010

Page 3 of 4

Certified by

Project Manager/Engg.
Modi & Modi Constructions

CHECKED
Admin/Officer - Audit

Date Certified by: Sig.....

Asst. Manager-Admin
Modi & Modi Constructions

CHECKED
Quantity | Quantity
BY | DT 16/07/10
NILGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
13-Jul-10	9:34	9371	Joseph (Water	JOS	WPF	MH	0	18:00	1	29	Nil / By V	0
13-Jul-10	9:34	9369	Joseph (Water	JOS	WPF	MH	0	18:00	1	29	Nil / By V	0
13-Jul-10	9:34	9370	Joseph (Water	JOS	WPF	MH	0	18:00	1	29	Nil / By V	0
13-Jul-10	9:35	1025	Chandhia	MAN	EWK	MH	160	18:00	1	Tenn	On A/c	160
13-Jul-10	9:35	2548	Laxmi	MAN	EWK	FH	140	18:00	1	Tenn	On A/c	140
13-Jul-10	9:35	2017	Aachali	MAN	EWK	FH	140	18:00	1	Tenn	On A/c	140
13-Jul-10	9:35	2438	Sarupa	MAN	EWK	FH	140	18:00	1	Tenn	On A/c	140
13-Jul-10	9:36	2275	D.Yagananda	DYA	CAR	CO	300	18:00	1	16	On A/c	300
13-Jul-10	9:36	2276	Brahmachari	DYA	CAR	MA	250	18:00	1	16	On A/c	250

(Handwritten signature/initials)

Certified by

(Handwritten signature)

Project Manager/Engg.
Modi & Modi Constructions

Certified by:
(Handwritten signature)
Asst. Manager-Admin
Modi & Modi Constructions

CHECKED
Quality / Quantity
BY *(Handwritten signature)* DT 16/07/10
NILGIRI HOMES

CHECKED
Admin Officer - Audit
Date..... Sig.....

Total - 104 work by Jeeva & Nisha


MNM - Detailed Attendance Rep From Date: 12-Jul-10 To Date: 12/07/10


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
12-Jul-10	9:00	2931	Munna	MNJ	CIV	MA	275	18:00	1	Amph	On A/c	275
12-Jul-10	9:00	2762	Tunna	MNJ	CIV	MA	275	18:00	1	Amph	On A/c	275
12-Jul-10	9:00	2930	Bala Ram	MNJ	CIV	MA	275	18:00	1	Amph	On A/c	275
12-Jul-10	9:00	2795	Surya	MNJ	CIV	MA	275	18:00	1	Amph	On A/c	275
12-Jul-10	9:01	2837	Santosh	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
12-Jul-10	9:01	2926	Tikna	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
12-Jul-10	9:01	2919	Santosh	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
12-Jul-10	9:01	2920	Lev Hari	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
12-Jul-10	9:02	2761	Sangra Pradha	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
12-Jul-10	9:02	2929	Bella	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
12-Jul-10	9:02	2765	Laxmi	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
12-Jul-10	9:02	2927	Tuklu	MNJ	CIV	FH	130	18:00	1	Club	On A/c	130
12-Jul-10	9:03	2924	Shbhash Chan	MNJ	CIV	MA	275	18:00	1	Club	On A/c	275
12-Jul-10	9:03	2923	Chanda	MNJ	CIV	MH	150	18:00	1	Club	On A/c	150
12-Jul-10	9:03	2925	Kunti	MNJ	CIV	FH	130	18:00	1	Club	On A/c	130
12-Jul-10	9:03	2928	Santoshi	MNJ	CIV	FH	130	18:00	1	Club	On A/c	130
12-Jul-10	9:04	2704	Srinu	KRU	CIV	MA	275	18:00	1	16	On A/c	275
12-Jul-10	9:04	2717	Thrinath	KRU	CIV	MA	275	18:00	1	16	On A/c	275
12-Jul-10	9:04	2701	Vaskar	KRU	CIV	MA	275	18:00	1	11	On A/c	275
12-Jul-10	9:05	2900	Chandu	KRU	CIV	MH	150	18:00	1	67	On A/c	150
12-Jul-10	9:05	2705	Ravi	KRU	CIV	MH	150	18:00	1	67	On A/c	150
12-Jul-10	9:05	2901	Anjaneyulu	KRU	CIV	MA	275	18:00	1	16	On A/c	275
12-Jul-10	9:05	2893	Diwakar	KRU	CIV	MA	275	18:00	1	67	On A/c	275
12-Jul-10	9:06	2885	Durga	KRU	CIV	MH	150	18:00	1	67	On A/c	150
12-Jul-10	9:06	2706	Madhana	KRU	CIV	FH	130	18:00	1	67	On A/c	130
12-Jul-10	9:06	2886	Kumari	KRU	CIV	FH	130	18:00	1	67	On A/c	130
12-Jul-10	9:07	2903	Venkatamma	KRU	CIV	FH	130	18:00	1	67	On A/c	130
12-Jul-10	9:07	2902	Gouramma	KRU	CIV	FH	130	18:00	1	67	On A/c	130
12-Jul-10	9:07	2887	Gello	KRU	CIV	MH	150	18:00	1	67	On A/c	150
12-Jul-10	9:08	1683	Champla	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
12-Jul-10	9:08	2556	Pantoor	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
12-Jul-10	9:08	1031	Harish	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
12-Jul-10	9:08	2456	Rambing	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
12-Jul-10	9:09	1543	T.Mangilal	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
12-Jul-10	9:09	2016	Shakramu	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
12-Jul-10	9:09	1682	G.Balu	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
12-Jul-10	9:10	2547	B.Ravi	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
12-Jul-10	9:12	1037	Gangamma	MAN	EWK	FH	140	18:00	1	53	On A/c	140
12-Jul-10	9:12	1025	Chandhia	MAN	EWK	MH	160	18:00	1	53	On A/c	160
12-Jul-10	9:12	2017	Aachali	MAN	EWK	FH	140	18:00	1	53	On A/c	140
12-Jul-10	9:12	2437	Kali	MAN	EWK	FH	140	18:00	1	53	On A/c	140
12-Jul-10	9:13	2439	Nagamani	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
12-Jul-10	9:13	1284	J.Bujji	MAN	EWK	FH	140	18:00	1	CA	Dept.	140

W3

14 July, 2010

Page 1 of 3

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

CHECKED
 Admin Officer - Audit
 Date: Certified by:

 Asst. Manager-Admin
 Modi & Modi Constructions

CHECKED
 Quantity BY  Quantity DT 16/07/10
NILIGIRI HOMES


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
12-Jul-10	9:13	1154	Badramma	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
12-Jul-10	9:13	1704	Jyothi	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
12-Jul-10	9:14	2935	Trinath	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
12-Jul-10	9:14	2936	Swapna	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
12-Jul-10	9:15	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	Club	On A/c	275
12-Jul-10	9:15	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1	Club	On A/c	300
12-Jul-10	9:15	2869	Ganesh	MNJ	CIV	MH	150	18:00	1	Club	On A/c	150
12-Jul-10	9:15	2763	Kesav Pradhan	MNJ	CIV	MA	275	18:00	1	Club	On A/c	275
12-Jul-10	9:16	2820	Shiva	MNJ	CIV	MA	275	18:00	1	Amph	On A/c	275
12-Jul-10	9:16	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	Amph	On A/c	275
12-Jul-10	9:16	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	Amph	On A/c	130
12-Jul-10	9:17	2789	Janaki	MNJ	CIV	FH	130	18:00	1	Amph	On A/c	130
12-Jul-10	9:17	2921	Daya	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
12-Jul-10	9:17	2922	Piswa	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
12-Jul-10	9:18	2875	Sujeet Singh	DEE	TIL	MA	300	18:00	1	58	On A/c	300
12-Jul-10	9:19	2769	Sanjeev	DEE	TIL	MH	175	18:00	1	58	On A/c	175
12-Jul-10	9:19	2770	Poonam	DEE	TIL	FH	130	18:00	1	58	On A/c	130
12-Jul-10	9:19	2876	Amith Singh	DEE	TIL	MA	300	18:00	1	59	On A/c	300
12-Jul-10	9:19	2877	Kamal	DEE	TIL	MH	175	18:00	1	58	On A/c	175
12-Jul-10	9:20	2494	Trinath	SIM	CIV	MA	275	18:00	1	60	On A/c	275
12-Jul-10	9:20	2477	Basanthi	SIM	CIV	FH	130	18:00	1	60	On A/c	130
12-Jul-10	9:20	2933	Naresh	SIM	CIV	MA	275	18:00	1	60	On A/c	275
12-Jul-10	9:22	2882	Hanumanthu	BSA	PAI	MA	225	18:00	1	14	On A/c	225
12-Jul-10	9:22	2711	Babu Rao	SIN	CEN	MA	200	18:00	1	16	On A/c	200
12-Jul-10	9:22	2881	Narayana	BSA	PAI	MA	225	18:00	1	14	On A/c	225
12-Jul-10	9:22	2880	Abdul Sattal	BSA	PAI	MA	225	18:00	1	14	On A/c	225
12-Jul-10	9:23	2796	Ashok Kumar	GHA	CIV	MA	275	18:00	1	53	On A/c	275
12-Jul-10	9:23	2746	Dinesh	GHA	CIV	MA	275	18:00	1	53	On A/c	275
12-Jul-10	9:23	2745	Narad Das	GHA	CIV	MA	275	18:00	1	49	On A/c	275
12-Jul-10	9:24	2744	Ghanashyam	GHA	CIV	CO	300	18:00	1	49	On A/c	300
12-Jul-10	9:24	2748	Rajesh	GHA	CIV	MH	150	18:00	1	49	On A/c	150
12-Jul-10	9:24	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
12-Jul-10	9:24	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
12-Jul-10	9:25	2468	G.Balaji	VPR	ELE	MA	250	18:00	1	58	On A/c	250
12-Jul-10	9:25	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	58	On A/c	250
12-Jul-10	9:25	2605	Santosh	VPR	ELE	MH	160	18:00	1	58	On A/c	160
12-Jul-10	9:25	2467	Sunil	VPR	ELE	MA	250	18:00	1	58	On A/c	250
12-Jul-10	9:25	2348	Subash	VPR	ELE	MH	160	18:00	1	58	On A/c	160
12-Jul-10	9:26	2733	Ravi	BIJ	PLU	MA	250	18:00	1	61	On A/c	250
12-Jul-10	9:26	2735	Vijay Kumar	BIJ	PLU	MA	250	18:00	1	61	On A/c	250
12-Jul-10	9:26	2734	K.Ganu	BIJ	PLU	MH	150	18:00	1	56	On A/c	150
12-Jul-10	9:26	2736	Uday	BIJ	PLU	MH	150	18:00	1	56	On A/c	150
12-Jul-10	9:26	2737	Ramu	BIJ	PLU	MH	150	18:00	1	56	On A/c	150
12-Jul-10	9:27	2732	T.Srinu	VLR	PAI	MA	225	18:00	1	81	On A/c	225


(Handwritten initials)


CHECKED
 Admin Officer - Audit
 Date..... Sig.....

14 July, 2010

Page 2 of 3


Certified by

 Project Manager/Engg.
 Modi & Modi Constructions


Certified by:

 Asst. Manager-Admin
 Modi & Modi Constructions

CHECKED
 Quality BY  Quantity DT 16/07/10
NILIGIRI HOMES


Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
12-Jul-10	9:27	2731	M.Saim Son	VLR	PAI	MA	225	18:00	1	81	On A/c	225
12-Jul-10	9:27	2738	CH.Tirupathi	VLR	PAI	MA	225	18:00	1	81	On A/c	225
12-Jul-10	9:28	2695	K.Ravi	VLR	PAI	MA	225	18:00	1	58	On A/c	225
12-Jul-10	9:28	2715	M.Srinivasa R	VLR	PAI	MA	225	18:00	1	58	On A/c	225
12-Jul-10	9:28	2739	Y.Narsimha	VLR	PAI	MA	225	18:00	1	58	On A/c	225
12-Jul-10	9:29	2696	S.Sanjeeva	VLR	PAI	MA	225	18:00	1	Club	On A/c	225
12-Jul-10	9:29	2786	K.Venkatesh	VLR	PAI	MA	225	18:00	1	Club	On A/c	225
12-Jul-10	9:29	2694	V.Lakshmana	VLR	PAI	CO	300	18:00	1	Club	On A/c	300
12-Jul-10	9:30	2909	G.Shivaji	GVK	TIL	MH	175	18:00	1	68	On A/c	175
12-Jul-10	9:30	2917	K.Laxmi Nara	GVK	TIL	MA	300	18:00	1	67	On A/c	300
12-Jul-10	9:30	2907	K.Naresh	GVK	TIL	MA	300	18:00	1	68	On A/c	300
12-Jul-10	9:30	2908	P.Venkatesh	GVK	TIL	MA	300	18:00	1	68	On A/c	300
12-Jul-10	9:31	2489	A.Bramha Cha	DYA	CAR	MA	250	18:00	1	16	On A/c	250
12-Jul-10	9:31	2275	D.Yagananda	DYA	CAR	CO	300	18:00	1	16	On A/c	300
12-Jul-10	9:31	2276	Brahmachari	DYA	CAR	MA	250	18:00	1	16	On A/c	250
12-Jul-10	9:32	2347	Simhadri	PHA	CIV	MA	275	18:00	1	61	On A/c	275
12-Jul-10	9:32	2756	Shankar	PHA	CIV	MA	275	18:00	1	61	On A/c	275

12

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

Certified by:

 Asst. Manager-Admin
 Modi & Modi Constructions

CHECKED
 Quality _____ Quantity _____
 BY  DT 16/07/10
NILIGIRI HOMES


CHECKED

 Admin Officer - Audit
 Date.....Sig.....


Total - 12


MNM - Detailed Attendance Rep From Date: 11-Jul-10 To Date: 11/07/10

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
11-Jul-10	9:00	2785	Laxman	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
11-Jul-10	9:00	2712	Md.Mahaboob	MDH	WEL	CO	300	18:00	1	Work	On A/c	300
11-Jul-10	9:00	2714	Amir	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
11-Jul-10	9:01	2734	K.Ganu	BIJ	PLU	MH	150	18:00	1	56	On A/c	150
11-Jul-10	9:01	2735	Vijay Kumar	BIJ	PLU	MA	250	18:00	1	56	On A/c	250
11-Jul-10	9:01	2733	Ravi	BIJ	PLU	MA	250	18:00	1	56	On A/c	250
11-Jul-10	9:02	2719	Santosh Panda	BIJ	PLU	MH	150	18:00	1	73	On A/c	150
11-Jul-10	9:02	2720	Ravi Kumar	BIJ	PLU	MA	250	18:00	1	73	On A/c	250
11-Jul-10	9:02	2737	Ramu	BIJ	PLU	MH	150	18:00	1	56	On A/c	150
11-Jul-10	9:02	2736	Uday	BIJ	PLU	MH	150	18:00	1	56	On A/c	150
11-Jul-10	9:03	2732	T.Srinu	VLR	PAI	MA	225	18:00	1	Club	On A/c	225
11-Jul-10	9:03	2731	M.Saim Son	VLR	PAI	MA	225	18:00	1	Club	On A/c	225

12

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

Certified by:

 Asst. Manager-Admin
 Modi & Modi Constructions

CHECKED
 Quality BY  Quantity DT 16/07/10
NILGIRI HOMES

CHECKED
 Admin Officer - Audit
 Date..... Sig.....

Total 187.9

20/07/10

Jogwani
NIBUT

MNM - Detailed Attendance Rep From Date: 10-Jul-10 To Date: 10/07/10

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
10-Jul-10	9:00	2762	Tunna	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
10-Jul-10	9:00	2869	Ganesh	MNJ	CIV	MH	150	18:00	1	57	On A/c	150
10-Jul-10	9:00	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1	57	On A/c	300
10-Jul-10	9:00	2837	Santosh	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
10-Jul-10	9:01	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
10-Jul-10	9:01	2924	Shbhash Chan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
10-Jul-10	9:01	2761	Sangra Pradha	MNJ	CIV	MH	150	18:00	1	57	On A/c	150
10-Jul-10	9:02	2925	Kunti	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
10-Jul-10	9:02	2765	Laxmi	MNJ	CIV	FH	130	18:00	1	57	On A/c	130
10-Jul-10	9:02	2923	Chanda	MNJ	CIV	MH	150	18:00	1	57	On A/c	150
10-Jul-10	9:03	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
10-Jul-10	9:03	2763	Kesav Pradhan	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
10-Jul-10	9:03	2789	Janaki	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
10-Jul-10	9:03	2820	Shiva	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
10-Jul-10	9:04	2926	Tikna	MNJ	CIV	MH	150	18:00	1	Club	On A/c	150
10-Jul-10	9:04	2931	Munna	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
10-Jul-10	9:04	2823	Rajini	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
10-Jul-10	9:04	2821	Ashok	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
10-Jul-10	9:04	2930	Bala Ram	MNJ	CIV	MA	275	18:00	1	Club	On A/c	275
10-Jul-10	9:05	2927	Tuklu	MNJ	CIV	FH	130	18:00	1	Club	On A/c	130
10-Jul-10	9:05	2901	Anjaneyulu	KRU	CIV	MA	275	18:00	1	16	On A/c	275
10-Jul-10	9:05	2893	Diwakar	KRU	CIV	MA	275	18:00	1	16	On A/c	275
10-Jul-10	9:05	2701	Vaskar	KRU	CIV	MA	275	18:00	1	16	On A/c	275
10-Jul-10	9:06	2892	Lallu	KRU	CIV	MA	275	18:00	1	16	On A/c	275
10-Jul-10	9:06	2704	Srinu	KRU	CIV	MA	275	18:00	1	16	On A/c	275
10-Jul-10	9:06	2717	Thrinath	KRU	CIV	MA	275	18:00	1	16	On A/c	275
10-Jul-10	9:06	2900	Chandu	KRU	CIV	MH	150	18:00	1	16	On A/c	150
10-Jul-10	9:07	2705	Ravi	KRU	CIV	MH	150	18:00	1	16	On A/c	150
10-Jul-10	9:07	2885	Durga	KRU	CIV	MH	150	18:00	1	11	On A/c	150
10-Jul-10	9:07	2887	Gello	KRU	CIV	MH	150	18:00	1	11	On A/c	150
10-Jul-10	9:08	2706	Madhana	KRU	CIV	FH	130	18:00	1	72	On A/c	130
10-Jul-10	9:08	2902	Gouramma	KRU	CIV	FH	130	18:00	1	11	On A/c	130
10-Jul-10	9:08	2886	Kumari	KRU	CIV	FH	130	18:00	1	11	On A/c	130
10-Jul-10	9:08	2903	Venkatamma	KRU	CIV	FH	130	18:00	1	72	On A/c	130
10-Jul-10	9:09	1748	Simhachalam	SIM	CIV	CO	300	18:00	1	12	On A/c	300
10-Jul-10	9:09	2236	Jagan	SIM	CIV	MA	275	18:00	1	12	On A/c	275
10-Jul-10	9:09	2333	Sreenu	SIM	CIV	MA	275	18:00	1	12	On A/c	275
10-Jul-10	9:10	2621	Surekha Pradh	SIM	CIV	FH	130	18:00	1	12	On A/c	130
10-Jul-10	9:10	2347	Simhadri	PHA	CIV	MA	275	18:00	1	14	On A/c	275
10-Jul-10	9:10	2212	P.Hari	PHA	CIV	CO	300	18:00	1	14	On A/c	300
10-Jul-10	9:10	2756	Shankar	PHA	CIV	MA	275	18:00	1	14	On A/c	275
10-Jul-10	9:10	2757	Tula	PHA	CIV	MH	150	18:00	1	14	On A/c	130
10-Jul-10	9:11	1031	Harish	MAN	EVK	MH	160	21:00	1.5	CA	Dept	240

113

CHECKED
Admin Officer - Audit

13 July, 2010

Page 1 of 4

Certified by
[Signature]
Project Manager/Engg.
Modi & Modi Constructions

Certified by:
[Signature]
Asst. Manager-Admin
Modi & Modi Constructions

CHECKED
Quality Quantity
BY *[Signature]* DT 16/07/10
NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
10-Jul-10	9:11	2456	Rambing	MAN	EWK	MH	160	21:00	1.5	CA	Dept.	240
10-Jul-10	9:11	1682	G.Balu	MAN	EWK	MH	160	21:00	1.5	CA	Dept.	240
10-Jul-10	9:11	1683	Champla	MAN	EWK	MH	160	21:00	1.5	CA	Dept.	240
10-Jul-10	9:12	2556	Pantoor	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
10-Jul-10	9:12	2434	Hachina	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
10-Jul-10	9:12	1684	Lingaiah	MAN	EWK	MH	160	18:00	1	Tenn	On A/c	160
10-Jul-10	9:12	2435	Mongia	MAN	EWK	MH	160	18:00	1	Tenn	On A/c	160
10-Jul-10	9:13	1025	Chandhia	MAN	EWK	MH	160	18:00	1	Tenn	On A/c	160
10-Jul-10	9:13	1999	Laxmi	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
10-Jul-10	9:13	2439	Nagamani	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
10-Jul-10	9:14	1037	Gangamma	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
10-Jul-10	9:14	1154	Badramma	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
10-Jul-10	9:14	2438	Sarupa	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
10-Jul-10	9:14	2437	Kali	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
10-Jul-10	9:15	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
10-Jul-10	9:15	2920	Dev Hari	MNJ	CIV	MH	150	18:00	1	57	On A/c	150
10-Jul-10	9:15	2795	Surya	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
10-Jul-10	9:16	2919	Santosh	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
10-Jul-10	9:16	2929	Bella	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
10-Jul-10	9:16	2928	Santoshi	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
10-Jul-10	9:16	2921	Daya	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
10-Jul-10	9:17	1779	Rajashekhar	VPR	ELE	MA	250	18:00	1	72	On A/c	250
10-Jul-10	9:17	1812	Srisailam	VPR	ELE	MA	250	18:00	1	72	On A/c	250
10-Jul-10	9:17	2467	Sunil	VPR	ELE	MA	250	18:00	1	72	On A/c	250
10-Jul-10	9:18	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	72	On A/c	250
10-Jul-10	9:18	1813	Raju	VPR	ELE	MH	160	18:00	1	72	On A/c	160
10-Jul-10	9:18	2605	Santosh	VPR	ELE	MH	160	18:00	1	72	On A/c	160
10-Jul-10	9:18	1934	Kumar	VPR	ELE	MA	250	18:00	1	72	On A/c	250
10-Jul-10	9:19	2676	Laxmi	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
10-Jul-10	9:19	2669	Raju	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
10-Jul-10	9:19	2670	Ramulu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
10-Jul-10	9:19	2671	Chandu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
10-Jul-10	9:19	2673	Naresh	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
10-Jul-10	9:19	2675	Jayamma	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
10-Jul-10	9:20	2860	Hussain	CHA	CEN	MA	200	18:00	1	71	On A/c	200
10-Jul-10	9:20	2859	M.Uttaiah	CHA	CEN	MA	200	18:00	1	71	On A/c	200
10-Jul-10	9:20	2862	Bhuvanesh	CHA	CEN	MA	200	18:00	1	71	On A/c	200
10-Jul-10	9:20	2863	Krishna	CHA	CEN	MA	200	18:00	1	71	On A/c	200
10-Jul-10	9:20	2861	Ramu	CHA	CEN	MA	200	18:00	1	71	On A/c	200
10-Jul-10	9:21	2875	Sujeet Singh	DEE	TIL	MA	300	18:00	1	82	On A/c	300
10-Jul-10	9:21	2769	Sanjeev	DEE	TIL	MH	175	18:00	1	82	On A/c	175
10-Jul-10	9:21	2876	Amith Singh	DEE	TIL	MA	300	18:00	1	82	On A/c	300
10-Jul-10	9:22	2770	Poonam	DEE	TIL	MH	175	18:00	1	82	On A/c	175
10-Jul-10	9:22	2877	Kamal	DEE	TIL	MH	175	18:00	1	82	On A/c	175

Handwritten notes and signatures on the right side of the page, including a large circular scribble and the text "CAW + 1.5" and "454".

CHECKED
 Admin Officer - Audit
 Date.....Sig.....


13 July, 2010

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

Certified by:

 Asst. Manager-Admin
 Modi & Modi Constructions

Page 2 of 4
CHECKED
 Quality BY Quantity
 BY  DT 16/07/10
NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
10-Jul-10	9:22	2878	Jiwan	DEE	TIL	MH	175	18:00	1	82	On A/c	175
10-Jul-10	9:23	2276	Brahmachari	DYA	CAR	MA	250	18:00	1	61	On A/c	250
10-Jul-10	9:23	2489	A.Bramha Cha	DYA	CAR	MA	250	18:00	1	61	On A/c	250
10-Jul-10	9:23	2275	D.Yagananda	DYA	CAR	CO	300	18:00	1	61	On A/c	300
10-Jul-10	9:23	2588	N.Dasharath	DYA	CAR	MA	250	18:00	1	61	On A/c	250
10-Jul-10	9:24	2881	Narayana	BSA	PAI	MA	225	18:00	1	67	On A/c	225
10-Jul-10	9:24	2880	Abdul Sattal	BSA	PAI	MA	225	18:00	1	67	On A/c	225
10-Jul-10	9:24	2882	Hanumanthu	BSA	PAI	MA	225	18:00	1	67	On A/c	225
10-Jul-10	9:25	2734	K.Ganu	BIJ	PLU	MH	150	18:00	1	56	On A/c	150
10-Jul-10	9:25	2693	Asaad	BIJ	PLU	MA	250	18:00	1	56	On A/c	250
10-Jul-10	9:25	2689	Bijay Kumar	BIJ	PLU	CO	300	18:00	1	56	On A/c	300
10-Jul-10	9:25	2735	Vijay Kumar	BIJ	PLU	MA	250	18:00	1	56	On A/c	250
10-Jul-10	9:26	2733	Ravi	BIJ	PLU	MA	250	18:00	1	73	On A/c	250
10-Jul-10	9:26	2736	Uday	BIJ	PLU	MH	150	18:00	1	73	On A/c	150
10-Jul-10	9:26	2737	Ramu	BIJ	PLU	MH	150	18:00	1	73	On A/c	150
10-Jul-10	9:27	2908	P.Venkatesh	GVK	TIL	MA	300	18:00	1	68	On A/c	300
10-Jul-10	9:27	2910	Y.Swamy	GVK	TIL	MH	175	18:00	1	68	On A/c	175
10-Jul-10	9:27	2917	K.Laxmi Nara	GVK	TIL	MA	300	18:00	1	68	On A/c	300
10-Jul-10	9:27	2907	K.Naresh	GVK	TIL	MA	300	18:00	1	68	On A/c	300
10-Jul-10	9:28	2714	Amir	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
10-Jul-10	9:28	2712	Md.Mahaboob	MDH	WEL	CO	300	18:00	1	Work	On A/c	300
10-Jul-10	9:28	2785	Laxman	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
10-Jul-10	9:29	2711	Babu Rao	SIN	CEN	MA	200	18:00	1	51	On A/c	200
10-Jul-10	9:29	2446	Jaidev	SIN	CEN	MH	150	18:00	1	51	On A/c	150
10-Jul-10	9:29	2560	Sanjay	SIN	CEN	MA	200	18:00	1	51	On A/c	200
10-Jul-10	9:29	1559	Nagraju	SIN	CEN	MA	200	18:00	1	51	On A/c	200
10-Jul-10	9:29	1558	Ramulu	SIN	CEN	MA	200	18:00	1	51	On A/c	200
10-Jul-10	9:29	1551	Bikshapathi	SIN	CEN	MA	200	18:00	1	51	On A/c	200
10-Jul-10	9:30	2745	Narad Das	GHA	CIV	MA	275	18:00	1	49	On A/c	275
10-Jul-10	9:30	2746	Dinesh	GHA	CIV	MA	275	18:00	1	49	On A/c	275
10-Jul-10	9:30	2855	Ramdhan	MHA	PLU	MA	250	18:00	1	67	On A/c	250
10-Jul-10	9:31	2844	Ganesh Ram	GHA	CIV	MA	275	18:00	1	53	On A/c	275
10-Jul-10	9:31	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	53	On A/c	275
10-Jul-10	9:31	2825	Tikram	GHA	CIV	MA	275	18:00	1	53	On A/c	275
10-Jul-10	9:32	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	53	On A/c	130
10-Jul-10	9:32	2754	Kanta Bai	GHA	CIV	FH	130	18:00	1	53	On A/c	130
10-Jul-10	9:32	2748	Rajesh	GHA	CIV	MH	150	18:00	1	53	On A/c	150
10-Jul-10	9:32	2749	Khem Das	GHA	CIV	MH	150	18:00	1	53	On A/c	150
10-Jul-10	9:33	2786	K.Venkatesh	VLR	PAI	MA	225	18:00	1	81	On A/c	225
10-Jul-10	9:33	2731	M.Saim Son	VLR	PAI	MA	225	18:00	1	81	On A/c	225
10-Jul-10	9:33	2732	T.Srinu	VLR	PAI	MA	225	18:00	1	81	On A/c	225
10-Jul-10	9:34	2738	CH.Tirupathi	VLR	PAI	MA	225	18:00	1	81	On A/c	225
10-Jul-10	9:34	2739	Y.Narsimha	VLR	PAI	MA	225	18:00	1	81	On A/c	225
10-Jul-10	9:34	2715	M.Srinivasa R	VLR	PAI	MA	225	18:00	1	81	On A/c	225

WV


13 July, 2010

Page 3 of 4

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

CHECKED
 Admin Officer - Audit
 Date _____ Sig _____
 Certified by _____
 Asst. Manager-Admin
 Modi & Modi Constructions

CHECKED
 Quality _____ Quantity _____
 BY  DT 16/07/10
NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
10-Jul-10	18:00	2906	Venkatesh	ESA	WEL	MA	250	0:00	1	Work	On A/c	250
10-Jul-10	18:00	2888	Sampath Redd	ESA	WEL	MA	250	0:00	1	Work	On A/c	250
10-Jul-10	18:00	2890	O.Nagaraju	ESA	WEL	MA	250	0:00	1	Work	On A/c	250
10-Jul-10	18:00	2889	N.Nagamalles	ESA	WEL	MA	250	0:00	1	Work	On A/c	250
10-Jul-10	18:00	2891	Ramachandra	ESA	WEL	MH	150	0:00	1	Work	On A/c	150

Certified by

[Signature]
Project Manager/Engg.
Modi & Modi Constructions

Certified by:
[Signature]
Asst. Manager-Admin
Modi & modi Constructions

CHECKED
Quality | Quantity
BY *[Signature]* | DT 16/07/10
NILIGIRI HOMES

CHECKED
Admin Officer - Audit
Date.....*[Signature]*.....Sig.....

Total 125 Dept 14

MNM - Detailed Attendance Rep From Date: 09-Jul-10 To Date: 09/07/10

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
09-Jul-10	9:00	1683	Champla	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
09-Jul-10	9:00	1682	G.Balu	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
09-Jul-10	9:00	2434	Hachina	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
09-Jul-10	9:00	1031	Harish	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
09-Jul-10	9:01	1543	T.Mangilal	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
09-Jul-10	9:01	1684	Lingaiyah	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
09-Jul-10	9:01	1283	J.Bavsing	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
09-Jul-10	9:01	2556	Pantoor	MAN	EWK	MH	160	18:00	1	CA	Dept.	160
09-Jul-10	9:03	1025	Chandhia	MAN	EWK	MH	160	18:00	1	73	On A/c	160
09-Jul-10	9:03	1028	Ramkoti	MAN	EWK	MH	160	18:00	1	73	On A/c	160
09-Jul-10	9:05	2437	Kali	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
09-Jul-10	9:05	2439	Nagamani	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
09-Jul-10	9:05	2017	Aachali	MAN	EWK	FH	140	18:00	1	73	On A/c	140
09-Jul-10	9:05	1862	Salki	MAN	EWK	FH	140	18:00	1	73	On A/c	140
09-Jul-10	9:06	1154	Badramma	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
09-Jul-10	9:06	2411	Vijaya	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
09-Jul-10	9:06	2438	Sarupa	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
09-Jul-10	9:06	1037	Gangamma	MAN	EWK	FH	140	18:00	1	CA	Dept.	140
09-Jul-10	9:07	2747	Shiva Kumar	GHA	CIV	MA	275	18:00	1	53	On A/c	275
09-Jul-10	9:07	2797	Khenlal	GHA	CIV	MA	275	18:00	1	53	On A/c	275
09-Jul-10	9:07	2744	Ghanashyam	GHA	CIV	CO	300	18:00	1	53	On A/c	300
09-Jul-10	9:07	2825	Tikram	GHA	CIV	MA	275	18:00	1	53	On A/c	275
09-Jul-10	9:08	2746	Dinesh	GHA	CIV	MA	275	18:00	1	53	On A/c	275
09-Jul-10	9:08	2751	Jiwan	GHA	CIV	MH	150	18:00	1	49	On A/c	150
09-Jul-10	9:09	2748	Rajesh	GHA	CIV	MH	150	18:00	1	49	On A/c	150
09-Jul-10	9:09	2752	Papu Ram	GHA	CIV	MH	150	18:00	1	49	On A/c	150
09-Jul-10	9:09	2750	Yogeshwer	GHA	CIV	MH	150	18:00	1	49	On A/c	150
09-Jul-10	9:09	2755	Ramith Bai	GHA	CIV	FH	130	18:00	1	49	On A/c	130
09-Jul-10	9:10	2762	Tunna	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
09-Jul-10	9:10	2793	Sudharshan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
09-Jul-10	9:10	2763	Kesav Pradhan	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
09-Jul-10	9:10	2760	Manoj Pradha	MNJ	CIV	CO	300	18:00	1	57	On A/c	300
09-Jul-10	9:11	2764	Tirupathi Red	MNJ	CIV	MA	275	18:00	1	57	On A/c	275
09-Jul-10	9:11	2821	Ashok	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
09-Jul-10	9:11	2820	Shiva	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
09-Jul-10	9:11	2795	Surya	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
09-Jul-10	9:12	2837	Santosh	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
09-Jul-10	9:12	2871	Kalyan	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
09-Jul-10	9:12	2872	Duryodhana	MNJ	CIV	MA	275	18:00	1	73	On A/c	275
09-Jul-10	9:12	2869	Ganesh	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
09-Jul-10	9:13	2870	Pramod	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
09-Jul-10	9:13	2873	Tila	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
09-Jul-10	9:13	2874	Puran	MNJ	CIV	MA	275	18:00	1	73	On A/c	275

43


10 July, 2010


Page 1 of 3

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

CHECKED
 Addm Officer - Audit
 Date..... Certified by.....


 Asst. Manager-Admin
 Modi & Modi Constructions

CHECKED
 Quality BY  Quantity DT 16/07/10
NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
09-Jul-10	9:13	2761	Sangra Pradha	MNJ	CIV	MH	150	18:00	1	73	On A/c	150
09-Jul-10	9:14	2787	Kamala	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
09-Jul-10	9:14	2788	Mamatha	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
09-Jul-10	9:14	2823	Rajini	MNJ	CIV	FH	130	18:00	1	73	On A/c	130
09-Jul-10	9:15	2789	Janaki	MNJ	CIV	FH	130	18:00	1	Club	On A/c	130
09-Jul-10	9:15	2822	Sugrive	MNJ	CIV	MH	150	18:00	1	Club	On A/c	150
09-Jul-10	9:15	2794	Sarita	MNJ	CIV	FH	130	18:00	1	Club	On A/c	130
09-Jul-10	9:15	2765	Laxmi	MNJ	CIV	FH	130	18:00	1	Club	On A/c	130
09-Jul-10	9:16	2878	Jiwan	DEE	TIL	MH	175	18:00	1	58	On A/c	175
09-Jul-10	9:16	2770	Poonam	DEE	TIL	FH	130	18:00	1	82	On A/c	130
09-Jul-10	9:16	2876	Amith Singh	DEE	TIL	MA	300	18:00	1	82	On A/c	300
09-Jul-10	9:16	2875	Sujeet Singh	DEE	TIL	MA	300	18:00	1	82	On A/c	300
09-Jul-10	9:16	2877	Kamal	DEE	TIL	MH	175	18:00	1	82	On A/c	175
09-Jul-10	9:16	2769	Sanjeev	DEE	TIL	MH	175	18:00	1	82	On A/c	175
09-Jul-10	9:17	2894	P.Ram	KRU	CIV	MA	275	18:00	1	16	On A/c	275
09-Jul-10	9:17	2701	Vaskar	KRU	CIV	MA	275	18:00	1	11	On A/c	275
09-Jul-10	9:17	2895	Swamy	KRU	CIV	MA	275	18:00	1	16	On A/c	275
09-Jul-10	9:18	2704	Srinu	KRU	CIV	MA	275	18:00	1	11	On A/c	275
09-Jul-10	9:18	2717	Thrinath	KRU	CIV	MA	275	18:00	1	11	On A/c	275
09-Jul-10	9:18	2703	Nagaraj	KRU	CIV	MA	275	18:00	1	11	On A/c	275
09-Jul-10	9:19	2705	Ravi	KRU	CIV	MH	150	18:00	1	72	On A/c	150
09-Jul-10	9:19	2707	Kumni	KRU	CIV	FH	130	18:00	1	72	On A/c	130
09-Jul-10	9:19	2902	Gouramma	KRU	CIV	FH	130	18:00	1	72	On A/c	130
09-Jul-10	9:19	2900	Chandu	KRU	CIV	MH	150	18:00	1	72	On A/c	150
09-Jul-10	9:20	2886	Kumari	KRU	CIV	FH	130	18:00	1	11	On A/c	130
09-Jul-10	9:20	2903	Venkatamma	KRU	CIV	FH	130	18:00	1	16	On A/c	130
09-Jul-10	9:20	2887	Gello	KRU	CIV	MH	150	18:00	1	16	On A/c	150
09-Jul-10	9:20	2896	Padma	KRU	CIV	FH	130	18:00	1	72	On A/c	130
09-Jul-10	9:21	2881	Narayana	BSA	PAI	MA	225	18:00	1	28	On A/c	225
09-Jul-10	9:21	2880	Abdul Sattal	BSA	PAI	MA	225	18:00	1	67	On A/c	225
09-Jul-10	9:22	2333	Sreenu	SIM	CIV	MA	275	18:00	1	60	On A/c	275
09-Jul-10	9:22	2494	Trinath	SIM	CIV	MA	275	18:00	1	60	On A/c	275
09-Jul-10	9:23	2602	Suresh	SIM	CIV	MA	275	18:00	1	12	On A/c	275
09-Jul-10	9:23	2478	Jayamma	SIM	CIV	FH	130	18:00	1	12	On A/c	130
09-Jul-10	9:23	2156	Bharathi	SIM	CIV	FH	130	18:00	1	12	On A/c	130
09-Jul-10	9:24	2347	Simhadri	PHA	CIV	MA	275	18:00	1	61	On A/c	275
09-Jul-10	9:25	2913	Md.Abbu	ISH	PLU	MA	250	18:00	1	11	On A/c	250
09-Jul-10	9:25	2915	Md.Afzal	ISH	PLU	MH	150	18:00	1	11	On A/c	150
09-Jul-10	9:25	2916	Md.Zaveed	ISH	PLU	MH	150	18:00	1	11	On A/c	150
09-Jul-10	9:25	2914	Md.Naim	ISH	PLU	MA	250	18:00	1	11	On A/c	250
09-Jul-10	9:26	2733	Ravi	BIJ	PLU	MA	250	18:00	1	56	On A/c	250
09-Jul-10	9:26	2737	Ramu	BIJ	PLU	MH	150	18:00	1	56	On A/c	150
09-Jul-10	9:26	2736	Uday	BIJ	PLU	MH	150	18:00	1	56	On A/c	150
09-Jul-10	9:27	2693	Asaad	BIJ	PLU	MA	250	18:00	1	56	On A/c	250

(Handwritten initials)

10 July, 2010

Certified by

(Signature)

Project Manager/Engg.
Modi & Modi Constructions

CHECKED
Date: 10/07/10
Admin Officer - Audit
(Signature)

Certified by:
(Signature)
Asst. Manager-Admin
Modi & Modi Constructions

Page 2 of 3

CHECKED
Quality BY *(Signature)* Quantity DT 16/07/10
NILIGIRI HOMES

Date	In	ID	Name	Cont	Type	Skill	Wage	Out	Attn	Block	Payment	Amount
09-Jul-10	9:27	2689	Bijay Kumar	BIJ	PLU	CO	300	18:00	1	56	On A/c	300
09-Jul-10	9:29	2785	Laxman	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
09-Jul-10	9:29	2712	Md.Mahaboob	MDH	WEL	CO	300	18:00	1	Work	On A/c	300
09-Jul-10	9:29	2714	Amir	MDH	WEL	MA	250	18:00	1	Work	On A/c	250
09-Jul-10	9:29	2917	K.Laxmi Nara	GVK	TIL	MA	300	18:00	1	68	On A/c	300
09-Jul-10	9:30	2715	M.Srinivasa R	VLR	PAI	MA	225	18:00	1	58	On A/c	225
09-Jul-10	9:30	2910	Y.Swamy	GVK	TIL	MH	175	18:00	1	68	On A/c	175
09-Jul-10	9:30	2907	K.Naresh	GVK	TIL	MA	300	18:00	1	68	On A/c	300
09-Jul-10	9:31	2695	K.Ravi	VLR	PAI	MA	225	18:00	1	58	On A/c	225
09-Jul-10	9:31	2696	S.Sanjeeva	VLR	PAI	MA	225	18:00	1	58	On A/c	225
09-Jul-10	9:31	2731	M.Saim Son	VLR	PAI	MA	225	18:00	1	58	On A/c	225
09-Jul-10	9:31	2694	V.Lakshmana	VLR	PAI	CO	300	18:00	1	58	On A/c	300
09-Jul-10	9:32	2669	Raju	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
09-Jul-10	9:32	2670	Ramulu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
09-Jul-10	9:32	2671	Chandu	KSH	CIV	MA	275	18:00	1	Club	On A/c	275
09-Jul-10	9:33	2673	Naresh	KSH	CIV	MH	150	18:00	1	Club	On A/c	150
09-Jul-10	9:33	2676	Laxmi	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
09-Jul-10	9:33	2675	Jayamma	KSH	CIV	FH	130	18:00	1	Club	On A/c	130
09-Jul-10	9:34	1551	Bikshapathi	SIN	CEN	MA	200	18:00	1	51	On A/c	200
09-Jul-10	9:34	1558	Ramulu	SIN	CEN	MA	200	18:00	1	51	On A/c	200
09-Jul-10	9:34	1163	Shayan	SIN	CEN	MA	200	18:00	1	51	On A/c	200
09-Jul-10	9:35	2443	Gopal	SIN	CEN	MA	200	18:00	1	51	On A/c	200
09-Jul-10	9:35	1723	Mukundo	SIN	CEN	MH	150	18:00	1	51	On A/c	150
09-Jul-10	9:35	2446	Jaidev	SIN	CEN	MH	150	18:00	1	51	On A/c	150
09-Jul-10	9:36	2855	Ramadhan	MHA	PLU	MA	250	18:00	1	67	On A/c	250
09-Jul-10	9:36	2856	Venkanna	MHA	PLU	MA	250	18:00	1	67	On A/c	250
09-Jul-10	9:36	2904	Sagar	MHA	PLU	MH	150	18:00	1	67	On A/c	150
09-Jul-10	9:37	2276	Brahmachari	DYA	CAR	MA	250	18:00	1	61	On A/c	250
09-Jul-10	9:37	2489	A.Bramha Cha	DYA	CAR	MA	250	18:00	1	61	On A/c	250
09-Jul-10	9:37	2275	D.Yagananda	DYA	CAR	CO	300	18:00	1	61	On A/c	300
09-Jul-10	9:37	2588	N.Dasharath	DYA	CAR	MA	250	18:00	1	61	On A/c	250
09-Jul-10	9:38	1729	S.Suresh	VPR	ELE	MA	250	18:00	1	72	On A/c	250
09-Jul-10	9:38	1934	Kumar	VPR	ELE	MA	250	18:00	1	72	On A/c	250
09-Jul-10	9:38	2467	Sunil	VPR	ELE	MA	250	18:00	1	72	On A/c	250
09-Jul-10	9:39	1812	Srisailam	VPR	ELE	MA	250	18:00	1	72	On A/c	250
09-Jul-10	9:39	1779	Rajashekhar	VPR	ELE	MA	250	18:00	1	72	On A/c	250
09-Jul-10	9:39	1813	Raju	VPR	ELE	MH	160	18:00	1	72	On A/c	160
09-Jul-10	9:39	2605	Santosh	VPR	ELE	MH	160	8:00	1	72	On A/c	160



CHECKED
 Admin Officer - Audit
 Date: Sig:

Certified by
 [Signature]
 Project Manager, Engg.
 Modi & Modi Constructions

Certified by:
 [Signature]
 Asst. Manager-Admin
 Modi & Modi Constructions


CHECKED
 Quality: [Signature] Quantity: [Signature]
 BY: [Signature] DT: 16/07/10
NILGIRI HOMES

MNM - Attendance Value Detailed Report From Date: 09/07/10 To Date: 15/07/10

Contractor Name	Arjun (Marbles)	
Payment Type	Nil / By Vendor	
Worker Skill	MH	
Summary for 'Worker Skill' = MH (1 detail record)	Sum	2
Summary for 'Payment Type' = Nil / By Vendor (1 detail record)	Sum	2
Summary for 'Contractor Name' = Arjun (Marbles) (1 detail record)	Sum	2
Contractor Name	Askani.Kuru Murthy (Civil)	
Payment Type	On A/c	
Worker Skill	FH	
Summary for 'Worker Skill' = FH (6 detail records)	Sum	23
Worker Skill	MA	
Summary for 'Worker Skill' = MA (6 detail records)	Sum	33
Worker Skill	MH	
Summary for 'Worker Skill' = MH (6 detail records)	Sum	23
Summary for 'Payment Type' = On A/c (18 detail records)	Sum	79
Summary for 'Contractor Name' = Askani.Kuru Murthy (Civil) (18 de	Sum	79
Contractor Name	B.Basappa (Painting)	
Payment Type	On A/c	
Worker Skill	MA	
Summary for 'Worker Skill' = MA (6 detail records)	Sum	17
Worker Skill	MH	
Summary for 'Worker Skill' = MH (1 detail record)	Sum	1
Summary for 'Payment Type' = On A/c (7 detail records)	Sum	18
Summary for 'Contractor Name' = B.Basappa (Painting) (7 detail reco	Sum	18
Contractor Name	Bijay Kumar (Plumber)	
Payment Type	On A/c	
Worker Skill	CO	
Summary for 'Worker Skill' = CO (5 detail records)	Sum	5
Worker Skill	MA	
Summary for 'Worker Skill' = MA (7 detail records)	Sum	17
Worker Skill	MH	
Summary for 'Worker Skill' = MH (7 detail records)	Sum	20
Summary for 'Payment Type' = On A/c (19 detail records)	Sum	42
Summary for 'Contractor Name' = Bijay Kumar (Plumber) (19 detail r	Sum	42
Contractor Name	CH.Singamma (Centering)	
Payment Type	On A/c	
Worker Skill	MA	
Summary for 'Worker Skill' = MA (5 detail records)	Sum	13
Worker Skill	MH	
Summary for 'Worker Skill' = MH (2 detail records)	Sum	3
Summary for 'Payment Type' = On A/c (7 detail records)	Sum	16
Summary for 'Contractor Name' = CH.Singamma (Centering) (7 detail	Sum	16
Contractor Name	Chandrakala (Centering)	
Payment Type	On A/c	

130
 136.5
 139.5
 104
 12
 187.5
 125
 726

16 July, 2010

Certified by:

Asst. Manager-Admin
Modi & Modi Constructions


Certified by

Project Manager/Engg.
Modi & Modi Constructions

CHECKED Page 7 of 6
Admin Officer - Audit
 Date.....
 Sig.....


Worker Skill	MA		
Summary for 'Worker Skill' = MA (3 detail records)		Sum	11
Worker Skill	MH		
Summary for 'Worker Skill' = MH (2 detail records)		Sum	3
Summary for 'Payment Type' = On A/c (5 detail records)		Sum	14
Summary for 'Contractor Name' = Chandrakala (Centering) (5 detail		Sum	14
Contractor Name	D.Yaganandam (Carpenter)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (6 detail records)		Sum	6
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)		Sum	19
Worker Skill	MH		
Summary for 'Worker Skill' = MH (1 detail record)		Sum	1
Summary for 'Payment Type' = On A/c (13 detail records)		Sum	26
Summary for 'Contractor Name' = D.Yaganandam (Carpenter) (13 det		Sum	26
Contractor Name	Enugala.Sampath Reddy (Welder)		
Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (4 detail records)		Sum	12
Worker Skill	MH		
Summary for 'Worker Skill' = MH (2 detail records)		Sum	2
Summary for 'Payment Type' = On A/c (6 detail records)		Sum	14
Summary for 'Contractor Name' = Enugala.Sampath Reddy (Welder)		Sum	14
Contractor Name	G.Mannem (Earth Work)		
Payment Type	Dept.		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (6 detail records)		Sum	34.5
Worker Skill	MH		
Summary for 'Worker Skill' = MH (6 detail records)		Sum	50.5
Summary for 'Payment Type' = Dept. (12 detail records)		Sum	85
Payment Type	On A/c		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (5 detail records)		Sum	15
Worker Skill	MH		
Summary for 'Worker Skill' = MH (6 detail records)		Sum	11
Summary for 'Payment Type' = On A/c (11 detail records)		Sum	26
Summary for 'Contractor Name' = G.Mannem (Earth Work) (23 detail		Sum	111
Contractor Name	G.Venkatesh (Tiles)		
Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (5 detail records)		Sum	12
Worker Skill	MH		
Summary for 'Worker Skill' = MH (5 detail records)		Sum	5
Summary for 'Payment Type' = On A/c (10 detail records)		Sum	17
Summary for 'Contractor Name' = G.Venkatesh (Tiles) (10 detail rec		Sum	17

16 July, 2010

Certified by:

 Asst. Manager-Admin
 Modi & Modi Constructions


Certified by


 Project Manager Engg.
 Modi & Modi Constructions


CHECKED

 Admin Officer - Audit
 Date.....Sig.....

Contractor Name	Ghan Shyam Das (Civil)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (4 detail records)	Sum		4
Worker Skill	FH		
Summary for 'Worker Skill' = FH (6 detail records)	Sum		9
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)	Sum		25
Worker Skill	MH		
Summary for 'Worker Skill' = MH (6 detail records)	Sum		15
Summary for 'Payment Type' = On A/c (22 detail records)	Sum		53
Summary for 'Contractor Name' = Ghan Shyam Das (Civil) (22 detail	Sum		53
Contractor Name	Joseph		
Payment Type	Nil / By Vendor		
Worker Skill	MH		
Summary for 'Worker Skill' = MH (2 detail records)	Sum		8
Summary for 'Payment Type' = Nil / By Vendor (2 detail records)	Sum		8
Summary for 'Contractor Name' = Joseph (2 detail records)	Sum		8
Contractor Name	Kishan Raj (Water Proofing)		
Payment Type	Nil / By Vendor		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (1 detail record)	Sum		2
Worker Skill	MH		
Summary for 'Worker Skill' = MH (1 detail record)	Sum		2
Summary for 'Payment Type' = Nil / By Vendor (2 detail records)	Sum		4
Summary for 'Contractor Name' = Kishan Raj (Water Proofing) (2 de	Sum		4
Contractor Name	Kistappa (Civil)		
Payment Type	On A/c		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (4 detail records)	Sum		6
Worker Skill	MA		
Summary for 'Worker Skill' = MA (4 detail records)	Sum		9
Worker Skill	MH		
Summary for 'Worker Skill' = MH (3 detail records)	Sum		3
Summary for 'Payment Type' = On A/c (11 detail records)	Sum		18
Summary for 'Contractor Name' = Kistappa (Civil) (11 detail records	Sum		18
Contractor Name	M.Hari (Plumber)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (1 detail record)	Sum		1
Worker Skill	MA		
Summary for 'Worker Skill' = MA (4 detail records)	Sum		8
Worker Skill	MH		
Summary for 'Worker Skill' = MH (2 detail records)	Sum		3
Summary for 'Payment Type' = On A/c (7 detail records)	Sum		12
Summary for 'Contractor Name' = M.Hari (Plumber) (7 detail records	Sum		12

16 July, 2010


Certified by:

Asst. Manager-Admin
Modi & Modi Constructions


Certified by

Project Manager/Engg.
Modi & Modi Constructions



Contractor Name	Md.Ishaq (Plumber)	
Payment Type	On A/c	
Worker Skill	MA	
Summary for 'Worker Skill' = MA (4 detail records)	Sum	11
Worker Skill	MH	
Summary for 'Worker Skill' = MH (4 detail records)	Sum	8
Summary for 'Payment Type' = On A/c (8 detail records)	Sum	19
Summary for 'Contractor Name' = Md.Ishaq (Plumber) (8 detail recor	Sum	19
Contractor Name	Md.Mahaboob (Welder)	
Payment Type	On A/c	
Worker Skill	CO	
Summary for 'Worker Skill' = CO (5 detail records)	Sum	5
Worker Skill	MA	
Summary for 'Worker Skill' = MA (5 detail records)	Sum	11
Summary for 'Payment Type' = On A/c (10 detail records)	Sum	16
Summary for 'Contractor Name' = Md.Mahaboob (Welder) (10 detail	Sum	16
Contractor Name	Mhonoja (Civil)	
Payment Type	On A/c	
Worker Skill	CO	
Summary for 'Worker Skill' = CO (6 detail records)	Sum	6
Worker Skill	FH	
Summary for 'Worker Skill' = FH (6 detail records)	Sum	40
Worker Skill	MA	
Summary for 'Worker Skill' = MA (6 detail records)	Sum	58
Worker Skill	MH	
Summary for 'Worker Skill' = MH (6 detail records)	Sum	35
Summary for 'Payment Type' = On A/c (24 detail records)	Sum	139
Summary for 'Contractor Name' = Mhonoja (Civil) (24 detail records	Sum	139
Contractor Name	P.Hari (Civil)	
Payment Type	Job Work	
Worker Skill	MA	
Summary for 'Worker Skill' = MA (1 detail record)	Sum	2
Worker Skill	MH	
Summary for 'Worker Skill' = MH (1 detail record)	Sum	2
Summary for 'Payment Type' = Job Work (2 detail records)	Sum	4
Payment Type	On A/c	
Worker Skill	CO	
Summary for 'Worker Skill' = CO (3 detail records)	Sum	3
Worker Skill	FH	
Summary for 'Worker Skill' = FH (1 detail record)	Sum	1
Worker Skill	MA	
Summary for 'Worker Skill' = MA (6 detail records)	Sum	13
Worker Skill	MH	
Summary for 'Worker Skill' = MH (1 detail record)	Sum	4
Summary for 'Payment Type' = On A/c (11 detail records)	Sum	21
Summary for 'Contractor Name' = P.Hari (Civil) (13 detail records)	Sum	25

16 July, 2010




Certified by:

Asst. Manager-Admin
Modi & Modi Constructions

Certified by

Project Manager/Engg.
Modi & Modi Constructions


Contractor Name	Pradeep Kumar (Tiles)		
Payment Type	On A/c		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (6 detail records)	Sum		6
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)	Sum		9
Worker Skill	MH		
Summary for 'Worker Skill' = MH (5 detail records)	Sum		11
Summary for 'Payment Type' = On A/c (17 detail records)	Sum		26
Summary for 'Contractor Name' = Pradeep Kumar (Tiles) (17 detail r	Sum		26
Contractor Name	Simhachalam (Civil)		
Payment Type	Job Work		
Worker Skill	FH		
Summary for 'Worker Skill' = FH (1 detail record)	Sum		4
Worker Skill	MA		
Summary for 'Worker Skill' = MA (1 detail record)	Sum		5
Worker Skill	MH		
Summary for 'Worker Skill' = MH (1 detail record)	Sum		5
Summary for 'Payment Type' = Job Work (3 detail records)	Sum		14
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (4 detail records)	Sum		4
Worker Skill	FH		
Summary for 'Worker Skill' = FH (6 detail records)	Sum		8
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)	Sum		21
Worker Skill	MH		
Summary for 'Worker Skill' = MH (2 detail records)	Sum		4
Summary for 'Payment Type' = On A/c (18 detail records)	Sum		37
Summary for 'Contractor Name' = Simhachalam (Civil) (21 detail rec	Sum		51
Contractor Name	V.Lakshmana Rao (Painting)		
Payment Type	On A/c		
Worker Skill	CO		
Summary for 'Worker Skill' = CO (4 detail records)	Sum		4
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)	Sum		36
Summary for 'Payment Type' = On A/c (10 detail records)	Sum		40
Summary for 'Contractor Name' = V.Lakshmana Rao (Painting) (10 d	Sum		40
Contractor Name	V.Phanender (Electrician)		
Payment Type	On A/c		
Worker Skill	MA		
Summary for 'Worker Skill' = MA (6 detail records)	Sum		27
Worker Skill	MH		
Summary for 'Worker Skill' = MH (4 detail records)	Sum		8
Summary for 'Payment Type' = On A/c (10 detail records)	Sum		35
Summary for 'Contractor Name' = V.Phanender (Electrician) (10 detai	Sum		35

16 July, 2010


Certified by:

Asst. Manager-Admin
Modi & Modi Constructions


Certified by


Project Manager
Modi & Modi Constructions

CHECKED of 6

Admin Officer - Audit
 Date.....Sig.....

Grand Total

785 

Certified by:

Asst. Manager-Admin
Modi & Modi Constructions

Certified by

Project Manager/Engg.
Modi & Modi Constructions

CHECKED
Admin Officer - Audit
Date.....Sig.....

MNM - Hire Charges Detailed Report From: 09/07/10 To: 15/07/10

Reg No	Date	Equip. Owner	Equip. Type	Vehicle No	Start	Stop	Work Desc	Quantity	Rate Units	Amount
519	09-Jul-10	CH.Singamma	Trolly Tractor	AP5AB3859	9:40	9:50	Stone Dust	1	170 Per trip	170
520	09-Jul-10	CH.Singamma	Trolly Tractor	AP5AB3859	10:15	10:25	Robo Sand	1	170 Per trip	170
521	09-Jul-10	CH.Singamma	Trolly Tractor	AP5AB3859	11:00	11:10	Fine Sand/ Robo Sand	1	170 Per trip	170
522	09-Jul-10	CH.Singamma	Trolly Tractor	AP5AB3859	11:35	12:02	6" Solid Blocks	240	1.2 Per Piece	288
523	09-Jul-10	CH.Singamma	Trolly Tractor	AP5AB3859	12:25	12:30	Fine Sand	1	170 Per trip	170
524	12-Jul-10	CH.Singamma	Trolly Tractor	AP5AB3859	16:50	16:58	TMT Steel (8mm) From GMG	1	510 Per trip	510
525	13-Jul-10	M.Utaiah	Trolly Tractor	AP21U6822	10:24	10:32	Stone Dust	1	170 Per trip	170
526	13-Jul-10	M.Utaiah	Trolly Tractor	AP21U6822	10:52	11:00	Fine Sand	1	170 Per trip	170
527	13-Jul-10	M.Utaiah	Trolly Tractor	AP21U6822	11:25	11:50	6" Solid Blocks	240	1.2 Per Piece	288
528	13-Jul-10	M.Utaiah	Trolly Tractor	AP21U6822	13:27	13:35	20mm Metal	1	170 Per trip	170
529	13-Jul-10	M.Utaiah	Trolly Tractor	AP21U6822	16:12	16:50	6" Solid Blocks	240	1.2 Per Piece	288
530	13-Jul-10	M.Utaiah	Trolly Tractor	AP21U6822	17:35	17:50	Coarse Sand	1	170 Per trip	170
531	14-Jul-10	CH.Singamma	Trolly Tractor	AP5AB3859	9:15	9:21	Debris	1	170 Per trip	170
532	14-Jul-10	M.Utaiah	Trolly Tractor	AP21U6822	9:50	9:58	Coarse Sand	1	170 Per trip	170
533	14-Jul-10	CH.Singamma	Trolly Tractor	AP21U6822	10:05	10:12	Stone Dust	1	170 Per trip	170
534	14-Jul-10	M.Utaiah	Trolly Tractor	AP21U6822	10:35	10:40	Fine Sand	1	170 Per trip	170
535	14-Jul-10	CH.Singamma	Trolly Tractor	AP5AB3859	10:44	10:50	Stone Dust	1	170 Per trip	170
536	14-Jul-10	CH.Singamma	Trolly Tractor	AP5AB3859	11:49	11:55	Broken Bricks	1	170 Per trip	170
537	14-Jul-10	M.Utaiah	Trolly Tractor	AP21U6822	12:15	12:20	Debris	1	170 Per trip	170
538	14-Jul-10	M.Utaiah	Trolly Tractor	AP21U6822	12:50	12:57	Robo Sand	1	170 Per trip	170
539	14-Jul-10	CH.Singamma	Trolly Tractor	AP5AB3859	13:00	13:10	Broken Bricks	1	170 Per trip	170
540	14-Jul-10	M.Utaiah	Trolly Tractor	AP21U6822	14:40	14:48	Robo Sand	1	170 Per trip	170
541	14-Jul-10	CH.Singamma	Trolly Tractor	AP5AB3859	15:00	15:07	Robo Sand	1	170 Per trip	170
542	14-Jul-10	M.Utaiah	Trolly Tractor	AP21U6822	16:02	16:10	Debris	1	170 Per trip	170
543	14-Jul-10	M.Utaiah	Trolly Tractor	AP21U6822	17:00	17:10	Debris	1	170 Per trip	170
544	15-Jul-10	CH.Singamma	Trolly Tractor	AP5AB3859	9:59	10:05	Broken Bricks	1	170 Per trip	170
545	15-Jul-10	M.Utaiah	Trolly Tractor	AP21U6822	10:25	10:33	Debris	1	170 Per trip	170
546	15-Jul-10	CH.Singamma	Trolly Tractor	AP5AB3859	11:10	11:15	Debris	1	170 Per trip	170

16 July, 2010

Certified by

[Signature]

Project Manager/Engg.
Modi & Modi Constructions

Certified by:

[Signature]

Asst. Manager-Admin
Modi & Modi Constructions


CHECKED	
Quantity	Quantity
BY <i>[Signature]</i>	DT 15/07/10
NILIGIRI HOMES	


CHECKED


Admin Officer
[Signature]
Audit

Date.....
Sig.....

Reg No	Date	Equip. Owner	Equip. Type	Vehicle No	Start	Stop	Work Desc	Quantity	Rate Units	Amount
547	15-Jul-10	M.Uthraiah	Trolley Tractor	AP21U6822	11:24	11:30	Debris	1	170 Per trip	170
548	15-Jul-10	CH.Singamma	Trolley Tractor	AP5AB3859	12:00	12:15	20mm Metal	1	170 Per trip	170
549	15-Jul-10	M.Uthraiah	Trolley Tractor	AP21U6822	12:27	12:37	Debris	1	170 Per trip	170
550	15-Jul-10	M.Uthraiah	Trolley Tractor	AP21U6822	18:20	18:32	Steel (GMG)	1	680 Per trip	680

Certified by

 Project Manager/Engg.
 Modi & Modi Constructions

Certified by:

 Asst. Manager-Admin
 Modi & Modi Constructions

CHECKED
 Quality Quantity
 BY  DT 16/07/10
NILGIRI HOMES


CHECKED
 Admin Officer - Audit
 Date..... Sig.....


MNNM - Outward Report



From: 09/07/10


To: 15/07/10

No	Date	Time	To Location	Item Categor	Item Desc	Item Size	Quantity	Units	Gate Pass N	Vehicle N	Delivered by	Received by
21	10-Jul-10	17:30	Bloomdale	Verified tiles	2x2'	60	Boxes	1927		AP13X4686	Security	Shiva Shankar
22	15-Jul-10	14:50	Gulmohar Garden	TMT Steel	20mm	18	pieces	1928		AP21U6822	Security	Raju
22	15-Jul-10	14:51	Gulmohar Garden	TMT Steel	25mm	73	pieces	1928		AP21U6822	Security	Raju
22	15-Jul-10	14:52	Gulmohar Garden	TMT Steel	16mm	37	pieces	1928		AP21U6822	Security	Raju

Certified by: 
 Project Manager/Engg.
 Modi & Modi Constructions

Certified by: 
 Asst. Manager-Admin
 Modi & Modi Constructions

C H E C K E D
 Quantity 
 BY  DT 16/07/10
N H I G I R I H O M E S

C H E C K E D

 Authorised - Audit
 Date.....
 Sig.....

MNM - Cement Register Report From: 09/07/10

To: 15/07/10

Cement Reg. No	Date	Time	Issued For	Cement Grade	Block No	Quantity	Issued By
826	09-Jul-10	9:20	Plastering	OPC	73	4	Security
827	09-Jul-10	9:35	Plastering	OPC	Club House	5	Security
828	09-Jul-10	9:40	Plastering	OPC	OHT	3	Security
829	09-Jul-10	9:50	Brick Work	OPC	Amphitheater	4	Security
830	09-Jul-10	9:55	Compound Wall	OPC	Club House	3	Security
831	09-Jul-10	10:15	Tiles Work	OPC	82	2	Security
832	09-Jul-10	10:30	Tiles Work	OPC	68	5	Security
833	09-Jul-10	11:20	Compound Wall	OPC	54	4	Security
834	09-Jul-10	11:28	Plastering	OPC	53	6	Security
835	09-Jul-10	11:35	Plastering	OPC	11	7	Security
836	09-Jul-10	15:00	Plastering	OPC	14	1	Security
837	10-Jul-10	9:15	Plastering	OPC	73	4	Security
838	10-Jul-10	9:26	Brick Work	OPC	Amphitheater	3	Security
839	10-Jul-10	9:30	Compound Wall	OPC	Club House	4	Security
840	10-Jul-10	9:35	Plastering	OPC	11	8	Security
841	10-Jul-10	10:10	Compound Wall	OPC	Land scaped	3	Security
842	10-Jul-10	10:20	Plastering	OPC	Club House	3	Security
843	10-Jul-10	10:45	Tiles Work	OPC	68	5	Security
844	10-Jul-10	10:55	Plastering	OPC	53	3	Security
845	10-Jul-10	11:20	Water Proofing Work	OPC	57	2	Security
846	10-Jul-10	11:25	Patching work	OPC	12	1	Security
847	10-Jul-10	12:48	Compound Wall	OPC	Land scaped	3	Security
848	10-Jul-10	14:40	Water Proofing Work	OPC	29	1	Security
849	10-Jul-10	14:45	Compound Wall	OPC	Club House	2	Security
850	10-Jul-10	15:42	Plastering	OPC	73	2	Security
851	10-Jul-10	16:30	Water Proofing Work	OPC	29	4	Security
852	12-Jul-10	9:35	Plastering	OPC	73	5	Security
853	12-Jul-10	9:38	Compound Wall	OPC	OHT	3	Security
854	12-Jul-10	9:50	Patching work	OPC	61	1	Security
855	12-Jul-10	9:55	Plastering	OPC	53	3	Security
856	12-Jul-10	10:40	Tiles Work	OPC	61	3	Security
857	12-Jul-10	10:50	Patching work	OPC	67	1	Security
858	12-Jul-10	11:00	Received	PPC		-360	Security
859	12-Jul-10	11:00	Railing Work	PPC	OHT	2	Security
860	12-Jul-10	11:15	Tiles Work	PPC	68	5	Security
861	12-Jul-10	11:25	Tiles Work	PPC	59	5	Security
862	12-Jul-10	14:20	Plastering	PPC	49	5	Security
863	12-Jul-10	14:30	Brick Work	PPC	16	3	Security
864	12-Jul-10	15:00	Plastering	PPC	Club House	1	Security
865	13-Jul-10	9:50	Brick Work	PPC	Amphitheater	3	Security
866	13-Jul-10	9:50	Compound Wall	PPC	Club House	4	Security
867	13-Jul-10	10:00	Plastering	PPC	Club House	2	Security

16 July, 2010

CHECKED
 Admin Officer - Audit
 Certified by: [Signature]
 Ass't Manager-Admin
 Modi & Modi Constructions

CHECKED
 Quality BY [Signature] Quantity DT 16/07/10
NILIGIRI HOMES

Project Manager/Engg.
 Modi & Modi Constructions

Cement Reg. No	Date	Time	Issued For	Cement Grade	Block No	Quantity	Issued By
868	13-Jul-10	10:30	Patching work	PPC	12	2	Security
869	13-Jul-10	10:30	Marking Coloums	PPC	70	1	Security
870	13-Jul-10	10:40	Man Holes Work	PPC	67	1	Security
871	13-Jul-10	10:55	Compound Wall	PPC	Land scaped	1	Security
872	13-Jul-10	11:00	Plastering I coat	PPC	72	3	Security
873	13-Jul-10	11:10	Patching work	PPC	56	1	Security
874	13-Jul-10	11:20	Water Proofing Work	PPC	29	3	Security
875	13-Jul-10	11:30	Water Proofing Work	PPC	57	4	Security
876	13-Jul-10	12:00	Plastering I coat	PPC	49	5	Security
877	13-Jul-10	14:05	Plastering	PPC	73	6	Security
878	13-Jul-10	14:15	Plastering	PPC	11	8	Security
879	13-Jul-10	15:00	Brick Work	PPC	16	4	Security
880	13-Jul-10	15:20	Plastering I coat	PPC	49	4	Security
881	14-Jul-10	9:10	Plastering I coat	PPC	49	6	Security
882	14-Jul-10	9:12	Plastering	PPC	50	3	Security
883	14-Jul-10	9:15	Brick Work	PPC	16	4	Security
884	14-Jul-10	9:22	Tiles Work	PPC	58	1	Security
885	14-Jul-10	9:25	Water Proofing Work	PPC	29	3	Security
886	14-Jul-10	9:28	Compound Wall	PPC	Club House	2	Security
887	14-Jul-10	9:30	Brick Work	PPC	Amphitheater	3	Security
888	14-Jul-10	9:35	Railing Work	PPC	OHT	5	Security
889	14-Jul-10	9:40	Tiles Work	PPC	68	4	Security
890	14-Jul-10	9:48	Plastering	PPC	73	2	Security
891	14-Jul-10	9:58	Water Proofing Work	PPC	57	6	Security
892	14-Jul-10	14:20	Plastering	PPC	49	3	Security
893	15-Jul-10	9:20	Plastering	PPC	57	7	Security
894	15-Jul-10	9:25	Railing Work	PPC	OHT	2	Security
895	15-Jul-10	9:30	Plastering I coat	PPC	49	6	Security
896	15-Jul-10	9:40	Brick Work	PPC	16	8	Security
897	15-Jul-10	9:46	Compound Wall	PPC	Club House	3	Security
898	15-Jul-10	9:57	Water Proofing Work	PPC	57	4	Security
899	15-Jul-10	10:48	Tiles Work	PPC	61	3	Security
900	15-Jul-10	12:05	Compound Wall	PPC	73	4	Security
901	15-Jul-10	12:15	Plastering	PPC	Club House	4	Security
902	15-Jul-10	14:30	Plastering I coat	PPC	49	3	Security
903	15-Jul-10	15:40	Plastering	PPC	57	1	Security

CHECKED
[Signature]
 Admin Officer - Audit

Certified by
[Signature]
 Project Manager/Engg.
 Modi & Modi Constructions

Date.....Sig.....
 Certified by:
[Signature]
 Asst. Manager-Admin
 Modi & Modi Constructions

CHECKED	
Quality	Quantity
BY <i>[Signature]</i>	DT 16/07/10
NILIGIRI HOMES	

MNM - Cement Register Balance Report Date: 15/07/10

Cement Grade 43 Grade

Quantity in bags

Summary for 'Cement Grade' = 43 Grade (1786 detail records)

Sum 0

Cement Grade 53 Grade

Quantity in bags

Summary for 'Cement Grade' = 53 Grade (1209 detail records)

Sum 0

Cement Grade OPC

Quantity in bags

Summary for 'Cement Grade' = OPC (784 detail records)

Sum -30

Cement Grade PPC

Quantity in bags


Summary for 'Cement Grade' = PPC (2111 detail records)


Sum -201

Grand Total -231

Certified by


Project Manager/Engg.
Modi & Modi Constructions


Certified by:

Asst. Manager-Admin
Modi & Modi Constructions


CHECKED

Admin Officer - Audit
Date.....Sig.....

Inward No	Date	Time	Supplier	Material Type	Quantity	Vehicle No	Delivered By	Received By	Amount
78	10-Jul-10	9:35	Sri Laxmi Enterprises	Fine Sand BL VII	21.94	AP29TA6739	Party	Security	14831.44
79	13-Jul-10	10:00	Sri Laxmi Enterprises	Red Bricks in Nos	6000	AP9X4250	Party	Security	14040
80	13-Jul-10	10:50	Sai Ram Enterprises	Red Bricks in Nos	5000	AP29U6966	Party	Security	11700
81	14-Jul-10	12:30	Robo Silicon Pvt.Ltd	Robo Fine Sand	16.33	AP12V1139	Party	Security	7217.86
82	14-Jul-10	15:30	Robo Silicon Pvt.Ltd	Robo Fine Sand	16.09	AP29TA5529	Party	Security	7111.78

14831.44
14040
11700
7217.86
7111.78
146431-

Certified by: 
Project Manager/Engg.
Modi & Modi Constructions

Certified by: 
Asst. Manager-Admin
Modi & Modi Constructions

C H E C K E D
Quantity
BY  DT 16/07/10
NHIGIRI HOMES

~~78~~

21.94

21.94
0.94x 17.76
14.613

CHECKED
Admin Officer - Audit
Date:
Sig:

MNM - Building Material Rates Report

Supplier Name Robo Silicon Pvt.Ltd


Material Type	Rate
Robo Fine Sand	442



Supplier Name Sai Ram Enterprises

Material Type	Rate
Red Bricks in Nos	2.34

Supplier Name Sri Laxmi Enterprises

Material Type	Rate
Fine Sand BL VIJ	676
Red Bricks in Nos	2.34


Certified by

Project Manager/Engg.
Modi & Modi Constructions


Certified by:  Asst. Manager-Admin Modi & Modi Construction.	CHECKED  Admin Officer- Audit Date..... Sig.....
---	--


MNM - General Materials Inward Table Report From: 09/07/10 To: 15/07/10


Inward No	Date	Time	Supplier	Category	Item Desc	Size	Quantity	Units	Brand	DC No	V. No	Del. By	Received b
469	09-Jul-10	10:20	Shah Traders		MS Section		16.8	Kgs		16492	AP29T996	Yakub	Security
470	09-Jul-10	10:30	Laxmi Hardware		GI Tee	11/4"x3/4"	10	Nos			By Cycle	Harish	Security
470	09-Jul-10	10:31	Laxmi Hardware		GI Elbow	11/4"x3/4"	10	Nos			By Cycle	Harish	Security
470	09-Jul-10	10:32	Laxmi Hardware		Blue Oxide		0.5	kgs			By Cycle	Harish	Security
471	10-Jul-10	10:20	Laxmi Hardware		Spade with handle		5	Nos			By Cycle	Balu	Security
471	10-Jul-10	10:21	Laxmi Hardware		Sponge		24	Nos			By Cycle	Balu	Security
471	10-Jul-10	10:22	Laxmi Hardware		Bombay Broom		15	Nos			By Cycle	Balu	Security
471	10-Jul-10	10:23	Laxmi Hardware		MS Nail		2	kgs			By Cycle	Balu	Security
471	10-Jul-10	10:24	Laxmi Hardware		Gova rope		1	Bundles			By Cycle	Balu	Security
472	10-Jul-10	11:50	Laxmi Hardware		GI Nipple	11/2"x9"	2	Nos			By Cycle	Harish	Security
472	10-Jul-10	11:51	Laxmi Hardware		GI Clamp	11/2"	4	Nos			By Cycle	Harish	Security
472	10-Jul-10	11:52	Laxmi Hardware		Red Oxide	1/2kg	1	Nos			By Cycle	Harish	Security
472	10-Jul-10	11:53	Laxmi Hardware		Dubara Jali	4x4'	1	Roll			By Cycle	Harish	Security
472	10-Jul-10	11:54	Laxmi Hardware		Cement Cover	9x12	1	Nos			By Cycle	Harish	Security
473	10-Jul-10	12:00	Every Day Ware		Water cans	20lts	11	can			By Auto	Party	Security
474	10-Jul-10	14:00	Veerabhadra Sw		Solid Blocks	4"x8"x16"	800	Nos		250	AP9W663	Party	Security
475	10-Jul-10	15:00	Shubham Enterp		Module plate	2 module	63	Nos		12977	AP13X468	Shiva Shan	Security
475	10-Jul-10	15:01	Shubham Enterp		T.V.Socket		8	Nos		12977	AP13X468	Shiva Shan	Security
476	10-Jul-10	15:20	Laxmi Hardware		Gova rope		1	Bundles			By Cycle	Hari Ram	Security
477	10-Jul-10	18:20	Shree Mahaveer		Zara BrownLight	12"x18"	36	Boxes		272	By Auto	Party	Security
477	10-Jul-10	18:21	Shree Mahaveer		Zara Brown Dark	12"x18"	14	Boxes		272	By Auto	Party	Security
477	10-Jul-10	18:22	Shree Mahaveer		EH Zara Brown (108)	12"x18"	50	Pos		272	By Auto	Party	Security
477	10-Jul-10	18:23	Shree Mahaveer		Zara BrownLight	12"x12"	27	Boxes		272	By Auto	Party	Security
477	10-Jul-10	18:24	Shree Mahaveer		Zara Blue Light	12"x18"	63	Boxes		272	By Auto	Party	Security
477	10-Jul-10	18:25	Shree Mahaveer		Zara Blue Dark	12"x18"	13	Boxes		272	By Auto	Party	Security
477	10-Jul-10	18:26	Shree Mahaveer		EH Zara Blue (108)	12"x18"	100	Pos		272	By Auto	Party	Security
477	10-Jul-10	18:27	Shree Mahaveer		Rustico Azure	12"x12"	21	Boxes		272	By Auto	Party	Security
477	10-Jul-10	18:28	Shree Mahaveer		Limited Griss	10"x14"	15	Boxes		272	By Auto	Party	Security
477	10-Jul-10	18:29	Shree Mahaveer		LTD Griss HI 03	10"x14"	6	Boxes		272	By Auto	Party	Security
477	10-Jul-10	18:30	Shree Mahaveer		Arizona Griss	20"x20"	17	Boxes		272	By Auto	Party	Security
478	12-Jul-10	10:30	Laxmi Hardware		Gova rope		1	Bundles			By Cycle	Hari Ram	Security
478	12-Jul-10	10:31	Laxmi Hardware		Poker bit		2	Nos			By Cycle	Hari Ram	Security

16 July, 2010

Certified by:

 Asst. Manager-Admin
 Modi & Modi Constructions


Certified by:

 Project Manager/Engg.
 Modi & Modi Constructions


CH ECK E D
 Quality Quantity
 BY  DT 16/07/10
NHIGIRI HOMES


CHECKED

 Addm. Officer - Audit
 Date: Sig:


Inward No	Date	Time	Supplier	Category	Item Desc	Size	Quantity	Units	Brand	DC No	V. No	Del. By	Received b
478	12-Jul-10	10:32	Laxmi Hardware		Flexible pipe		12	Feet			By Cycle	Hati Ram	Security
479	12-Jul-10	10:50	Vasavi Sales Co		PPC Cement	50Kgs	360	Bags		1937	AP29U530	Party	Security
480	12-Jul-10	16:50	Gulmohar Garde		TMT Steel	8mm	4	Bundles		1338	AP05AB3	Ramesh	Security
481	12-Jul-10	19:00	Head office		UPS		1	Nos		1082	AP29T996	Yakub	Security
482	12-Jul-10	19:00	Pratul Sanitary		PVC 45 Bend	75mm	5	Nos		4663	AP29T996	Yakub	Security
482	12-Jul-10	19:01	Pratul Sanitary		CP Piller Cook		2	Nos		4663	AP29T996	Yakub	Security
482	12-Jul-10	19:02	Pratul Sanitary		CP Angle Valve		3	Nos		4663	AP29T996	Yakub	Security
482	12-Jul-10	19:03	Pratul Sanitary		CP Short Body		2	Nos		4663	AP29T996	Yakub	Security
482	12-Jul-10	19:04	Pratul Sanitary		CP Long Body		1	Nos		4663	AP29T996	Yakub	Security
482	12-Jul-10	19:05	Pratul Sanitary		PVC Connection		3	Nos		4663	AP29T996	Yakub	Security
482	12-Jul-10	19:06	Pratul Sanitary		Flush Tank (white)		1	Nos		4663	AP29T996	Yakub	Security
483	12-Jul-10	19:00	Lepakshi Tarpu		Umbrella		5	Nos		193	AP29T996	Yakub	Security
483	12-Jul-10	19:01	Lepakshi Tarpu		Rain Coats		5	Nos		193	AP29T996	Yakub	Security
484	12-Jul-10	19:00	Lepakshi Tarpu		Black Plastic Cover	18"x10"	10	Nos		192	AP29T996	Yakub	Security
485	13-Jul-10	10:00	Laxmi Hardware		Gova rope		1	Bundles			By Cycle	Harish	Security
485	13-Jul-10	10:01	Laxmi Hardware		MS Nail	2"	2	Nos			By Cycle	Harish	Security
485	13-Jul-10	10:02	Laxmi Hardware		Acid		5	Nos			By Cycle	Harish	Security
485	13-Jul-10	10:03	Laxmi Hardware		Every day Battery	small	2	Nos			By Cycle	Harish	Security
486	13-Jul-10	14:10	Sreee Mahaveer		EH Zara Brown (108)	12"x18"	30	Pcs		273	By Auto	Party	Security
486	13-Jul-10	14:11	Sreee Mahaveer		EH Zara Blue (108)	12"x18"	60	Pcs		273	By Auto	Party	Security
486	13-Jul-10	14:12	Sreee Mahaveer		Limited Griss	10"x14"	48	Boxes		273	By Auto	Party	Security
486	13-Jul-10	14:13	Sreee Mahaveer		Limited Bianco	10"x14"	13	Boxes		273	By Auto	Party	Security
487	13-Jul-10	14:15	Laxmi Hardware		Welding Rod		2	Pks			By Bike	Md.Mahab	Security
488	14-Jul-10	10:30	Local Purchase		Surf Detergent Powder	400grms	1	Pks			By Cycle	Harish	Security
488	14-Jul-10	10:31	Local Purchase		Vim bar		6	Nos			By Cycle	Harish	Security
489	14-Jul-10	11:00	Mukesh Electric		Nut bolt		10	Nos		652	By Hand	D.Yaganan	Security
490	14-Jul-10	11:05	Laxmi Hardware		Anchor (32.A DP)		1	Nos			By Hand	D.Yaganan	Security
491	15-Jul-10	10:00	Laxmi Hardware		MS Nail	3"	3	kgs			By Cycle	Harish	Security
491	15-Jul-10	10:01	Laxmi Hardware		Sponge		36	Nos			By Cycle	Harish	Security
491	15-Jul-10	10:02	Laxmi Hardware		Bombay Broom		30	Nos			By Cycle	Harish	Security
491	15-Jul-10	10:03	Laxmi Hardware		Binding wire		8	kgs			By Cycle	Harish	Security
491	15-Jul-10	10:04	Laxmi Hardware		Red Oxide		1	kgs			By Cycle	Harish	Security
491	15-Jul-10	10:05	Laxmi Hardware		Leveling Pipe		15	Mtrs			By Cycle	Harish	Security

16 July, 2010


Certified by:

Asst. Manager-Admin
Modi & Modi Constructions


Certified by

Project Manager/Engg.
Modi & Modi Constructions


CHECKED
 Quantity _____
 BY  DT 16/07/10
NILGIRI HOMES


CHECKED
 Date _____
 Adm. 
Officer - Audit
 Sig. _____

Inward No	Date	Time	Supplier	Category	Item Desc	Size	Quantity	Units	Brand	DC No	V. No	Del. By	Received b
492	15-Jul-10	11:00	Laxmi Hardware		PVC Pipe	1.5mm	15	leng.			By Bike	Suresh	Security
492	15-Jul-10	11:01	Laxmi Hardware		Wooden Screws	75mm	1	Boxes			By Bike	Suresh	Security
493	15-Jul-10	16:50	Veerabhadra Sw		Solid Blocks	6"x8"x16"	650	Nos		255	AP9W663	Party	Security
494	15-Jul-10	18:20	Gulmohar Garde		TMT Steel	25mm	6	leng.		1340	AP21U682	Party	Security
494	15-Jul-10	18:21	Gulmohar Garde		TMT Steel	20mm	2	Bundles		1340	AP21U682	Party	Security
495	15-Jul-10	18:25	Biharji tubes &		GI Reducer	11/4"x1"	10	Nos		1089	By Bike	J.Srinivas	Security
495	15-Jul-10	18:26	Biharji tubes &		GI Reducer	11/4"x1/2"	10	Nos		1089	By Bike	J.Srinivas	Security
495	15-Jul-10	18:27	Biharji tubes &		GI Elbow	11/4"x1/2"	10	Nos		1089	By Bike	J.Srinivas	Security
495	15-Jul-10	18:28	Biharji tubes &		GI Elbow	11/4"x1"	10	Nos		1089	By Bike	J.Srinivas	Security
495	15-Jul-10	18:29	Biharji tubes &		GI Elbow	11/4"x3/4"	10	Nos		1089	By Bike	J.Srinivas	Security
495	15-Jul-10	18:30	Biharji tubes &		GI Coupling	11/4"	10	Nos		1089	By Bike	J.Srinivas	Security
496	15-Jul-10	18:25	Rajyalaxmi Har		Apex ultima	7907	1	Ltrs		682	By Bike	V.Lakshn	Security
496	15-Jul-10	18:26	Rajyalaxmi Har		Apex ultima	2955	1	Ltrs		682	By Bike	V.Lakshn	Security
496	15-Jul-10	18:27	Rajyalaxmi Har		Ace Paint	8464	1	Ltrs		682	By Bike	V.Lakshn	Security
496	15-Jul-10	18:28	Rajyalaxmi Har		Water Paper		2	Dozens		682	By Bike	V.Lakshn	Security
496	15-Jul-10	18:29	Rajyalaxmi Har		Brush	2"	2	Nos		682	By Bike	V.Lakshn	Security

Certified by:

 Asst. Manager-Admin
 Modi & Modi Constructions

Certified by:

 Project Manager/Engr.
 Modi & Modi Constructions

CHECKED	
Quantity	Quantity
BY 	DT 16/07/10
NILGIRI HOMES	

CHECKED

 Auditor - Audit
 Date:
 Sig:

Modi Construction									
Nilgiri Homes,Rampally									
Rent Record of Labour Quarters									
From Date: 09.07.10 to 15.07.10									
S.No.	Qtr No.	Occupant Name	Contractor's Name	Rent	Tubelight	T.V	Fan	Music	Total
1	1	Vacant	Company	0	0	0	0	0	0
2	2	Vacant	Company	0	0	0	0	0	0
3	3	Bijji	G.Mannem	50	15	0	20	0	85
4	4	Store Room	CH.Singamma	50	0	0	0	0	50
5	5	Vacant	Company	0	0	0	0	0	0
6	6	Malu	G.Mannem	50	15	0	0	0	65
7	7	Hachiya	G.Mannem	50	15	0	0	0	65
8	8	Mongia	G.Mannem	50	15	0	20	0	85
9	9	Vacant	Company	0	0	0	0	0	0
10	10	Shanker	P.Hari	50	15	0	20	0	85
11	11	Chandra	Manoj Kumar pradhan	50	15	0	0	0	65
12	12	Vacant	Company	0	0	0	0	0	0
13	13	P.Hari	P.Hari	50	15	0	20	0	85
14	14	Srinu	Simhachalam	50	15	0	20	0	85
15	15	Tirupathi	Simhachalam	50	15	30	20	0	115
16	16	Vacant	Company	0	0	0	0	0	0
17	17	Vacant	Company	0	0	0	0	0	0
18	18	Ganesh	Simhachalam	50	15	0	20	0	85
19	19	Kamal	Manoj Kumar pradhan	50	15	20	0	0	85
20	20	Trinath	Simhachalam	50	15	0	20	0	85
21	21	Durga	Kuru Murthy	50	15	0	20	0	85
22	22	Divakar	Kuru Murthy	50	15	0	20	0	85
23	23	Suresh	Simhachalam	50	15	0	20	0	85
24	24	Vacant	Company	0	0	0	0	0	0
25	25	Tikaram	Ghan Shyam Das	50	15	0	0	0	65
26	26	Sandeep	Pradeep Kumar	50	15	30	20	0	115
27	27	Shiyaram	Pradeep Kumar	50	15	30	20	0	115
28	28	Keshav	Pradeep Kumar	50	15	0	0	0	65
29	29	Manoj	Ghan Shyam Das	50	15	0	0	0	65
30	30	Ghan Shyam Das	Ghan Shyam Das	50	15	0	20	0	85
31	31	Shyam	Ghan Shyam Das	50	15	0	20	0	85
32	32	Yogeshwer	Ghan Shyam Das	50	15	0	0	0	65
33	33	Babu Rao	CH.Singamma	50	15	0	0	0	65
34	34	Mohan	G.Mannem	50	15	0	0	0	65
35	35	Surya	Manoj Kumar pradhan	50	15	0	0	0	65
36	36	Vacant	Company	0	0	0	0	0	0
37	37	Viku	G.Mannem	50	15	0	20	0	85
38	38	Vacant	Company	0	0	0	0	0	0
39	39	Ramesh	CH.Singamma	50	15	30	20	0	115
40	40	Suvali	G.Mannem	50	15	0	0	0	65
41	41	Hati Ram	G.Mannem	50	15	0	20	0	85
42	42	Ravi	Kuru Murthy	50	15	0	0	0	65
43	43	Vaskar	Kuru Murthy	50	15	0	20	0	85
44	44	Tunna	Manoj Kumar pradhan	50	15	0	0	0	65
45	45	Store Room	Kishan Raj	50	0	0	0	0	50
46	46	Keshav Pradhan	Manoj Kumar pradhan	50	15	0	0	0	65
47	47	Manoj Kumar Pradhan	Manoj Kumar pradhan	50	15	0	0	0	65

Certified by

[Signature]

Project Manager/Engg.

Modi & Modi Constructions

CHECKED

Admin Officer - Audit

Date.....Sig.....

Certified by:

[Signature]

Asst. Manager-Admin
Modi & Modi Constructions

CHECKED

Quality BY *[Signature]* Quantity DT 16/07/10

Approved By
NILGIRI HOMES

Prepared By:

48	48	Vacant	Company	0	0	0	0	0	0
49	49	Shanker	G.Mannem	50	15	0	0	0	65
50	50	Vacant	Company	0	0	0	0	0	0
51	51	Vacant	Company	0	0	0	0	0	0
52	52	Laxmi	Manoj Kumar pradhan	50	15	0	0	0	65
53	53	Tirupathi Reddy	Manoj Kumar pradhan	50	15	0	20	0	85
54	54	Thrinath	Kuru Murthy	50	15	0	0	0	65
55	55	Fulsing	G.Mannem	50	15	0	0	0	65
56	56	Vacant	Company	0	0	0	0	0	0
57	57	Vacant	Company	0	0	0	0	0	0
58	58	Vacant	Company	0	0	0	0	0	0
59	59	Vacant	Company	0	0	0	0	0	0
60	60	Vacant	Company	0	0	0	0	0	0
61	61	Simahadhri	P.Hari	50	15	0	20	0	85
62	62	Vacant	Company	0	0	0	0	0	0
63	63	Vacant	Company	0	0	0	0	0	0
64	64	Sarju	Ghan Shyam Das	50	15	0	0	0	65
65	65	Vacant	Company	0	0	0	0	0	0
66	66	Ramu	Kuru Murthy	50	15	0	0	0	65
67	67	Store Room	M.Uttaiah	50	0	0	0	0	50
68	68	Ram	Kuru Murthy	50	15	0	0	0	65
69	69	Ramulu	Kuru Murthy	50	15	0	0	0	65
70	70	Vacant	Company	0	0	0	0	0	0
71	71	Kalu	G.Mannem	50	15	0	20	0	85
72	72	G.Mannem	G.Mannem	50	15	0	20	0	85
73	73	Mongilal	G.Mannem	50	15	30	20	0	115
74	74	Pantoon	G.Mannem	50	15	0	0	0	65
75	75	Sukhya	G.Mannem	50	15	30	20	0	115
76	76	Chandiah	G.Mannem	50	15	30	20	0	115
									4215

Certified by

[Signature]

Project Manager/Ingg.
Modi & Modi Constructions

Certified by:

[Signature]

Asst. Manager-Admin
Modi & Modi Constructions

CHECKED

Quality	Quantity
BY <i>[Signature]</i>	DT 16/07/10
NILIGIRI HOMES	

CHECKED

Admin Officer - Audit

Date..... Sig.....