Remarks from site on the 'Requisition by Site Report' of purchase division

Company: GVRC			Date:	19.03.2022		
Site: Innopo			Prepared by:	Sridevi		
		.2022 to 18.03.2022	2 Approved by:	Ramesh Reddy		
Report Date		.2022				
		missing in the repor				
			3 working days after requisition:			
Req No.	Req Date	S.no	Item Description	Reason for not preparing PO/WO		
164173	22.11.2021	1	FRP Manholes	PO Not issue		
164436	18.01.2022	1 to 2	1hp pump with suitable pipe,Diesel hand pump	Po not issue(Rates enquiry)		
164568	16.02.2022	1 to 6	Hand dryer machine,Bin,tissue paper	Po not issue		
164632	24.02.2022	1	Horizontal Centrifugal motor guard	Po not issue		
164640	26.02.2022	1	Office table, Revolving, low storage	Po not issue		
164649	03.03.2022	1,2	CC Cameras, Memory card	Po not issue		
164650	03.03.2022	1	Solar panel	Po not issue		
164655	03.03.2022	1	Asian Exterior primer	Po not issue		
164664	05.03.2022	1 to 2	Digital water meter,normal water meter	Po not issue		
164666	05.03.2022	1	STP Water proofing	Po not issue		
164668	05.03.2022	1	Epoxy Coat water proofing	Po not issue		
164669	05.03.2022	1	Water proofing for sumps	Po not issue		
164670	05.03.2022	1	Full thread waste coupling	Po not issue		
164674	07.03.2022	1 to 4	Coffee powder,Lemon powder	Po not issue		
164686	08.03.2022	1 to 7	Bends,dummy,flanges,nuts and bolts,L angle	Po not issue		
164688	08.03.2022	1 to 2	L-Angle	Po not issue		
164693	09.03.2022	1	3.5 Core straight cable jointing kit	Po not issue		
164694	09.03.2022	1	Laptop	Po not issue		
164695	09.03.2022	1	White colour Reflector	Po not issue		
164706	10.03.2022	1	PVC Pipe 6 Kg	Po not issue		
164711	11.03.2022	1	Texture	Po not issue		
164712	12.03.2022	1	HDPE Line sheet	Po not issue		
164713	12.03.2022	1	Blinds	Po not issue		
164719	12.03.2022	1	Duracell Batteries	Po not issue		
164725	15.03.2022	1	Box Strapping Machine	Po not issue		
164729	15.03.2022	1	Machine Wire brush	Po not issue		
ist of requisit	ions where PO	WO is prepared and	d items have not been received at	site heyond the lead time:		
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with suppliers		
163704	07.08.2021	1	ACP Cladding	Work order		
164011	18.10.2021	1 to 15	Busduct material	Work in progress		
164260	08.12.2021	01	Goods Lifts	Spoken with supplier, Supplier is arranging for material.		
164366	30.12.2021	1	GI Pipe wrapping material	Supplier is arranging for material.		
164448	20.01.2022	01 to 02	Steel gery granite	Supplier is arranging for material.		

164457	22.01.2022	1	SS Railing Work in Flogress							
164541	11.02.2022	1		s pipes	Spoken with supplier, dispatch on Mor					
164557	16.02.2022	1 to 4	SS Bain mar	Supplier is arranging for material.						
164570	17.02.2022	1	Chequer	No stock available at supplier.						
164580	18.02.2022	1	MS Sandwic	Supplier is asking for payment.						
164585	18.02.2022	1	Wash	Supplier is asking for advance payment.						
164593	19.02.2022	1	SS R	Work in progress						
164596	19.02.2022	1 to 3	Steel sig	Steel sign boards			Supplier is arranging for material			
164611	23.02.2022	1	MS Rectan	Suppli	Supplier is arranging for material					
164639	26.02.2022	1	SS R	SS Railing			Work in progress			
164644	22.02.2022	1 to 2		Greenlam Sturdo classique versatile, Greenlam sturdo Supplier is arranging for material.						
164655	03.03.2022	1 TO 2	Indigo AC	Supplier is arranging for material						
164677	07.03.2022	1 to 2	Copper flex	Copper flexible cable 2			No stock available at supplier.			
	00.00	1.5		inium lugs	Dos	Partly received by supplier.				
164686	08.03.2022	1 to7	C Channe							
164688	08.03.2022	1 to 2	L-A	ngles	Spoken with supplier, supplier is arranging for material.					
164701	09.03.2022	1 to 5		ISMB Channels,L Angles,MS No stock Sheet,Central Ridge						
164715	12.03.2022	1	Day	Vehicle is under repairing, material delay						
164716	12.03.2022	1 to 20	Cpvc	Cpvc material			Vehicle is under repairing, material delay			
Inward repor	dered but received		12 th ,14th.	to purchase?			Yes			
	tions & remarks:	1								
	eel & cement stoc	Wt per mtr	Wt. for 12 mtr	Stock at site	Stock at site in Kgs Previous stock in Kg		ck in Kgs			
Sl. No	Tor size	kgs	rod – kgs	- no of rods						
1.	8mm	.395	4.74	632.91	3000	4856.3				
2.	10mm	.617	7.404	67.53	500		2000			
- ·	TATTATA			10.70	200		400			
	12mm	.89	10.68	18.72			0			
3.	12mm 16mm	.89 1.58	10.68 18.96	0	0			*		
					-		6120			
3. 4.	16mm	1.58	18.96 29.64 46.32	0	0 5000 0		6120 0			
3. 4. 5.	16mm 20mm	1.58 2.47	18.96 29.64	0 168.69	0 5000 0 455.04		6120 0 455.04			
3. 4. 5. 6.	16mm 20mm 25mm	1.58 2.47 3.86 6.32	18.96 29.64 46.32 75.84	0 168.69 0 6	0 5000 0 455.04 16420		6120 0 455.04 18000	420		
3. 4. 5. 6. 7.	16mm 20mm 25mm 32mm	1.58 2.47 3.86 6.32 OPC last	18.96 29.64 46.32	0 168.69 0 6 PPC/PSC	0 5000 0 455.04	PPC	6120 0 455.04	420		
3. 4. 5. 6. 7. 8. OPC stock	16mm 20mm 25mm 32mm Binding wire	1.58 2.47 3.86 6.32 OPC last weeks stock	18.96 29.64 46.32 75.84 Nil	0 168.69 0 6 PPC/PSC stock	0 5000 0 455.04 16420 350	PPC	6120 0 455.04 18000 C/PSC last	420		
3. 4. 5. 6. 7. 8.	16mm 20mm 25mm 32mm Binding wire	1.58 2.47 3.86 6.32 OPC last weeks stock Project Manage	18.96 29.64 46.32 75.84 Nil	0 168.69 0 6 PPC/PSC stock Admin Office	0 5000 0 455.04 16420 350	PPC	6120 0 455.04 18000 C/PSC last eks stock	420		

SS Railing

22.01.2022

164457

Work in Progress

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to <u>purchase@modiproperties.com</u> on every Saturday. 3. Admin offices shall not leave the site without ompleting this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!