

Quality Control Check Repot. Stage: After Finishing Stage III (Apartments)

Flat No	A-306	Other		Sl. No.	37857
Company	MPL	Project	MFP	Phase	
Prepared by	T.Vinod Kumar	Sign	T.Vinod Kumar	Date	29-06-21
Project Manager	Subba Reddy	Sign		Date	29-06-21
Previous stage report no.	36657		Report filed and signed by PM	☒ Yes ☐ No	
Checked By MD on		MD Sign		For filling	☐ Yes ☐ No

Recommendation:

- ☐ Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- ☒ Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- ☐ Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- ☐ Proceed with further work. ATR not required.

Inspection should be done after :

- Completing stage II works.
- Complete works like doors, windows, grills, electrical wiring, switches, french door glass, etc.
- In case of modular kitchen provide platform, granite and dado and modular kitchen in this stage.
- Provide video door phone in this stage.
- Possession for wood work cannot be given until QC check for stage III is completed and all corrections mentioned in the report are made.

Confirmed that all corrections mentioned in the QC report have been completed. Work can proceed to next stage.

Project in-charge	Sign	Date
		20/6/21

Miscellaneous check:

Modular kitchen to be provided	☒ Yes ☐ No	Modular kitchen provided	☐ Yes ☒ No
Modular kitchen workman ship	☐ Good ☐ Avg ☐ Poor	Modular kitchen granite & dado workman ship & finishing	☐ Good ☐ Avg ☐ Poor
Video door phone /wifi cam to be provided	☒ Yes ☐ No	Video door phone/wifi cam provided	☐ Yes ☒ No
Painting marks and drops are cleaned from floor, windows, walls.	☐ Good ☒ Avg ☐ Poor		

Quality Control Check Report. Stage: After Finishing Stage III (Apartments)

Rate the quality of (Good ✓, Avg. X, Poor – needs correction XX, NA)													
S No	Room	Door, door knob & door stopper fitting	Door, door knob & door stopper cleaning	Window grills & quality	Window grills fitting & finishing	Windows quality	Window fitting & finishing	Balcony railing quality & finishing	French door quality & fitting	CP jali quality and fitting	Edge building	Switch boards fitting & covering with plastic covers	Junction box covers painting
1	Bedroom-1 M.Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	XX	✓
2	Bedroom-2 C.Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
3	Bedroom-3 C.Bed	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	XX	✓
4	Drawing	X	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓
5	Dining	–	–	–	–	–	–	–	–	–	–	–	–
6	Lobby 1	–	–	–	–	–	–	–	–	–	–	–	–
7	Utility / balcony 1	–	–	–	–	–	–	✓	✓	✓	–	✓	✓
8	Utility / balcony 2	X	✓	–	–	–	–	–	–	✓	–	✓	✓
9	Utility / balcony 3	–	–	–	–	–	–	–	–	–	–	–	–
10	Kitchen	–	–	✓	✓	✓	✓	–	–	–	–	✓	✓
11	Toilet 1 M.Toi	✓	✓	✓	✓	✓	✓	–	–	✓	–	✓	✓
12	Toilet 2 C.Toi	✓	✓	✓	✓	✓	✓	–	–	✓	–	✓	✓
13	Toilet 3												
14	Other												
15	Other												
Remarks		Note:-1. Main door is damaged.											
		2. In G.Bed A/C sleeves holes not packed.											
		3. In C.Bed Seepage started.											
		4. In Utility no of tile is broken.											
		5. In Utility door stopper not provided.											
		6. In Utility hole marking for PVC not done.											