

Company		Modi Realty Genome Valley				0	Approved by	Sarwar
Project		Bloomdale Residency Genome valley					Date	26-03-2022
Prepared By		Pushpalatha.						
Last updated on		26-Mar-22						
Block No		Flat No - 1 to 22						
S.No	Flat No	Footings	Plinth Beam	Slab Casting date	Stage - I BW & internal plastering completion date	Completion date (Flooring, Bathroom Tiles, 1st Coat	Stage III completion date	Remarks
1	1	15.12.2020	25.03.2021	02.06.2021	03.03.2022	03.03.2022		
2	2	15.12.2020	25.03.2021	02.06.2021	03.03.2022	03.03.2022		
3	3	15.12.2020	25.03.2021	02.06.2021	03.03.2022	03.03.2022		
4	4	04.01.2021	29.10.2021	21.01.2022				
5	5	04.01.2021	29.10.2021	21.01.2022				
6	6	04.01.2021	29.11.2021	21.01.2022				
7	7	04.01.2021						
8	8	16.03.2021						
9	9	16.03.2021						
10	10	16.03.2021						
11	11	16.03.2021						
12	12	27.01.2022						
13	13	27.01.2022						
14	14	27.01.2022						
15	15	27.01.2022						
16	16	04.01.2021						
17	17	04.01.2021	29.11.2021	21.01.2022				
18	18	04.01.2021	29.10.2021	21.01.2022				
19	19	04.01.2021	29.10.2021	21.01.2022				
20	20	15.12.2020	25.03.2021	02.06.2021	03.03.2022	03.03.2022		
21	21	15.12.2020	25.03.2021	02.06.2021	03.03.2022	03.03.2022		
22	22	15.12.2020	25.03.2021	02.06.2021	03.03.2022	03.03.2022		
23	101	15.12.2020	25.03.2021	13.07.2021	11.12.2021			
24	102	15.12.2020	25.03.2021	13.07.2021	11.12.2021			
25	103	15.12.2020	25.03.2021	13.07.2021	11.12.2021			
26	104	04.01.2021	29.01.2021	16.02.2022				
27	105	04.01.2021	29.01.2021	16.02.2022				
28	106	04.01.2021	29.01.2021	16.02.2022				
29	107	04.01.2021						
30	108	16.03.2021						
31	109	16.03.2021						
32	110	16.03.2021						
33	111	16.03.2021						
34	112	27.01.2022						
35	113	27.01.2022						
36	114	27.01.2022						
37	115	27.01.2022						
38	116	04.01.2021						
39	117	04.01.2021	29.01.2021	16.02.2022				
40	118	04.01.2021	29.10.2021	16.02.2022				
41	119	04.01.2021	29.10.2021	16.02.2022				
42	120	15.12.2020	25.03.2021	13.07.2021	11.12.2021			
43	121	15.12.2020	25.03.2021	13.07.2021	11.12.2021			
44	122	15.12.2020	25.03.2021	13.07.2021	11.12.2021			
45	201	15.12.2020	25.03.2021	13.08.2021				
46	202	15.12.2020	25.03.2021	13.08.2021				
47	203	15.12.2020	25.03.2021	13.08.2021				
48	204	4.01.2021	29.01.2021	26.03.2022				
49	205	4.01.2021	29.01.2021	26.03.2022				
50	206	4.01.2021	29.01.2021	26.03.2022				
51	207	4.01.2021						
52	208	16.03.2021						
53	209	16.03.2021						
54	210	16.03.2021						
55	211	16.03.2021						
56	212	27.01.2022						
57	213	27.01.2022						
58	214	27.01.2022						
59	215	27.01.2022						
60	216	04.01.2021						
61	217	04.01.2021	29.11.2021	26.03.2022				
62	218	04.01.2021	29.10.2021	26.03.2022				
63	219	04.01.2021	29.10.2021	26.03.2022				
64	220	15.12.2020	25.03.2021	13.08.2021				
65	221	15.12.2020	25.03.2021	13.08.2021				


APPROVED BY
26 MAR 2022
O. SOBANBASU
 Asst. Project Manager (B.R.G.V.)

66	222	15.12.2020	25.03.2021	13.08.2021				
67	301	15.12.2020	25.03.2021	20.09.2021				
68	302	15.12.2020	25.03.2021	20.09.2021				
69	303	15.12.2020	25.03.2021	20.09.2021				
70	304	04.01.2021	29.10.2021					
71	305	04.01.2021	29.10.2021					
72	306	04.01.2021	29.11.2021					
73	307	04.01.2021						
74	308	16.03.2021						
75	309	16.03.2021						
76	310	16.03.2021						
77	311	16.03.2021						
78	312	27.01.2022						
79	313	27.01.2022						
80	314	27.01.2022						
81	315	27.01.2022						
82	316	04.01.2022						
83	317	04.01.2022	29.11.2021					
84	318	04.01.2022	29.10.2021					
85	319	04.01.2022	29.10.2021					
86	320	15.12.2020	25.03.2021	20.09.2021				
87	321	15.12.2020	25.03.2021	20.09.2021				
88	322	15.12.2020	25.03.2021	20.09.2021				
89	401	15.12.2020	25.03.2021	20.11.2021				
90	402	15.12.2020	25.03.2021	20.11.2021				
91	403	15.12.2020	25.03.2021	20.11.2021				
92	404	4.01.2021	29.10.2021					
93	405	4.01.2021	29.10.2021					
94	406	4.01.2021	29.10.2021					
95	407	4.01.2021						
96	408	16.03.2021						
97	409	16.03.2021						
98	410	16.03.2021						
99	411	16.03.2021						
100	412	27.01.2022						
101	413	27.01.2022						
102	414	27.01.2022						
103	415	27.01.2022						
104	416	04.01.2022						
105	417	04.01.2022	29.10.2021					
106	418	04.01.2022	29.01.2021					
107	419	04.01.2022	29.10.2021					
108	420	15.12.2020	25.03.2021	20.11.2021				
109	421	15.12.2020	25.03.2021	20.11.2021				
110	422	15.12.2020	25.03.2021	20.11.2021				
111	501	15.12.2020	25.03.2021	28.12.2021				
112	502	15.12.2020	25.03.2021	28.12.2021				
113	503	15.12.2020	25.03.2021	28.12.2021				
114	504	04.01.2021	29.10.2021					
115	505	04.01.2021	29.10.2021					
116	506	04.01.2021	29.10.2021					
117	507	04.01.2021						
118	508	16.03.2021						
119	509	16.03.2021						
120	510	16.03.2021						
121	511	16.03.2021						
122	512	27.01.2022						
123	513	27.01.2022						
124	514	27.01.2022						
125	515	27.01.2022						
126	516	04.01.2022						
127	517	04.01.2022	29.11.2021					
128	518	04.01.2022	29.10.2021					
129	519	04.01.2022	29.10.2021					
130	520	15.12.2020	25.03.2021	28.12.2021				
131	521	15.12.2020	25.03.2021	28.12.2021				
132	522	15.12.2020	25.03.2021	28.12.2021				