

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date: 29/3/22		Prepared by: <i>Manish</i>		Serial no. 2626	
Supplier name: <i>hela steel Railing & furniture</i>		Project: <i>BRGV</i>		HO inward no.	
Firm/Company: <i>MGRGV</i>		PO/WO No. 85141		HO received date	
PO/WO date: 4/4/22		Scan ID.			

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	061	1/3/22	20,650/-	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):		20,650/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☒ Installation report		
MRN nos.: <i>Installation Report enclosed</i>	Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges		-
Amount C – Other Debits :		-
Amount D (D=A+B-C) – Amount to be credited to the supplier:		20,650/-
Amount E – PO / WO value:		20,650/-
Amount F – Difference (A – E):		-
Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received		
Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other		
Payment – due date: 4/4/22		
Remarks:		

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	<i>Manish</i>	APPROVED 30 MAR 2022 MINISH PARIKH MANAGER PROCUREMENT			
Sign:	<i>Manish</i>				
Date:	29/3/22				
Approval limit	Upto 20k		Above 20k	Above 100k	Upto 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

TAX INVOICE

Cell : 8125765219, 7075802950


M/s. LEELA STEEL RAILING & FURNITURE**Mfg: All Kinds of Stainless steel, Railings steel Furniture, Kitchen Trolleys 202,304 & All Interior, Decorative Items**

Main Office : 1-2-3-5/1, Indiranagar Colony, Venkateshwara Temple Road, Beside Kattalamandi, Uppal, Hyderabad.

Branch Office : Ramppally Chowrasta, Ghatkesar Road, Hyderabad.

Buyer :	Invoice No. 061	Date : 1-03-2022
M/s: ... <i>MAD Realty Genome</i> ...	Delivery Note :	Made of Payment :
... <i>Valley LLP</i> ... <i>Hyderabad</i> ...	Buyers Order No. : <i>3541</i> <i>9555</i>	Date : 1-03-2022
GST No. : <i>36 AB FFM 3063 P1ZU</i>	Despatched Through:	Destination :

Sl. No.	Description of Goods	HSN Code	Qty	Rate	Amount Rs. Ps.
①	<i>S.S. PIPE Fitting. 2020</i> <i>2" 1/2" 3/4 PIPE</i>	<i>7306</i>	<i>50</i>	<i>350</i>	<i>17500</i>



GST No. : <i>36CRBPB0826R1Z0</i>	Gross Value	
Rupees in words: ... <i>TWENTY THOUSAND</i> ...	Add CGST <i>9</i> %	<i>1575</i>
... <i>SIX HUNDRED FIFTY RUPEES</i> ...	Add SGST <i>9</i> %	<i>1575</i>
... <i>ONLY</i> ...	Add IGST %	
Terms & Conditions	GRAND TOTAL	<i>20,650/-</i>
1. Our risk and responsibility ceases on delivery of goods and we are not responsible for damages, shortages or theft in transit.	For LEELA STEEL RAILING & FURNITURE	
2. 27% Interest will be charged on bills remaining unpaid after due date	<i>M. H. R. M.</i>	
3. Payments within.....days.	Proprietor	

Purchase Order

Page(s) 1 Of 1

04-02-2022 13:52:17



85141

31.01.22 4:50:17

From Company : **Modi Realty Genome Valley LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ABFFM3063P1ZU

Supplier Details

Leela Steel Railing & Furniture
Main office: 1-2-3-5/1, India Nagar Colony, Venkateshwara Temple
Road, Beside Kattalmandi, Uppal, Hyderabad.

GSTIN 36CRBPB0826R1ZO

8125765219/7075802950

Doc No	85141	95055
Doc Date	04-02-2022	
Quote No	Nil	
Quote Date	23-12-2021	
SupplyType	Supply And Installation	

Kind Attn : Mr. Mohan Ram

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6039 - Miscellaneous - SS Railing - NA - rft 3'	50.00	350.00	0.00	18.00	20,650.00
Total Order Value . . .					20,650.00

Rupees : Twenty Thousand Six Hundred Fifty Only.

Terms and Conditions :-

Specification / Brand	Quality & Specifications of works shall be as per given in the quotation. SS Pipe - Jindal make & Glass - Saint Gobain/Modi Guard.Prices shall remain fixed(Subject to change in GST) for a period of 6months.
Payment Terms	50% as advance and balance after delivery of all material and completion of the work.
Tax	All taxes included in above price.
Delivery Date	Within 3days
Delivery Location	Bloomdale Residency at Genome Valley Murharipalli,servey no-31& 32 Phone. Madhu Site Engineer - 9502211499
Penalty For Delay	Bill must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bill.
Transportation Cost	Included in the above price.
Warranty	5years replacement guarantee on all hardware installed. Hardware material should be branded.
Advance Paid	Rs. 10,325/- to be pay vide cheque no. , dt.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Breakage if any in your a/c. Above order for BRGV staircase ground and 1st floor purpose. Ftg charges including in above price.
Completion Date	Work shall be completed within 4days. Penalty of 5% of order value per week shall be levied for delay.
Measurment	Payment will be made as per actual measurement of material received at site.
Security	Supplier shall be responsible for security and storage of material at site.
Remarks	'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Modi Realty Genome Valley LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Leela Steel Railing & Furniture**

Name : _____

Name : _____

Date : __/__/__

Requisition Form

Company Name:		MRGV		Date:		03-02-22	
Site & Phase :		BRGV		Time:		09.30am	
Supplier				Req. No.		95055	
Material required before date:			Asap		ID No.		73532

No	Description	Size	Quantity	Units	Inward No	Date
1	SS railing (For staircase)	Std	50	Rft		
2						
3						
4						
5						
6						
7						
8						
9						
10						

85141

APPROVED

04 FEB 2022

MINISH PARIKH
MANAGER PROCUREMENT

Remarks : This materials is require for BRGV stair case ground floor and first floor.

Prepared By	Sarwar	Approved by	
Sign. & Date	03-02-22	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

Internal memo no. 903/35/A
Annexure -A
INSTALLATION REPORT

Company/ firm:	MRGV	Requisition nos.:	95055
Project:	BRGV.	PO no.:	85141
Supplier:	Leela Steel Railing & Furniture	Material type:	SS Railing.

Details of installation:

[illegible]

Total:	50
--------	----

Remarks: Installation of staircase ss railing Completed at BRGV.

Approved by	APPROVED BY Project manager 25 MAR 2022  SYED AM SARWAR	Security		Admin (Audit)	
-------------	--	----------	---	---------------	--

Note: 1. Report to be submitted on Material + Labour 2. Half annual completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony, staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or more reports can be made per PO. Avoid multiple POs in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be sent to purchase@modiproperties.com regularly. However, report must be provided within one working day of request from purchase. 7. Maintain signed original at site.