

PURCHASE DIVISION
Advice for approval for credit to supplier

2752

Date:	1/04/22	Prepared by	Vandjarkhi	Serial no.	
Supplier name	SCUP			HO inward no.	
Firm/Company	SCUP	Project	SOV-TH	HO received date	
PO/WO date	4/03/22	PO/WO No.	86105	Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	22894	31/03/22	6,845/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.			/	☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A - Bills total (Excluding Transport & Hamali Charges):			6,845/-
Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:	105490	Proof of delivery matches MRN	☒ Yes ☐ No
Amount B - Other Credits : Transportation charges			-
Amount C - Other Debits :			-
Amount D (D=A+B-C) - Amount to be credited to the supplier:			6,845/-
Amount E - PO / WO value:			57,455/-
Amount F - Difference (A - E):			50,610/-
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received	
Close PO / WO		☐ Yes ☒ No - wait for balance material ☐ Other	
Payment - due date		11/04/22	
Remarks: Palt Bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Vandjarkhi				
Sign:	[Signature]				
Date	1/04/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

TAX INVOICE

Summit Sales LLP

ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

PAN: ACQFS2044C GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 :

Customer Details

Serene Constructions LLP
SOV PART III, Sy No. No. 11,12,14,15,16,17,18,294, Cherlapally, Hyderabad,

GSTIN : 36ACVFS7909P1ZV

PAN ACVFS7909P


Invoice No. 22894
Invoice Date. 31-03-2022
PO No. 86105
PO Date. 04-03-2022
Req ID 74311
Req Date 03-03-2022
Loc Req No 183976

	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt				
1	9091 - Tiles - Bathroom floor Maharaja Beige - 12 in		15	386.75	5,801.25	18	1,044.22				
2											
3											
4											
5											
6											
7											
8											
9											
10											
11											
12											
13											
14											
15											
IGST					CGST		SGST	Total Taxable Amount	5,801.25		1,044.22
					522.11		522.11	Total Invoice Amount	6,845.47		
Rupees : Six Thousand Eight Hundred Fourty Five and Paise Fourty Seven Only.											

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 2

04-03-2022 13:42:17



86105

28.02.22 2:52:28

From Company : **Serene Constructions LLP**
 5-4-187/374, II Floor, M.G. Road, Secunderabad-500 003.
 G S T No. : 36ACVFS7909P1ZV

Supplier Details

Summit Sales LLP
 5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	86105	183976
Doc Date	04-03-2022	
Quote No	NIL	
Quote Date	04-03-2022	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 9075 - Tiles - Bathroom walltiles luna DK - 10 IN X 15 IN X 8 Pieces - Boxes	42.00	211.83	0.00	18.00	10,498.29
2 9076 - Tiles - Bathroom wall tiles Luna LT - 10 IN X 15 IN X 8 Pieces - Boxes	48.00	211.83	0.00	18.00	11,998.05
3 9077 - Tiles - Bathroom wall tiles luna HL - 10 IN X 15 IN x 8 Pieces - Boxes	18.00	211.83	0.00	18.00	4,499.27
4 9091 - Tiles - Bathroom floor Maharaja Beige - 12 in X 12 in X 12 in - Boxes	15.00	386.75	0.00	18.00	6,845.48
5 9073 - Tiles - Bathroom wall tiles malashiyan brown DK - 10 IN X 15 IN x 8 Pieces - Boxes	28.00	211.83	0.00	18.00	6,998.86
6 9072 - Tiles - Bathroom wall tiles malashiyan brown LT - 10 INx 15 IN x 8 PIECES - Boxes	32.00	211.83	0.00	18.00	7,998.70
7 9074 - Tiles - Bathroom malashiyan brown HL - 10 IN X 15 IN X 8 Pieces - Boxes	12.00	211.83	0.00	18.00	2,999.51
8 9090 - Tiles - Bathroom floor jaipur panna - 12 in X 12 in X12 pieces - Boxes	10.00	476.00	0.00	18.00	5,616.80

Total Order Value . . . 57,454.97

Rupees : Fifty Seven Thousand Four Hundred Fifty Four and Paise Ninty Seven Only.

Terms and Conditions :-**Specification / Brand** All items shall be Nitco brand Rate per Sft is Rs. 40.00/-, 31.00/-/46/-,**Payment Terms** After delivery and production of bill**Tax** Included in the above prices**Delivery Date** With in a day

Delivery Location Silver Oak Villas Part III
 Sy.No.11,12,14,15,16,17,18, 294
 Phone. 0

Penalty For Delay Nil**Transportation Cost** Nil**Warranty** Nil**Advance Paid** NilFor **Serene Constructions LLP**

Authorised Signatory

Name :

Name : _____

Date : __/__/__

PART DELIVERY DETAILS

S.no.	Bill no	Bill Dt.	Amount
1.	22642	16/03/22	40,111.19/-
2.	22894	31/3/22	6,845.1/-
3.	For MDs APPROVAL		
4.	☐ High Value/quantity beyond limits.		
5.	☒ Po/Req. processed post approval.		
	☐ Approval for technical details/clarification.		
	☐ Replenishing SSSLP stock		
	☐ Other		

B/L Amount: 17,344/-



Accepted the above Terms And Conditions

For **Summit Sales LLP**

Purchase Order

Page(s) 2 Of 2

04-03-2022 13:42:17

Original / Office Copy / Purchase Div.Copy

Other Terms

We reserve the right to reject items not conforming to quality and specifications, damage is in suppliers account, above order is for V 134, purpose.

Completion Date

Nil

Measurement

Nil

Security

Nil

Remarks

'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Serene Constructions LLP**

Authorised Signatory


Name : _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Requestion form - Bathroom Tiles - Deluxe													
Company/	SCLLP			Site & Phase	SOV-III								
Req. no.	183976			Req. Date	03-03-2022								
Material required before	08-03-2022			ID no.	74311								
Prepared by:	G. Chandran Kanth			Approved by (sign):									
Plot / Block no:	V.no. 134												
Tiles required for:	2 Bath Rooms			A	B	C=A/B	D	E=C*D	F	G=E/F			
S No.	Name of tile	Brand / Company	Size	Units	Qty required for one bathroom in sft	No of sft of tiles per box	Avg Qty required for one bathroom in boxes	No. of bathrooms for which tiles are required	Qty required in boxes	Qty Available at site in boxes	Balance Qty to be ordered in boxes	Inward No	Date
1	Nitico Luna DK	Nitico	15" X 10"	sft	140.0	10.0	14.0	3.0	42.0	-	42.0		
2	Nitico Luna LT	Nitico	15" X 10"	sft	180.0	10.0	18.0	3.0	48.0	-	48.0		
3	Nitico Luna HL	Nitico	15" X 10"	sft	60.0	10.0	6.0	3.0	18.0	-	18.0		
4	Maharaja Beige	Johnson	12" x 12"	sft	50.0	15.0	5.0	3.0	15.0	-	15.0		
Total									123.0	-	123.0		
Tiles required for:	2 Bath Rooms												
S No.	Name of tile	Brand / Company	Size	Units	Qty required for one bathroom in sft	No of sft of tiles per box	Avg Qty required for one bathroom in boxes	No. of bathrooms for which tiles are required	Qty required in boxes	Qty Available at site in boxes	Balance Qty to be ordered in boxes	Inward No	Date
1	Nitico ultra sprinkle DK	Nitico	15" X 10"	sft	140.0	10.0	14.0	-	-	-	-		
2	Nitico ultra sprinkle LT	Nitico	15" X 10"	sft	180.0	10.0	18.0	-	-	-	-		
3	Nitico ultra sprinkle HL	Nitico	15" X 10"	sft	60.0	10.0	6.0	-	-	-	-		
3	Maharaja Off White	Johnson	12" x 12"	sft	50.0	15.0	5.0	-	-	-	-		
Total									-	-	-		
Tiles required for:	1 Bath Rooms												
S No.	Name of tile	Brand / Company	Size	Units	Qty required for one bathroom in sft	No of sft of tiles per box	Avg Qty required for one bathroom in boxes	No. of bathrooms for which tiles are required	Qty required in boxes	Qty Available at site in boxes	Balance Qty to be ordered in boxes	Inward No	Date
1	Nitico Malayasian Brown DK	Nitico	15" X 10"	sft	120.0	10.0	12.0	2.0	24.0	-	24.0		
2	Nitico Malayasian Brown LT	Nitico	15" X 10"	sft	160.0	10.0	16.0	2.0	32.0	-	32.0		
3	Nitico Malayasian Brown HL	Nitico	15" X 10"	sft	50.0	10.0	5.0	2.0	10.0	-	10.0		
3	Jaijpur Panamuna	Johnson	12" x 12"	sft	45.0	15.0	5.0	2.0	10.0	-	10.0		
Total									82.0	-	82.0		

APPROVED BY
05 MAR 2022
SOHAM MOJI
MANAGING DIRECTOR

DELIVERY CHALLAN

SUMMIT SALES LLP

5-4-187/3 & 4 II Floor, M.G. Road, secunderabad - 500 003.

Tel : 040 - 6633 5551

M/s Scree Construction LLPDC No. : 4389Date : 29/03/2024Site: So v. part IIIVehicle No. : TS300780P.O. / W.O. No. : 86105P.O. / W.O. Date : 4/03/2024

Sl. No.	PARTICULARS	Quantity
1	Maharaja Beige 12" x 12"	15 Box
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		15 Box


INWARD WITH TIME:	
Inward No: <u>1019</u>	Dt: <u>29/3/24</u>
MRN No: <u>105490</u>	Dt: <u>29/3/24</u>
Received By: <u>[Signature]</u>	Sign: <u>[Signature]</u>
SILVER OAK VILLAS PART-III	

GSTIN :

Received the above materials in good condition.

Received by: [Signature]

Stamp:

Date: 29/03/2024A. Dunder

For SUMMIT SALES LLP

[Signature]
 29/03/24
 Authorised Signatory