

Quality Control Check Report. Stage: After Finishing Stage III (Apartments)

Flat No	B - 905	Other	Sl. No.	38476
Company	MPL	Project	Phase	-
Prepared by	T. Vinod Kumar	Sign	Date	29-09-21
Project Manager	Subba Reddy	Sign	Date	29-09-21
Previous stage report no.	37876	Report filed and signed by PM	☒ Yes ☐ No	
Checked By MD on	MD Sign	For filling	☐ Yes ☐ No	

Recommendation:

- ☐ Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.
- ☐ Stop further work. Proceed with work after submitting ATR on QC report to QC team.
- ☒ Proceed with further work only after making corrections pointed out in the QC report. ATR not required.
- ☐ Proceed with further work. ATR not required.

Inspection should be done after :

- Completing stage II works.
- Complete works like doors, windows, grills, electrical wiring, switches, french door glass, etc.
- In case of modular kitchen provide platform, granite and dado and modular kitchen in this stage.
- Provide video door phone in this stage.
- Possession for wood work cannot be given until QC check for stage III is completed and all corrections mentioned in the report are made.

Confirmed that all corrections mentioned in the QC report have been completed. Work can proceed to next stage.

Project in-charge	Sign	Date
<i>[Signature]</i>	<i>[Signature]</i>	30/9/2021

Miscellaneous check:

Modular kitchen to be provided	☒ Yes ☐ No	Modular kitchen provided	☐ Yes ☒ No
Modular kitchen workman ship	☐ Good ☐ Avg ☐ Poor	Modular kitchen granite & dado workman ship & finishing	☐ Good ☐ Avg ☐ Poor
Video door phone /wifi cam to be provided	☒ Yes ☐ No	Video door phone/wifi cam provided	☐ Yes ☒ No
Painting marks and drops are cleaned from floor, windows, walls.	☐ Good ☒ Avg ☐ Poor		

Quality Control Check Report. Stage: After Finishing Stage III (Apartments)

S No	Room	Rate the quality of (Good ✓, Avg. X, Poor – needs correction ✗, NA)											
		Door, door knob & door stopper fitting	Door, door knob & door stopper cleaning	Window grills & quality	Window grills fitting & finishing	Windows quality	Window fitting & finishing	Balcony railing quality & finishing	French door quality & fitting	CP jali quality and fitting	Edge building	Switch boards fitting & covering with plastic covers	Junction box covers painting
1	Bedroom 1 M. Bed	✓	✗	✓	✓	✓	✗					✓	✓
2	Bedroom 2 C. Bed	✓	✗	✓	✓	✓	✓					✓	✓
3	Bedroom 3 G. Bed	✓	✗	✓	✓	✓	✓					✓	✓
4	Drawing	✓	✗	✓	✓	✓	✗					✓	✓
5	Dining	–	–	✓	✓	✓	✗					✓	✓
6	Lobby 1	–	–	–	–	–	–					–	–
7	Utility / balcony 1	–	–	–	–	–	–		✓	✓	–	✓	✓
8	Utility / balcony 2	✓	✓	–	–	–	–		–	✓	–	✓	✓
9	Utility / balcony 3	–	–	–	–	–	–		–	–	–	–	–
10	Kitchen	–	–	✓	✓	✓	✓		–	–	–	✓	✓
11	Toilet 1 M. Toi	✓	✗	✓	✓	✓	✗		–	✓	–	✓	✓
12	Toilet 2 C. Toi	✓	✗	✓	✓	✓	✗		–	✓	–	✓	✓
13	Toilet 3 G. Toi	✓	✗	✓	✓	✓	✓		–	✓	–	✓	✓
14	Other												
15	Other												

Remarks Note:- 1. For french door mosquito mesh not provided.
 2. In balcony for railing, glass not fixed.
 3. In utility grill not fixed.
 4. Seepage started at Dining, M. Bed & Kitchen.