

PURCHASE DIVISION
Advice for approval for credit to supplier

(2)

Date:	12/4/22	Prepared by	Manish	Serial no.	3019
Supplier name	Vasat Enterprises			HO inward no.	
Firm/Company	GVDC	Project	Grandpilot	HO received date	
PO/WO date	5/4/22	PO/WO No.	87090	Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	514	8/4/22	7,50,066/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):					
			7,49,476/-		
Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	Steel Report enclosed		Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges			Kanta - 500/- + 18	590/-	
Amount C – Other Debits :					
Amount D (D=A+B-C) – Amount to be credited to the supplier:			7,50,066/-		
Amount E – PO / WO value:			7,31,895/-		
Amount F – Difference (A – E):			18,171/-		
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No wait for balance material ☐ Other			
Payment – due date		10/05/2022			
Remarks: 64 Kgs Difference between Pour report and Billing.					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Manish	Manish			
Sign:	Manish	Manish			
Date	12/4/22	12 APR 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	GV Discovery center	Test report received	Yes / No	A. PO quantity (in kgs)	9000 kgs ✓
Project:	Genopolis	DCs received	Yes / No	B. Gross vehicle weight	13800 kgs ✓
Block/ Villa No.:	-	Weighment slips received	Yes / No	C. Net vehicle weight	4650 kgs ✓
Requisition nos.:	196020	Total qty as per PO received	Yes / No	D. Actual quantity delivered (B-C)	9150 kgs ✓
PO No(s).	87090	Close PO	Yes / No	E. Difference (D- A)	+150 kgs
Supplier:	Vasanth enterprises	Vehicle no.	TS08UH3726	MRN No.	-
Delivery date	07-04-2022	Delivery time	06.30 pm	Inward no.	1263 ✓
Sign of security	Ravjan	Sign of Admin	Vasanth	Sign of Project manager	
Date	08-04-2022	Date	08-04-2022	Date	08-04-2022

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	0	0
2.	10 mm	7.50	273	2047 kgs
3.	12 mm	10.67	282	3008 kgs
4.	16 mm	18.96	0	0
5.	20 mm	29.63	0	0
6.	25 mm	46.30	0	0
7.	32 mm	75.86	54	4096 kgs
8.	Binding wire	In bundles	0	0
9.	Other			
Total:				9151 kgs
Remarks:	Difference can consider .			

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.


VASANT ENTERPRISES

Dealers in : Iron & Steel, M. S. & S. S. Plates, Pipes, Angles, Channels, Beam, Rounds, etc.,

Stockist of : All Kinds of Bolts & Nuts, Hardware & General Order Suppliers

5-5-100, Ranigunj, Secunderabad - 500 003. (T. S.)

Ph.: 040-66554351, 66334351 M: 98480 30075 E-mail: mekul.mehta91@yahoo.in

No. 912		TAX INVOICE			Date 8/4/2022		
M/s G.V. Discovery Centre Pvt Ltd Limited 5-4-187/384 11nd Floor Soham Mansion MG Road SEC BAD		Y. Order No. : 87090		Dt. 5/4/22			
GST No. 36AAHCG 4940 K1ZC		D.C. No. : 514		Dt. 8/4/2022			
		Desp. Per :					
		Truck No. : AP29V 8365					
		Payment Due on : Immediately					
S.No.	PARTICULARS	HSN Code	Qty. M.T.	Rate	Per	AMOUNT Rs. P.	
1)	M/s INT BAR 10mm	9214	2145 kg	69.25	kg	1,48,541 00	
2)	" " " 12mm		2990 kg	68.25	kg	2,04,068 00	
3)	" " " 32mm		4080 kg	69.25	kg	2,82,540 00	
						6,35,149 00	
 				Rupees Seven lakhs fifty thousand Sixty Six only			
				Kanta / Hamali / Others		500	00
				Freight Charges		—	
				Total		6,35,649 00	
Bank : CITY UNION BANK Branch : M.G. Road, Secunderabad. A/C No. : 076120000148567 IFSC : CIUB0000076				CGST @ 9 %		57,208 50	
				SGST @ 9 %		57,208 50	
				IGST @ %			
				G. Total		7,50,066 00	
GST No. 36AAIFV6997M1Z1							

Note : Goods once sold will not be taken back. If the amount of the bill is not paid within 15 days interest @ 36% p. a. will be charged. Received the goods in good condition Subject to Secunderabad Jurisdiction

E. & O. E.

For VASANT ENTERPRISES



Purchase Order

Page: 1 of 1

05-04-2022 5:17:31 PM

Original



04.04.22 1:33:42

From Company : **G V Discovery Center Pvt Ltd**
5-4-187/38&4, II nd Floor, Soham Mansion ,MG Road, Secunderabad-50003
G S T No. : 36AAHCG4940K1ZC

Supplier Details

Vasant Enterprises
5-5-100, Ranigunj, Secunderbad-3.

66334351..
9848030075

Doc No 87090 196020
Doc Date 05-04-2022
Quote No NIL
Quote Date 05-04-2022
SupplyType Supply

Kind Attn : Mr.Mehul Mehta

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8114 - Steel - rebar - TMT - 10mm - kgs	2,000.00	69.25	0.00	18.00	163,430.00
2 8115 - Steel - rebar - TMT - 12mm - kgs	3,000.00	68.25	0.00	18.00	241,605.00
3 8119 - Steel - rebar - TMT - 32mm - kgs	4,000.00	69.25	0.00	18.00	326,860.00

Total Order Value . . . 731,895.00

Rupees : Seven Lakh(s) Thirty One Thousand Eight Hundred Ninty Five Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation.

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Working Day.

Delivery Location 119, 191 Synergy Square 1

Phone.

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment as per actual weightment. Hammali charges Included. Unloading Charges Included.Above material for 191-Block colour-3 lapping purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Delivery at GVDC-Turkapally Contact Person Mr Subba Reddy-7674808777.

For MDs APPROVAL

☐ High Value/quantity beyond limits.

☒ Po/Req. processed-post approval.

☐ Approval for technical details/clarification

☐ Replenishing SLLP stock

☐ Other



For **G V Discovery Center Pvt Ltd**

Authorised Signatory

Accepted the above Terms And Conditions

For **Vasant Enterprises**

Name :

Name :

Date : / /

Requisition Form -Steel

Company GV Discovery center pvt ltd Site & Phase genopolis
 Req. no. 196020 Req. Date 05.04.2022
 Material required before urgent ID no. 75293
 Prepared by: vineetha reddy Approved by (sign): K.Narsing rao
 Flat / Block no: for 191- block column -3 lapping purpose.

S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site in rods	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date
1	Steel	8mm	0.00	0.00	0.00	0.00		
2	Steel	10 mm	271.00	0.00	271.00	2005.40		
3	Steel	12 mm	282.00	0.00	282.00	3006.12		
4	Steel	16 mm	0.00	792.00	0.00	0.00		
5	Steel	20 mm	0.00	35.00	0.00	0.00		
6	Steel	25 mm	0.00	15.00	0.00	0.00		
7	Steel	32 mm	53.00	0.00	53.00	4020.05		
8	Binding Wire	20 gauge	0.00	0.00	0.00	0.00		
	Total					9031.57		

Notes:

- 1 Binding wire is generally 25 kgs per ton.
- 2 Order footing steel for one block or core at a time.
- 3 Order steel for slab along with steel for next column on completion of beam bottom.
- 4 Do not order excess steel Do not order steel in advance

Min, This is urgent order immediately

APPROVED BY
 05 MAR 2022
 SOHAM MOOI
 MANAGING DIRECTOR

[Signature]

22/3/2022