

Anx - A - Attendance details

Annexure - A - Send Weekly					
Details of labour charges					
Name of contractor:		Vasanthi constructions			
Company name:		Kadokia and modi housing			
Project name:		Bloomdale			
Date:		14-04-2022			
Period		From:	07-04-2022	To:	13-04-2022
Sl. No.	Work Type	Worker Type	Quantity	Rate	Amount
1	Civil work	Mason	-	700.00	-
2	Civil work	Male helper	-	550.00	-
3	Civil work	Female helper	-	450.00	-
4	RCC work	Mason	-	550.00	-
5	RCC work	Male helper	-	400.00	-
6	RCC work	Female helper	-	-	-
7	Earth work	Mason	-	-	-
8	Earth work	Male helper	-	450.00	-
9	Earth work	Female helper	-	400.00	-
10	Electrician	Mason	-	550.00	-
11	Electrician	Male helper	-	400.00	-
12					
13					#VALUE!
14					-
15					-
16					-
17					-
18					-
19					-
20					-
Total					#VALUE!
Payment approved by MD:					
Prepared by:		MDs approval			
Name					
Date					

Certified by:

C. Chamma

Project Manager/Engg.
KADAKIA & MODI HOUSING

hire charges

Annexure - B - Send Weekly

Details of hire charges

Name of contractor: Vasanthi constructions
 Company name: Kadakia and modi housing
 Project name: Bloomdale
 Date: 14-04-2022
 Period From: 07-04-2022 To: 13-04-2022

Sl. No.	Equipment Type	Quantity	Rate	Units	Amount
1	jcb	-	900.00	hrs	-
2	tractor	-	1,800.00	days	-
3		-	300.00	nos	-
4		-	400.00	nos	-
5		-	500.00	nos	-
6		-	600.00	nos	-
7		-	700.00	nos	-
8		-	800.00	nos	-
9		-	900.00	nos	-
10		-	1,000.00	nos	-
11		-	1,100.00	nos	-
12		-	1,200.00	nos	-
13					-
14					-
15					-
16					-
17					-
18					-
19					-
20					-
21					-
22					-
23					-
24					-
25					-
Total					-
Payment approved by MD:					
Prepared by:			MDs approval		
Name					
Date	#VALUE!				

Certified by:

 Project Manager/Engg.
 KADAKIA & MODI HOUSING

Anx - C - Material received

Annexure - C - send weekly Details of magterial received		vasathi constructions Kadakia and modi housing bloomdale	
Name of contractor:		14-04-2022	
Company name:		07-04-2022 To: 13-04-2022	
Project name:			
Date:			
Period			

Sl. No.	Material type	Received date	Inward no.	Quantity	Units	Rate	Amount
1	stone dust	09-12-2020	21232	-	cft	22.50	-
2	Solid Brick (16"X8"X4")	08-10-2021	21442	-	nos	21.00	-
3	Solid Brick (16"X8"X6")	28-11-2020	21154		nos	30.00	-
4	Solid Brick (16"X8"X6")	28-11-2020	21155	-	nos	30.00	-
5	0-3mm sand		21416	-	cft	27.24	-
6							-
7							-
8							-
9							-
10							-
11							-
12							-
13							-
14							-
15							-
16							-
17							-
18							-
19							-
20							-
21							-
22							-
23							-
24							-
Total							-
Payment approved by MD:							
Prepared by:				Approved by: MDs approval			
Name				Name			
Date				Date			

Certified by:

Channa

Project Manager/Engg.
KADAKIA & MODI HOUSING

Annexure - D - send weekly

Mile stone report for CR-

Company name:

Kadakia and modi housing

Project name: bloomdale

Date: 14-04-2022

Note: Prepare the statement for all the villas in the project.

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of							Date of physical possession
					plinth	RCC	plastering	stage I	stage II	stage III	stage IV	
1	22	Type C	1940	10-Jun-20	23-6-2020	25-Nov-20	2-Apr-21	7-Mar-21	23-Dec-21			
2	23	Type C	1940	10-Jun-20	23-6-2020	25-Nov-20	9-Apr-21	24-Mar-21	23-Dec-21			
3	24	Type C	1940	10-Apr-19	25-Jan-19	17-Sep-19	22-Jan-20	29-Feb-20	18-Jan-22			
4	25	Type C	1940	21-Mar-19	3-May-19	20-Aug-19	26-Dec-19	24-Sep-21	18-Jan-22			

Certified by:

Quarby:

Project Manager/Engg.
KADAKIA & MODI HOUSING

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of			Completion of			Date of possession
					plinth	RCC	Completion of brickwork and plastering	stage I	stage II	stage III	
30											
31											
32											
33											
34											
35											
36											
37											
38											
39											
40											
41											
42											
43											
44											
45											
46											
47											
48											
49											
50											
51											
52											
53											
54											
55											
56											
57											
58											
59											
60											
61											
62											
63											
64											

Certified by:



Project Manager/Engg.
KADAKIA & MODI HOUSING

Certified by:



Project Manager/Engg.
KADAKIA & MODI HOUSING

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
65												
66												
67												
68												
69												

Certified by:



Project Manager/Engg.
KADAKIA & MODI HOUSING