

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 15/04/2022		Prepared by: MINISH		Serial no. 3140																															
Supplier name: SLLP				HO inward no.																															
Firm/Company: HODI Realty		Project: GHR		HO received date																															
PO/WO date: 12/04/2022		PO/WO No. 87357		Scan ID.																															
Sl no.	Bill no.	Bill date	Bill amount	Original attached																															
1.	23120	14/04/2022	44,184/-	☒ Yes ☐ No																															
2.				☐ Yes ☐ No																															
3.				☐ Yes ☐ No																															
4.				☐ Yes ☐ No																															
Amount A – Bills total (Excluding Transport & Hamali Charges):				44,184/-																															
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report																																			
MRN nos.: 106132		Proof of delivery matches MRN		☒ Yes ☐ No																															
Amount B – Other Credits : Transportation charges																																			
Amount C – Other Debits :																																			
Amount D (D=A+B-C) – Amount to be credited to the supplier:				44,184/-																															
Amount E – PO / WO value:				53,997/-																															
Amount F – Difference (A – E).				9,813/-																															
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received																																	
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other																																	
Payment due date		18/04/2022																																	
Remarks:																																			
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>Approved by</td> <td>Purchase Officer</td> <td>Purchase Manager</td> <td>M D</td> <td>Accountant</td> <td>Accounts Manager</td> </tr> <tr> <td>Name:</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Sign:</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Date</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Approval limit</td> <td>Upto 20k</td> <td>Above 20k</td> <td>Above 100k</td> <td>Upto 20k</td> <td>Above 20k</td> </tr> </table>						Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager	Name:						Sign:						Date						Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager																														
Name:																																			
Sign:																																			
Date																																			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k																														

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

TAX INVOICE

Summit Sales LLP

ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

PAN: ACQFS2044C GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1

Customer Details				Invoice No.		23120						
Modi Reality Mallapur LLP Sy No, 19, Mallapur, Hyderabad, Next to NFC Railway Over Bridge,500076				Invoice Date.		14-04-2022						
				PO No.		87357						
				PO Date.		12-04-2022						
				Req ID		75538						
				Req Date		12-04-2022						
GSTIN : 36AAEFM1459R1ZP				PAN AAEFM1459R		Loc Req No		193081				
	Description of Goods			HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt			
1	4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2			39172310	200	90.00	18,000.00	18	3,240.00			
2	4777 - Electrical - conducting - Junction Box - 25mm			39174000	240	35.00	8,400.00	18	1,512.00			
3	4500 - Electrical - conducting - PVC bend - other -			3917	200	12.00	2,400.00	18	432.00			
4	4585 - Electrical - other - Insulation tape - NA - nos			8546	20	10.00	200.00	18	36.00			
5	7278 - Plumbing - PVC - Solvent Cement - 250ml -			35061010	8	70.00	560.00	18	100.80			
6	4617 - Electrical - other - Metal box - 8way - nos			85365020	32	49.00	1,568.00	18	282.24			
7	4616 - Electrical - other - Metal box - 6way - nos			85365020	116	47.00	5,452.00	18	981.36			
8	4613 - Electrical - other - Metal box - 2way - nos			85365020	20	28.00	560.00	18	100.80			
9	2055 - Carpentry - hardware - Bombay Nails - 2 1/2 In			7317	4	76.00	304.00	18	54.72			
10												
11												
12												
13												
14												
15												
IGST							CGST	SGST	Total Taxable Amount	37,444.00		6,739.92
							3,369.96	3,369.96	Total Invoice Amount	44,183.92		
Rupees : Fourty Four Thousand One Hundred Eighty Three and Paise Ninty Two Only.												

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

Purchase Order

Page(s) 1 Of 2

13-04-2022 2:52:41 PM

Orig



87357

04.04.22 1:33:43

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	87357	193081
Doc Date	12-04-2022	
Quote No	NIL	
Quote Date	12-04-2022	
Supply Type	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2 mm - nos	200.00	90.00	0.00	18.00	21,240.00
2 4777 - Electrical - conducting - Junction Box - 25mm - nos	240.00	35.00	0.00	18.00	9,912.00
3 4500 - Electrical - conducting - PVC bend - other - nos	200.00	12.00	0.00	18.00	2,832.00
4 4585 - Electrical - other - Insulation tape - NA - nos	20.00	10.00	0.00	18.00	236.00
5 7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	8.00	70.00	0.00	18.00	660.80
6 4547 - Electrical - other - Distribution Board - 3 Phase - nos 4 Way	4.00	2,079.00	0.00	18.00	9,812.88
7 4617 - Electrical - other - Metal box - 8way - nos	32.00	49.00	0.00	18.00	1,850.24
8 4616 - Electrical - other - Metal box - 6way - nos	116.00	47.00	0.00	18.00	6,433.36
9 4613 - Electrical - other - Metal box - 2way - nos	20.00	28.00	0.00	18.00	660.80
10 2055 - Carpentry - hardware - Bombay Nails - 2 1/2 In - kgs	4.00	76.00	0.00	18.00	358.72
Total Order Value . . .					53,996.80

Rupees : Fifty Three Thousand Nine Hundred Ninty Six and Paise Eighty Only.

Terms and Conditions :-**Specification /** All items shall be of 'CG' brand, Seawind model**Payment Terms** After Delivery & Production of bill.**Tax** All taxes included in above price.**Delivery Date** Next day.**Delivery Location** Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. Next to NFC Railway Over Bridge

Phone. Contact: Security _____, Admin 9502211011.

Penalty For Delay Nil**Transportation** Transport cost shall be borne by us.For **Modi Reality Mallapur LLP**

Authorised Signatory

Name : _____

Name : _____

Date : ____/____/____

DELIVERY DETAILS			
S.no.	Bill no.	Bill Dt.	Amount
1.	23120	14/4/22	44,184/-
2.			
3.			
4.			
5.			

Ball- 9,813/- 15/4/22

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Purchase Order

Page(s) 2 Of 2

13-04-2022 2:52:41 PM

Original / Office Copy / Purchase Div.Copy

Warranty Nil

Advance Paid lats

Other Terms We reserve the right items not confirming to qty & specs. Above order for D block flats no-603, 604, 605, 606 purpose.

Completion Date Nil

Measurement Nil


Security Nil

Remarks Original invoice + Copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoice must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.

For **Modi Reality Mallapur LLP**

Authorised Signatory

Name :

 12/04/2022

Name : _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Date : __/__/__

Requisition Form - Electrical Conducting - Internal

Company: Modi Realty mallapur LI Site & Phase: Gulmohar Recidency
 Req no: 193081 Req. Date: 12.04.22
 Material required before: 15.04.22 ID no: 75538
 Prepared by: rahul.T Approved by (sign): Ram prasad
 Flat / Block no: D-block flats no: 603,604,605,606

Remarks: For B block Electrical work purpose.

Type A 1360 Sft 3BHK Order Value: 0 Flats
 Type B 1660 Sft 3BHK Order Value: 4 Flats

S No.	Item Description	Units	Qty required for Type B 1010 Sft 2BHK flat	Qty required for Type A 1660 Sft 3BHK flat	Type B 1010 2BHK flats requirement	Type A 1210 Sft 3 BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	PVC Pipe 12mm Thick	Nos	-	50.0	0	0	4.0	0	200.00		
2	PVC Junction Box 1"(4 way)	Nos	-	60.0	0	0	4.0	0	240.00		
3	PVC Bends	Nos	-	50.0	0	0	4.0	0	200.00		
4	Insulation Tapes	Box's	-	5.0	0	0	4.0	0	20.00		
5	Solvent Cement 250 ML	Nos	-	2.0	0	0	4.0	0	8.00		
6	DB Box 4 Way	Nos	-	1.0	0	0	4.0	0	4.00		
7	DB For Changeover	Nos	-	-	0	0	-	0	0.00		
8	8 Way Metal Box	Nos	-	8.0	0	0	4.0	0	32.00		
9	6 Way Metal Box	Nos	-	29.0	0	0	4.0	0	116.00		
10	2 Way Metal Box	Nos	-	5.0	0	0	4.0	0	20.00		
11	generator change over	Nos	-	-	0	0	-	0	0.00		
12	2.1/2 nails	Kgs	-	1.0	0	0	4.0	0	4.00		
Total							36.00	0.00	840.00		

Note: For PVC pipes round off order to nearest bundles

T. Rahul

APPROVED
 12 APR 2022
 PROJECT MANAGER

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M G Road, Secunderabad - 500003

Email purchase@modiproperties.com

1 of 1 - 14-04-2022

Supplier / Customer / Transporter - Copy

GSTIN/UNE: 36ACQFS2044C1Z7

Customer Details

Modi Reality Mallapur LLP

Sy No, 19, Mallapur, Hyderabad, Next to NFC Railway Over Bridge, 500076

GSTIN : 36AAEFM1459R1ZP


DC No 19775
 DC Date 14-04-2022
 PO No 87357
 PO Date 12-04-2022
 Req ID 75538
 Req Date 12-04-2022
 Loc Req No 193081

	Description of Goods	HSN/SAC	Qty
1	4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2 mm - nos	39172310	200
2	4777 - Electrical - conducting - Junction Box - 25mm - nos	39174000	240
3	4500 - Electrical - conducting - PVC bend - other - nos	3917	200
4	4585 - Electrical - other - Insulation tape - NA - nos	8546	20
5	7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	35061010	8
6	4617 - Electrical - other - Metal box - 8way - nos	85365020	32
7	4616 - Electrical - other - Metal box - 6way - nos	85365020	116
8	4613 - Electrical - other - Metal box - 2way - nos	85365020	20
9	2055 - Carpentry - hardware - Bombay Nails - 2 1/2 In - kgs	7317	4
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

Subject to Hyderabad Jurisdiction



for Summit Sales LLP



Authorised signatory