

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 16/04/22		Prepared by: Panya		Serial no. 2603	
Supplier name: SCLIP				HO inward no.	
Firm/Company: MPPLP		Project: MPL		HO received date	
PO/WO date: 22/3/22		PO/WO No. 86638		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	23045	12/04/22	13,337/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				13,337	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.: 106035	Proof of delivery matches MRN			☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges					
Amount C – Other Debits :					
Amount D (D=A+B-C) – Amount to be credited to the supplier:				13,337	
Amount E – PO / WO value:				101,012/-	
Amount F – Difference (A – E):				87,675	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		25/04/22			
Remarks: Part Bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Panya				
Sign:					
Date	26/4/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Summit Sales LLP

ORIGINAL INVOICE

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

PAN: ACQFS2044C GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 :

Customer Details				Invoice No.	23045		
Modi Properties Private Limited.,				Invoice Date.	12-04-2022		
Sy No. 82/1, Mallapur, Nacharam, Hyderabad				PO No.	86638		
				PO Date.	22-03-2022		
				Req ID	74866		
				Req Date	21-03-2022		
				Loc Req No	178440		
GSTIN : 36AABCM4761E1ZM				PAN AABCM4761E			
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	8251 - Steel - other - MS Grill - 4 ft X 3 ft - Sft		108	97.65	10,546.20	18	1,898.32
	45.75" x 33.75" - 09 no.						
2	6188 - Miscellaneous - Hamali charges - NA - Per Sft		108	7.00	756.00	18	136.08
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST	CGST	SGST	Total Taxable Amount	11,302.20			2,034.40
	1,017.20	1,017.20	Total Invoice Amount	13,336.60			
Rupees : Thirteen Thousand Three Hundred Thirty Six and Paise Sixty Only.							

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

Purchase Order

Page(s) 1 Of 2

22-03-2022 13:06:12



86638

16.03.22 2:13:33

From Company : **Modi Properties Pvt.Ltd.**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36AABCM4761E1ZM

Supplier Details

Summit Sales LLP
5-4-187/3&4,II nd floor,Soham Mansion,MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433

Doc No	86638	178440
Doc Date	22-03-2022	
Quote No	Nil	
Quote Date	16-03-2021	
SupplyType	Supply	

Kind Attn : Hamendra,Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8247 - Steel - other - Ms Grills - 6 ft X 4 ft - Sft 69.75" x 45.75" - 06 nos.	144.00	97.65	0.00	18.00	16,592.69
2 8248 - Steel - other - MS Grill - 5 ft X 4 ft - Sft 57.75" x 45.75" - 20 nos.	400.00	97.65	0.00	18.00	46,090.80
3 8251 - Steel - other - MS Grill - 4 ft X 3 ft - Sft 45.75" x 33.75" - 09 no.	108.00	97.65	0.00	18.00	12,444.52
4 8256 - Steel - other - MS Grill - 3 ft X 2 ft - Sft 33.75" x 21.75" - 13 nos.	78.00	97.65	0.00	18.00	8,987.71
5 8258 - Steel - other - MS Grill - 2 ft X 4 ft - Sft 21.75" x 45.75" - 04 nos.	32.00	97.65	0.00	18.00	3,687.26
6 8260 - Steel - other - MS Grill - 2 ft X 2 ft - Sft 21.75" x 21.75" - 02 nos.	8.00	97.65	0.00	18.00	921.82
7 8253 - Steel - other - MS Grill - 3 ft X 4 ft - Sft 33.75" x 45.75" - 04 nos.	48.00	97.65	0.00	18.00	5,530.90
8 6188 - Miscellaneous - Hamali charges - NA - Per Sft	818.00	7.00	0.00	18.00	6,756.68
Total Order Value . . .					101,012.37

Rupees : One Lakh(s) One Thousand Twelve and Paise Thirty Seven Only.

Terms and Conditions :-

Specification / Brand All MS flat pattis should be 3/4 - 6mm & 10 mm thickness sq.rod. Fabrication, grinding & powder coating should be of good quality. Above rates approved by M.D. vide circular no. 831(b), dtd.10/06/2016 and accepted by contractor.

Payment Terms After Delivery & Production of bill

Tax All taxes included in above price.

Delivery Date As per request of Project Manager - Delivery in 2 weeks.

Delivery Location May Flower Platinum
Sy 82/1, Mallapur, Nacharam.
Phone. 7680971999

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty 1 year on workmanship

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for West wing part 2 -C-403, 1001, B-602, 703, 804 flats purpose.

PART DELIVERY DETAILS

Sl. No.	Bill no.	Bill Dt.	Amount
	22189	25/3/22	82,124.31
	23045	12/04/22	13,337.1-

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Name : _____

Date : ____/____/____

Purchase Order

Page(s) 2 Of 2

22-03-2022 13:06:12

Original / Office Copy / Purchase Div.Copy

Completion Date

Work shall be completed within 20days from the date of the work order.

Measurement

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Modi Properties Pvt.Ltd.**

Authorised Signatory

Name :

22/03/2022

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Date : __/__/__

Requisition Form - Powder coated grills for windows											
Company	MPPL	Site & Phase	May Flower Platinum								
Reg. no.	178440	Reg. Date	21/03/2022								
Material required before	23/03/2022	ID no.	74866								
Prepare by:	A. Sravani	Approved by (sign):									
Flat / Block no:	Towards West wing part -2 C-403 C-1001 B-602 B-703 B-804 flats use purpose										
Type I 1500 Sft 3BHK Order Value:	2	Flats									
Type II 1800 Sft 3BHK Order Value:	2	Flats									
Type III 1500 Sft 3BHK Order Value:	0	Flats									
Type IV 2140 Sft 4BHK Order Value:	1	Flats									
S No.	Item Description	Units	Type I 1500 Sft 3BHK Orde flat	Type IV 2140 Sft 4BHK Order Value:	Type I 1500 Sft 3BHK Orde flatrequirement	Type III 1800 Sft 3BHK requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Quantity in sft	Inward No
1	Grills 6'x4'	nos	1	2	-	1	6	-	6	144.0	
2	Grills 5'x4'	nos	4	4	-	4	20	-	20	400.0	
3	Grills 4'x3'	nos	2	1	-	2	9	-	9	108	
4	Grills 5'x3'	nos	-	-	-	-	-	-	-	-	
5	Grills 3'x4'	nos	-	-	-	2	4	-	4	48	
6	Grills 2' x 4'	nos	2	-	-	-	4	-	4	32.0	
7	Grills 2' x 2'	nos	1	-	-	-	2	-	2	8.0	
8	Grills 3' x 2'	nos	2	3	-	3	13	-	13	78	
9	Grills 4'x4'	nos	-	-	-	-	-	-	-	-	
Total			12		-	12	58		58	818.0	

86638

21 MAR 2022

APPROVED

MINISH PARIKH
MANAGER PROCUREMENT

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNE: 36ACQFS2044C1Z7

1 of 1 : 12-04-2022

Customer Details


Modi Properties Private Limited,

Sy No. 82/1, Mallapur, Nacharam, Hyderabad

DC No.	19708
DC Date.	12-04-2022
PO No.	86638
PO Date.	22-03-2022
Req ID	74866
Req Date	21-03-2022
Loc Req No	178440

GSTIN : 36AABCM4761E1ZM

	Description of Goods	HSN/SAC	Qty
1	8251 - Steel - other - MS Gr11 - 4 ft X 3 ft - Sft		108
2	6188 - Miscellaneous - Hamali charges - NA - Per Sft		108
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorized signatory