

**Remarks from site on the 'Requisition by Site Report' of purchase division**

|                  |                          |              |             |
|------------------|--------------------------|--------------|-------------|
| Company:         | MRGV                     | Date:        | 30-04-2022  |
| Site:            | BRGV                     | Prepared by: | Pushpalatha |
| Report From / To | 23-04-2022 to 29-04-2022 | Approved by: | Sarwar      |
| Report Date      | 30-04-2022               |              |             |

List of requisitions numbers missing in the report :

List of requisitions where PO/WO not prepared 3 working days after requisition:

| Req No. | Req Date   | Serial no of item in Req. | Item Description                   | Reason for not preparing PO/WO <sup>#</sup> |
|---------|------------|---------------------------|------------------------------------|---------------------------------------------|
| 95063   | 11-02-2022 | 1                         | Callisto- AC CTY00034 Tiles        | PO not issue                                |
| 95083   | 16-03-2022 | 1-3,5-18,20               | Gym room material                  | PO not issue                                |
| 95084   | 16-03-2022 | 1,2                       | Yoga mat, Digital weighing machine | PO not issue                                |
| 95086   | 16-03-2022 | 1-5                       | Cafeterial material                | PO not issue                                |
| 95089   | 16-03-2022 | 1,3                       | Lawn mover, Hedge cutter           | PO not issue                                |
| 95090   | 16-03-2022 | 1-2                       | Split AC, Casette AC               | PO not issue                                |
| 95091   | 16-03-2022 | 4                         | M Fold Paper for paper dispenser   | PO not issue                                |
|         |            |                           |                                    |                                             |
|         |            |                           |                                    |                                             |

| Req No. | Req Date   | Serial no of item in Req. | Item Description         | Details of discussion with supplier                                     |
|---------|------------|---------------------------|--------------------------|-------------------------------------------------------------------------|
| 95082   | 16-03-2022 | 1-15                      | Cretch room material     | Supplier arranging for material.                                        |
| 95085   | 16-03-2022 | 1-8                       | Recreation room material | Supplier arranging for material.                                        |
| 95087   | 16-03-2022 | 1                         | Ro Plant                 | Supplier arranging for material,                                        |
| 95088   | 16-03-2022 | 5                         | Bosch presuure cleaner   | Supsplier arranging for material, will get within three working days    |
| 95093   | 16-03-2022 | 1                         | Mirror with frame        | Material is readt with supplier, will get within three working days     |
| 95095   | 16-03-2022 | 1                         | Floor mat                | Supplier arranging for material,                                        |
| 95100   | 24-03-2022 | 1                         | Recron                   | Material reat at SLLP, Will get within three working days.              |
| 95103   | 24-03-2022 | 1                         | Breath analyser          | Online purchase                                                         |
| 95121   | 26-04-2022 | 5,9,12,13,14,15,18,21,22  | CPVC Material            | Material is ready at SLLP, will get material within three working days. |
|         |            |                           |                          |                                                                         |

|                                                                             |                                                    |                   |                          |                            |                      |                       |
|-----------------------------------------------------------------------------|----------------------------------------------------|-------------------|--------------------------|----------------------------|----------------------|-----------------------|
| No. of gate passes issued this week:                                        | NIL                                                | From No.          |                          | To No.                     |                      |                       |
| Delivery van site visit on:                                                 | 23 <sup>rd</sup> 26 <sup>th</sup> 27 <sup>th</sup> |                   |                          |                            |                      |                       |
| Inward report (MRN/other) & stock report emailed in pdf format to purchase? | Yes / No                                           |                   |                          |                            |                      |                       |
| Items not ordered but received:                                             |                                                    |                   |                          |                            |                      |                       |
| Other corrections & remarks:                                                |                                                    |                   |                          |                            |                      |                       |
| Details of steel & cement stock                                             |                                                    |                   |                          |                            |                      |                       |
| Sl. No                                                                      | Tor size                                           | Wt per mtr. - kgs | Wt. for 12 mtr rod - kgs | Stock at site - no of rods | Stock at site in Kgs | Previous stock in Kgs |
| 1.                                                                          | 8mm                                                | .395              | 4.74                     |                            |                      |                       |

|           |              |                      |       |                       |  |                          |
|-----------|--------------|----------------------|-------|-----------------------|--|--------------------------|
| 2.        | 10mm         | .617                 | 7.404 |                       |  |                          |
| 3.        | 12mm         | .89                  | 10.68 |                       |  |                          |
| 4.        | 16mm         | 1.58                 | 18.96 |                       |  |                          |
| 5.        | 20mm         | 2.47                 | 29.64 |                       |  |                          |
| 6.        | 25mm         | 3.86                 | 46.32 |                       |  |                          |
| 7.        | 32mm         | 6.32                 | 75.84 |                       |  |                          |
| 8.        | Binding wire |                      |       |                       |  |                          |
| OPC stock |              | OPC last weeks stock | 100   | PPC/PSC stock         |  | PPC/PSC last weeks stock |
| Details   |              | Project Manager      |       | Admin Officer/Manager |  | Admin Audit              |
| Sign      |              |                      |       |                       |  |                          |
| Date      |              | 30-04-2022           |       | 30-04-2022            |  |                          |

Notes: 1. \* Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to [purchase@modiproperties.com](mailto:purchase@modiproperties.com), [ashaiya@modiproperties.com](mailto:ashaiya@modiproperties.com) and [rajkumarn@modiproperties.com](mailto:rajkumarn@modiproperties.com) on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up DO NOT CALL PURCHASE!