Prepared by:		Minish				
Report from/to		17-04-22 TO 23-04-22				
Report Date		06-05-2022		Date		
Site:		GHT		Remarks by S	hiya Krishna	
					If material is not	
Requisition	Requisition			Material	delivered - is delay	
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?	
		O/WO not prepared 3 working days after requisitions	Turenage Manager Remarks	delivered.	justifica.	
141275		Kitchen Gas Cylinder	Delivered			
141280		Gym Equipment	Delivery II week of April			
141282	15-03-22	Gym Equipment	Delivery II week of April			
141332	29-03-22	Automatic Lifts 08 Passenger	Rates under negotiation			
141335	30-03-22	Swimming pool equipment	Rates under negotiation			
141346	05-04-22		Online Purchase			
141340		Split A/Cs	PO to Issue			
141361	11-04-22	Split A/Cs	PO to issue			
						
				1		
						
141000	01.02.22	M. J.J. Witch	Contact consuling	-		
141233		Modular Kitchen	Contact supplier	1		
141234		Modular Kitchen	Contact supplier			
141258		UPVC Windows	Contact supplier			
141259		UPVC Windows	Contact supplier			
141284		Recreation room-carrom board with stand	Contact supplier			
141277		waiting room	Delivered			
141279	15-03-22	creche	Contact supplier			
141313	25-03-22	Powder coated grills.	under fabrication			
141348		tan brown granite	Collect from SOVLLP			
141349		glass railing.	Contact supplier			
141357	06-04-22	Powder coated grills.	under fabrication			
141358		Powder coated grills.	under fabrication			
141359	06-04-22	Powder coated grills.	under fabrication			
141372		UPVC Windows	Contact supplier			
141373	13-04-22	Powder coated grills.	under fabrication			
141387	13-04-22	NRV Valve	Contact supplier			
141390	13-04-22	GI Universal cLamp	Contact supplier			
141392	15-04-22	Powder coated grills.	under fabrication			
141393		UPVC Windows	Contact supplier			
 				†		
 				†		
				1		
				1		
				-		
				-		
\longmapsto				-		
						
				-		
						
						
						
1	· <u> </u>					