

Remarks from site on the 'Requisition by Site Report' of purchase division

Company	Silver Oak Villas part-III	Date	07-05-2022	
Site	Silver Oak Villas part-III	Prepared by	K. Tulasi Rani	
Report From / To	29-04-2022 to 07-05-2022(fri to sat)	Approved by	K. Purshotham	
Report Date	07-05-2022			
List of requisitions numbers missing in the report ¹				
List of requisitions where PO/WO not prepared 3 working days after requisition ²				
Req No	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO ³
184056	30-03-22	1	Pad Locks	
184080	11-04-22	1	Magnifying Glass	
184096	18-04-22	1	Electrical wires for villas	
184106	22-04-22	1	Electrical wires for villas	
184118	26-04-22	1	Printer Carriage	
184122	27-04-22	1	UPVC Windows	
184123	27-04-22	1	UPVC Windows	
184124	27-04-22	1	UPVC Windows	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time ⁴				
Req No	Req Date	Serial no of item in Req	Item Description	Details of discussion with supplier ⁵
184034	21-03-2022	1-2	Panel door shutter(32"x82" 8 Nos pending&26"x82" 13 Nos pending)	Material not available
184038	24-03-2022	1-6	UPVC windows	Material available delivery by monday
184039	24-03-2022	1-6	UPVC windows	Material available delivery by monday
184058	30-03-22	1-6	UPVC Windows	Supplier fix the windows by Monday
184061	3-03-22	1-4	Panel Doors 38"x80" 2 nos,32"x82" 6 nos and 26"x82" 8 nos & SS Hinges 4" 72 pending	Material not available
184062	01-04-22	1	Pendrive	Material available delivery by monday
184069	06-04-22	1-6	UPVC Windows	Material available delivery by monday
184081	11-04-22	1-3	Electrical Distribution board,junction boxes pending	Material available delivery by Monday
184086	12-04-22	1-2	Crema marfil,urbanwood dark	Material available delivery by Monday
184090	18-04-22	1-29	PVC Pipe works	Material available delivery by monday
184097	19-04-22	1	Crema marfil	Material not available
184099	20-04-22	1	Kitchen Dado country Roso 12"x12" 17 nos pending	Material not available
184100	20-04-22	1	Tandoor stone 299 nos pending	Material not available
184102	20-04-22	1-5	Bathroom tiles(Ultra sprinkle DK<&HL&Maharaja beige &maharaja off white)	Material not available
184103	22-04-22	1-4	Panel doors 38"x80" 2 Nos, 32"x82" 6nos pending SS Hinges	Material not available
184107	22-04-22	1	UPVC Ventilator 2'x2' 4nos pending	Material not available
184108	22-04-22	1-6	UPVC Windows	Material available delivery by Monday
184109	23-04-22	1	Internet Cable 305 nos pending	Material available delivery by Monday
184110	23-04-22	1	PVC Pipe 1 1/4" 2nos pending	Material not available

184114	25-04-22	1	Shera board(Cladding)	Material available delivery by Monday					
184117	26-04-22	1	A4 paper bundle	Material available delivery by Monday					
184119	27-04-22	1-7	Plumbing material	Material available delivery by Monday					
184126	27-04-22	1	CPVC Pipe works	Material available delivery by Monday					
184127	27-04-22	1	CPVC Pipe works	Material available delivery by Monday					
184129	27-04-22	1-14	CP-Pillar lock 4nos pending	Material not available					
184130	27-04-22	1	Coffee powder	Material available delivery by Tuesday					
184132	28-04-22	1-12	Electrical wires	Material available delivery by Monday					
184134	02-05-22	1-4	Bathroom Tiles	Material not available					
184135	02-05-22	1-10	Tan Brown Granite	Material available delivery by tuesday					
184136	02-05-22	1-10	Tan Brown Granite	Material available delivery by tuesday					
184137	02-05-22	1-10	Tan Brown Granite	Material available delivery by tuesday					
184138	02-05-22	1-10	Tan Brown Granite	Material available delivery by tuesday					
184139	02-05-22	1-10	Tan Brown Granite	Material available delivery by tuesday					
184140	02-05-22	1	Concealed flush tanks	Material available delivery by monday					
184143	02-05-22	1-6	Eco drain pipe material for drainage line	Material available delivery by Monday					
184144	02-05-22	1-6	Eco drain pipe material for drainage line	Material available delivery by Monday					
184145	02-05-22	1-29	PVC Pipe works	Material available delivery by Monday					
184146	02-05-22	1-29	PVC Pipe works	Material available delivery by Monday					
184147	02-05-22	1-33	CPVC Pipe works & Water tank	Material available delivery by Monday					
184148	02-05-22	1-33	CPVC Pipe works & Water tank	Material available delivery by Monday					
184149	04-05-22	1-2	Tiles-Carrara,,urbanwood dark	Material not available					
184150	04-05-22	1-12	Bathroom tiles	Material not available					
184151	04-05-22	1-8	Consumables	Material available delivery by Monday					
184152	04-05-22	1-7	Stationary material	Material available delivery by Monday					
No. of gate passes issued this week:			3/ 5	From No.	9608	To No.	9610		
Delivery van site visit on: 1			30-04-22 ,03-05-22, 06-05-22						
Inward report (MRN/other) & stock report emailed in pdf format to purchase?						Yes			
Items not ordered but received:									
Other corrections & remarks:									
Details of steel & cement stock									
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs			
1.	8mm	.395	4.74	-	-				
2.	10mm	.617	7.404	-	-				
3.	12mm	.89	10.68	-	-				
4.	16mm	1.58	18.96	-	-				
5.	20mm	2.47	29.64	-	-				
6.	25mm	3.86	46.32	-	-				
7.	32mm	6.32	75.84	-	-				
8.	Binding wire	-		Nil	Nil	Nil			
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	574	PPC/PSC last weeks stock	599		
Project Manager				Admin Officer/Manager		Admin Audit			
Details									
Sign									
Date									

--	--	--	--

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. S Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak welfare association	Date:	07-05-2022				
Site:	Silver Oak Villas	Prepared by:	K.Tulasi Rani				
Report From / To	29-04-2022 to 07-05-2022(fri to sat)	Approved by:	K Purshotham				
Report Date	07-05-2022						
List of requisitions numbers missing in the report*:							
List of requisitions where PO/WO not prepared 3 working days after requisition:							
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#			
191013	02-12-2021	01 to 03	Cue sticks, chalks, stick tips	PO to be issued			
191019	04-05-2022	I	Controller for Retail DG				
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s			
No. of gate passes issued this week:		Nil	From No.	Nil	To No.	Nil	
Delivery van site visit on: 1		30-04-22, 03-05-22, 06-05-22					
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No			
Items not ordered but received:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74	-	-		
2.	10mm	.617	7.404	-	-		
3.	12mm	.89	10.68	-	-		
4.	16mm	1.58	18.96	-	-		
5.	20mm	2.47	29.64	-	-		
6.	25mm	3.86	46.32	-	-		
7.	32mm	6.32	75.84	-	-		
8.	Binding wire	-		Nil	Nil	Nil	
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	Nil	PPC/PSC last weeks stock	Nil
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date		07-05-2022		07-05-2022			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPLSOV	Date:	07-05-2022			
Site:	Silver Oak Villas part-III	Prepared by:	K.Tulasi Rani			
Report From / To	29-04-2022 to 07-05-2022(fri to sat)	Approved by:	K Purshotham			
Report Date	07-05-2022					
List of requisitions numbers missing in the report*:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO [#]		
185181	16-04-2022	1-2	,Godrej deadlock& Door handles	Local purchase		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
185179	13-04-2022	1-2	Cement solid blocks			
185184	19-04-2022	1-5	CPVC material	Material available delivery by Monday		
185188	21-04-2022	1-3	Plumbing Material	Material available delivery by Monday		
185189	22-04-2022	1	MS Box pole	Material available delivery by Monday		
185190	25-04-2022	1	RCC Hume pipe	Material available delivery by Monday		
185192	02-05-2022	1-12	Electrical wires	Material available delivery by Monday		
185193	02-05-2022	1-18	Electrical wires	Material available delivery by Monday		
No. of gate passes issued this week:						
		Nil	From No.	Nil		
Delivery van site visit on: 1		30-04-22, 03-05-22, 06-05-22				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	156	740	
2.	10mm	.617	7.404	-	-	
3.	12mm	.89	10.68	47	501	
4.	16mm	1.58	18.96	-	-	
5.	20mm	2.47	29.64	-	-	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock		PPC/PSC last weeks stock
Details	Project Manager			Admin Officer/Manager		Admin Audit
Sign						
Date	07-05-2022			07-05-2022		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!