


Anx - D - Milestone report

Annexure - D - send weekly																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											</
----------------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Anx - D - Milestone report

S No	Villa no-4BHK)	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
26	26	2BHK	1,000		16-02-2018	31-08-2018	02-08-2019	20-09-2019	05-12-2019	01-07-2020		
27	27	2BHK	1,000		06-09-2019	10-12-2019	21-10-2020	10-11-2020	05-01-2021	09-04-2021		
28	28	2BHK	1,000		11-02-2019	19-09-2019	18-05-2020	05-10-2020	08-12-2020	09-04-2021		
29	29	2BHK	1,000		10-09-2019	25-11-2019	19-08-2020	10-11-2020	06-02-2021	09-04-2021		
30	30	2BHK	1,000		12-02-2020	12-02-2020	03-11-2020	03-11-2020	06-02-2021	09-04-2021		
31	31	2BHK	1,000		20-07-2018	19-09-2018	08-08-2019	10-09-2019	05-02-2020	08-12-2020		
32	32	2BHK	1,000		29-08-2016	16-10-2016	21-03-2017	08-12-2020	09-03-2021	09-04-2021		
33	33	2BHK	1,000		20-07-2018	19-09-2018	08-08-2019	10-09-2019	05-02-2020	08-12-2020		
34	34	1BHK	400		03-11-2015	19-11-2015	23-05-2016	23-05-2016	25-05-2018	20-06-2018		
35	35	2BHK	1,000		03-11-2015	20-11-2015	30-07-2016	23-05-2016	25-05-2018	20-06-2018		
36	36	2BHK	1,000		22-03-2016	18-03-2016	15-03-2017	12-01-2018	25-05-2018	20-06-2018		
37	37	2BHK	1,000		12-02-2017	06-04-2018	22-04-2019	05-08-2019	07-10-2019	08-12-2019		
38	38	2BHK	1,000		07-04-2018	25-07-2018	19-12-2019	19-02-2020	04-08-2020	08-12-2020		
39	39	2BHK	1,000		21-03-2018	05-09-2018	25-09-2019	12-09-2019	05-01-2021	20-10-2020		
40	40	2BHK	1,000		21-03-2018	11-07-2018	10-08-2019	23-09-2019	05-12-2019	20-02-2020		
41	41	2BHK	1,000		26-09-2017	14-11-2017	11-04-2018	05-08-2019	07-10-2019	06-05-2020		
42	42	2BHK	1,000		12-06-2018	25-10-2018	13-03-2020	19-08-2020	05-01-2021	09-04-2021		
43	43	2BHK	1,000		12-06-2018	25-10-2018	13-03-2020	19-08-2020	05-01-2021	09-04-2021		
44	44	2BHK	1,000		12-09-2017	24-10-2017	18-09-2018	06-02-2019	05-09-2019	19-02-2020		
45	45	2BHK	1,260		27-04-2017	18-07-2017	11-07-2018	05-08-2019	05-09-2019	19-02-2020		
46	46	2BHK	1,260		16-04-2017	19-07-2017	11-07-2018	05-08-2019	05-09-2019	19-02-2020		
47	47	2BHK	1,000		01-02-2018	31-01-2018	14-05-2019	10-09-2019	06-01-2020	15-07-2020		
48	48	2BHK	1,000		29-11-2017	03-03-2018	02-09-2019	10-09-2019	12-02-2020	08-12-2020		
49	49	2BHK	1,000		29-11-2017	03-03-2018	02-09-2019	10-09-2019	12-02-2020	08-12-2020		
50	50	2BHK	1,200		15-10-2019	16-02-2020	21-10-2020	24-11-2020	21-04-2022			

certified by

M. Naveen Reddy
Admin Office
Modi Farm House (Hyd) / Co