

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		12/05/22		Prepared by		Vanajathi		Serial no.		3936	
Supplier name		Vaishnavi PMC						HO inward no.			
Firm/Company		Gurur		Project		Innapolis		HO received date			
PO/WO date		25/01/21		PO/WO No.		81973		Scan ID.			
Sl no.	Bill no.			Bill date		Bill amount			Original attached		
1.	002			30/11/21		15,41,600/-			☒ Yes ☐ No		
2.									☐ Yes ☐ No		
3.									☐ Yes ☐ No		
4.									☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):									15,41,600/-		
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		Pouring report attached.					Proof of delivery matches MRN		☒ Yes ☐ No		
Amount B – Other Credits : Transportation charges									-		
Amount C – Other Debits :									-		
Amount D (D=A+B-C) – Amount to be credited to the supplier:									15,41,600/-		
Amount E – PO / WO value:									1,517,000/-		
Amount F – Difference (A – E):									13,89,600/-		
Quantity received as per PO / WO				☒ Yes ☐ Excess received ☐ Short received ☐ Part received							
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other							
Payment – due date				16/05/22							
Remarks: Excess quantity received.											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:		Vanajathi		[Signature]							
Sign:		[Signature]		[Signature]							
Date		12/05/22									
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Form for closure of purchase order

Data required from site/engineers:

PO no.:	81973	PO date:	25/10/21
Req. no.:	164054	Req. date:	23/10/21
Material received	☐ Part ☒ Full	MRN nos.:	
If material partially delivered then can balance material be ordered by new requisition/PO	☒ No further material required and PO can be closed. ☐ No material cannot be ordered by new PO. ☐ PO can be closed and balance material can be ordered by new requisition.	Can PO be closed?	☒ Yes ☐ No

Remarks by engineer:

close PO.

Notes: 1. Provide details of material received by way of separate attachment. 2. Provide hardcopy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be sent by way of hard copy to Ashaiya.

Prepared by	Sign	Date	Project manager	Sign	Date
Sidewi	[Signature]	4/3/22	T. MATHO	Mulky	4/3/22

Data required from accounts:

Are any bills received wrt to this PO.	☐ Yes for full PO ☐ Yes for part of PO ☒ No.
Scan ID nos. of advice for credit to supplier	

Remarks by Accountants:

Notes: 1. Accountants to attach hard copy of purchase voucher.

Prepared by	Sign	Date	Accounts manager (approval required for PO more than 10k)	Sign	Date
[Signature]	[Signature]	5-3-22			

Action taken by purchase:

Status of PO	☐ PO closed and email sent to supplier. ☐ PO open material awaited.
Status of proof of delivery:	☐ Proof of delivery received. ☐ Proof of delivery not available with site or purchase.
Original barcoded PO available	☐ Yes ☐ No – certified copy received from accounts.
Original bill available	☐ Yes ☐ No – certified copy obtained from supplier.
Supplier's ledger available	☐ Yes ☐ No
Advice for credit to supplier	☐ Prepared for entire PO ☐ Part of PO and PO closed. ☐ Prepared for part of PO and balance material awaited.

Remarks by purchase:

Prepared by	Sign	Date	Purchase manager	Sign	Date
				nnn	

Notes: 1. Purchase to attach hard copies of 'advice for credit to supplier'. 2. In case advice for payment to supplier cannot be prepared (material not delivered or other reasons) attach this note to original PO, original requisition, original bill and proof of delivery and send to MD.

TAX INVOICE

(ORIGINAL FOR RECIPIENT)

not received

VAISHNOVI RMC #385 & 386, Batasingaram (Vi) Hayathnagar Mandal, R.R Dist, Hyderabad GSTIN/UIN: 36AARFV1806A1ZB State Name : Telangana, Code : 36 E-Mail : vaishnovirmc.bytnr@gmail.com		Invoice No. 002	Dated 30-Nov-2021
		Delivery Note	Mode/Terms of Payment
		Supplier's Ref. 002	Other Reference(s)
Buyer G V Research Centers Pvt Ltd # 5-4-187/3&4, II Nd Floor, Soham Mansion, MG Road, Secunderabad - 500003 GSTIN/UIN: 36AAHCG4562D1ZP State Name : Telangana, Code : 36 Place of Supply : Telangana		Buyer's Order No. 81973	Dated 25-Oct-2021
		Despatch Document No.	Delivery Note Date
		Despatched through	Destination Thurkapally
Terms of Delivery			

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M-30 RMC	38245010	376.00 CBM	3474.58	CBM	13,06,440.68
	SGST			9 %		1,17,579.66
	CGST			9 %		1,17,579.66
Total			376.00 CBM			15,41,600.00

Amount Chargeable (in words)

E. & O.E

INR Fifteen Lakh Forty One Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	13,06,440.68	9%	1,17,579.66	9%	1,17,579.66	2,35,159.32
Total	13,06,440.68		1,17,579.66		1,17,579.66	2,35,159.32

Tax Amount (in words) : INR Two Lakh Thirty Five Thousand One Hundred Fifty Nine and Thirty Two Paise Only

Remarks:

Being Supply of RMC as per Dc No's. Including GST from
 Company's PAN : AARFV1806A

Company's Bank Details
 Bank Nar ICICI Bank - 131405002564
 A/c No.: 131405002564
 Branch & L B NAGAR & ICIC0001314

Declaration

We declare that this invoice shows the actual price of the

for VAISHNOVI RMC

Authorised Signatory

SUBJECT TO HYDERABAD JURISDICTION

This is a Computer Generated Invoice



Purchase Order



81973

19.10.21 5:30:09

Page(s) 1 of 1

25-10-2021 12:06:09 PM

Orig

From Company : **G V Reserch Centers Pvt Ltd**
5-4-187/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36AAHCG4562D1ZP

Supplier Details

Vaishnovi RMC
Vaishnovi Shihara Apts,3-6-319,Flat No.802,Saroor NagarMandal,L B Nagar,Hyderabad.

9505048000

Doc No	81973	164054
Doc Date	25-10-2021	
Quote No	NIL	
Quote Date	25-10-2021	
SupplyType	Supply	

Kind Attn : Mr Devender Goud

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-30	370.00	4,100.00	0.00	0.00	1,517,000.00
Total Order Value . . .					1,517,000.00

Rupees : Fifteen Lakh(s) Seventeen Thousand Only.

Terms and Conditions :-

Specification / Brand All items shall be of ___ brand/company**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Day.

Delivery Location Innopolis
Sy no-542, Genome Valley, Thurkapally, Hyderabad, Telangana
Phone. Mr. Sanjay - 9502288244

Penalty For Delay 5% penalty for delay in delivery beyond due date. Thereafter, 5% penalty for each week of delay.**Transportation Cost** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Payment will be made only after inspection of material.Above order for STP,ETP,DGF Footings and wall purpose.**Completion Date** NA**Measurment** Nil**Security** Nil**Remarks** Delivery at Turkapally GVRC Contact Person Mr Sachin-9866222222.

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☒ PO/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other

Books of accounts verified and
no bills wrt this PO were
received by accounts

Name: A. Baveen Raju

Sign: A. Baveen Raju

Date: 3-3-22

For **G V Reserch Centers Pvt Ltd**

Authorised Signatory

Name : _____

25/10/2021

Accepted the above Terms And Conditions

For **Vaishnovi RMC**

Name : _____

Date : ____/____/____

Blank page with faint, illegible markings and a small rectangular stamp in the bottom left corner.

1367

Requisition Form

Company Name:		GVRC		Date:		23.10.2021	
Site & Phase :		Innopolis		Time:		1:00PM	
Supplier				Req. No.		164054	
Material required before date:		24.10.2021		ID No.		70562	
No	Description	Size	Quantity	Units	Inward No	Date	
1	RMC	M30	370	M3	4,100		
2							
3							
4							
5							
6							
7							
8							
9							
10							
Remarks: Towards STP&ETP Footings and wall purpose							
Prepared By		S. Nagamani		Sign & date		Ramesh reddy sir	
Sign & Date		23.10.2021		Sign & date		23.10.2021	
Note: On receipt of material at site write inward number and date in last 2 columns.							

25/10/2021

PO
81973

VH

107-5

107-5

107-5

107-5

Company / firm:		GVRC	
Flat / Villa no.:		Towards STP and ETP	
Slab no.:		Footings purpose	
Requisition nos.:		164054	
Sign of security		16.11.2021	
Date		16.11.2021	
Project:		Innapolis	
Block No.:		81973	
PO Nos.:		Vaishnavi RMC	
Supplier:		16.11.2021	
Sign of Admin		Gidewi	
Date		16.11.2021	
Sign of Project manager		16.11.2021	
A. Estimated quantity:		370 cub meter	
B. Requisition quantity:		117.5 Cub meter	
C. Actual quantity poured:		246.5 cub meter	
D. Difference (A-C):		16.11.2021	

Sl. No	Date	Time	Quantity poured	Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	03.11.2021	21.45 PM	06	1733	14400	14640	-	6035	98994
2.	04.11.2021	12.30 PM	06	1734	14400	14560	-	6036	98996
3.	04.11.2021	01.50 PM	05	1735	14400	14560	-	6035	98994
4.	04.11.2021	14.05 PM	03	1747	12000	8100	-	6036	98996
5.	05.11.2021	17.40 PM	07	1751	7200	7200	3900	6037	98997
6.	27.10.2021	09.35 PM	06	1685	16800	16320	-	6045	98998
7.	27.10.2021	11.45 PM	06	1686	14400	15630	480	6044	98999
8.	27.10.2021	12.00 PM	06	1688	14400	15840	-	5917	98493
9.	28.10.2021	12.30 PM	02	1697	14400	15620	-	5918	98494
10.	27.10.2021	10.50 PM	06.50	1694	4800	5080	-	5919	98495
11.	27.10.2021	11.10 PM	06.50	1695	15600	14740	860	5928	98508
12.	29.10.2021	09.10 PM	07	1699	15600	16000	-	5925	98502
13.	29.10.2021	09.40 PM	07	1700	16800	17540	-	5926	98505
14.	10.11.2021	09.30 PM	06	1765	14400	14780	-	5960	99295
15.	10.11.2021	12.30 PM	06	1768	14400	14430	-	6092	99291



16.	13.11.2021	13.35 PM	06	1821	14400	14460	7039	99292
17.	13.11.2021	09.50 PM	04	1826	9600	9950	7040	99293
18.	11.11.2021	16.20 PM	06	1786	14400	14860	7001	99181
19.	11.11.2021	17.00 PM	06	1787	14400	14970	7000	99179
20.	11.11.2021	17.55 PM	06	1788	14400	14820	7002	99183
21.	11.11.2021	18.40 PM	06	1790	14400	14910	7004	99185
22.	11.11.2021	20.20 PM	3.5	1791	8400	9100	7005	99187
23.								
Total:			123.5			3,01,450	5240	
Remarks:								

RMC pour report(M30)

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	STP and ETP Footing
Project:	Innopolis	Flat / Villa no.:	
Supplier:	Vaishnovi RMC	Slab no.:	
Requisition nos.:	164054		
PO nos.:	81973	A. Estimated quantity:	370M3
		B. Requisition quantity:	370M3
		C. Actual quantity poured	376M3
		D. Difference (C-A)	06M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.11.2021	13:55	14:42	14:55	06	1877	14400	14880	-			
2.	16.11.2021	15:40	16:25	16:45	06	1879	14400	15260	-			
3.	16.11.2021	16:35	17:38	17:57	06	1882	14400	9860	-			
4.	16.11.2021	20:25	21:46	21:58	06	1883	14400	14550	-			
5.	16.11.2021	20:40	21:56	22:08	06	1884	14400	14600	-			
6.	16.11.2021	21:30	22:45	22:56	06	1885	14400	14750	-			
7.	19.11.2021	10:00	10:53	11:07	06	1892	14400	13870	530			
8.	20.11.2021	11:20	12:42	12:55	04	1893	9600	8450	-			
9.	24.11.2021	12:45	01:43	01:50	06	1952	14400	15010	-			
10.	24.11.2021	13:10	13:54	14:10	06	1953	14400	15160	-			
11.	24.11.2021	16:10	16:55	17:05	06	1901	14400	14930	-			
12.	24.11.2021	16:20	17:45	17:58	06	1902	14400	14710	-			
13.	24.11.2021	16:35	17:42	17:51	06	1903	14400	13400	1000			
14.	24.11.2021	16:50	17:40	17:52	06	1904	14400	15620	-			
15.	24.11.2021	17:10	17:52	18:12	06	1905	14400	14790	-			

