

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 16/5/22		Prepared by: Deepa		Serial no. 4174	
Supplier name: Summit Sales LLP				HO inward no.	
Firm/Company: mmrklp		Project: GHT		HO received date	
PO/WO date		PO/WO No.		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	23540	10/5/22	14,478/-	☒ Yes ☐ No
2.			1	☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):				14,478/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.: 107020		Proof of delivery matches MRN		☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				14,478	
Amount E – PO / WO value:				24,128.64	
Amount F – Difference (A – E):				9,651.4	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		23/5/22			
Remarks: final bill					

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Deepa				
Sign:					
Date	16/5/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

PAN: ACQFS2044C GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1

Customer Details				Invoice No.		23540	
Mchta & Modi Realty Kowkur LLP				Invoice Date.		10-05-2022	
Sy No. 196, Kowkur, Hyderabad, 500010				PO No.		87192	
GSTIN : 36ABLFM7631F1Z3				PO Date.		08-04-2022	
PAN ABLFM7631F				Req ID		75313	
				Req Date		06-04-2022	
				Loc Req No		141359	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	8219 - Steel - other - Ms Z Angle Templates - 6 ft x 4		288	42.00	12,096.00	18	2,177.28
	12 nos						
2	6189 - Miscellaneous - Hamali Charges - NA - Per		288	0.60	172.80	18	31.10
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
Total Taxable Amount				12,268.80		2,208.38	
Total Invoice Amount				14,477.18			

Rupees : Fourteen Thousand Four Hundred Seventy Seven and Paise Eighteen Only.

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory



Purchase Order



87192

04.04.22 1:33:42

Page No. 1 of 2

11-04-2022 9:52:35 AM

From Company : **Mehta & Modi Realty Kowkur LLP**
5-4-187/3&4, II nd floor, MG Road, Soham Mansion, Secunderabad-500003
G S T No. : 36ABLFM7631F1Z3

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad
040-66335551
9618244433

Doc No 87192 141359
Doc Date 08-04-2022
Quote No Nil
Quote Date 08-03-2022
Supply Type Supply

Kind Attn : **Hamendra, Prabhakar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8219 - Steel - other - Ms Z Angle Templates - 6 ft x 4 ft - Rft 12 nos	288.00	42.00	0.00	18.00	14,273.28
2 8222 - Steel - other - Ms Z Angle Templates - 4 ft X 3 ft - Rft 04 nos	48.00	42.00	0.00	18.00	2,378.88
3 8225 - Steel - other - Ms Z Angle Templates - 4 ft X 4 ft - Rft 04 nos	64.00	42.00	0.00	18.00	3,171.84
4 8220 - Steel - other - Ms Z Angle Templates - 5 ft x 4 ft - Rft 04 nos	80.00	42.00	0.00	18.00	3,964.80
5 6189 - Miscellaneous - Hamali Charges - NA - Per Rft	480.00	0.60	0.00	18.00	339.84

Total Order Value . . . 24,128.64

Rupees : Twenty Four Thousand One Hundred Twenty Eight and Paise Sixty Four Only.

Terms and Conditions :-

Specification / Brand All MSZ' angles should be 3/4" - 3mm thickness. Fabrication, grinding & powder coating should be of good quality. Above rates approved by M.D. vide approval dtd. 08.09.17 and accepted by contractor.

Payment Terms After Delivery & Production of bill

Tax All taxes included in above price.

Delivery Date Within 4days.

Delivery Location Greenwood Heights
Sy no: 196, Kowkur.
Phone: 040-66335551

Penalty For Delay Nil

Transportation Cost included in the above price.

Warranty 1 year on workmanship

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for A-514 to 517.

Completion Date Nil

Measurement Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

PART DELIVERY DETAILS			
S.no.	Bill no.	Bill Dt.	Amount
1.	23365	29/04/22	9,651.46/-
2.			
3.			
4.			
5.			

Blnc: 14,478/-

For **Mehta & Modi Realty Kowkur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Name : _____

Date : ____/____/____

Purchase Order

Page: 2 Of 2

11-04-2022 9:52:35 AM

Original / Office Copy / Purchase Div. Copy

Remarks

Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.

For **Mehta & Modi Realty Kowkur LLP**

Authorised Signatory

Name :


11/04/2022

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Date : / /


Requisition Form - Powder coated Z -Angles

Company	MMR KOWKUR LLP		Site & Phase		GHT							
Req. no.	141359		Req. Date	06 April 2022								
Material required before	10 April 2022		ID no.	75313								
Prepared by:	A Suresh		Approved by (sign):									
Flat / Block no:	A - Flat no 514 to 517											
Name of the Supplier : SSLLP												
Type A 1715 Sft 3BHK Order Value:	4											
Type B 1715 Sft 3BHK Order Value:												

S No.	Item Description	Units	Qty required for Type B 1715 Sft BHK club house	Qty required for Type A 1715 Sft 3BHK flat	Qty required for Type B 1715 Sft BHK club house	Qty required for Type A 1715 Sft 3BHK flat	Quantity required	Qty Available at site	Balance Qty to be ordered	Quantity in sft	Inward no	Date
1	Powder coated Z Angle 6'x4'	Nos	3		3		3	12	12	288.0		
2	Powder coated Z Angle 4'x3'	Nos	1		1		1	4	4	48.0		
3	Powder coated Z Angle 4'x4'	Nos	1		1		1	4	4	64.0		
4	Powder coated Z Angle 5'x4'	Nos	1		1		1	4	4	80.0		
	Total									480.0		

Note : Please issue the work order






DELIVERY CHALLAN
SUMMIT SALES LLP

5-4-187/3 & 4 II Floor, M.G. Road, secunderabad - 500 003.
Tel : 040 - 6633 5551

M/s Greenwood Height
Site: Rauken

DC No. : 4532
Date : 9/5/22
Vehicle No. : TS104B 3123
P.O. / W.O. No. : 87192
P.O. / W.O. Date : 8/3/22

Sl. No.	PARTICULARS	Quantity
1	M.S. Z Angle 6x4 = 12 NOS	288 Rbt.
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		



GSTIN :

Received the above materials in good condition.

Received by : Madhu

Date : 9/5/22

Stamp:



For SUMMIT SALES LLP

[Signature]
Authorised Signatory