

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 21/5/22		Prepared by: <i>Manoj</i>		Serial no. : L-4341	
Supplier name: Akash steels				HO inward no.	
Firm/Company: Dr. NRK Bhatnagar & Co.		Project: NRK		HO received date	
PO/WO date: 14/5/22		PO/WO No. 88257		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	AS/2022-23/0081	19/5/22	85,137/-	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 85,137/-

Proof of delivery by way of: ☒ DCs/bill ☒ Steel report ☐ RMC pour report ☒ Solid block report ☐ Installation report

MRN nos.: steel report enclosed	Proof of delivery matches MRN ☒ Yes ☐ No
---------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier:

Amount E – PO / WO value: 85,137/-

Amount F – Difference (A – E): 88,205/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received 68/-

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 30/5/22

Remarks:

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	<i>Manoj</i>	<i>Manoj</i>			
Sign:	<i>Manoj</i>	<i>Manoj</i>			
Date	21/5/22	21 MAY 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

(ORIGINAL FOR RECIPIENT)

e-Invoice

IRN : 1ebac3ca923897fbfd7218fc7c2496f94730b1c8-8aea6609a952dce19aaacb55
 Ack No. : 112213142698594
 Ack Date : 19-May-22



 AKASH STEELS 8-2-684/1/2, 2nd Floor, Road No. 12, Banjara Hills, HYDERABAD-500034 GST No. : 36AAEFA2074L1ZG GSTIN/UIN: 36AAEFA2074L1ZG State Name : Telangana, Code : 36	Invoice No. e-Way Bill No. AS/2022-23/0081	Dated 19-May-22
	Delivery Note 88257/186311	Mode/Terms of Payment 30 DAYS
Buyer's Order No. 88257/186311	Other References	
Dispatch Doc No. 88257/186311	Delivery Note Date 14-May-22	
Dispatched through TS12UA9748	Destination	
Bill of Lading/LR-RR No. TS12UA9748	Motor Vehicle No.	
Terms of Delivery Turkapally Hyderabad		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	TMT Rebars Hsn Code 721420 16 mm	721420	1.110 MT	65,000.00	MT	72,150.00
	Output CGST @ 9%					6,493.50
	Output SGST @ 9%					6,493.50
Total			1.110 MT			₹ 85,137.00

Amount Chargeable (in words) **RUPEE Eighty Five Thousand One Hundred Thirty Seven Only** E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
721420	72,150.00	9%	6,493.50	9%	6,493.50	12,987.00
Total	72,150.00		6,493.50		6,493.50	12,987.00

Tax Amount (in words) : **RUPEE Twelve Thousand Nine Hundred Eighty Seven Only**


Company's PAN : **AAEFA2074L**

Declaration
 1. We declare that this invoice shows actual price of goods described and that all particulars are true and correct. 2. Interest @24% P.A. will be charged on over due payment 3. Our responsibility ceases once goods handed over to transporter.

Company's Bank Details
 A/c Holder's Name: **AKASH STEELS**
 Bank Name : **HDFC Bank-CC A/c**
 A/c No. : **50200013684100**
 Branch & IFS Code: **Banjara Hills Road No 12 & HDFC0001995**

for AKASH STEELS
 Authorised Signatory

This is a Computer Generated Invoice



Purchase Order

Page(s) 1 Of 1

14-05-2022 13:51:26

From Company : **DR.NRK Biotech Private Limited**
Plot no.11,, TSIIC Industrial Development Area, Sno.230 to 243, Tur
Malkajgiri, Telangana, 500078
G S T No. : 36AACCD2775Q1Z3

88257
27.04.22 12:24:13

Supplier Details

Akash Steels
#19-2-226/A/2, Mirallam tank, Bahadurpura, Hyderabad

GSTIN 0 2447-1165
24471133/24470223 9989000054

Doc No	88257	186311
Doc Date	14-05-2022	
Quote No	NIL	
Quote Date	14-05-2022	
SupplyType	Supply	

Kind Attn : Mr. Kapish

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	IGST	Amount
1 8116 - Steel - rebar - TMT - 16mm - kgs	1,150.00	65.00	0.00	18.00	88,205.00
Total Order Value . . .					88,205.00
Rupees : Eighty Eight Thousand Two Hundred Five Only.					

Terms and Conditions :-**Specification /** As per details given in the quotation.**Payment Terms** Within 30 days of delivery.**Tax** All taxes included in above price.**Delivery Date** Next Working Day.

Delivery Location Nextopolis
Sy No 230 to 243, plot no 11, turkapally, shamirpet, medchal
Phone. . .

Penalty For Delay Nil**Transportation** Included in the above price.**Warranty** Nil**Advance Paid** NIL**Other Terms** Payment as per actual weightment. Hammali charges Included. Unloading Charges Included.Above order for Main building purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Delivery at NRK-Turkapally Contact Person Mr Rahul-8978362427.**For MDs APPROVAL**

- ☒ High Value/quantity beyond limits.
☒ P./Req. processed-post approval.
☐ Approval for technical details/clarification
☐ Replenishing SSLP stock
☐ Other

For **DR.NRK Biotech Private Limited**

Authorised Signatory

Name : _____

14/05/2022

Name : _____

Accepted the above Terms And Conditions

For **Akash Steels**

Date : ____/____/____

Requisition Form - Steel		DR.NRK BIOTECH PVT		Site & Phase		Nextopolis			
Company		186311		Req. Date		12.05.2022			
Req. no.		Very urgent		ID no.		76359			
Material required before		S. Shravya		Approved by (sign)					
Prepared by:		Main building							
Flat / Block no:									
S No.	Item Description	Type of Steel	Quantity required in no of Rods	Qty Available at site	Balance Qty to be ordered in rods	Balance Qty to be ordered in Kgs	Inward No	Date	
1	Steel	8mm	0.00	0.00	0.00	0.00			
2	Steel	10 mm	0.00	0.00	0.00	0.00			
3	Steel	12 mm	0.00	0.00	0.00	0.00			
4	Steel	16 mm	60.00	0.00	60.00	1137.60	651		
5	Steel	20 mm	0.00	0.00	0.00	0.00			
6	Steel	25 mm	0.00	0.00	0.00	0.00			
7	Steel	32 mm	0.00	0.00	0.00	0.00			
8	Binding Wire	20 gauge	25.00	Na	NA	25.00			
	Total		0.00	0.00		1162.60			
Notes:									
1	Binding wire is generally 25 kgs per ton.								
2	Order footing steel for one block or core at a time.								
3	Order steel for slab along with steel for next column on completion of beam bottom.								
4	Do not order excess steel. Do not order steel in advance.								

APPROVED BY
14 MAY 2022
SOFAM MODI
MANAGING DIRECTOR

APPROVED
14 MAY 2022
MINISH PARIKH
MANAGER PROCUREMENT

12/05/2022

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Test report received	Yes / No	A. PO quantity (in kgs)	1150 kgs
Project:	Nextopolis	DCs received	Yes / No	B. Gross vehicle weight	6470 kgs
Block/ Villa No.:	-	Weighment slips received	Yes / No	C. Net vehicle weight	5360 kgs
Requisition nos.:	186311	Total qty as per PO received	Yes / No	D. Actual quantity delivered (B-C)	1110 kgs ✓
PO No(s).	88257	Close PO	Yes / No	E. Difference (D- A)	40 kgs
Supplier:	Akash steels	Vehicle no.	TS12UA9748	MRN No.	107449
Delivery date	20.05.2022	Delivery time	12:20 PM	Inward no.	2005
Sign of security	NTHAS	Sign of Admin	<i>Shreya</i>	Sign of Project manager	<i>for G. Rahul</i>
Date	21.02.2022	Date	21.05.2022	Date	21.05.2022

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.74	-	-
2.	10 mm	7.407	-	-
3.	12 mm	10.67	-	-
4.	16 mm	18.96	58	1110 ✓
5.	20 mm	29.63	-	-
6.	25 mm	46.30	-	-
7.	32 mm	75.85	-	-
8.	Binding wire	In bundles	-	-
9.	Other			
Total:			58	1110 ✓
Remarks:				

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.