

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:	29/5/22	Prepared by	Prabakar	Serial no.	4568
Supplier name	Abdul Aziz	Project	MBA	HO inward no.	
Firm/Company	Aedio	PO/WO No.	85700	HO received date	
PO/WO date	85700	Scan ID			

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.				☒ Yes ☐ No
2.	026	5/5/22	29,799.72	☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos. ← Proof of delivery matches MRN ☒ Yes ☐ No

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D = A + B + C) Amount to be credited to the supplier:

Amount E – PO / WO value:

Amount F – Difference (A – E):

Quantity received as per PO / WO

☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO

☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date

Remarks:

Advice for Credit to Contractor B attached
NOC taken

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:		<i>Prabakar</i>			
Date		29 MAY 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

ABDUL AZIZ

TAX INVOICE CASH / CREDIT

Cell : 9908194281

9182242690

ABDUL AZIZ

Supplier & Contractors

Spl. in : Plaster of Paris, False Ceiling, Gypsum Board, Partition Works,
Thermacol Ceiling, Armstrong, Border, Flower & All Types of Ceiling Works.

14-1-96/3/B, Allapur, Borabanda, Hyderabad - 500 018. Email : rkdecorators@gmail.com

Seller GST No.: 36AYAPA9482A2ZQ

Pan No. AYAPA9482A

Mode of Transport :

Product Reference No.

State : Telangana, State Code : 36

Invoice No. : 026

Invoice Date :

Date of Supply : 05/05/2022

PO No. & Date : 85700

Details of Receiver / Billed to :

Name : Aedis Developers LLP

Address :

Buyer GSTIN: 36ABPFA0002Q1ZD

State : Code :

Details of Delivery Address :

Name :

Address :

Buyer GSTIN:

State : Code :

S.No.	NAME OF THE PRODUCT	HSN Code	Qty.	Unit Price	Taxable Value
1	Gypsum false ceiling Bathrooms fifth floor 103,302,106,406,306,202,205 Refixing work	998391	610	41.40	25,254

Total Invoice Amount : (In words) Twenty nine thousand
Seven hundred ninety nine onlyGoods once sold will not be taken back.
Our responsibility ceases once delivery made.

Total Amount Before Tax	25,254
Add CGST @ 9%	2272.86
Add SGST @ 9%	2272.86
Add IGST @	
Total Amount GST	4545.72
Total Amount After Tax	29,799.72
GST Payable on Reverse Charge	

For ABDUL AZIZ

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		131		Date – site bills Register		11/3/22	
Company Name:		Aedis Developp Up		Site:		MGA...	
Name of Contractor		Abdul Aziz Ansari					
Nature of work		false ceiling work					
Work done		From Date		10/1/22		To Date	
						15/2/22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	5th floor floor						
2.	ceiling work						
3.	Main Tilt	210.00	41.40	sq	8694.00		
4.	Common Tilt	180.00	41.40	sq	7452.00		
5.	Refining flat 103	70.00	41.40	sq	2898.00		
6.	302. Main Tilt						
7.	Refining flat 106, 406	150.00	41.40	sq	6210.00		
8.	306, 202, 205 C-Tilt						
9.							
10.							
11.	Total:				25,254.00		
Bill required		☒ YES ☐ NO.		GST bill required		☐ YES ☐ NO.	
Measurement & estimate sheet:		☐ Required ☐ Not required		Measurement & estimate sheet:		☒ Enclosed ☐ Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 11/3/22		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

Notes: 1. The D. & G. shall be within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, etc. work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ASUREMENT SHEET

Company Name:	Aedis Developers L.L.P
---------------	------------------------

Project :	MGA
-----------	-----

Work Description :	False celling work.
--------------------	---------------------

Prepared By:	Sobhanbabu.
--------------	-------------

Contractor Name:	Abdul Aziz Ansari.
------------------	--------------------

Date: 10.03.2022

Downloaded from <http://ajphaphysocpharm.sagepub.com/> at National Archive Publishing Co on June 11, 2015

S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head
1	MGA								
	False ceiling work.	5th floor	5.00	7.00	1.00	6.00	210.00	Sft	
		Common toilet	7.50	4.00	1.00	6.00	180.00	Sft	
	103,302, flats Refixing work.	Master toilet	5.00	7.00	1.00	2.00	70.00	Sft	
	106,406,306,202,205 flats Refixing work.	Common toilet	7.50	4.00	1.00	5.00	150.00	Sft	610.00
							Total		610.00

ESTIMATE SHEET									
Company Name:	Aedis Developers LLP								
Project :	MGA								
Work Description :	False ceiling work.								
Prepared By:	Sobhanbabu.								
Contractor Name:	Abdul Aziz Ansari.								
Date:	10.03.2022								
S NO.	Item Head								
1	MGA								
	False ceiling work. 5th Floor								
	Item Description	Quantity	Units	Rate	Amount	Grand Total			
	Master toilet	210.00	Sft	41.40	8694.00				
	Common toilet	180.00	Sft	41.40	7452.00				
	Master toilet	70.00	Sft	41.40	2898.00				
	Common toilet	150.00	Sft	41.40	6210.00				
	Note:- 15% added on circular rate 852(D)					25254.00			
	Amount in words :- Twenty five Thousand two hundred fifty four only					Grand Total			
						25254.00			

Purchase Order

1 of 1

07-03-2022 17:19:03

Original / Office Copy / Purchase Div. Copy

From Company : **Aedis Developers LLP**
5-4-187/3&4, II Floor, M G Road, Secunderabad-500003
G S T No. : 36ABPFA0002Q1ZD

Supplier Details

Abdul Aziz

#14-1-96/3/B, Allapur, Borabanda, Hyderabad - 500018

GSTIN 36AYAPA9482A2ZQ

9908194281

Doc No	85700	100588
Doc Date	19-02-2022	
Quote No	Nil	
Quote Date	19-07-2021	
SupplyType	Supply And Installation	

Kind Attn : Mr. Abdul Aziz

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6022 - Miscellaneous - False Ceiling - NA - sft Gypsum False Ceiling - Plain	800.00	36.00	0.00	18.00	33,984.00
Rupees : Thirty Three Thousand Nine Hundred Eighty Four Only.					Total Order Value . . . 33,984.00

Terms and Conditions :-

Specification /	Above rate as per guideline cir.no.852(E) dtd. 19-07-2021 issued by our M.D. and accepted by contractor. Above rates are inclusive of all.
Payment Terms	50% advance at the time of PO, balance on completion of work.
Tax	All taxes included in above price.
Delivery Date	Within 4days.
Delivery Location	Morning Glory Apartments Genomevalley, Hyderabad Phone. Madhu Site Engineer - 9502211499
Penalty For Delay	Bills must be submitted to H.O. within 30 days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation	Included in the above price.
Warranty	One year on workmanship
Advance Paid	Rs. 16,992/- to be pay vide cheque no. , dt.
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for Fifth floor bathrooms purpose.
Completion Date	Work to be completed in 4days. Penalty of 5% of order value per week shall be levied for delay.
Measurment	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

Bill not Recd

Books of accounts verified and
no bills wrt this PO were
received by accounts

Name: D. Vinay Raju

Sign: D. Vinay Raju

Date: 9/05/22

For Aedis Developers LLP

Authorised Signatory

Accepted the above Terms And Conditions

For Abdul Aziz

Name : _____

Name : _____

Date : ____/____/____

