

PURCHASE DIVISION
Advice for approval for credit to supplier

(B)

Date: 30/05/22		Prepared by: Ramya		Serial no. 4672	
Supplier name: Veldi karunakar Reddy		HO inward no.			
Firm/Company: SOVILP		Project: SOV-III		HO received date	
PO/WO date: 12/01/22		PO/WO No. 84411		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	160	09/05/22	3,93,754/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			3,93,754/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.: Installation Report Enclosed	Proof of delivery matches MRN		☒ Yes ☐ No
Amount B – Other Credits : Transportation charges			-
Amount C – Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			3,93,754/-
Amount E – PO / WO value:			4,33,650
Amount F – Difference (A – E):			39896/-
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		6/06/22	
Remarks: Final Bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Ramya				
Sign:	<i>Ramya</i>	31 MAY 2022			
Date	30/05/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

IN : 944040393

TAXABLE INVOICE

VELDI KARUNAKAR K 30DY



Flooring & Decorative Tiles

8-21-2020 13A Road no 10, Ramana Hills, Hyderabad - 500034

Serial GST No: 36ADBP5334222

State: Telangana & City Code: 50

15/05/2022

Details of Receiver: Silver Oak Villas W.P. II

Address:

Buyer GST No: 36ADBP5334222

Particulars

S.No.

Villa W.P. 103, 105

108, 107, 109, 113

2172 105

233600



Amount in Words: Three lakh and 233 thousand 600 only

Terms & Conditions:

Goods once sold cannot be returned for any reason.
Supplier's Hyderabad jurisdiction.
All the ownership changes @ Buyer's risk.

V. Karunakar
Signature

233600
100000
100000
33600

VELDI KARUNAKAR K 30DY

Fr: 67996 to 68002

Construction division.
Advice for giving credit to contractors suppliers.

Sl. No. - site bills register	169	Date - site bills Register	24/03/22
Company Name:	Sor-LLP	Site:	Sor-III
Name of Contractor	Korunakar		
Nature of work	Elevation Shere board cladding		
Work done	From Date	To Date	
	10/01/22	20/03/22	
Sl. No.	Villa Flat block no.	QTY	Rate
1.	V.No. 102, 103, 105		
2.	106, 107, 132, 133	3172	105
3.	Elevation		8/H
4.	Cladding fixing		3,33,690/-
5.	Done		
6.			
7.			
8.			
9.			
10.			
11.	Total:		3,33,690/-
Bill required	☒ YES ☐ NO.	GST bill required	☒ YES ☐ NO.
Measurement & estimate sheet:	☒ Required ☐ Not required	Measurement & estimate sheet:	☒ Enclosed ☐ Not enclosed
PO-WO no.	24411	PO-WO date:	12/01/22
Remarks :			

APPROVED BY
Approved by Project Manager

Date: 23 MAR 2022

Sign: Project Manager

Note: Ki. Purshotham (S.G.V.LLP)

Approved by Design Team

Date: 24/03/22

Sign: Nagalaxmi

Approved

Date: 24 MAR 2022

Sign: SOHAM MODI

MANASINDU DIRECTOR

MEASUREMENT SHEET

MEASUREMENT SHEET									
Company Name:		Silver Oak Villas LLP		Approved by:					
Project:		Silver Oak Villas		Sign:					
Work Description:		Elevation Cladding Work							
Name of the Contractor		Karnakar Cladding							
Prepared By		G.chandra kanth							
Date:		24.03.2022							
S. No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	TYPE-CI East Facing	V no 102,103,105,106,107,132,133	12.50	1.00	22.00	7.00	1,925.00	sft	3,542.00
			10.50	1.00	22.00	7.00	1,617.00	sft	
			2.50	1.00	7.00	7.00	122.50	sft	
			3.00	1.00	3.50	7.00	73.50	sft	
		Deduction of DOORS & WINDOWS	6.00	1.00	4.00	7.00	168.00	sft	364.00
									3178.00

ESTIMATE SHEET											
Company Name:			Silver Oak Villas I I P								
Project:			Silver Oak Villas								
Work Description:			Elevation Chidding Work								
Name of the Contractor			Karnakar Chidding								
Prepared By			G.chandra kanth								
Date:			24.03.2022								
S No.	TYPE-C1	Item Head	Item Description				Quantity	Units	Rate	Amount	Item Head Total
1	V no.102,103,105,106,107,132,133		East Facing				3178.00	sqft	105.00	333690.00	
			Amount- Three Lakhs Thirty Three Thousand Six Hundreded Ninty rupess only						Total		3,33,690.00

APPROVED BY
23 MAR 2022
Project Manager
K. Purushotham (S.O.VILLP)

Form for closure of purchase order

Data required from site/engineers					
PO no.	81111	PO date.	12/01/22	Req. no.	183835
MRN nos. related to PO		Advice Scan ID			
☐	Part material received.				
☒	Full material received.				
☐	Material not received.				
☐	Close PO - Balance material will be re-ordered by new requisition.				
☐	Cancel PO. Material not required.				
☐	Cancel PO. Material will be re-ordered by new requisition.				
☐	Keep PO open. Material required.				
☐	Keep PO open. Work under progress.				
Remarks by engineer: work order completed full material received & installation deposit sent already.					
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide hardcopy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be sent by way of hard copy to Ashaiya.					
Prepared by	Sign	Date	Project manager	Sign	Date
K. Tulasi Rani	[Signature]	06/05/22	K. Tulasi Rani	[Signature]	06/05/22
Data required from accounts:					
☐	Checked with E&D for receipt of bills.				
☒	Bills not received against this PO. ← accts counth.				
☐	Part bill received against this PO.		Bill nos.		
☐	All bills received against this PO.				
☒	Advance paid against this PO.		Amount paid	2,16,825/-	
Remarks by Accountants:					
Notes: 1. Pos issued for false ceiling and such works may have been processed by E&D. Check before filling the above.					
Prepared by	Sign	Date	Accounts manager (approval required for PO more than 10k)	Sign	Date
Ramul	[Signature]	10/5/22			
Advice by MD - action to be taken by purchase:					
☒	Get certified bill from supplier (not original).				
☒	Prepare bill in SSLP for material supplied.				
☒	Get proof of delivery from site.				
☒	Barcoded PO missing - get certified copy from Accounts.				
☒	Thereafter, prepare advice to credit to supplier and send to HO for processing.				
☒	Close PO		☒	Keep PO open. Material awaited	
☐	Send barcoded PO to MDs desk. PO to be closed thereafter.				
☐	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2021.				
☐	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2020.				
☐	RMC supplier - suppliers ledger required from 1.4.2020. Process bill after thoroughly checking both the ledgers and all pour reports. Pour reports from day one to be thoroughly checked with Pos Bills. Thereafter, prepare advice to credit to supplier and send to HO for processing. Close all open POs.				
☐	E&D to check receipt of bill and enter comments below				
☐	Details of material supplied and balance material to be supplied is required.				
Remarks:					
Prepared by		Sign			



Purchase Order

Page(s) 1 Of 1

12-01-2022 12:18:48



84411

08.01.22 11:42:54

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	84411	183835
Doc Date	12-01-2022	
Quote No	Nil	
Quote Date	22-10-2018	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6163 - Miscellaneous - Cement Fiber board - NA - sft 6" wide x 10' length	3,500.00	105.00	0.00	18.00	433,650.00
Total Order Value . . .					433,650.00

Rupees : Four Lakh(s) Thirty Three Thousand Six Hundred Fifty Only.

Terms and Conditions :-

Specification / Brand Items shall be of V-Plank brand cement fiber board. 8mm thick.

Payment Terms 50% as advance & balance 50% on completion of work.

Tax All taxes included in above price.

Delivery Date Within 6days.

Delivery Location Silver Oak Villas Part III
Sy.No.11,12,14,15,16,17,18, 294
Phone. 0

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 2,16,825/- advance to be pay vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 102,103,105,106,107,132,133.

Completion Date Work shall be completed within 7 working days from the date of the work order.

Measurment Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

work not
done

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Name : _____

Date : __/__/__

Requisition Form

Company Name:	Silver Oak Villas LLP-III	Date:	05-01-2022
Site & Phase :	Silver Oak Villas-III	Time:	15.00
Supplier		Req. No.	183835 f
Material required before date:	urgent	ID No.	72684

No	Description	Size	Quantity	Units	67818	Date
1	Elevation Cladding - Cera Board	6" x 10'	3500	Sft		
2						
3						
4						
5						
6						
7						
8						
9						
10						

Remarks: - For Elevation cladding purpose villa no 102,103,105,106,107,132,133
Please Give work oder to Karunakar Reddy

Prepared By	B.Meenakshi	Approved by	
Sign.& Date	05-01-2022	Sign. & Date	

Note: On receipt of material at site write inward number and date in last 2 columns.

APPROVED BY
12 JAN 2022
SOHAM MODI
MANAGING DIRECTOR

For MDs APPROVAL

- ☒ High Value/quantity beyond limits.
- ☐ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification.
- ☐ Replenishing SSLLP stock
- ☐ Other

T.D. Meenakshi
11/1/2022



Estimate/Draft PO

Page(s) 1 Of 1

11-01-2022 15:16:04

Original / Office Copy / Purchase Div.Copy

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Karunakar Reddy
8-2-125/120/3A/45, Banjara Hills, Noor Nagar, Road No.10, Hyderabad.

GSTIN 36AKGPR0150G1ZD

NA

NA

9440407992

Doc No	84411	183835
Doc Date	11-01-2022	
Quote No	Nil	
Quote Date	22-10-2018	
SupplyType	Supply	

Kind Attn : Mr. Karunakar Reddy

Estimate/Draft PO for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 6163 - Miscellaneous - Cement Fiber board - NA - sft 6" wide x 10' length	3,500.00	105.00	0.00	18.00	433,650.00
Total Order Value . . .					433,650.00

Rupees : Four Lakh(s) Thirty Three Thousand Six Hundred Fifty Only.

Terms and Conditions :-

Specification / Brand Items shall be of V-Plank brand cement fiber board. 8mm thick.

Payment Terms 50% as advance & balance 50% on completion of work.

Tax All taxes included in above price.

Delivery Date Within 6days.

Delivery Location Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty Nil

Advance Paid Rs. 2,16,825/- advance to be pay vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 102,103,105,106,107,132,133.

Completion Date Work shall be completed within 7 working days from the date of the work order.

Measurment Nil

Security Nil

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Silver Oak Villas LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Karunakar Reddy**

Name : _____

Date : __/__/__

