

Company	Aedis Developers LLP						Approved by	Sarwar
Project	Morning Glory Apartments						Date	02-06-2022
Prepared By	Pushpalatha.							
Last updated on	2-Jun-22							
Block No	Flat No - 1 to 6							
S.No	Flat No	Footings	Plinth Beam	Slab Casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	1	03.12.2019	29.12.2019	25.01.2020				
2	2	03.12.2019	29.12.2019	25.01.2020				
3	3	01.09.2019	24.10.2019	19.12.2019				
4	4	01.09.2019	24.10.2019	19.12.2019				
5	5	03.12.2019	29.12.2019	25.01.2020				
6	6	03.12.2019	29.12.2019	25.01.2020				
7	101			26.02.2020	10.11.2020	05.08.2021	06.09.2021	
8	102			26.02.2020	10.11.2020	05.08.2021	06.09.2021	
9	103			17.01.2020	15.05.2020	05.08.2021	06.09.2021	
10	104			17.01.2020	15.05.2020	05.08.2021	06.09.2021	
11	105			26.02.2020	10.11.2020	05.08.2021	06.09.2021	
12	106			26.02.2020	10.11.2020	05.08.2021	06.09.2021	
13	201			07.07.2020	11.11.2020	06.09.2021	13.09.2021	
14	202			07.07.2020	11.11.2020	21.10.2021	23.10.2021	
15	203			19.02.2020	11.11.2020	13.09.2021	17.09.2021	
16	204			19.02.2020	11.11.2020	13.09.2021	17.09.2021	
17	205			07.07.2020	03.02.2021	21.10.2021	23.10.2021	
18	206			07.07.2020	03.02.2021	06.09.2021	13.09.2021	
19	301			11.09.2020	15.04.2021	13.09.2021	13.09.2021	
20	302			11.09.2020	15.07.2021	13.09.2021	20.09.2021	
21	303			07.07.2020	15.04.2021	13.09.2021	20.09.2021	
22	304			07.07.2020	15.04.2021	13.09.2021	20.09.2021	
23	305			11.09.2020	19.05.2021	13.09.2021	20.09.2021	
24	306			11.09.2020	15.04.2021	13.09.2021	13.09.2021	
25	401			24.10.2020	19.05.2021	20.09.2021	20.09.2021	
26	402			24.10.2020	15.07.2021	21.10.2021	23.10.2021	
27	403			30.09.2020	19.05.2021	21.09.2021	30.09.2021	
28	404			30.09.2020	19.05.2021	21.09.2021	23.10.2021	
29	405			24.10.2020	19.05.2021	21.09.2021	23.10.2021	
30	406			24.10.2020	19.05.2021	21.09.2021	30.09.2021	
31	501			13.01.2021	05.08.2021	20.10.2021	23.10.2021	
32	502			20.12.2020	15.08.2021	20.10.2021	23.10.2021	
33	503			20.12.2020	15.08.2021	20.10.2021	23.10.2021	
34	504			20.12.2020	05.08.2021	20.10.2021	23.10.2021	
35	505			20.12.2020	05.08.2021	20.10.2021	23.10.2021	
36	506			13.01.2021	05.08.2021	20.10.2021	23.10.2021	

APPROVED
02 JUN 2022
SYED GOLAM SARWAR
Asst. Project Manager/BNGV

[Handwritten Signature]