

PURCHASE DIVISION
Advice for approval for credit to supplier

(E)

Date: 11/06/22		Prepared by: Ranya		Serial no. 5070	
Supplier name: Rain bow UPVC Door & Windows		HO inward no.			
Firm/Company: SOV LLP		Project: SOV-III		HO received date	
PO/WO date: 11/06/22		PO/WO No. 88849		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	AST-15-2022/2023	06/06/22	1,00,462/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				1,00,462/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	Installation Report Enclosed			Proof of delivery matches MRN ☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				1,00,462/-	
Amount E – PO / WO value:				1,00,462/-	
Amount F – Difference (A – E):				-	
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		20/06/22			
Remarks:		Final Bill			
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Ranya	P. Prabhakar			
Sign:	[Signature]	[Signature]			
Date	11/06/22	11 JUN 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



RAINBOW UPVC DOORS AND WINDOWS

Plot No. 8A, I D A, Patancheru, Sangareddy Dist
Tel.+91 9100007123 email: rainbowupvc2018@gmail.com
GSTIN : 36AAXFR3365G1ZN

TAX INVOICE

Invoice No: GST-15- 2022/2023
DATE : 06-06-2022

Delivery Location:
Silver Oak Villas Part III

To
Silver Oak Villas LLP
5-4-187/3&4, II nd floor, MG Road,
Secunderabad-500003
GSTIN : 36ADBFS3288A2Z7
PO No: 88849 Dated: 01-06-2022

S.NO	HSN CODE	DESCRIPTION OF GOODS	QTY	SFT	RATE	AMOUNT
1	39252000	2429-Carpentry-Windows-UPVC Sliding Windows-2.5 track -with mesh -6ft x 4ft -sft	6	144	340.00	48,960.00
2	39252000	2450-Carpentry-Windows-UPVC Ventilator -2ft x2ft -sft-openble Top Hung	4	16	515.00	8,240.00
3	39252000	2443-Carpentry-Windows-UPVC Openble Windows-2ft x 4ft -sft	4	32	490.00	15,680.00
4	39252000	2428-Carpentry-Windows-UPVC Windows-NA-Sft-2.5 Track Sliding-41.50" x 35.50"	1	11	385.00	4,042.50
5	39252000	2428-Carpentry-Windows-UPVC Windows-NA-Sft-41.50" x 35.50" Fixed	1	11	310.00	3,255.00
6	39252000	2452-Carpentry-Windows-UPVC Fixed Windows -4ft x 4ft -sft	1	16	310.00	4,960.00
SUB TOTAL						85,137.50
Forwarding						0.00
CGST						7662.38
SGST						7662.38
IGST 0.00%						0.00
Round Off						0.00
Total: Rupees One Lakh Four Hundred and Sixty Two and Paise Twenty Five Only.						1,00,462.25

Received

Signature with seal

For RAINBOW UPVC DOORS AND WINDOWS

Authorized Signatory



Purchase Order



88849

20.05.22 3:37:23

Page(s) 1 Of 2

01-06-2022 4:31:10 PM

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Rainbow UPVC Doors and Windows
Plot no. 8A, IDA, Patancheru, Sangareddy Dist.

9100007123

Doc No	88849	184217
Doc Date	01-06-2022	
Quote No	Nil	
Quote Date	09-03-2022	
SupplyType	Supply And Installation	

Kind Attn : Mr. Shiva Kumar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 2429 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 6ft X 4ft - Sft 71.50" x 47.50" - 06 nos	144.00	340.00	0.00	18.00	57,772.80
2 2450 - Carpentry - windows - UPVC Ventilator - 2ft x 2ft - Sft Openable - Top Hung - 23.50" x 23.50" - 04 nos	16.00	515.00	0.00	18.00	9,723.20
3 2443 - Carpentry - windows - UPVC Openable window - 2ft X 4ft - Sft 23.50" x 47.50" - 04 nos	32.00	490.00	0.00	18.00	18,502.40
4 2428 - Carpentry - windows - UPVC window - NA - Sft 2.5 Track - sliding - 41.50" x 35.50" - 01 nos	10.50	385.00	0.00	18.00	4,770.15
5 2428 - Carpentry - windows - UPVC window - NA - Sft 41.50" x 35.50 - 01 no-Fixed	10.50	310.00	0.00	18.00	3,840.90
6 2452 - Carpentry - windows - UPVC Fixed window - 4ft x 4ft - Sft 47.50" X 47.50"-01 no	16.00	310.00	0.00	18.00	5,852.80
Total Order Value . . .					100,462.25
Rupees : One Lakh(s) Four Hundred Sixty Two and Paise Twenty Five Only.					

Terms and Conditions :-

Specification / Brand As per details given in the quotation dt. 28/04/2022.

Payment Terms 10% as advance & balance on delivery of materials and receipt of invoice. Advance paid to be proportionately deducted.

Tax All taxes included in above price.

Delivery Date Within 4 days.

Delivery Location Silver Oak Villas Part III. Contact Person Mr Purshottam-9502177288.

Sy .No.11,12,14,15,16,17,18 , 294

Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty 1 year on workmanship.

Advance Paid Rs. 10,046/- to be pay vide cheque no. , dtd.

Other Terms Payment will be made only after inspection of material.Above material for V.No-119.

Completion Date Work to be completed within 2 working days. Penalty of 5% of order value per week shall be levied for delay.

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Rainbow UPVC Doors and Windows**

Name : _____

Name : _____

Date : ____/____/____

Contact :-

For MDs APPROVAL

☐ High Value/quantity beyond limits.

☒ Po/Req. processed-post approval.

☐ Approval for technical details/clarification

☐ Repenshing 388LP stock

☐ Other



Purchase Order

Page(s) 2 Of 2

01-06-2022 4:31:10 PM

Original / Office Copy / Purchase Div.Copy

Measurment

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Rainbow UPVC Doors and Windows**

Name : _____

Name : _____

Date : __/__/__

Contact : ..

88335

Requisition Form - UPVC Windows

Company		SOV LLP		Site & Phase		SOV-III			
Req. no.		184217		Req. Date		30-05-2022			
Material required before		10-05-2022		ID no.					
Prepared by:		G.chandra kanth		Approved by (sign):		76888			
Flat / Block no:		V.no 119							
Name of the Supplier :-									
Type C1 2040 Sft 3BHK Order Value:		1		Villas					
Type C2 2040 Sft 3BHK Order Value:		0		Villas					
S No.	Item Description	Units	Qty required for Type C1 2040 Sft 3BHK flat	Qty required for Type C2 2040 Sft 3BHK flat	Qty required for Type A 2040 Sft 3BHK flat	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No
1	(2.5 Track) Sliding Window with mesh 6' x 4' X	No's	6		-	6	-	6	
2	(2.5 Track) Sliding Window without mesh 6' x 4'	No's	-		-	-	-	-	
3	Openable Windows (Ven) 2' x 2'	No's	4	-	-	4	-	4	
4	Openable Windows (Ven) 2' x 4'	No's	4	-	-	4	-	4	
5	(2.5 Track) Sliding Window with mesh 3.6"X3'	No's	1	-	-	1	-	1	
6	(2.5 Track) Sliding Window Without Mesh 4'X4'	No's	-	-	-	-	-	-	
7	Fixed Window 3.6"X3'	No's	1	-	-	1	-	1	
8	Fixed Window 4'X4'	No's	1	-	-	1	-	1	
Total			17					17	

88335

APPROVED
01 JUN 2022
MINISH PARLICH
MANAGER PROCUREMENT

APPROVED BY
2 JUN 2022
SUDHAM MODI
MANAGING DIRECTOR

RECEIVED
JUN 10 1953
FEDERAL BUREAU OF INVESTIGATION
U. S. DEPARTMENT OF JUSTICE

INSTALLATION REPORT

Company/ firm:	SOV LLP	Requisition nos.:	184217
Project:	SOV-FII	PO no.:	88849
Supplier:	Rainbow	Material type:	UPVC windows

Details of installation:

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	6/6/22	119	Sliding window upvc	6'x4'	6
2.	"	"	upvc ventilator	2'x2'	4
3.	"	"	upvc openable windows	2'x4'	4
4.	"	"	upvc sliding window	3.45x3'	1
5.	"	"	upvc fixed window	3.45x3'	1
6.	"	"	" " "	4'x4'	1
7.					
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					
Total:					17 Nos
Remarks:					

Approved by	APPROVED BY Project manager	Security	Admin (Audit)
	8 JUN 2022 K. PURSHOTHAM		

Note: 1. Report to be sent on Project Manager (Shree Dakshinam) completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony/ staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or more reports can be made per PO. Avoid multiple Pos in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be provided regularly. However, must be provided within one working day of request from purchase.