

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		10/06/22		Prepared by		Vanajathi		Serial no.		4993	
Supplier name		Rainbow UPVC doors & windows						HO inward no.			
Firm/Company		SOV LLP		Project		SOV-II		HO received date			
PO/WO date		17/5/22		PO/WO No.		88335		Scan ID.			
Sl no.	Bill no.			Bill date		Bill amount			Original attached		
1.	GST-13-2022/2023			6/06/22		1,00,462.25			☒ Yes ☐ No		
2.									☐ Yes ☐ No		
3.									☐ Yes ☐ No		
4.									☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):								1,00,462.25			
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:						Proof of delivery matches MRN			☐ Yes ☐ No		
Amount B –Other Credits : Transportation charges								-			
Amount C –Other Debits :								-			
Amount D (D=A+B-C) – Amount to be credited to the supplier:								1,00,462.25			
Amount E – PO / WO value:								1,00,462.25			
Amount F – Difference (A – E):								-			
Quantity received as per PO /WO				☒ Yes ☐ Excess received ☐ Short received ☐ Part received							
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other							
Payment – due date				20/06/22							
Remarks:											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:		Vanajathi		D. S. Prasad							
Sign:											
Date		10/06/22									
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e. advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



RAINBOW UPVC DOORS AND WINDOWS

Plot No. 8A, I D A, Patancheru, Sangareddy Dist
Tel.+91 9100007123 email: rainbowupvc2018@gmail.com
GSTIN : 36AAXFR3365G1ZN

TAX INVOICE

voice No: GST-13- 2022/2023
ATE : 06-06-2022

Delivery Location:
Silver Oak Villas Part III

To
Silver Oak Villas LLP
5-4-187/3&4, II nd floor, MG Road,
Secunderabad-500003
GSTIN : 36ADBFS3288A2Z7
PO No: 88335 Dated: 17-05-2022

S.NO	HSN CODE	DESCRIPTION OF GOODS	QTY	SFT	RATE	AMOUNT
1	39252000	2429-Carpentry-Windows-UPVC Sliding Windows-2.5 track -with mesh -6ft x 4ft -sft	6	144	340.00	48,960.00
2	39252000	2450-Carpentry-Windows-UPVC Ventilator -2ft x2ft -sft-openble Top Hung	4	16	515.00	8,240.00
3	39252000	2443-Carpentry-Windows-UPVC Openble Windows-2ft x 4ft -sft	4	32	490.00	15,680.00
4	39252000	2428-Carpentry-Windows-UPVC Windows-NA-Sft-2.5 Track Sliding-41.50" x 35.50"	1	11	385.00	4,042.50
5	39252000	2428-Carpentry-Windows-UPVC Windows-NA-Sft-41.50" x 35.50" Fixed	1	11	310.00	3,255.00
6	39252000	2452-Carpentry-Windows-UPVC Fixed Windows -4ft x 4ft -sft	1	16	310.00	4,960.00
SUB TOTAL						85,137.50
Forwarding						0.00
CGST						7662.38
SGST						7662.38
IGST 0.00%						0.00
Round Off						0.00
Total: Rupees One Lakh Four Hundred and Sixty Two and Paise Twenty Five Only.						1,00,462.25

Received

Signature with seal

For RAINBOW UPVC DOORS AND WINDOWS

Authorized Signatory



Purchase Order

Page(s) 1 Of 1

17-05-2022 14:18:05



88335

27.04.22 12:24:13

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
GST No. : 36ADBFS3288A2Z7

Supplier Details		Doc No	88335	184173
Rainbow UPVC Doors and Windows		Doc Date	17-05-2022	
Plot no. 8A, IDA, Patancheru, Sangareddy Dist.		Quote No	Nil	
GSTIN 36AAXFR3365G1ZN		Quote Date	09-03-2022	
9100007123		SupplyType	Supply And Installation	

Kind Attn : Mr. Shiva Kumar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2429 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 6ft X 4ft - Sft 71.50" x 47.50" - 06 nos	144.00	340.00	0.00	18.00	57,772.80
2 2450 - Carpentry - windows - UPVC Ventilator - 2ft x 2ft - Sft Openable - Top Hung - 23.50" x 23.50" - 04 nos	16.00	515.00	0.00	18.00	9,723.20
3 2443 - Carpentry - windows - UPVC Openable window - 2ft X 4ft - Sft 23.50" x 47.50" - 04 nos	32.00	490.00	0.00	18.00	18,502.40
4 2428 - Carpentry - windows - UPVC window - NA - Sft 2.5 Track - sliding - 41.50" x 35.50" - 01 nos	10.50	385.00	0.00	18.00	4,770.15
5 2428 - Carpentry - windows - UPVC window - NA - Sft 41.50" x 35.50 - 01 no-Fixed	10.50	310.00	0.00	18.00	3,840.90
6 2452 - Carpentry - windows - UPVC Fixed window - 4ft x 4ft - Sft 47.50" X 47.50"-01 no	16.00	310.00	0.00	18.00	5,852.80
Total Order Value . . .					100,462.25

Rupees : One Lakh(s) Four Hundred Sixty Two and Paise Twenty Five Only.

Terms and Conditions :-

Specification /	As per details given in the quotation dt. 28/04/2022.
Payment Terms	10% as advance & balance on delivery of materials and receipt of invoice. Advance paid to be proportionately deducted.
Tax	All taxes included in above price.
Delivery Date	Within 4 days.
Delivery Location	Silver Oak Villas Part III Sy.No.11,12,14,15,16,17,18, 294 Phone. 0
Penalty For Delay	Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation	Included in the above price.
Warranty	1 year on workmanship.
Advance Paid	Rs. 10,046/- to be pay vide cheque no. , dtd.
Other Terms	Payment will be made only after inspection of material.Above material for V.No-120.
Completion Date	Work to be completed within 2 working days. Penalty of 5% of order value per week shall be levied for delay.
Measurment	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For MDs APPROVAL

- ☐ High Value/quantity beyond limits.
- ☒ Po/Req. processed-post approval.
- ☐ Approval for technical details/clarification
- ☐ Replenishing SLLP stock
- ☐ Other

For **Silver Oak Villas LLP**

Authorised Signatory

Name :

Name : _____

Date : ____/____/____

88201

Requisition For:- UPVC Windows										
Company		SOV LLP			Site&Phase		SOV-III			
Req. no.		184173			Req. Date		13-05-2022			
Material required before		20-05-2022			ID no.		76421			
Prepared by:		G chandra kanth			Approved by (sign):					
Flat / Block no:		V. no 120								
Name of the Supplier :-										
Type C1 2040 Sft 3BHK Order Value:		1			Villas					
Type C2 2040 Sft 3BHK Order Value:		0			Villas					
S No.	Item Description	Units	Qty required for Type C1 2040 Sft 3BHK flat	Qty required for Type C2 2040 Sft 3BHK flat	Qty required for Type A 2040 Sft 3BHK flat	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	(2.5 Track) Sliding Window with mesh 6' x 4'	No's	6		-	6	-	6	X	
2	(2.5 Track) Sliding Window without mesh 6' x 4'	No's	-		-	-	-	-	X	
3	Operable Windows (Ven) 2' x 2'	No's	4		-	4	-	4	X	
4	Operable Windows (Ven) 2' x 4'	No's	4		-	4	-	4	X	
5	(2.5 Track) Sliding Window with mesh 3.6"X3'	No's	1		-	1	-	1	X	
6	(2.5 Track) Sliding Window With Mesh 4'X4'	No's	-		-	-	-	-	X	
7	Fixed Window 3.6"X3'	No's	1		-	1	-	1	X	
8	Fixed Window 4'X4'	No's	1		-	1	-	1	X	
	Total		17		-	17	-	17		

P.O.
88335

APPROVED BY
17 MAY 2022
SOHAM MODI
MANAGING DIRECTOR

APPROVED
17 MAY 2022
MINISH PARIKH
MANAGER PROCUREMENT

INSTALLATION REPORT

Company/ firm:	SOV LLP	Requisition nos.:	184173
Project:	SOV-11	PO no.:	88335
Supplier:	Rainbow	Material type:	upvc windows

Details of installation:

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	6/6/22	120	upvc sliding windows	6'x4'	6
2.	"	"	upvc ventilators	2'x2'	4
3.	"	"	upvc operable windows	2'x4'	4
4.	"	"	upvc sliding windows	3.45x3'	1
5.	"	"	upvc fixed windows	3.45x3'	1
6.	"	"	upvc fixed windows	4'x4'	1
7.					
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					
Total:					17 NO'S
Remarks:					

Approved by	APPROVED BY Project manager 10 JUN 2022 K. PURSHOTHAM	Security	Admin (Audit)
-------------	--	----------	---------------

Note: 1. Report to be submitted once a month. 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony, staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to F&D. 4. One or more reports can be made per PO. Avoid multiple Pos in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be provided regularly. However, must be provided within one working day of request from purchase.