

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 10/06/22		Prepared by: Vanaiah		Serial no.	
Supplier name: Rainbow UPVC doors & windows		Project: SOV-III		HO inward no.	
Firm/Company: SOV-LP		PO/WO No. 88201		HO received date	
PO/WO date: 12/5/22		Scan ID.			

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	GST-09-2022/2023	6/06/22	1,06,746/-	☐ Yes ☐ No
2.				☐ Yes ☐ No
3.			/	☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			1,06,746/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report			
MRN nos.:		Proof of delivery matches MRN	☐ Yes ☐ No
Amount B –Other Credits : Transportation charges			-
Amount C –Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			1,06,746/-
Amount E – PO / WO value:			1,03,206/-
Amount F – Difference (A – E):			3,540/-
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		20/06/22	
Remarks: Rate Difference in item No.:01			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Vanaiah				
Sign:					
Date	10/06/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



RAINBOW UPVC DOORS AND WINDOWS

Plot No. 8A, I D A, Patancheru, Sangareddy Dist
Tel.+91 9100007123 email: rainbowupvc2018@gmail.com
GSTIN : 36AAXFR3365G1ZN

TAX INVOICE

Invoice No:	GST-09- 2022/2023	To	Silver Oak Villas LLP
DATE :	06-06-2022		5-4-187/3&4, II nd floor, MG Road, Secunderabad-500003
Delivery Location:	Silver Oak Villas Part III	GSTIN :	36ADBFS3288A2Z7
		PO No:	88201 Dated: 12-05-2022

S.NO	HSN CODE	DESCRIPTION OF GOODS	QTY	SFT	RATE	AMOUNT
1	39252000	2429-Carpentry-Windows-UPVC Sliding Windows- 2.5 track -with mesh -6ft x 4ft -sft	5	120	340.00	40,800.00
2	39252000	2450-Carpentry-Windows-UPVC Ventilator -2ft x2ft - sft-openble Top Hung	3	12	515.00	6,180.00
3	39252000	2443-Carpentry-Windows-UPVC Openble Windows- 2ft x 4ft -sft	6	48	490.00	23,520.00
4	39252000	2428-Carpentry-Windows-UPVC Windows-NA-Sft-2.5 Track Sliding-41.50" x 35.50"	1	11	385.00	4,042.50
5	39252000	2452-Carpentry-Windows-UPVC Fixed Window-4ft x 4ft-sft	2	32	310.00	9,920.00
6	39252000	2435-Carpentry-Windows-UPVC Sliding Windows- 2.5 track -with mesh -4ft x 4ft -sft	1	16	375.00	6,000.00
						-
						-
						-
						-
SUB TOTAL						90,462.50
Ac/No : 919020007284349 Forwarding						0.00
Bank : AXIS BANK,PATANCHERU BRANCH. CGST			9%			8141.63
IFSC : UTIB 0000687 SGST			9%			8141.63
IGST 0.00%						0.00
Round Off						0.00
Total: Rupees One Lakh Three Thousand Two Hundred and Five and Paise Seventy Five Only.						1,06,745.75

Received	For RAINBOW UPVC DOORS AND WINDOWS
Signature with seal	Authorized Signatory



Purchase Order



88201

27.04.22 12:24:12

Page(s) 1 Of 1

12-05-2022 15:32:32

From Company : **Silver Oak Villas LLP**

5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003

G S T No. : 36ADBFS3288A2Z7

Supplier Details

Rainbow UPVC Doors and Windows

Plot no. 8A, IDA, Patancheru, Sangareddy Dist.

GSTIN 36AAXFR3365G1ZN

9100007123

Doc No	88201	184155
Doc Date	12-05-2022	
Quote No	Nil	
Quote Date	09-03-2022	
SupplyType	Supply And Installation	

Kind Attn : Mr. Shiva Kumar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2429 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 6ft X 4ft - Sft 71.50" x 47.50" - 05 nos	120.00	315.00	0.00	18.00	44,604.00
2 2450 - Carpentry - windows - UPVC Ventilator - 2ft x 2ft - Sft Openable - Top Hung - 23.50" x 23.50" - 03 nos	12.00	515.00	0.00	18.00	7,292.40
3 2443 - Carpentry - windows - UPVC Openable window - 2ft X 4ft - Sft 23.50" x 47.50" - 06 nos	48.00	490.00	0.00	18.00	27,753.60
4 2428 - Carpentry - windows - UPVC window - NA - Sft 2.5 Track-sliding - 41.50" x 35.50" - 01 nos	10.50	385.00	0.00	18.00	4,770.15
5 2452 - Carpentry - windows - UPVC Fixed window - 4ft x 4ft - Sft 47.50" x 47.50" - 02 no	32.00	310.00	0.00	18.00	11,705.60
6 2435 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 4ft X 4ft - Sft 47.50" X 47.50"-01 no	16.00	375.00	0.00	18.00	7,080.00
Total Order Value . . .					103,205.75

Rupees : One Lakh(s) Three Thousand Two Hundred Five and Paise Seventy Five Only.

Terms and Conditions :-**Specification / Brand** As per details given in the quotation dt. 28/04/2022.**Payment Terms** 10% as advance & balance on delivery of materials and receipt of invoice. Advance paid to be proportionately deducted.**Tax** All taxes included in above price.**Delivery Date** Within 4 days.**Delivery Location** Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0**Penalty For Delay** Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** 1 year on workmanship.**Advance Paid** Rs. 10,321/- to be pay vide cheque no. , dtd.**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Above order for V.no. 122.**Completion Date** Work to be completed within 2 working days. Penalty of 5% of order value per week shall be levied for delay.**Measurment** Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.**Security** Supplier shall be responsible for security and storage of material at site at its risk and cost.**Remarks** 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Rainbow UPVC Doors and Windows**

Name : _____

Name : _____

Date : ____/____/____

Name : _____

Requisition Form - UPVC/Windows

Company		SOV LLP		Site&Phase	SOV-III						
Req. no		184155		Req. Date	05-05-2022						
Material required before		15-05-2022		ID no.	76186						
Prepared by:		G.chandra kanth		Approved by (sign):							
Flat / Block no:		V.no 122									
Name of the Supplier :-											
Type C1 2040 Sft 3BHK Order Value:		1		Villas							
Type C2 2040 Sft 3BHK Order Value:		0		Villas							
S No.	Item Description	Units	Qty required for Type C1 2040 Sft 3BHK flat	Qty required for Type C2 2040 Sft 3BHK flat	Qty required for Type A 2040 Sft 3BHK flat	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date	
1	(2.5 Track) Sliding Window with mesh 6' x 4'	No's	5	✓	-	5	-	5			
2	(2.5 Track) Sliding Window without mesh 6' x 4'	No's	-	✓	-	-	-	-			
3	Openable Windows (Ven) 2' x 2'	No's	3	✓	-	3	-	3			
4	Openable Windows (Ven) 2' x 4'	No's	6	✓	-	6	-	6			
5	(2.5 Track) Sliding Window with mesh 3.6"X3'	No's	1	✓	-	1	-	1			
6	(2.5 Track) Sliding Window With Mesh 4'X4'	No's	1	✓	-	1	-	1			
7	Fixed Window 3.6"X3'	No's	-	✓	-	-	-	-			
8	Fixed Window 4'X4'	No's	2	✓	-	2	-	2			
Total			18					18			

88201

APPROVED
12 MAY 2022
MINISH PARIKH
MANAGER PROCUREMENT

INSTALLATION REPORT

Company/ firm:	SOV LLP	Requisition nos.:	184155
Project:	SOV - II	PO no.:	88201
Supplier:	Rainbow	Material type:	UPVC DOORS & WINDOWS

Details of installation:

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	06/06/2022	122	UPVC Sliding windows	6'x4'	5
2.	06/6/22	122	UPVC Ventilator	2'x2'	3
3.	"	"	UPVC Openable windows	2'x4'	6
4.	"	"	UPVC windows	3.45x3'	1
5.	"	"	UPVC Fixed window	4'x4'	2
6.	"	"	UPVC Sliding windows	4'x4'	1
7.					
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					
Total:					18 NO'S
Remarks:					

Approved by	APPROVED BY	Security	Admin (Audit)
	Project manager 10 JUN 2022 K. PURSHOTHAM Project Manager (Silver Oak Villas Part-III)		

Note: 1. Report to be sent on completion of work. 2. Partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony/ staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to I&D. 4. One or more reports can be made per PO. Avoid multiple Pos in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be provided regularly. However, must be provided within one working day of request from purchase.