

⑥ PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		10/06/22		Prepared by	Vanajakshi	Serial no.	499A
Supplier name		Rainbow UPVC doors & windows		HO inward no.			
Firm/Company		SOV HP		Project	SOV-III	HO received date	
PO/WO date		12/5/22		PO/WO No.	88206	Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	GST-11-2022/2023	6/06/22	1,04,291.35	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.			/	☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):		1,04,291.35
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report		
MRN nos.:		Proof of delivery matches MRN ☐ Yes ☐ No
Amount B – Other Credits : Transportation charges		-
Amount C – Other Debits :		-
Amount D (D=A+B-C) – Amount to be credited to the supplier:		1,04,291.35
Amount E – PO / WO value:		1,00,751.35
Amount F – Difference (A – E):		3,540/-
Quantity received as per PO / WO	☒ Yes ☐ Excess received ☐ Short received ☐ Part received	
Close PO / WO	☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date	20/06/22	
Remarks: Rate Difference in Item number: 01		

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Vanajakshi	P. Prabhakar			
Sign:	<i>[Signature]</i>	<i>[Signature]</i>			
Date	10/06/22	11 JUN 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and PO bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



RAINBOW UPVC DOORS AND WINDOWS

Plot No. 8A, I D A, Patancheru, Sangareddy Dist
Tel.+91 9100007123 email: rainbowupvc2018@gmail.com
GSTIN : 36AAXFR3365G1ZN

TAX INVOICE

Invoice No: GST-11- 2022/2023
DATE : 06-06-2022

Delivery Location:
Silver Oak Villas Part III

To
Silver Oak Villas LLP
5-4-187/3&4, II nd floor, MG Road,
Secunderabad-500003
GSTIN : 36ADBFS3288A2Z7
PO No: 88206 Dated: 12-05-2022

S.NO	HSN CODE	DESCRIPTION OF GOODS	QTY	SFT	RATE	AMOUNT
1	39252000	2429-Carpentry-Windows-UPVC Sliding Windows-2.5 track -with mesh -6ft x 4ft -sft	5	120	340.00	40,800.00
2	39252000	2450-Carpentry-Windows-UPVC Ventilator -2ft x2ft -sft-openble Top Hung	3	12	515.00	6,180.00
3	39252000	2443-Carpentry-Windows-UPVC Openble Windows-2ft x 4ft -sft	7	56	490.00	27,440.00
4	39252000	2428-Carpentry-Windows-UPVC Windows-NA-Sft-2.5 Track Sliding-41.50" x 35.50"	1	11	385.00	4,042.50
5	39252000	2452-Carpentry-Windows-UPVC Fixed Window-4ft x 4ft-sft	2	32	310.00	9,920.00
						-
						-
						-
						-
						-
SUB TOTAL						88,382.50
Forwarding						0.00
CGST			9%			7954.43
SGST			9%			7954.43
IGST			0.00%			0.00
Round Off						0.00
Total: Rupees One Lakh Seven Hundred and Fifty One and Paise Thirty Five Only.						1,04,291.35

Received

For RAINBOW UPVC DOORS AND WINDOWS

Signature with seal

Authorized Signatory



Purchase Order

Page(s) 1 Of 1

12-05-2022 15:32:32



88206

27.04.22 12:24:12

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Rainbow UPVC Doors and Windows
Plot no. 8A, IDA, Patancheru, Sangareddy Dist.

GSTIN 36AAXFR3365G1ZN

9100007123

Doc No	88206	184156
Doc Date	12-05-2022	
Quote No	Nil	
Quote Date	09-03-2022	
SupplyType	Supply And Installation	

Kind Attn : Mr. Shiva Kumar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2429 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 6ft X 4ft - Sft 71.50" x 47.50" - 05 nos	120.00	315.00	0.00	18.00	44,604.00
2 2450 - Carpentry - windows - UPVC Ventilator - 2ft x 2ft - Sft Openable - Top Hung - 23.50" x 23.50" - 03 nos	12.00	515.00	0.00	18.00	7,292.40
3 2443 - Carpentry - windows - UPVC Openable window - 2ft X 4ft - Sft 23.50" x 47.50" - 07 nos	56.00	490.00	0.00	18.00	32,379.20
4 2428 - Carpentry - windows - UPVC window - NA - Sft 2.5 Track-sliding - 41.50" x 35.50" - 01 nos	10.50	385.00	0.00	18.00	4,770.15
5 2452 - Carpentry - windows - UPVC Fixed window - 4ft x 4ft - Sft 47.50" x 47.50" - 02 no	32.00	310.00	0.00	18.00	11,705.60
Total Order Value . . .					100,751.35
Rupees : One Lakh(s) Seven Hundred Fifty One and Paise Thirty Five Only.					

Terms and Conditions :-

Specification / Brand As per details given in the quotation dt. 28/04/2022.**Payment Terms** 10% as advance & balance on delivery of materials and receipt of invoice. Advance paid to be proportionately deducted.**Tax** All taxes included in above price.**Delivery Date** Within 4 days.**Delivery Location** Silver Oak Villas Part III
Sy .No.11,12,14,15,16,17,18 , 294
Phone. 0**Penalty For Delay** Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.**Transportation Cost** Included in the above price.**Warranty** 1 year on workmanship.**Advance Paid** Rs. 10,075/- to be pay vide cheque no. , dtd.**Other Terms** Payment will be made only after inspection of material.Above material for V.No-123.**Completion Date** Work to be completed within 2 working days. Penalty of 5% of order value per week shall be levied for delay.**Measurement** Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.**Security** Supplier shall be responsible for security and storage of material at site at its risk and cost.**Remarks** 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'**For MDs APPROVAL**☒ High Value/quantity beyond limits.☒ Po/Req. processed-post approval.☐ Approval for technical details/clarification☐ Replenishing SSSLP stock☐ Other

APPROVED BY

13 MAY 2022

SOHAM MODI
MANAGING DIRECTORFor **Silver Oak Villas LLP**

Authorised Signatory

Name : _____

Name : _____

Date : ____/____/____


Accepted the above Terms And Conditions

For **Rainbow UPVC Doors and Windows**

Requisition Form - UPVC Windows										
Company		SOV LLP		Site & Phase		SOV-III				
Req. no.		184156		Req. Date		05-05-2022				
Material required before		15-05-2022		ID no.		76204				
Prepared by:		G. chandra kanth		Approved by (sign):						
Flat / Block no:		V.no 123								
Name of the Supplier :-										
Type C1 2040 Sft 3BHK Order Value:		1		Villas						
Type C2 2040 Sft 3BHK Order Value:		0		Villas						
S No.	Item Description	Units	Qty required for Type C1 2040 Sft 3BHK flat	Qty required for Type C2 2040 Sft 3BHK flat	Qty required for Type A 2040 Sft 3BHK flat	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	(2.5 Track) Sliding Window with mesh 6' x 4'	No's	5	✓	-	5	-	5		
2	(2.5 Track) Sliding Window without mesh 6' x 4'	No's	-	✓	-	-	-	-		
3	Operable Windows (Ven) 2' x 2'	No's	3	✓	-	3	-	3		
4	Operable Windows (Ven) 2' x 4'	No's	7	✓	-	7	-	7		
5	(2.5 Track) Sliding Window with mesh 3.6" X3'	No's	1	✓	-	1	-	1		
6	(2.5 Track) Sliding Window With Mesh 4'X4'	No's	-	-	-	-	-	-		
7	Fixed Window 3.6"X3'	No's	-	✓	-	-	-	-		
8	Fixed Window 4'X4'	No's	2	✓	-	2	-	2		
Total			18					18		

Bo
88906

APPROVED
12 MAY 2022
MINISH PARIKH
MANAGER PROCUREMENT



INSTALLATION REPORT

Company firm:	SOV LLP	Requisition nos.:	184156
Project:	SOV-10	PO no.:	83206
Supplier:	Rainbow	Material type:	upvc windows

Details of installation:

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	06/6/22	123	upvc sliding windows	6'x4'	5
2.	"	"	upvc ventilator	2'x2'	3
3.	"	"	upvc operable windows	2'x4'	7
4.	"	"	upvc windows sliding	3'4.5x3'	1
5.	"	"	upvc fixed windows	4'x4'	2
6.					
7.					
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					

Total: 18 NOS

Remarks:

Approved by	APPROVED BY Project manager 18 JUN 2022 K PURSHOTHAM	Security	Admin (Audit)
-------------	---	----------	---------------

Note: 1. Report to be sent of Project Manager (Senior Data Entry Part-4) completion report must be sent once a month. 2. This report is required for installation of windows, french windows, balcony, staircase railing, fire doors and such materials where PO for materials is already issued. 3. Include false ceiling, painting, water proofing where. Advice for giving credit to contractor/supplier form is being set up. 4. Use as many reports as can be made per PO. Avoid multiple POs in one report. 5. Provide report on details, price, quality, quantity, gross amount etc. 6. Reports to be provided regularly. However, must be provided within one working day of request from purchase.