

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 15/06/22		Prepared by: Ranya		Serial no. 5178	
Supplier name: SSLLP				HO inward no.	
Firm/Company: SOVLIP		Project: SOV-III		HO received date	
PO/WO date: 07/05/22		PO/WO No. 88053		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	24122	13/06/22	71,263/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				71,263/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:		Proof of delivery matches MRN		☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				71,263/-	
Amount E – PO / WO value:				71,263/-	
Amount F – Difference (A – E):				-	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		20/06/22			
Remarks: Final Bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Ranya				
Sign:	Ranya				
Date	20/06/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

TAX INVOICE

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

ORIGINAL INVOICE

Supplier / Customer / Transporter - Copy

PAN: ACQFS2044C GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 :

Customer Details				Invoice No.		24122	
Silver Oak Villas LLP Silver Oak Villas Part III, Sy No. 11,12, 14, 15, 16, 17, 18, 294, cherlapally hyd GSTIN : 36ADBFS3288A2Z7							

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order



88053

27.04.22 12:24:12

Page 1 of 1

07-05-2022 2:19:18 PM

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

040-66335551

9618244433

Doc No 88053 184161
Doc Date 07-05-2022
Quote No Nil
Quote Date 16-03-2021
SupplyType Supply

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 8247 - Steel - other - Ms Grills - 6 ft X 4 ft - Sft 69.75" x 45.75" - 10 nos.	240.00	141.75	0.00	18.00	40,143.60
2 8258 - Steel - other - MS Grill - 2 ft X 4 ft - Sft 21.75" x 45.75" - 13 nos.	104.00	141.75	0.00	18.00	17,395.56
3 8260 - Steel - other - MS Grill - 2 ft X 2 ft - Sft 21.75" x 21.75" - 06 nos.	24.00	141.75	0.00	18.00	4,014.36
4 8254 - Steel - other - MS Grill - 3 ft X 3 ft 6 In - Sft 33.75" x 39.75" - 02 no	22.00	141.75	0.00	18.00	3,679.83
5 8249 - Steel - other - MS Grill - 4 ft X 4 ft - Sft 45.75" x 45.75" - 01 no	16.00	141.75	0.00	18.00	2,676.24
6 6188 - Miscellaneous - Hamali charges - NA - Per Sft	406.00	7.00	0.00	18.00	3,353.56

Total Order Value . . . 71,263.15

Rupees : Seventy One Thousand Two Hundred Sixty Three and Paise Fifteen Only.

Terms and Conditions :-

Specification / Brand All MS flat pattis should be 3/4 - 6mm & 10 mm thickness sq.rod. Fabrication, grinding & powder coating should be of good quality. Above rates approved by M.D. vide circular no. 831(b), dtd.10/06/2016 and accepted by contractor.

Payment Terms After Delivery & Production of bill

Tax All taxes included in above price.

Delivery Date As per request of Project Manager - Delivery in 2 weeks.

Delivery Location Silver Oak Villas Part III
Sy.No.11,12,14,15,16,17,18, 294

Phone: 0

Penalty For Delay Nil

Transportation Cost Included in the above price.

Warranty 1 year on workmanship

Advance Paid Nil

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for villa no 122,123 purpose.

Completion Date Work shall be completed within 20days from the date of the work order.

Measurment Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Name :

Date : / /

**For MDs APPROVAL**☐ High Value/quantity beyond limits.☒ Po/Peq. processed-post approval.☐ Approval for technical details/clarification☐ Replenishing SLLP stock☐ Other

Purchase Order

Pages: 2 of 2

07-05-2022 2:19:18 PM

Original / Office Copy / Purchase Div. Copy

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

"Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HQ office or purchase site office. Proof of delivery/DC can be sent by email."

For **Silver Oak Villas LLP**

Authorised Signatory

Name :

07/05/2022

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name :

Date :

851528

Requisition Form Grills		Silver Oak Villas LLP-III		Site & Phase		SOV-III						
Company		184161		Req. Date		06-05-2022						
Req No.:-		10-05-2022		Approved by:								
Material required before		G.chandra kanth		ID no.		76215						
Prepared by:		villa no 122,123										
Villa no:		2 Villas										
Type-A1 20400Sft3BHK Order Value:		0 Flats										
Type A2 1100 Sft 2BHK Order Value:		0 Flats										
Type B 1010 Sft 2BHK Order Value:												
S No.	Item Description	Units	Qty required for A1 1100 Sft 2BHK flat	Qty required for A1 1100 Sft 2BHK flat	Type B 1010 2BHK flats requirement	A1 1100 Sft 2BHK flats requirement	Qty required	Available at site	Balance Qty to be ordered	Quantity in sft	ward No	Date
1	Powder coated Grills 6' x 4'	nos	10		-	-	10	-	10	240	✓	
2	Powder coated Grills 2' x 2'	nos	6		-	-	6	-	6	24	✓	
3	Powder coated Grills 2' x 4'	nos	13		-	-	13	-	13	104	✓	
4	Powder coated Grills 3'6"X3'	nos	2		-	-	2	-	2	22	✓	
5	Powder coated Grills 4X4'	nos	1		-	-	1	-	1	16	✓	
Total			32		-	-	32	-	32	406		

851528

7/10/22

DELIVERY CHALLAN SUMMIT SALES LLP

5-4-187/3 & 4 II Floor, M.G. Road, secunderabad - 500 003.
Tel : 040 - 6633 5551

M/s Silver Oak Villas LLP

Site: SOV-II - Cherubally

DC No. : 4003
Date : 10/06/22
Vehicle No. : TS10UB5649
P.O. / W.O. No. : 88053/18416
P.O. / W.O. Date : 7/05/22

Sl. No.	PARTICULARS	Quantity
1	MS Grill - 6x4' - 10 nos.	240 sft
2	MS Grill - 2'x4' - 13 nos.	104 sft
3	MS Grill - 2'x2' - 06 nos.	24 sft
4	MS Grill - 3'x3'6" - 2 nos.	22 sft
5	MS Grill - 4'x4' - 1 nos.	16 sft
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		

INWARD
Inward No: 2268 Dt: 10/06/22
MRN No: 108387 Dt: 11/06/22
Received By: [Signature]
(Silver Oak Villas - Part-III)


GSTIN :

Received the above materials in good condition.

Received by : Vamsi P

Date : 10/6/22

Stamp:



For SUMMIT SALES LLP

[Signature] Menaka
Authorised Signatory

