

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 22/06/22		Prepared by: Vanajath		Serial no. 5420
Supplier name: SCLP				HO inward no.
Firm/Company: SCLP		Project: SOV-III		HO received date
PO/WO date: 16/06/22		PO/WO No. 89219		Scan ID.
Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	24223	18/06/22	12,377.02	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.			/	☐ Yes ☐ No
4.				☐ Yes ☐ No
Amount A – Bills total (Excluding Transport & Hamali Charges):				12,377.02
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report				
MRN nos.: 108664	Proof of delivery matches MRN			☒ Yes ☐ No
Amount B – Other Credits : Transportation charges				-
Amount C – Other Debits :				-
Amount D (D=A+B-C) – Amount to be credited to the supplier:				12,377.02
Amount E – PO / WO value:				13,800.10
Amount F – Difference (A – E):				1,423/-
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received		
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other		
Payment – due date		27/06/22		
Remarks: Part Bill				
Approved by	Purchase Officer	Purchase Manager	M D	Accountant
Name:	Vanajath			
Sign:	[Signature]			
Date	22/06/22			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

PAN: ACQFS2044C GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1

Customer Details

Silver Oak Villas LLP

Silver Oak Villas Part III, Sy No. 11,12, 14, 15, 16, 17, 18, 294, cherlapally hyd

GSTIN: 36ADBFS3288A2Z7

PAN ADBFS3288A

Invoice No.	24223
Invoice Date.	18-06-2022
PO No.	89219
PO Date.	16-06-2022
Req ID	77219
Req Date	11-06-2022
Loc Req No	184246

	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2	39172310	60	90.00	5,400.00	18	972.00
2	4500 - Electrical - conducting - PVC bend - other -	3917	75	12.00	900.00	18	162.00
3	4585 - Electrical - other - Insulation tape - NA - nos	8546	40	10.00	400.00	18	72.00
4	7278 - Plumbing - PVC - Solvent Cement - 250ml -	35061010	4	70.00	280.00	18	50.40
5	4547 - Electrical - other - Distribution Board - 3 6 way	8537	1	2079.00	2,079.00	18	374.22
6	4616 - Electrical - other - Metal box - 6way - nos	85365020	20	40.00	800.00	18	144.00
7	4613 - Electrical - other - Metal box - 2way - nos	85365020	20	24.00	480.00	18	86.40
8	4658 - Electrical - other - Thermacol - NA - nos	3917	10	15.00	150.00	18	27.00
9							
10							
11							
12							
13							
14							
15							
IGST	CGST	SGST	Total Taxable Amount	10,489.00			1,888.02
	944.01	944.01	Total Invoice Amount				12,377.02

Rupees : Twelve Thousand Three Hundred Seventy Seven and Paise Two Only.

Subject to Hyderabad Jurisdiction



for Summit Sales LLP

Authorised signatory

Purchase Order

Page(s) 1 Of 2

16-06-2022 3:50:42 PM



89219

07.06.22 12:13:54

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad
040-66335551
9618244433

Doc No	89219	184246
Doc Date	16-06-2022	
Quote No	NIL	
Quote Date	11-06-2022	
SupplyType	Supply	

Kind Attn : **Hamendra, Prabhakar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2 mm - nos	60.00	90.00	0.00	18.00	6,372.00
2 4500 - Electrical - conducting - PVC bend - other - nos	75.00	12.00	0.00	18.00	1,062.00
3 4585 - Electrical - other - Insulation tape - NA - nos	40.00	10.00	0.00	18.00	472.00
4 7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	4.00	70.00	0.00	18.00	330.40
5 4547 - Electrical - other - Distribution Board - 3 Phase - nos 6 way	1.00	2,079.00	0.00	18.00	2,453.22
6 4617 - Electrical - other - Metal box - 8way - nos	7.00	58.00	0.00	18.00	479.08
7 4616 - Electrical - other - Metal box - 6way - nos	40.00	40.00	0.00	18.00	1,888.00
8 4613 - Electrical - other - Metal box - 2way - nos	20.00	24.00	0.00	18.00	566.40
9 4658 - Electrical - other - Thermacol - NA - nos	10.00	15.00	0.00	18.00	177.00
Total Order Value . . .					13,800.10

Rupees : Thirteen Thousand Eight Hundred and Paise Ten Only.

Terms and Conditions :-

Specification / Brand As per given quotation.
Payment Terms After Delivery & Production of bill.
Tax All taxes included in above price.
Delivery Date Next day.
Delivery Location Silver Oak Villas Part III
Sy.No.11,12,14,15,16,17,18 , 294
Phone. 0
Penalty For Delay Nil

For **Silver Oak Villas LLP**
Authorised Signatory

Name :

PART DELIVERY DETAILS

S.no.	Bill No.	Bill Dt.	Amount
1.	24223	18/6/22	12,377.02
2.			
3.			
4.			
5.			

Accepted the above Terms And Conditions
For **Summit Sales LLP**

Binc: 1,423/-

Name : _____

Date : __/__/__

Purchase Order

Page(s) 2 Of 2

16-06-2022 3:50:42 PM

Original / Office Copy / Purchase Div.Copy

Transportation Cost Transport cost shall be borne by us.

Warranty Nil

Advance Paid nil

Other Terms We reserve the right items not confirming to qty & specs. Above order for villa no-157 site use purpose.

Completion Date Nil

Measurment nil

Security Nil

Remarks Original invoice + Copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoice must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.

For **Silver Oak Villas LLP**

Authorised Signatory



Name : _____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Name : _____

Date : __/__/__

Company Name:

III-VI

III-VI

III-VI

14-06-2022

Date:	11-06-2022
Time:	12:08
Req. No.	184246

ID No.

Item

ID No. 77289

	required	available at site	Order Qty	Inward No	Inward Date
1	ELCD3590-Electrical-Conducting Pipe -PVC--25X1.2mm-Nos.	60	0	60	
2	ELCD2725-Electrical-Junction box -PVC--25mm-Nos.	75	0	75	
3	ELCD4680-Electrical-Insulation tapes---20nos-Boxes	1	0	1	
4	PLUM1660-PVC-SW/R-Solvent-Sudhakar-250ml-Nos	4	0	4	
5	ELSW9595-Electrical-DB-TPN-3-Phase--6Way-Nos.	1	0	1	
	ELCD8980-Electrical-Metal Box---8Way-Nos.	7	0	7	
	ELCD5644-Electrical-Metal Box---6Way-Nos.	40	0	40	
	ELCD1197-Electrical-Metal Box---2Way-Nos.	20	0	20	
	ELCD9184-Electrical-Thermocol sheet---600X1200X12 mm-Nos.	10	0	10	

For villa no 157 site use purpose

Engineer

B. Meenakshi

B. Meenakshi

B. Meenakshi

Project Manager

Purzhause

MID

Purchase
PAID
1 JUN 2024
T. P. BHAKAR
MANAGER PURCHASE

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 18-06-2022

Customer Details		DC No.	20682
Silver Oak Villas LLP		DC Date.	18-06-2022
Silver Oak Villas Part III, Sy No. 11,12, 14, 15, 16, 17, 18, 294, cherlapally hyd		PO No.	89219
		PO Date.	16-06-2022
		Req ID	77219
		Req Date	11-06-2022
		Loc Req No	184246
	Description of Goods	HSN/SAC	Qty
1	4778 - Electrical - conducting - PVC Pipe - 1 In x 1.2 mm - nos	39172310	60
2	4500 - Electrical - conducting - PVC bend - other - nos	3917	75
3	4585 - Electrical - other - Insulation tape - NA - nos	8540	40
4	7278 - Plumbing - PVC - Solvent Cement - 250ml - nos	35061010	4
5	4547 - Electrical - other - Distribution Board - 3 Phase - nos	8537	1
6	4616 - Electrical - other - Metal box - 6way - nos	85365020	20
7	4613 - Electrical - other - Metal box - 2way - nos	85365020	20
8	4658 - Electrical - other - Thermacol - NA - nos	3917	10
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			

INWARD

Inward No: 2296	Dt: 18/6/22
MRN No: 108664	Dt: 18/6/22
Received By:	Sign: <i>y</i>

(Silver Oak Villas-Part-III)

for Summit Sales LLP

Authorized signature

Subject to Hyderabad Jurisdiction