

PURCHASE DIVISION
Advice for approval for credit to supplier

①

Supplier name		22/6/22	Prepared by	Manish	Serial no.	5443
Firm/Company		Sri Sai Vishw Enterprises	Project	NGH	HO inward no.	
PO/WO date		28/3/22	PO/WO No.	86818	HO received date	
SI no.		Bill no.	Bill date	Bill amount	Original attached	
1.	002	2/5/22	34,100/-	☒ Yes ☐ No		
2.	003	2/5/22	33,600/-	☐ Yes ☐ No		
3.	004	3/5/22	33,600/-	☐ Yes ☐ No		
4.	009	6/5/22	38,850/-	☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):					140,150/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☒ Solid block report ☐ Installation report						
MRN nos.:	Solid block report			Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges					-	
Amount C – Other Debits :					-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:					140,150/-	
Amount E – PO / WO value:					244,100/-	
Amount F – Difference (A – E):					103,950/-	
Quantity received as per PO / WO			☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO			☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date			27/6/22			
Remarks: Close po						
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager	
Name:	Manish					
Sign:	Manish	23 JUN 2022				
Date	22/6/22	MANISH PARIKH				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

TAX INVOICE

C : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s MODI Reality pocharam cp
pocharamaInv. No. 002 Date : 02.05.22D.C. No. 001.009 Date : _____P. O. 86818 Date : _____

Payment _____

Party GSTIN 36ABIFM1836M1Z7State : **TELANGANA**

Code : 36

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	4X8X16		1100	31	abi	34,100.20
	6X8X16 →					
	6X8X12					



Rupees in words

Thirty four thousand -
one hundred only

TOTAL

34,100.20

SGST @

%

-

CGST @

%

-

GRAND TOTAL

34,100.20

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

E. & O.E.

For SRI SAI VISHAL ENTERPRISES

E & O.E.

IRSC Code : HDPC0000363

Account No. : 50500042541343

Bank Name : HDPC BANK

Name :

SRI SAI VISHAL ENTERPRISES

Figures in words

One Hundred and Twenty Four Thousand -

TOTAL

SGST @

COST @

GRAND TOTAL

34,100 = Rs

34,100 = Rs

S.No.

PARTICULARS

HSN
CODE

QTY.

RATE

UNIT

AMOUNT
Rs.

1.

20 mm Metal

2.

Baby Chips

3.

Stone Dust

4.

Sand

5.

Red Muffi

6.

Granite

7.

40mm Hand Metal

8.

Crusher Sand

9.

12mm Metal

10.

Cement Solid Bricks

4X8X16

8X8X16

6X8X12

1100

31

M

34,100 = Rs

Party GSTIN : 36ABTFM1836M127

Payment

P.O.

86818

D.O.No

601, 009

Inv. No.

002

Date:

22.06.22

(COMM: WITH TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

GS N : 36ACZPL1512H1ZF

Office : Plot No. 17, Tattaka, Secunderabad.

Factory : Plot No. 17, Keesara Mol, Medchal Dist.

ASH BRICKS

SRI SAI VISHAL ENTERPRISES

TAX INVOICE

© : 3367678193

TAX INVOICE

C : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s MODI Reality pocharam up
pocharamaInv. No. 003 Date : 02.05.22D.C. No. 007, 008 Date : _____P. O. 86818 Date : _____

Payment _____

Party GSTIN 36ABIFM1836127State : **TELANGANA**Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	4X8X16 →		1600	21	Nos	33600-00
	6X8X16					
	6X8X12					

Rupees in words Thirty Three Thousand
Six Hundred only

TOTAL 33600-00

SGST @ % -

CGST @ % -

GRAND TOTAL 33600-00

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

E. & O.E.

For SRI SAI VISHAL ENTERPRISES

IFSC Code : HD02000368 Branch : Madhavan
 Account No. : 50210042541343 Bank Name : HDPC BANK
 Name : SRI SAI VISHAL ENTERPRISES

Figures in words: Three Hundred and
Twenty Five Thousand only

GRAND TOTAL	COST @	SGST @	TOTAL
336000.00			336000.00

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	AMOUNT
1.	20 mm Metal				
2.	Baby Chips				
3.	Stone Dust				
4.	Sand				
5.	Red Muffi				
6.	Granite				
7.	40mm Hand Metal				
8.	Crusher Sand				
9.	12mm Metal				
10.	Cement Solid Blocks				
	4X3X16		1600	81	129600.00
	6X3X16				
	6X3X12				

Party GSTIN : 36ABIFM1836157
 State : TELANGANA Code : 36
 Payment :
 P.O. : 505005
 L.C. No. : 005005
 Date : 05.05.2023

TAX INVOICE

C : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s MODI Realty pocharama Up
PocharamaInv. No. 204 Date : 03.05.22D.C. No. 012, 014 Date : _____P. O. 86818 Date : _____

Payment _____

Party GSTIN 36ABIFM1836M1Z7State : **TELANGANA**Code : **36**

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks 4X8X16 → 6X8X16 6X8X12		1600	21	Abi	33600-00

Rupees in words Three Thousand
Six Hundred only

TOTAL

33600-00

SGST @

%

CGST @

%

GRAND TOTAL

33600-00

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

E. & O.E.

For **SRI SAI VISHAL ENTERPRISES**

Q : 8367679193

TAX INVOICE

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Gudumakurda Vill., Keerthi Medl, Medchal D. St.
Office : Street No. 17, Tarnaka, Secunderabad.
GSTIN : 36ACZPL1512H1ZF
(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLY)

Part GSTIN : 36ABTFM1836M122
Date : 08-02-2020
D.C. No. : 612/01
P.O. : 86818
State : TELANGANA
Code : 36

S.No	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mud					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solis Bricks					
	4x8x16		1000	37	Mtr	33600 = 10
	8x8x16					
	8x8x12					

Grand Total : 33600 = 10
GST @ 12% : 4032 = 10
TOTAL : 37632 = 10
Ruppes in words : Thirty three thousand six hundred and thirty two only
Name : SRI SAI VISHAL ENTERPRISES
Bank Name : HDPC BANK
Account No. : 5050043541343
IFSC Code : HDPC0000368
Branch : NARAYAN
E.S.O.E.

TAX INVOICE

C : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s MODI Reality pochrama Cp
pochramaInv. No. 009 Date : 06.05.22D.C. No. 015, 016, 017, 030 Date : 030P. O. 86818 Date : Payment Party GSTIN 36ABIFM1836127State : **TELANGANA**

Code : 36

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	4X8X16 →		1850	21	Abi	38,850
	6X8X16					
	6X8X12					

Rupees in words Thirty eight thousand
eight hundred fifty only -

TOTAL 38,850

SGST @ %

CGST @ %

GRAND TOTAL 38,850.00

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

E. & O.E.

For **SRI SAI VISHAL ENTERPRISES**

Quy

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Gudumakurthi Vill., Keerthi Mdl, Medchal E. S.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLY)

Party GSTIN : 36ACZFM1826J2J Name : MODI Realty Development Pvt. Ltd. Address : Secunderabad		Inv. No. : 009 Date : 06-07-22
Party GSTIN : 36ACZPL1512H1ZF Name : SRI SAI VISHAL ENTERPRISES Address : Secunderabad		D.O. No. : 016/015 Date : 06-07-22
State : TELANGANA Code : 36		P.O. : 86818 Date : 06-07-22
Payment : By Bank		

S.No	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Metal					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	4X8X16		1870	21	sqm	38,870
	6X8X16					
	6X8X12					

Rupees in words : Thirteen thousand eight hundred and seventy only		TOTAL : 38,870	
Name : SRI SAI VISHAL ENTERPRISES		SGST @ : 2%	
Bank Name : HDFC BANK		CGST @ : 2%	
Account No. : 80200043841343		GRAND TOTAL : 33,820.40	
IFSC Code : HDFC0003038		Branch : Nacharam	

Internal memo no. 903/35/A

Annexure -D

Cement Blocks - Weekly Delivery Report

Company/ firm:	MRP LLP	Requisition nos.:	181895	Total PO quantity:	11100
Project:	NGH	PO No.	86818	Quantity delivered in earlier period:	5800
Block /Flat / Villa no.:	Block A	Total material delivered	No	Quantity delivered during week:	350
Supplier:	Sri sai vishal enterprises	Close PO:	No	Balance quantity to be delivered:	4950
Sign of security		Sign of Admin		Sign of Project manager	
Date	05.05.2022	Date	05.05.2022	Date	05.05.2022

Details of solid blocks - delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	01.04.2022	15:30 pm	6X8X16	550	001	11161	105703
2.	05.04.22	14:47 pm	4X8X16	800	007	11166	105802
3.	06.04.22	10:20 am	4X8X16	800	008	11170	105801
4.	06.04.22	09:32 am	6X8X16	550	009	11169	105800
5.	07.04.22	15:06 pm	4X8X16	800	012	11176	105871
6.	08.04.22	14:43 pm	4X8X16	800	014	11178	106118
7.	09.04.22	10:49 am	4X8X16	500	015	11179	106120
8.	09.04.22	15:17 pm	4X8X16	500	016	11184	106121
9.	12.04.22	14:53 pm	4X8X16	500	017	11192	106122
Total:				5800			

Details of solid blocks - delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	26.04.22	14:01 pm	4X8X16	350	030	11229	106520
Total:				350			
Remarks:							

Note: 1. Report to be emailed to purchase@madhupraties.com and report-audit@madhupraties.com every Saturday. 2. Maintain original along with delivery challians along with photos at site. 3. Report must have totals calculated. 4. Specify block size and block type (solid / hollow). 5. Total quantity and delivered quantity includes all types of blocks. 6. One running report must be made per PO.

Internal memo no. 903/35/A

Annexure -D

Cement Blocks – Weekly Delivery Report

Company/ firm:	MRP LLP	Requisition nos.:	181895	Total PO quantity:	11100
Project:	NGH	PO No.	86818	Quantity delivered in earlier period:	2700
Block /Flat / Villa no.:	Block A	Total material delivered	No	Quantity delivered during week:	3100
Supplier:	Sri sai vishal enterprises	Close PO:	No	Balance quantity to be delivered:	5300
Sign of security		Sign of Admin		Sign of Project manager	
Date	15.04.2022	Date	15.04.2022	Date	15.04.2022

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	01.04.2022	15:30 pm	6X8X16	550	001	11161	105703
2.	05.04.22	14:47 pm	4X8X16	800	007	11166	105802
3.	06.04.22	10:20 am	4X8X16	800	008	11170	105801
4.	06.04.22	09:32 am	6X8X16	550	009	11169	105800
Total:				2700			

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	07.04.22	15:06 pm	4X8X16	800	012	11176	105871
2.	08.04.22	14:43 pm	4X8X16	800	014	11178	106118
3.	09.04.22	10:49 am	4X8X16	500	015	11179	106120
4.	09.04.22	15:17 pm	4X8X16	500	016	11184	106121
5.	12.04.22	14:53 pm	4X8X16	500	017	11192	106122
Total:				3100			

Remarks:

Note: 1. Report to be emailed to purchase@modiproperties.com and report@vhi@modiproperties.com every Saturday. 2. Maintain original along with delivery challans along with photos at site. 3. Report must have totals calculated. 4. Specify block size and block type (solid / hollow). 5. Total quantity and delivered quantity includes all types of blocks. 6. One running report must be made per PO.

Internal memo no. 903/35/A

Annexure -D

Cement Blocks – Weekly Delivery Report

Company/ firm:	MRP LLP	Requisition nos.:	181895	Total PO quantity:	11100
Project:	NGH	PO No.	86818	Quantity delivered in earlier period:	550
Block /Flat / Villa no.:	Block A	Total material delivered	No	Quantity delivered during week:	2150
Supplier:	Sri sai vishal enterprises	Close PO:	No	Balance quantity to be delivered:	8400
Sign of security		Sign of Admin		Sign of Project manager	
Date	06.04.2022	Date	06.04.2022	Date	06.04.2022

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	01.04.2022	3:30 pm	6X8X16	550	001	11161	105703
2.							
3.							
Total:				550			

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	05.04.22	14:47	4X8X16	800	007	11166	105802
2.	06.04.22	10:20	4X8X16	800	008	11170	105801
3.	06.04.22	09:32	6X8X16	550	009	11169	105800
Total:				2150			
Remarks:							

Note: 1. Report to be emailed to purchase@modiproperties.com and report-audit@modiproperties.com every Saturday. 2. Maintain original along with delivery challans along with photos at site. 3. Report must have totals calculated. 4. Specify block size and block type (solid / hollow). 5. Total quantity and delivered quantity includes all types of blocks. 6. One running report must be made per PO.

Internal memo no. 903/35/A

Annexure -D

Cement Blocks – Weekly Delivery Report

Company/ firm:	MRP LLP	Requisition nos.:	181895	Total PO quantity:	11100
Project:	NGH	PO No.	86818	Quantity delivered in earlier period:	-
Block /Flat / Villa no.:	Block A	Total material delivered	No	Quantity delivered during week:	550
Supplier:	Sri sai vishal enterprises	Close PO:	No	Balance quantity to be delivered:	10550
Sign of security		Sign of Admin		Sign of Project manager	
Date	04.04.2022	Date	04.04.2022	Date	04.04.2022

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.							
2.							
3.							
Total:							

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	01.04.2022	3:30 pm	6X8X16	550	001	11161	105703
2.							
3.							
Total:				550			
Remarks:							

Note: 1. Report to be emailed to purchased/modiproperties.com and report-audit/modiproperties.com every Saturday. 2. Maintain original along with delivery challans along with photos at site. 3. Report must have totals calculated. 4. Specify block size and block type (solid / hollow). 5. Total quantity and delivered quantity includes all types of blocks. 6. One running report must be made per PO.

Purchase Order

Page(s) 1 Of 1

07-06-2022 4:35:47 PM

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Realty Pocharam LLP**
5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500003
G S T No. : 36ABIFM1836H1Z7

Supplier Details

Sri Sai Vishal Enterprises
12-13-167, Street no 17, Tarnaka, Medchal, Malkajgiri,
Tellangana-500017.

GSTIN 36ACZPL1512H1ZF

9391029193

9391029193

Doc No	86818	181895
Doc Date	28-03-2022	
Quote No	Nil	
Quote Date	19-05-2022	
SupplyType	Supply	

Kind Attn : Akula Lakshmi

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1005 - Building material - Cement Solid Blocks - 6 In x8 In x16 In - nos	1,100.00	31.00	0.00	0.00	34,100.00
2 1004 - Building material - Cement Solid Blocks - 4 In x8 In x16 In - nos	10,000.00	21.00	0.00	0.00	210,000.00

Total Order Value . . . 244,100.00

Rupees : Two Lakh(s) Fourty Four Thousand One Hundred Only.

Terms and Conditions :-

Specification / Items shall be of 25kgs approx.Strength minimum 30kgs/cm2, QC report a must!

Payment Terms Within 30 days of delivery of all materials & production of bill.

Tax All taxes included in above price.

Delivery Date As per request of Project Manager

Delivery Location Nilgiri Heights

pocharam

Phone. .9849497484

Penalty For Delay Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Included in the above price.

Warranty Nil

Advance Paid Nil

Other Terms We reserve the right items not confirming to qty & specs office in block A-lower and Upper basement purpose.

Completion Date Nil

Measurment Nil

Security Nil

Remarks Original invoice + copy of proof of delivery is required to process invoice for payment. Do not send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery / DC can be sent by email.

Books of accounts verified and no bills wrt this PO were received by accounts

Name: D. Lakshmi

Sign: [Signature]

Date: 15/6/22

PART DELIVERY DETAILS			
S.no.	Bill no.	Bill Dt.	Amount
1.	002	2/5/22	34,100/-
2.	003	2/5/22	33,600/-
3.	004	3/5/22	33,600/-
4.	009	6/5/22	38,800/-

Blnc: 1,03,950/-

For **Modi Realty Pocharam LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Sri Sai Vishal Enterprises**

Name : _____

Name : _____

Date : __/__/__

Contact : -

Requisition Form - Cement Blocks

Company	Modi Reality Pocharam LLP	Site & Phase	Nilgiri Heights
Req. no.	181895	Req. Date	26.03.22
Material required before		ID no.	
Prepared by:	Vijay Raj	Approved by (sign):	
Flat / Block no:	For Store rooms and Site Office in Block - A - Lower and Upper Basement		

S No.	Falt / villa type	Units	No. of flats / villas	Requirement per flat / villa - 6" Cement blocks (16"x8"x6")	Requirement per flat / villa - 4" Cement blocks (16"x8"x4")	Qty required - 6" Cement blocks (16"x8"x6")	Qty required - 4" Cement blocks (16"x8"x4")
1	Type E - 3BHK - 1,200 sqft	Nos	-	-	-	-	-
2	Type G - 3BHK - 1,200 sqft	Nos	-	-	-	-	-
3	Type F - 2BHK - 1130 sqft	Nos	-	-	-	-	-
4	Type D (a) - 3BHK - 1625 sqft	Nos	-	-	-	-	-
5	Type D (b) - 3BHK - 1625 sqft	Nos	-	-	-	-	-
6	CA Works	Nos	1.0	1,100.0	10,000.0	1,100.0	10,000.0
	Total					1,100.0	10,000
S No.	Item Description	Units	Qty required	Stock at site	Balance Qty to be ordered		
1	6" Cement blocks (16"x8"x6")	Nos	1,100.0	-	1,100.0		
2	4" Cement blocks (16"x8"x4")	Nos	10,000.0	-	10,000.0		
	Total						

10% of blocks must be half size

Chack