

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	GV Discovery center Pvt.Ltd	Date:	25.06.2022
Site:	Genopolis	Prepared by:	K.Sneha
Report From / To	18-06-2022 to 24-06-2022 (Saturday to Friday)	Approved by:	S.V.Subba Reddy/ K.Narsinga Rao
Report Date	25.06.2022		
List of requisitions numbers missing in the report:-			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req.	Item Description
196046	20-04-2022	01	lift
			Reason for not preparing PO/WO#
			Quotes to be receive.
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Item Description
196114	21-06-2022	1-2	Whiteners
196115	21-06-2022	1-2	Plastic Gampa
			Details of discussion with supplier ^s
			Po no:89342,we will get it from SSSLP Stores by Monday.
			Po no:89367,we will get it from SSSLP Stores by Monday.
No. of gate passes issued this week:		07	From No. 10244 To No. 10250
Delivery van site visit on:		18 th ,24th,June	
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes
Other corrections & remarks:-			
Details of steel & cement stock			
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs
1.	8mm	.395	4.74
2.	10mm	.617	7.404
3.	12mm	.89	10.68
4.	16mm	1.58	18.96
5.	20mm	2.47	29.64
6.	25mm	3.86	46.32
7.	32mm	6.32	75.84
8.	Binding wire		
OPC stock		OPC last weeks stock	PPC/PSC stock
			204
			PPC/PSC last weeks stock
			398
Details	Project Manager		Admin Officer/Manager
Sign	S.V. Subba Reddy/K.Narsinga Rao		K.Sneha
Date	25-06-2022		25-06-2022

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

