


| Company Name | | Modiproperties.Pvt Ltd | | | | | |
|-----------------|----------|------------------------------|-------------------|--|--|---------------------------|-----------|
| Project | | May Flower Platinum | | | | | |
| Prepared By | | K.Narendar reddy | | | | | |
| Last updated on | | 22.06.2022 | | | | | |
| Block No | | Block - B (Flat No - 1 to 5) | | | | | |
| S.No | Flat No | Plinth beam casting Date | Slab casting date | Stage - I BW & internal plastering completion date | Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting) | Stage III completion date | Remarks |
| 1 | B - 101 | 10.07.19 | 04.11.19 | 11.02.2020 | | | Mortgage |
| 2 | B - 102 | 31.12.19 | 26.06.2020 | 01.10.2020 | 10.12.2020 | 05.08.2021 | Completed |
| 3 | B - 103 | 31.12.19 | 26.06.2020 | 01.10.2020 | 05.05.2022 | 19.05.2022 | |
| 4 | B - 104 | 31.12.19 | xx-xx-xxxx | xx-xx-xxxx | xx-xx-xxxx | xx-xx-xxxx | |
| 5 | B - 105 | 10.07.19 | 04.11.19 | 11.02.2020 | 18.02.2021 | 24.06.2021 | |
| 6 | B - 201 | 10.07.19 | 30.11.19 | 24.02.2020 | | | Mortgage |
| 7 | B - 202 | 31.12.19 | 10.08.2020 | 05.11.2020 | | | Mortgage |
| 8 | B - 203 | 31.12.19 | 10.08.2020 | 26.11.2020 | | | Mortgage |
| 9 | B - 204 | 31.12.19 | 10.08.2020 | 05.11.2020 | | | Mortgage |
| 10 | B - 205 | 10.07.19 | 30.11.19 | 24.02.2020 | | | Mortgage |
| 11 | B - 301 | 10.07.19 | 27.12.19 | 09.03.2020 | 24.12.2020 | 15.07.2021 | |
| 12 | B - 302 | 31.12.19 | 15.09.2020 | 03.12.2020 | 12.08.2021 | 20.01.2022 | |
| 13 | B - 303 | 31.12.19 | 15.09.2020 | 31.12.2020 | 24.03.2022 | 14.04.2022 | |
| 14 | B - 304 | 31.12.19 | 15.09.2020 | 17.12.2020 | 02.11.2021 | 24.02.2022 | |
| 15 | B - 305 | 10.07.19 | 27.12.19 | 16.03.2020 | 24.12.2020 | 08.07.2021 | |
| 16 | B - 401 | 10.07.19 | 25.01.2020 | 17.12.2020 | 24.12.2020 | 15.07.2021 | |
| 17 | B - 402 | 31.12.19 | 15.10.2020 | 07.01.2021 | 19.08.2021 | 06.01.2022 | |
| 18 | B - 403 | 31.12.19 | 15.10.2020 | 04.02.2021 | 09.09.2021 | 10.03.2022 | |
| 19 | B - 404 | 31.12.19 | 14.10.2020 | 04.02.2021 | 2.09.2021 | 13.01.2022 | |
| 20 | B - 405 | 10.07.19 | 25.01.2020 | 11.05.2020 | 24.12.2020 | 15.07.2021 | |
| 21 | B - 501 | 10.07.19 | 16.02.2020 | 26.05.2020 | 18.02.2021 | 29.07.2021 | |
| 22 | B - 502 | 31.12.19 | 19.11.2020 | 25.02.2021 | 14.10.2021 | 17.02.2022 | |
| 23 | B - 503 | 31.12.19 | 19.11.2020 | 25.02.2021 | 19.08.2021 | 24.03.2022 | |
| 24 | B - 504 | 31.12.19 | 19.11.2020 | 11.02.2021 | 19.08.2021 | 24.03.2022 | |
| 25 | B - 505 | 10.07.19 | 16.02.2020 | 01.06.2020 | 18.02.2021 | 22.07.2021 | |
| 26 | B - 601 | 10.07.19 | 11.03.2020 | 10.09.2020 | 04.03.2021 | 29.07.2021 | |
| 27 | B - 602 | 31.12.19 | 19.12.2020 | 18.03.2021 | 07.10.2021 | 07.04.2022 | |
| 28 | B - 603 | 31.12.19 | 19.12.2020 | 25.03.2021 | 07.04.2022 | 21.04.2022 | |
| 29 | B - 604 | 31.12.19 | 19.12.2020 | 25.02.2021 | 11.11.2021 | 24.02.2022 | |
| 30 | B - 605 | 10.07.19 | 11.03.2020 | 10.09.2020 | 25.02.2021 | 05.08.2021 | |
| 31 | B - 701 | 10.07.19 | 21.07.2020 | 20.10.2020 | 25.03.2021 | 26.08.2021 | |
| 32 | B - 702 | 31.12.19 | 25.01.2021 | 15.04.2021 | | | Unsold |
| 33 | B - 703 | 31.12.19 | 30.01.2021 | 22.04.2021 | 02.12.2021 | 24.03.2022 | |
| 34 | B - 704 | 31.12.19 | 25.01.2021 | 15.04.2021 | 14.04.2022 | 21.04.2022 | |
| 35 | B - 705 | 10.07.19 | 21.07.2020 | 20.10.2020 | 25.03.2021 | 19.08.2021 | |
| 36 | B - 801 | 10.07.19 | 03.09.2020 | 31.12.2020 | 15.04.2021 | 28.10.2021 | |
| 37 | B - 802 | 31.12.19 | 25.02.2021 | 17.05.2021 | 31.03.2022 | 28.04.2022 | |
| 38 | B - 803 | 31.12.19 | 25.02.2021 | 19.05.2021 | 25.11.2021 | 17.03.2022 | |
| 39 | B - 804 | 31.12.19 | 25.02.2021 | 06.05.2021 | 09.12.2021 | 31.03.2022 | |
| 40 | B - 805 | 10.07.19 | 03.09.2020 | 03.12.2020 | 03.06.2021 | 23.09.2021 | |
| 41 | B - 901 | 10.07.19 | 10.10.2020 | 28.01.2021 | 10.06.2021 | 30.09.2021 | |
| 42 | B - 902 | 31.12.19 | 26.03.2021 | 01.07.2021 | 27.01.2022 | 10.02.2022 | |
| 43 | B - 903 | 31.12.19 | 26.03.2021 | 08.07.2021 | 25.11.2021 | 10.03.2022 | |
| 44 | B - 904 | 31.12.19 | 26.03.2021 | 24.06.2021 | 27.01.2022 | 10.02.2022 | |
| 45 | B - 905 | 10.07.19 | 10.10.2020 | 21.01.2021 | 10.06.2021 | 30.09.2021 | |
| 46 | B - 1001 | 10.07.19 | 18.11.2020 | 18.02.2021 | 22.07.2021 | 21.10.2021 | |
| 47 | B - 1002 | 31.12.19 | 16.05.2021 | 26.08.2021 | 27.01.2022 | 10.02.2022 | |
| 48 | B - 1003 | 31.12.19 | 16.05.2021 | 16.09.2021 | | | Unsold |
| 49 | B - 1004 | 31.12.19 | 16.05.2021 | 26.08.2021 | | | Unsold |
| 50 | B - 1005 | 10.07.19 | 18.11.2020 | 25.02.2021 | 22.07.2021 | 21.10.2021 | |



 APPROVED BY
 22 JUN 2022
 K. Narendar Reddy
 Assistant Project Manager
 MAY Flower Platinum

| Company Name Modiproperties.Pvt Ltd | | | | | | | |
|-------------------------------------|-----------------------------|--------------------------|-------------------|--|--|---------------------------|---|
| Project | May Flower Platinum | | | | | | |
| Prepared By | K.Narendar reddy | | | | | | |
| Last updated on | 22.06.2022 | | | | | | |
| Block No | Block - C(Flat No - 1 to 6) | | | | | | |
| S.No | Flat No | Plinth beam casting Date | Slab casting date | Stage - I BW & internal plastering completion date | Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting) | Stage III completion date | Remarks |
| 1 | C - 101 | 31.12.19 | 17.06.2020 | 10.09.2020 | 10.06.2021 | 14.04.2022 | |
| 2 | C - 102 | 04.12.19 | 17.06.2020 | 10.09.2020 | | | unsold |
| 3 | C - 103 | 04.12.19 | 17.06.2020 | 16.09.2020 | 17.06.2021 | 06.01.2022 | |
| 4 | C - 104 | 28.12.19 | 17.06.2020 | 01.10.2020 | 22.07.2021 | 06.01.2022 | |
| 5 | C - 105 | 28.12.19 | 18.06.2020 | 24.09.2020 | 01.07.2021 | 13.01.2022 | |
| 6 | C - 106 | 31.12.19 | 18.06.2020 | 01.10.2020 | | | Unsold |
| 7 | C - 201 | 31.12.19 | 04.08.2020 | 12.11.2020 | | | Mortgage |
| 8 | C - 202 | 04.12.19 | 04.08.2020 | 12.11.2020 | | | Mortgage |
| 9 | C - 203 | 04.12.19 | 04.08.2020 | 12.11.2020 | | | Mortgage |
| 10 | C - 204 | 28.12.19 | 04.08.2020 | 15.10.2020 | | | Mortgage |
| 11 | C - 205 | 28.12.19 | 04.08.2020 | 03.12.2020 | | | Mortgage |
| 12 | C - 206 | 31.12.19 | 04.08.2020 | 12.11.2020 | | | Mortgage |
| 13 | C - 301 | 31.12.19 | 21.09.2020 | 17.12.2020 | 01.07.2021 | 13.01.2022 | |
| 14 | C - 302 | 04.12.19 | 21.09.2020 | 17.12.2020 | 14.10.2021 | 10.02.2022 | |
| 15 | C - 303 | 04.12.19 | 21.09.2020 | 17.12.2020 | | | Unsold |
| 16 | C - 304 | 28.12.19 | 21.09.2020 | 17.12.2020 | 15.07.2021 | 03.03.2022 | |
| 17 | C - 305 | 28.12.19 | 15.09.2020 | 10.12.2020 | 15.07.2021 | 10.03.2022 | |
| 18 | C - 306 | 31.12.19 | 15.09.2020 | 31.12.2020 | 18.11.2021 | 10.02.2022 | |
| 19 | C - 401 | 31.12.19 | 22.10.2020 | 28.01.2021 | 05.08.2021 | 07.04.2022 | |
| 20 | C - 402 | 04.12.19 | 22.10.2020 | 28.01.2021 | 12.08.2021 | 10.03.2022 | |
| 21 | C - 403 | 04.12.19 | 22.10.2020 | 28.01.2021 | 25.11.2021 | 24.03.2022 | |
| 22 | C - 404 | 28.12.19 | 22.10.2020 | 21.01.2021 | 09.09.2021 | 03.03.2022 | |
| 23 | C - 405 | 28.12.19 | 14.10.2020 | 04.02.2021 | 09.09.2021 | 03.03.2022 | |
| 24 | C - 406 | 31.12.19 | 14.10.2020 | 11.02.2021 | 06.01.2022 | 10.03.2022 | |
| 25 | C - 501 | 31.12.19 | 26.11.2020 | 11.02.2021 | 22.07.2021 | 24.03.2022 | |
| 26 | C - 502 | 04.12.19 | 26.11.2020 | 11.02.2021 | 22.07.2021 | 24.02.2022 | |
| 27 | C - 503 | 04.12.19 | 26.11.2020 | 11.02.2021 | 05.08.2021 | 24.03.2022 | |
| 28 | C - 504 | 28.12.19 | 26.11.2020 | 04.02.2021 | 07.10.2021 | 24.02.2022 | |
| 29 | C - 505 | 28.12.19 | 19.11.2020 | 18.02.2021 | 16.09.2021 | 17.03.2022 | |
| 30 | C - 506 | 31.12.19 | 19.11.2020 | 11.02.2021 | 27.05.2022 | 02.06.2022 | |
| 31 | C - 601 | 31.12.19 | 05.01.2021 | 11.03.2021 | 16.09.2021 | 17.03.2022 | |
| 32 | C - 602 | 04.12.19 | 05.01.2021 | 11.03.2021 | 23.09.2021 | 17.02.2022 | |
| 33 | C - 603 | 04.12.19 | 05.01.2021 | 11.03.2021 | 11.11.2021 | 24.02.2022 | |
| 34 | C - 604 | 28.12.19 | 05.01.2021 | 18.03.2021 | 16.09.2021 | 17.02.2022 | |
| 35 | C - 605 | 28.12.19 | 19.12.2020 | 25.03.2021 | 10.03.2022 | 02.06.2022 | |
| 36 | C - 606 | 31.12.19 | 19.12.2020 | 18.03.2021 | 16.12.2021 | 14.04.2022 | |
| 37 | C - 701 | 31.12.19 | 30.01.2021 | 08.04.2021 | 07.10.2021 | 10.03.2022 | |
| 38 | C - 702 | 04.12.19 | 30.01.2021 | 08.04.2021 | 07.10.2021 | 27.01.2022 | |
| 39 | C - 703 | 04.12.19 | 30.01.2021 | 08.04.2021 | 14.10.2021 | 03.02.2022 | |
| 40 | C - 704 | 28.12.19 | 30.01.2021 | 15.04.2021 | 23.09.2021 | 03.02.2022 | |
| 41 | C - 705 | 28.12.19 | 31.01.2021 | 15.04.2021 | 28.10.2021 | 10.02.2022 | |
| 42 | C - 706 | 31.12.19 | 31.01.2021 | 15.04.2021 | 18.11.2021 | 03.02.2022 | |
| 43 | C - 801 | 31.12.19 | 04.03.2021 | 14.05.2021 | 03.11.2021 | 17.03.2022 | |
| 44 | C - 802 | 04.12.19 | 04.03.2021 | 14.05.2021 | 11.11.2021 | 03.03.2022 | |
| 45 | C - 803 | 04.12.19 | 04.03.2021 | 14.05.2021 | 10.03.2022 | 07.04.2022 | |
| 46 | C - 804 | 28.12.19 | 04.03.2021 | 06.05.2021 | 02.12.2021 | 14.04.2022 | |
| 47 | C - 805 | 28.12.19 | 25.02.2021 | 06.05.2021 | 18.11.2021 | 10.02.2022 | |
| 48 | C - 806 | 31.12.19 | 25.02.2021 | 19.05.2021 | | | unsold |
| 49 | C - 901 | 31.12.19 | 31.03.2021 | 01.07.2021 | | | Customer proposed to sell the flat for which he is holding stage II and Stage III works |
| 50 | C - 902 | 04.12.19 | 31.03.2021 | 01.07.2021 | 28.10.2021 | 27.01.2022 | |
| 51 | C - 903 | 04.12.19 | 31.03.2021 | 01.07.2021 | 11.11.2021 | 24.02.2022 | |
| 52 | C - 904 | 28.12.19 | 31.03.2021 | 24.06.2021 | | | unsold |
| 53 | C - 905 | 28.12.19 | 26.03.2021 | 24.06.2021 | 02.12.2021 | 14.04.2022 | |
| 54 | C - 906 | 31.12.19 | 26.03.2021 | 15.07.2021 | 30.12.2021 | 17.02.2022 | |
| 55 | C - 1001 | 31.12.19 | 23.05.2021 | 09.09.2021 | 23.12.2021 | 31.03.2022 | |
| 56 | C - 1002 | 04.12.19 | 23.05.2021 | 09.09.2021 | 25.11.2021 | 14.04.2022 | |
| 57 | C - 1003 | 04.12.19 | 23.05.2021 | 09.09.2021 | 02.12.2021 | 24.02.2022 | |
| 58 | C - 1004 | 28.12.19 | 23.05.2021 | 26.08.2021 | 24.03.2022 | | |
| 59 | C - 1005 | 28.12.19 | 16.05.2021 | 16.09.2021 | 16.12.2021 | 17.02.2022 | |
| 60 | C - 1006 | 31.12.19 | 16.05.2021 | 02.09.2021 | | | Unsold |

APPROVED BY
22 JUN 2022
K. Narendar Reddy
Assistant Project Manager
May Flower Platinum