

PURCHASE DIVISION
Advice for approval for credit to supplier

⑤

Date: 29/6/22		Prepared by: <i>Manor</i>		Serial no. 5550	
Supplier name: <i>SSLHP</i>				HO inward no.	
Firm/Company: <i>MIMRKHP</i>		Project: <i>GHT</i>		HO received date	
PO/WO date: 5/4/22		PO/WO No. 87072		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	22968	5/4/22	40,792.60	☐ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				40,792.60	
Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.: 105775	Proof of delivery matches MRN			☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				40,793/-	
Amount E – PO / WO value:				40,793/-	
Amount F – Difference (A – E):				-	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		4/7/22			
Remarks:					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	<i>Manor</i>	<i>Manor</i>			
Sign:	<i>Manor</i>	<i>Manor</i>			
Date	29/6/22	29/6/22			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

1725

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G.Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

PAN: ACQFS2044C GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1

19634
ORIGINAL INVOICE

Customer Details				Invoice No.		22968	
Mehta & Modi Realty Kowkur LLP Sy No. 196, Kowkur, Hyderabad, 500010 GSTIN : 36ABLFM7631F1Z3 PAN ABLFM7631F				Invoice Date.		05-04-2022	
				PO No.		87072	
				PO Date.		05-04-2022	
				Req ID		75280	
				Req Date		05-04-2022	
				Loc Req No		141345	
	Description of Goods	HSN/SAC	Qty	Rate	Gross	Tax%	Tax Amt
1	4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5	3917	250	105.00	26,250.00	18	4,725.00
2	4546 - Electrical - other - Deep Box - 25mm - nos	39174000	80	45.00	3,600.00	18	648.00
3	4500 - Electrical - conducting - PVC bend - other -	3917	250	12.00	3,000.00	18	540.00
4	4564 - Electrical - other - Fan Box - 1 In - nos	3917	40	28.00	1,120.00	18	201.60
5	4585 - Electrical - other - Insulation tape - NA - nos	8546	40	10.00	400.00	18	72.00
6	4658 - Electrical - other - Thermacol - NA - nos	3917	10	15.00	150.00	18	27.00
7	9537 - Tools - Hacksaw blade - double - nos	8202	5	10.00	50.00	18	9.00
8							
9							
10							
11							
12							
13							
14							
15							
IGST				CGST		SGST	
				Total Taxable Amount		34,570.00	
				Total Invoice Amount		40,792.60	
				3,111.30		3,111.30	

Rupees : Fourty Thousand Seven Hundred Ninty Two and Paise Sixty Only.

for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction



Purchase Order

Page(s) 1 Of 2

07-06-2022 12:02:12



87072

04.04.22 1:33:41

From Company : **Mehta & Modi Realty Kowkur LLP**
5-4-187/3&4, II nd floor, MG Road, Soham Mansion, Secunderabad-500000
G S T No. : 36ABLFM7631F1Z3

Supplier Details

Summit Sales LLP
5-4-187/3&4, II nd floor, Soham Mansion, MG Road, Secunderabad

GSTIN 36ACQFS2044C1Z7

040-66335551

9618244433


Doc No	87072	141345
Doc Date	05-04-2022	
Quote No	Nil	
Quote Date	05-04-2022	
SupplyType	Supply	

Kind Attn : Hamendra, Prabhakar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5 mm - nos	250.00	105.00	0.00	18.00	30,975.00
2 4546 - Electrical - other - Deep Box - 25mm - nos	80.00	45.00	0.00	18.00	4,248.00
3 4500 - Electrical - conducting - PVC bend - other - nos	250.00	12.00	0.00	18.00	3,540.00
4 4564 - Electrical - other - Fan Box - 1 In - nos	40.00	28.00	0.00	18.00	1,321.60
5 4585 - Electrical - other - Insulation tape - NA - nos	40.00	10.00	0.00	18.00	472.00
6 4658 - Electrical - other - Thermacol - NA - nos	10.00	15.00	0.00	18.00	177.00
7 9537 - Tools - Hacksaw blade - double - nos	5.00	10.00	0.00	18.00	59.00
Total Order Value . . .					40,792.60

Rupees : Fourty Thousand Seven Hundred Ninty Two and Paise Sixty Only.

Terms and Conditions :-**Specification / Brand** All items Sl.no.1 to 12 shall be of 'Wipro' brand,**Payment Terms** After Delivery & Production of bill**Tax** Inclusive of all taxes**Delivery Date** Next Day.**Delivery Location** Greenwood Heights
Sy no: 196, Kowkur.
Phone. 040-66335551**Penalty For Delay** Nil**Transportation Cost** Transport cost shall be borne by us.**Warranty** 10 years warranty.**Advance Paid** Nil**Other Terms** We reserve the right to reject items not conforming to quality and specifications. Payment as per actual receipt of material. Above order for Block A- slab no-9(Flat no-703 - 705 and 714 to 715) purpose.**Completion Date** Nil**Measurment** NilFor **Mehta & Modi Realty Kowkur LLP**

Authorised Signatory

Name : _____

Name : _____

Date : ____/____/____

Accepted the above Terms And Conditions

For **Summit Sales LLP**

Requisition Form - Electrical Conducting For Slabs											
Company	MMR KOWKUR LLP		Site & Phase		GHT						
Req. no.	141345		Req. Date		2022-04-05						
Material required before	2022-04-05		ID no.								
Prepared by:	A Suresh		Approved by (sign):								
Villa / Block no: A - slab No9 (Flat no 703 to 705 & 714 to 715)											
Type A & B - 1 - 1940 Sft											
Type A & B - 2 - 1940 Sft											
Type C - 1 & 2 - 1820 Sft	5										
Type D - 1 & 2 - 1585 Sft											
S No.	Item Description	Units	Qty required for Type A & B - 1 & 2 1940 Sft	Qty required for Type C & D 1 & 2 - 1820 & 1585 Sft	Qty required for type A & B - 1 & 2 - 1940 Sft	Qty required for Type C & D - 1 & 2 - 1820 & 1585 Sft	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	PVC Pipe 1.5 mm Thick	Nos	60	60	-	5	300	50	250		
2	PVC Deep Box	Nos	30	30	-	5	150	70	80		
3	PVC Bends	Nos	60	60	-	5	300	50	250		
4	Fan Box	Nos	8	8	-	5	40		40		
5	Insulation Tapes	Nos	10	10	-	5	50	10	40		
6	Solvent Cement 250 ML	Nos	3	3	-	5	15	15	-		
7	Thormocol Sheet 4 X 2	Nos	4	4	-	5	20	10	10		
8	Haxsaw Blades	Nos	2	2	-	5	10	5	5		
	Total						855	210	660		


APPROVED
07 JUN 2022
SR. MANAGER PURCHASE

Note: For PVC pipes round off order to nearest bundles.

DELIVERY CHALLAN

Summit Sales LLP

#5-4-187/3 & 4, II Floor, Soham Mansion, M.G Road, Secunderabad - 500003

Email: purchase@modiproperties.com

Supplier / Customer / Transporter - Copy

GSTIN/UNI: 36ACQFS2044C1Z7

1 of 1 : 05-04-2022

Customer Details		DC No	19634
Mehta & Modi Realty Kowkur LLP		DC Date	05-04-2022
Sy No. 196, Kowkur, Hyderabad, 500010		PO No.	87072
		PO Date	05-04-2022
		Req ID	75280
		Req Date	05-04-2022
GSTIN : 36ABLFM7631F1Z3		Loc Req No	141345
Description of Goods		HSN/SAC	Qty
1	4779 - Electrical - conducting - PVC Pipe - 1 In X 1.5 mm - nos	3917	250
2	4546 - Electrical - other - Deep Box - 25mm - nos	39174000	80
3	4500 - Electrical - conducting - PVC bend - other - nos	3917	250
4	4564 - Electrical - other - Fan Box - 1 In - nos	3917	40
5	4585 - Electrical - other - Insulation tape - NA - nos	8546	40
6	4658 - Electrical - other - Thermacol - NA - nos	3917	10
7	9537 - Tools - Hacksaw blade - double - nos	8202	5
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			



for Summit Sales LLP

Authorised signatory

Subject to Hyderabad Jurisdiction

