

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:		GVRC		Date:	02.07.2022
Site:		Innopolis		Prepared by:	Sridevi/Nagamani
Report From / To		25.06.2022 to 01.07.2022		Approved by:	T.Madhu
Report Date		01.07.2022			
List of requisitions numbers missing in the report:					
List of requisitions where PO/WO not prepared 3 working days after requisition:					
Req No.	Req Date	S.no	Item Description	Reason for not preparing PO/WO [#]	
206003	04.06.2022	1	Laptop	Po not issue	
206004	03.06.2022	1 to 24	Mep tools	Po not issue	
206005	03.06.2022	1 to 22	Cuttting pliers,nose pliers, screw drivers ,hammer,drilling machine etc,	Po not issue for some material	
206006	03.06.2022	1 to 18	Tool box ,lock,pipe wrench,monkey spaner,flat cheisel,hand gloves etc,	Po not issue	
206007	06.06.2022	1	Server pc	Po not issue	
206020	14.06.2022	1	D-link wire less router	Po not issue	
206023	14.06.2022	1 to 2	Table with low storage unit, low storages	Po not issue	
206024	14.06.2022	1 to 10	4 core armor cable, service wire, MCB.DB sintex box etc,	Po not issue	
206027	15.06.2022	1 to 4	MS Sheet grey colour	Po not issue	
206032	16.06.2022	1	MS powder coated kurbee sheet	Po not issue	
206034	18.06.2022	1 to 2	Flush doors	Po not issue	
206036	17.06.2022	1	MS rolling shutter	Po not issue	
206044	21.06.2022	1	SS Railing	Po not issue	
206047	23.06.2022	3 to 13	Sypone pipe,threaded dummy,teflon tapes,air vent,copper lugs,socket,flanges	Po not issue	
206054	25.06.2022	1	LED Tube light	Po not issue	
206055	27.06.2022	1	Anchor bolts	Po not issue	
206057	29.06.2022	1 to 3	Janatha paste,araldite and adhesive	Po not issue	
206058	29.06.2022	1 to 3	Sponges,cocount brooms,bombay broom	Po not issue	
206059	29.06.2022	1	Spike buster	Po not issue	
206061	29.06.2022	1 to 9	Electrical items	Po not issue	
206062	29.06.2022	1	RMC	Po not issue	
206063	30.06.2022	1	MS Gazette plate	Po not issue	
206064	30.06.2022	1	Curb stone	Po not issue	
206065	30.06.2022	1	Anchor bolt	Po not issue	
206066	30.06.2022	1	Carpet grass	Po not issue	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:					
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s	

163704	07.08.2021	1	ACP Cladding	Work order			
164829	09.04.2022	1	Cera board	Supplier is ready to dispatch but there is some corrections at site.			
164851	14.04.2022	1	Bathroom door	Supplier not answering the mobile			
164894	23.04.2022	1	FRD Doors	Dispatch by next week			
164920	06.05.2022	1	PU Foam	Supplier is ready to dispatch but he is asking about payment.			
164923	05.05.2022	1 to 3	Luminous inverter 800VA,65AH Exide SMF,6U Hub rack	Local purchase by raghu			
164929	06.05.2022	1	ACP Cladding	Work in progress (pinnacle).			
164943	11.05.2022	1	ACC Walls pop work	Work in progress			
164987	27.05.2022	1	Galvalume sheet	Supplier is ready to dispatch but he asking about payment.			
206014	13.06.2022	1	Steel grey granite	We will send the driver to collect on Monday.			
206025	15.06.2022	1 to 2	Arm grout inject PU1,floarm tool clean	Supplier is arranging for material.			
206026	15.06.2022	1	Steel grey granite	We will send driver to collect material by tomorrow.			
206040	17.06.2022	1	Cutting blades	Supplier is arranging for material.			
206046	23.06.2022	1	Curb stone	Supplier is arranging for material.			
No. of gate passes issued this week:			NIL	From No.		To No.	
Delivery van site visit on:			25 th to 01 st				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?						Yes	
Items not ordered but received:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod – kgs	Stock at site – no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74	540	2560	2560	
2.	10mm	.617	7.404	405	3000	0	
3.	12mm	.89	10.68	562	6000	0	
4.	16mm	1.58	18.96	132	2500	2500	
5.	20mm	2.47	29.64	101	3000	3000	
6.	25mm	3.86	46.32	43	2000	2000	
7.	32mm	6.32	75.84	40	3000	3000	
8.	Binding wire				1300	1300	
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	236	PPC/PSC last weeks stock	440
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign		T.Madhu		P.Sridevi			
Date		02.07.2022		02.07.2022			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks – For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site – purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up – DO NOT CALL PURCHASE!