

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 7/7/22		Prepared by: Vanajardhi		Serial no. 5948	
Supplier name: M. Sudhan				HO inward no.	
Firm/Company: SOVLP		Project: SOV-III		HO received date	
PO/WO date: 23/4/22		PO/WO No. 87672		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	186	20/06/22	95,790.63	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				95,790.63	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☒ Installation report					
MRN nos.:	Installation Report attached		Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				95,790.63	
Amount E – PO / WO value:				95,790.63	
Amount F – Difference (A – E):				-	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		11/07/22			
Remarks:					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Vanajardhi	Prabhakar			
Sign:	[Signature]	[Signature]			
Date	7/7/22	07 JUL 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bill total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



TAX INVOCIE

Cell : 9849102251

M. SUDARSHAN

FABRICATION OF ALUMINIUM PARTITIONS, DOORS, WINDOWS & INTERIOR WORKS

D.No. 1348, Pioneer Bazar, Bollaram, Secunderabad - 500 010. T.S.

Email : sudarshan.maheshwaram@yahoo.com

GSTIN No. 36BBIPM8347N1ZW

Name :

Silver Oak Villa's LLP

5-4-87/344 II Floor M.G Road Sec-bad

GST No 36 ADBFS 3288 A2 Z7

Bill No.

186

Date : 20-6-22

D.C No.

11

Date :

Order No. 87672

Date :

SI No	PARTICULARS	HSN CODE	FOR SIZE	QTY	FOR SFT	Amount Rs.	Ps.
	<u>UPVC Windows</u>						
1	6'-0 x 4'-0 x 6 Nos	39252000		SFT 144-0	335=00	48240	00
2	2'-0 x 2'-0 x 3 Nos	4		12-0	520=00	6240	00
3	2'-0 x 4'-0 x 4 Nos	4		32-0	485=00	15520	00
4	3'-6 x 3'-0 x 1 No			10-5	390=00	4095	00
5	4'-0 x 4'-0 x 1 No FIX			16-0	236=00	3776	00
6	4'-0 x 3'-6" x 1 No			10-5	315=00	3307	50
	VNO 135						

Rupees in Words : Ninety Five Thousand

Seven hundred Ninety and

Sixty Three Paise only

SUB TOTAL

81178 50

SGST %

9

7306 06

CGST %

9

7306 06

IGST %

GRAND TOTAL

95790 63

TERMS & CONDITIONS :

1. Goods once sold will not be taken back and No claim for shortage or damage will be entertained.
2. Cheque disgonour Rs. 500/- Extra
2. Our responsibility ceases no seener goods are handed over to the carring agency.
4. Subject to secunderabad Jurisdiction Only.

For **M. SUDARSHAN**

Sudarshan



Signature

2/15/98 Dec 7-11-97

2-V-87/340 II Floor (N) (W) Room 2c-1009

GST NO ZA ADDEE 2788 AS 27

07278 1452-6

Zadanie 61 289(1)

$$2000 \times 0.4 \times 0.2 = 160$$
$$x \cdot 17 = 0 \quad | \quad + \quad x - 17 \quad | \quad \times \quad x - 17 \quad | \quad =$$

5304 26

Purchase Order

Page 1 of 2

26-04-2022 2:22:37 PM



87672

20.04.22 3:07:37

Copy

From Company : **Silver Oak Villas LLP**
5-4-187/3 & 4, IInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ADBFS3288A2Z7

Supplier Details

Mr. M. Sudarshan
H.No. 1348, Pioneer Bazar, Bolarum, Secunderabad.

Doc No 87672 184108
Doc Date 23-04-2022
Quote No Nil
Quote Date 09-03-2022
SupplyType Supply And Installation

9849102251

Kind Attn : Mr. M. Sudarshan

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST%	Amount
1 2429 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 6ft X 4ft - Sft 71.50" x 47.50" - 06 nos	144.00	335.00	0.00	18.00	56,923.20
2 2450 - Carpentry - windows - UPVC Ventilator - 2ft x 2ft - Sft Openable - Top Hung - 23.50" x 23.50" - 03 nos	12.00	520.00	0.00	18.00	7,363.20
3 2443 - Carpentry - windows - UPVC Openable window - 2ft X 4ft - Sft 23.50" x 47.50" - 04 nos	32.00	485.00	0.00	18.00	18,313.60
4 2428 - Carpentry - windows - UPVC window - NA - Sft 2.5 Track - sliding - 41.50" x 35.50" - 01 nos	10.50	390.00	0.00	18.00	4,832.10
5 2452 - Carpentry - windows - UPVC Fixed window - 4ft x 4ft - Sft 47.50" x 47.50" - 01 no	16.00	236.00	0.00	18.00	4,455.68
6 2428 - Carpentry - windows - UPVC window - NA - Sft 41.50" X 35.50"-01 no	10.50	315.00	0.00	18.00	3,902.85

Total Order Value . . . 95,790.63

Rupees : Ninty Five Thousand Seven Hundred Ninty and Paise Sixty Three Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation dt. 09/03/2022.

Payment Terms 10% as advance & balance on delivery of materials and receipt of invoice. Advance paid to be proportionately deducted.

Tax All taxes included in above price.

Delivery Date Within 4 days.

Delivery Location Silver Oak Villas Part III
Sy.No.11,12,14,15,16,17,18 , 294
Phone. 0

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty 1 year on workmanship.

Advance Paid Rs. 47,896/- to be pay vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for V.No.135 work purpose.

Completion Date Work to be completed within 2 working days. Penalty of 5% of order value per week shall be levied for delay.

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Mr. M. Sudarshan**

Name : _____

Name : _____

Date : ____/____/____

Purchase Order

Page(s) 2 Of 2

26-04-2022 2:22:37 PM

Original / Office Copy / Purchase Div. Copy

Measurement

Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security

Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks

'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Silver Oak Villas LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Mr. M. Sudarshan**

Name : _____

Name : _____

Date : ____/____/____

Requisition Form - UPVC Windows										
Company	SOV LLP		Site&Phase	SOV-III						
Req. no.	184108		Req. Date	22-04-2022						
Material required before	30-04-2022		ID no.	75834						
Prepared by:	G.chandra kanth		Approved by (sign):							
Flat / Block no:	V.no 135									
Name of the Supplier :-										
Type C1 2040 Sft 3BHK Order Value:	1		Villas							
Type C2 2040 Sft 3BHK Order Value:	0		Villas							
S No.	Item Description	Units	Qty required forType C1 2040 Sft 3BHK flat	Qty required forType C2 2040 Sft 3BHK flat	Qty required forType A 2040 Sft 3BHK flat	Quantity required	Qty Available at site	Balance Qty to be ordered	Inward No	Date
1	(2.5 Track) Sliding Window with mesh 6' x 4'	No's	6		-	6	-	6	✓	
2	(2.5 Track) Sliding Window without mesh 6' x 4'	No's	-		-	-	-	-		
3	Openable Windows (Ven) 2' x 2'	No's	3		-	3		3	✓	
4	Openable Windows (Ven) 2' x 4'	No's	4		-	4	-	4	✓	
5	(2.5 Track) Sliding Window with mesh 3.6"X3'	No's	1		-	1	-	1	✓	
6	(2.5 Track) Sliding Window Without Mesh 4'X4'	No's	-		-	-	-	-		
7	Fixed Window 3.6"X3'	No's	1		-	1	-	1		
8	Fixed Window 4'X4'	No's	1		-	1	-	1	✓	
	Total		16					16		

Estimate -
87672

23/04/22

APPROVED BY
25 APR 2022
SOHAM MODI
MANAGING DIRECTOR

INSTALLATION REPORT

Company/ firm:	SOVLLP	Requisition nos.:	184108
Project:	SOV-10	PO no.:	87672
Supplier:	M. Sudharshan	Material type:	UPVC windows

Details of installation:

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	18/6/22	135	UPVC sliding windows	6x4	6 No's
2.	"	"	UPVC ventilators	2x2	3 No's
3.	"	"	" operable windows	2x4	4 No's
4.	"	"	" sliding window	3.5x3	1 No.
5.	"	"	" fixed window	4x4	1 No
6.	"	"	UPVC window	3.5x3	1 No
7.					
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					
Total:					16 No's
Remarks:					

Approved by	APPROVED BY 21 JUN 2022	Security	Admin (Audit)
-------------	----------------------------	----------	---------------

Note: 1. Report to be sent on completion of work. 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, French Windows, Balcony/staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, waterproofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or more reports can be made per PO. Avoid multiple Pos in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be provided regularly. However, must be provided within one working day of request from purchase.

Form for closure of purchase order

Data required from site engineers

PO no.: 87672 PO date: 23/4/22 Req no.: 184108 Advice Scan ID

MRN nos. related to PO 108674

- ☐ Part material received.
- ☒ Full material received.
- ☐ Material not received.
- ☐ Close PO - Balance material will be re-ordered by new requisition.
- ☐ Cancel PO. Material not required.
- ☐ Cancel PO. Material will be re-ordered by new requisition.
- ☐ Keep PO open. Material required.
- ☐ Keep PO open. Work under progress.

Remarks by engineer:

Notes: 1. Provide details of material received by way of material attachment. 2. Provide bill copy. 3. PO approval of delivery. 4. Provide copies of invoices if available. 5. This entire set to be sent by way of hard copy to Ashraya.

Prepared by: K. Was Rani Sign: [Signature] Date: 21/6/22 Project manager: K. Purshotham Sign: [Signature] Date: 21/6/22

Data required from accounts

- ☐ Checked with E&D for receipt of bills.
- ☐ Bills not received against this PO.
- ☐ Part bill received against this PO. Bill nos.
- ☐ All bills received against this PO.
- ☐ Advance paid against this PO. Amount paid.

Remarks by Accountants

Notes: 1. POs issued for false billing and such works may have been provided by E&D. Check before filling the above.

Prepared by: Sign: Date: Accounts manager (approval required for POs more than 10k): Sign: Date:

Advice by MD - action to be taken by purchase

- ☐ Get certified bill from supplier (not original).
- ☐ Prepare bill in SSLIP for material supplied.
- ☐ Get proof of delivery from site.
- ☐ Barcoded PO missing - get certified copy from Accounts.
- ☐ Thereafter, prepare advice to credit to supplier and send to HO for processing.
- ☐ Close PO. ☐ Keep PO open. Material awaited.
- ☐ Send barcoded PO to MDs desk. PO to be closed thereafter.
- ☐ Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2021.
- ☐ Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2020.
- ☐ RMC supplier - suppliers ledger required from 1.4.2020. Process bill after thoroughly checking both the ledgers and all pour reports. Pour reports from day one to be thoroughly checked with Pos/Bills. Thereafter, prepare advice to credit to supplier and send to HO for processing. Close all open POs.
- ☐ E&D to check receipt of bill and enter comments below.
- ☐ Details of material supplied and balance material to be supplied is required.

Remarks:

Prepared by: Sign: Date: