

Company Name Modiproperties.Pvt Ltd							
Project		May Flower Platinum					
Prepared By		K.Narendar reddy					
Last updated on		15-Jul-22					
Block No		Block - B (Flat No - 1 to 5)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	B - 101	10.07.19	04.11.19	11.02.2020			Mortgage
2	B - 102	31.12.19	26.06.2020	01.10.2020	10.12.2020	05.08.2021	Completed
3	B - 103	31.12.19	26.06.2020	01.10.2020	05.05.2022	19.05.2022	
4	B - 104	31.12.19	xx-xx-xxxx	xx-xx-xxxx	xx-xx-xxxx	xx-xx-xxxx	
5	B - 105	10.07.19	04.11.19	11.02.2020	18.02.2021	24.06.2021	
6	B - 201	10.07.19	30.11.19	24.02.2020			Mortgage
7	B - 202	31.12.19	10.08.2020	05.11.2020			Mortgage
8	B - 203	31.12.19	10.08.2020	26.11.2020			Mortgage
9	B - 204	31.12.19	10.08.2020	05.11.2020			Mortgage
10	B - 205	10.07.19	30.11.19	24.02.2020			Mortgage
11	B - 301	10.07.19	27.12.19	09.03.2020	24.12.2020	15.07.2021	
12	B - 302	31.12.19	15.09.2020	03.12.2020	12.08.2021	20.01.2022	
13	B - 303	31.12.19	15.09.2020	31.12.2020	24.03.2022	14.04.2022	
14	B - 304	31.12.19	15.09.2020	17.12.2020	02.11.2021	24.02.2022	
15	B - 305	10.07.19	27.12.19	16.03.2020	24.12.2020	08.07.2021	
16	B - 401	10.07.19	25.01.2020	17.12.2020	24.12.2020	15.07.2021	
17	B - 402	31.12.19	15.10.2020	07.01.2021	19.08.2021	06.01.2022	
18	B - 403	31.12.19	15.10.2020	04.02.2021	09.09.2021	10.03.2022	
19	B - 404	31.12.19	14.10.2020	04.02.2021	2.09.2021	13.01.2022	
20	B - 405	10.07.19	25.01.2020	11.05.2020	24.12.2020	15.07.2021	
21	B - 501	10.07.19	16.02.2020	26.05.2020	18.02.2021	29.07.2021	
22	B - 502	31.12.19	19.11.2020	25.02.2021	14.10.2021	17.02.2022	
23	B - 503	31.12.19	19.11.2020	25.02.2021	19.08.2021	24.03.2022	
24	B - 504	31.12.19	19.11.2020	11.02.2021	19.08.2021	24.03.2022	
25	B - 505	10.07.19	16.02.2020	01.06.2020	18.02.2021	22.07.2021	
26	B - 601	10.07.19	11.03.2020	10.09.2020	04.03.2021	29.07.2021	
27	B - 602	31.12.19	19.12.2020	18.03.2021	07.10.2021	07.04.2022	
28	B - 603	31.12.19	19.12.2020	25.03.2021	07.04.2022	21.04.2022	
29	B - 604	31.12.19	19.12.2020	25.02.2021	11.11.2021	24.02.2022	
30	B - 605	10.07.19	11.03.2020	10.09.2020	25.02.2021	05.08.2021	
31	B - 701	10.07.19	21.07.2020	20.10.2020	25.03.2021	26.08.2021	
32	B - 702	31.12.19	25.01.2021	15.04.2021			Unsold
33	B - 703	31.12.19	30.01.2021	22.04.2021	02.12.2021	24.03.2022	
34	B - 704	31.12.19	25.01.2021	15.04.2021	14.04.2022	21.04.2022	
35	B - 705	10.07.19	21.07.2020	20.10.2020	25.03.2021	19.08.2021	
36	B - 801	10.07.19	03.09.2020	31.12.2020	15.04.2021	28.10.2021	
37	B - 802	31.12.19	25.02.2021	17.05.2021	31.03.2022	28.04.2022	
38	B - 803	31.12.19	25.02.2021	19.05.2021	25.11.2021	17.03.2022	
39	B - 804	31.12.19	25.02.2021	06.05.2021	09.12.2021	31.03.2022	
40	B - 805	10.07.19	03.09.2020	03.12.2020	03.06.2021	23.09.2021	
41	B - 901	10.07.19	10.10.2020	28.01.2021	10.06.2021	30.09.2021	
42	B - 902	31.12.19	26.03.2021	01.07.2021	27.01.2022	10.02.2022	
43	B - 903	31.12.19	26.03.2021	08.07.2021	25.11.2021	10.03.2022	
44	B - 904	31.12.19	26.03.2021	24.06.2021	27.01.2022	10.02.2022	
45	B - 905	10.07.19	10.10.2020	21.01.2021	10.06.2021	30.09.2021	
46	B - 1001	10.07.19	18.11.2020	18.02.2021	22.07.2021	21.10.2021	
47	B - 1002	31.12.19	16.05.2021	26.08.2021	27.01.2022	10.02.2022	
48	B - 1003	31.12.19	16.05.2021	16.09.2021			Unsold
49	B - 1004	31.12.19	16.05.2021	26.08.2021			Unsold
50	B - 1005	10.07.19	18.11.2020	25.02.2021	22.07.2021	21.10.2021	

APPROVED BY

15 JUL 2022
K. Narendar Reddy
Assistant Project Manager
MAY Flower Platinum

Company Name		Modiproperties.Pvt Ltd					
Project		May Flower Platinum					
Prepared By		K.Narendar reddy					
Last updated on		15-Jul-22					
Block No		Block - C(Flat No - 1 to 6)					
S.No	Flat No	Plinth beam casting Date	Slab casting date	Stage - I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	C - 101	31.12.19	17.06.2020	10.09.2020	10.06.2021	14.04.2022	
2	C - 102	04.12.19	17.06.2020	10.09.2020			unsold
3	C - 103	04.12.19	17.06.2020	16.09.2020	17.06.2021	06.01.2022	
4	C - 104	28.12.19	17.06.2020	01.10.2020	22.07.2021	06.01.2022	
5	C - 105	28.12.19	18.06.2020	24.09.2020	01.07.2021	13.01.2022	
6	C - 106	31.12.19	18.06.2020	01.10.2020			Unsold
7	C - 201	31.12.19	04.08.2020	12.11.2020			Mortgage
8	C - 202	04.12.19	04.08.2020	12.11.2020			Mortgage
9	C - 203	04.12.19	04.08.2020	12.11.2020			Mortgage
10	C - 204	28.12.19	04.08.2020	15.10.2020			Mortgage
11	C - 205	28.12.19	04.08.2020	03.12.2020			Mortgage
12	C - 206	31.12.19	04.08.2020	12.11.2020			Mortgage
13	C - 301	31.12.19	21.09.2020	17.12.2020	01.07.2021	13.01.2022	
14	C - 302	04.12.19	21.09.2020	17.12.2020	14.10.2021	10.02.2022	
15	C - 303	04.12.19	21.09.2020	17.12.2020			Unsold
16	C - 304	28.12.19	21.09.2020	17.12.2020	15.07.2021	03.03.2022	
17	C - 305	28.12.19	15.09.2020	10.12.2020	15.07.2021	10.03.2022	
18	C - 306	31.12.19	15.09.2020	31.12.2020	18.11.2021	10.02.2022	
19	C - 401	31.12.19	22.10.2020	28.01.2021	05.08.2021	07.04.2022	
20	C - 402	04.12.19	22.10.2020	28.01.2021	12.08.2021	10.03.2022	
21	C - 403	04.12.19	22.10.2020	28.01.2021	25.11.2021	24.03.2022	
22	C - 404	28.12.19	22.10.2020	21.01.2021	09.09.2021	03.03.2022	
23	C - 405	28.12.19	14.10.2020	04.02.2021	09.09.2021	03.03.2022	
24	C - 406	31.12.19	14.10.2020	11.02.2021	06.01.2022	10.03.2022	
25	C - 501	31.12.19	26.11.2020	11.02.2021	22.07.2021	24.03.2022	
26	C - 502	04.12.19	26.11.2020	11.02.2021	22.07.2021	24.02.2022	
27	C - 503	04.12.19	26.11.2020	11.02.2021	05.08.2021	24.03.2022	
28	C - 504	28.12.19	26.11.2020	04.02.2021	07.10.2021	24.02.2022	
29	C - 505	28.12.19	19.11.2020	18.02.2021	16.09.2021	17.03.2022	
30	C - 506	31.12.19	19.11.2020	11.02.2021	27.05.2022	02.06.2022	
31	C - 601	31.12.19	05.01.2021	11.03.2021	16.09.2021	17.03.2022	
32	C - 602	04.12.19	05.01.2021	11.03.2021	23.09.2021	17.02.2022	
33	C - 603	04.12.19	05.01.2021	11.03.2021	11.11.2021	24.02.2022	
34	C - 604	28.12.19	05.01.2021	18.03.2021	16.09.2021	17.02.2022	
35	C - 605	28.12.19	19.12.2020	25.03.2021	10.03.2022	02.06.2022	
36	C - 606	31.12.19	19.12.2020	18.03.2021	16.12.2021	14.04.2022	
37	C - 701	31.12.19	30.01.2021	08.04.2021	07.10.2021	10.03.2022	
38	C - 702	04.12.19	30.01.2021	08.04.2021	07.10.2021	27.01.2022	
39	C - 703	04.12.19	30.01.2021	08.04.2021	14.10.2021	03.02.2022	
40	C - 704	28.12.19	30.01.2021	15.04.2021	23.09.2021	03.02.2022	
41	C - 705	28.12.19	31.01.2021	15.04.2021	28.10.2021	10.02.2022	
42	C - 706	31.12.19	31.01.2021	15.04.2021	18.11.2021	03.02.2022	
43	C - 801	31.12.19	04.03.2021	14.05.2021	03.11.2021	17.03.2022	
44	C - 802	04.12.19	04.03.2021	14.05.2021	11.11.2021	03.03.2022	
45	C - 803	04.12.19	04.03.2021	14.05.2021	10.03.2022	07.04.2022	
46	C - 804	28.12.19	04.03.2021	06.05.2021	02.12.2021	14.04.2022	
47	C - 805	28.12.19	25.02.2021	06.05.2021	18.11.2021	10.02.2022	
48	C - 806	31.12.19	25.02.2021	19.05.2021			unsold
49	C - 901	31.12.19	31.03.2021	01.07.2021			Customer proposed to sell the flat for which he is holding stage II and Stage III works
50	C - 902	04.12.19	31.03.2021	01.07.2021	28.10.2021	27.01.2022	
51	C - 903	04.12.19	31.03.2021	01.07.2021	11.11.2021	24.02.2022	
52	C - 904	28.12.19	31.03.2021	24.06.2021			unsold
53	C - 905	28.12.19	26.03.2021	24.06.2021	02.12.2021	14.04.2022	
54	C - 906	31.12.19	26.03.2021	15.07.2021	30.12.2021	17.02.2022	
55	C - 1001	31.12.19	23.05.2021	09.09.2021	23.12.2021	31.03.2022	
56	C - 1002	04.12.19	23.05.2021	09.09.2021	25.11.2021	14.04.2022	
57	C - 1003	04.12.19	23.05.2021	09.09.2021	02.12.2021	24.02.2022	
58	C - 1004	28.12.19	23.05.2021	26.08.2021	24.03.2022		
59	C - 1005	28.12.19	16.05.2021	16.09.2021	16.12.2021	17.02.2022	
60	C - 1006	31.12.19	16.05.2021	02.09.2021			Unsold

APPROVED BY
15 JUL 2022
K. Narendar Reddy
Assistant Project Manager
May Flower Platinum