

Purchase Order

Page(s) 1 Of 1

07-06-2022 14:19:42



88976

20.05.22 3:37:24

From Company : **Modi Realty Pocharam LLP**
5-4-183/3&4, II nd Floor, Soham Mansion, MG Road, Secunderabad-500
G S T No. : 36ABIFM1836H1Z7

Supplier Details

Sri Sai Vishal Enterprises
12-13-167, Street no 17, Tarnaka, Medchal, Malkajgiri,
Telangana-500017.

GSTIN 36ACZPL1512H1ZF

9391029193

9391029193

Doc No	88976	181995
Doc Date	07-06-2022	
Quote No	Nil	
Quote Date	07-06-2022	
SupplyType	Supply	

Kind Attn : Akula Lakshmi

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1004 - Building material - Cement Solid Blocks - 4 In x8 In x16 In - nos 12"x8"x6"	5,000.00	25.00	0.00	0.00	125,000.00
Total Order Value . . .					125,000.00

Rupees : One Lakh(s) Twenty Five Thousand Only.

Terms and Conditions :-

Specification /	Items shall be of 25kgs approx. Strength minimum 30kgs/cm ² , QC report a must!
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	Nilgiri Heights pocharam Phone. .9849497484
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation	Included in the above price.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for Commercial complex purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Original invoice + copy of proof of delivery is required to process invoice for payment . Do not send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of deli vary /DC can be sent by email.



For **Modi Realty Pocharam LLP**

Authorised Signatory

Name : _____


Accepted the above Terms And Conditions

For **Sri Sai Vishal Enterprises**

Date : __/__/__

Requisition Form - Cement Blocks				Modi Reality Pocharam LLP		Site & Phase		Nilgiri Heights	
Company		181995		Req. Date		06-06-2022			
Req. no.		08-06-2022		ID no.		77047			
Material required before		Vijay Raj		Approved by (sign):					
Prepared by:		Block - B - Brickwork under Plinth Beam Purpose							
Flat / Block no:									
S No.	Falt / villa type	Units	No. of flats / villas	Requirement per flat / villa - 6" Cement blocks (12"x8"x6")	Requirement per flat / villa - 4" Cement blocks (12"x8"x4")	Qty required - 6" Cement blocks (12"x8"x6")	Qty required - 4" Cement blocks (12"x8"x4")		
1	Type E - 3BHK - 1,200 sft	Nos	-	-	-	-	-		
2	Type G - 3BHK - 1,200 sft	Nos	-	-	-	-	-		
3	Type F - 2BHK - 1130 Sft	Nos	-	-	-	-	-		
4	Type D (a) - 3BHK - 1625 Sft	Nos	-	-	-	-	-		
5	Type D (b) - 3BHK - 1625 Sft	Nos	-	-	-	-	-		
6	CA Works	Nos	1.0	5,000.0	-	5,000.0	-		
	Total					5,000.0	5,000.0		
S No.	Item Description	Units	Qty required	Stock at site	Balance Qty to be ordered				
1	6" Cement blocks (12"x8"x6")	Nos	5,000.0	-	5,000.0				
2	4" Cement blocks (12"x8"x4")	Nos	-	-	-				
	Total								

Note: 10% of blocks must be half size



Internal memo no. 903/35/A

Annexure -D

Cement Blocks - Weekly Delivery Report

Company/ firm:	MRP LLP	Requisition nos.:	181995	Total PO quantity:	5000
Project:	NGH	PO No.	88976	Quantity delivered in earlier period:	450
Block /Flat / Villa no.:	Block A	Total material delivered	NO	Quantity delivered during week:	900
Supplier:	Sri Sai Vishal Enterprises	Close PO:	NO	Balance quantity to be delivered:	3650
Sign of security		Sign of Admin		Sign of Project manager	
Date 24.06.22		Date 24.06.22		Date 24.06.22	

Details of solid blocks - delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	15.06.22	17:05	6x8x12 Solid bricks	450	035	11387	109320
2.							
3.							
4.							
5.							
6.							
			Total	450			

Details of solid blocks - delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	18.06.22	17:06	6x8x12 Solid bricks	450	043	11390	109321
2.	21.06.22	10:27	6x8x12 Solid bricks	450	048	11397	109322
			Total	900			
Remarks:							

Note: 1. Report to be emailed to purchase@modiproperties.com and report-audit@modiproperties.com every Saturday. 2. Maintain original along with delivery challans along with photos at site. 3. Report must have totals calculated. 4. Specify block size and block type (solid / hollow). 5. Total quantity and delivered quantity includes all types of blocks. 6. One running report must be made per PO.

Internal memo no. 903/35/A

Annexure -D

Cement Blocks - Weekly Delivery Report

Company/ firm:	MRP LLP	Requisition nos.:	181995	Total PO quantity:	5000
Project:	NGH	PO No.	88976	Quantity delivered in earlier period:	Nil
Block /Flat / Villa no.:	Block A	Total material delivered	NO	Quantity delivered during week:	450
Supplier:	Sri Sai Vishal Enterprises	Close PO:	NO	Balance quantity to be delivered:	4550
Sign of security		Sign of Admin		Sign of Project manager	
Date 17.06.22		Date 17.06.22		Date 17.06.22	

Details of solid blocks - delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.							
2.							
3.							
4.							
5.							
6.							
			Total				

Details of solid blocks - delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	15.06.22	17:05	6x8x12 Solid bricks	450	035	11387	109320
			Total	450			
Remarks:							

Note: 1. Report to be emailed to purchase@modiproperties.com and report-audit@modiproperties.com every Saturday. 2. Maintain original along with delivery challans along with photos at site. 3. Report must have totals calculated. 4. Specify block size and block type (solid / hollow). 5. Total quantity and delivered quantity includes all types of blocks. 6. One running report must be made per PO.

Internal memo no. 903/35/A

Annexure -D

Cement Blocks – Weekly Delivery Report

Company/ firm:	MRP LLP	Requisition nos.:	181995	Total PO quantity:	5000
Project:	NGH	PO No.	88976	Quantity delivered in earlier period:	2250
Block /Flat / Villa no.:	Block A	Total material delivered	NO	Quantity delivered during week:	1950
Supplier:	Sri Sai Vishal Enterprises	Close PO:	NO	Balance quantity to be delivered:	800
Sign of security		Sign of Admin		Sign of Project manager	
Date 08.07.22		Date 08.07.22		Date 08.07.22	

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	15.06.22	17:05	6x8x12 Solid bricks	450	035	11387	109320
2.	18.06.22	17:06	6x8x12 Solid bricks	450	043	11390	109321
3.	21.06.22	10:27	6x8x12 Solid bricks	450	048	11397	109322
4.	29.06.22	09:43	6x8x12 Solid bricks	450	051	11417	109324
5.	30.06.22	16:03	6x8x12 Solid bricks	450	052	11435	109325
			Total	2250			

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	02.07.22	10:02	6x8x12 Solid bricks	450	059	11445	109325
2.	05.07.22	10:49	6x8x12 Solid bricks	750	062	11449	109415
3.	07.07.22	16:43	6x8x12 Solid bricks	750	068	11463	109414
			Total	1950			
Remarks:							

Note: 1. Report to be emailed to purchase@modiproperties.com and report-audit@modiproperties.com every Saturday. 2. Maintain original along with delivery challans along with photos at site. 3. Report must have totals calculated. 4. Specify block size and block type (solid / hollow). 5. Total quantity and delivered quantity includes all types of blocks. 6. One running report must be made per PO.

Internal memo no. 903/35/A

Annexure -D

Cement Blocks - Weekly Delivery Report

Company/ firm:	MRP LLP	Requisition nos.:	181995	Total PO quantity:	5000
Project:	NGH	PO No.	88976	Quantity delivered in earlier period:	1350
Block /Flat / Villa no.:	Block A	Total material delivered	NO	Quantity delivered during week:	900
Supplier:	Sri Sai Vishal Enterprises	Close PO:	NO	Balance quantity to be delivered:	2250
Sign of security		Sign of Admin		Sign of Project manager	
Date 01.07.22		Date 01.07.22		Date 01.07.22	

Details of solid blocks - delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	15.06.22	17:05	6x8x12 Solid bricks	450	035	11387	109320
2.	18.06.22	17:06	6x8x12 Solid bricks	450	043	11390	109321
3.	21.06.22	10:27	6x8x12 Solid bricks	450	048	11397	109322
4.							
5.							
6.							
			Total	1350			

Details of solid blocks - delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	29.06.22	09:43	6x8x12 Solid bricks	450	051	11417	109324
2.	30.06.22	16:03	6x8x12 Solid bricks	450	052	11435	109325
			Total	900			
Remarks:							

Note: 1. Report to be emailed to purchase@modiproperties.com and report-audit@modiproperties.com every Saturday. 2. Maintain original along with delivery challans along with photos at site. 3. Report must have totals calculated. 4. Specify block size and block type (solid / hollow). 5. Total quantity and delivered quantity includes all types of blocks. 6. One running report must be made per PO.

5 Internal memo no. 903/35/A
Annexure -D
Cement Blocks - Weekly Delivery Report

Company firm:	MRP LLP	Requisition nos.:	181995	Total PO quantity:	5000
Project:	NGH	PO No.	88976	Quantity delivered in earlier period:	4200
Block / Flat / Villa no.:	Block A	Total material delivered	Yes	Quantity delivered during week:	900
Supplier:	Sri Sai Vishal Enterprises	Close PO:	Yes	Balance quantity to be delivered:	0
Sign of security		Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date 30.07.22		Date 30.07.22		Date 30.07.22	

Details of solid blocks - delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	15.06.22	17:05	6x8x12 Solid bricks	450	035	11387	109320
2.	18.06.22	17:06	6x8x12 Solid bricks	450	043	11390	109321
3.	21.06.22	10:27	6x8x12 Solid bricks	450	048	11397	109322
4.	29.06.22	09:43	6x8x12 Solid bricks	450	051	11417	109324
5.	30.06.22	16:03	6x8x12 Solid bricks	450	052	11435	109325
6.	02.07.22	10:02	6x8x12 Solid bricks	450	059	11445	109325
7.	05.07.22	10:49	6x8x12 Solid bricks	750	062	11449	109415
8.	07.07.22	16:43	6x8x12 Solid bricks	750	068	11463	109414
			Total	4200			

Details of solid blocks - delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.	28.07.22	17:22	6x8x12 Solid brick	450	085	11540	110116
2.	29.07.22	12:27	6x8x12 Solid brick	450	086	11544	110117
			Total	900			

Remarks:

Note: 1. Report to be emailed to purchase@modiproperties.com and report-audit@modiproperties.com every Saturday 2. Maintain original along with delivery challians along with photos at site. 3. Report must have totals calculated. 4. Specify block size and block type (solid / hollow). 5. Total quantity and delivered quantity includes all types of blocks. 6. One running report must be made per PO.

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date: 5/8/22		Prepared by: 9/10/22		Serial no. - - 6935	
Supplier name: Sai Sai Vishal Enterprises				HO inward no.	
Firm/Company: MRPLHP		Project: NGH		HO received date	
PO/WO date: 7/6/22		PO/WO No. 88976		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	019	28/7/22	45000/-	☒ Yes ☐ No
2.	021	28/7/22	40,000/-	☐ Yes ☐ No
3.	030	29/7/22	41,250/-	☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 126,250/-

Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: Solid Block report	Proof of delivery matches MRN ☒ Yes ☐ No
------------------------------	---

Amount B – Other Credits : Transportation charges -

Amount C – Other Debits : -

Amount D (D=A+B-C) – Amount to be credited to the supplier: 126,250/-

Amount E – PO / WO value: 125,000/-

Amount F – Difference (A – E): 1,250/-

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 8/8/22

Remarks: Excess material received can be considered

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	9/10/22	APPROVED			
Sign:	9/10/22	05 AUG 2022			
Date:	5/8/22	P. PRABHAKAR			
Approval limit	Upto 20k	Sr. Manager PURCHASE	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

7892 .

TAX INVOICE

C : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s Modi Reality pochramInv. No. 019 Date : 28.07.22D.C. No. 035, 043, 048, 051 Date : 051P. O. 88976 Date : Payment Party GSTIN 36ABRFM 1836127State : **TELANGANA**

Code : 36

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	4X8X16					
	6X8X16					
	6X8X12 →		1800	25	nei	45000 = 00

Rupees in words Forty five Thousand
only

TOTAL

45000 = 00

SGST @

%

-

CGST @

%

-

GRAND TOTAL

45000 = 00

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

E. & O.E.

For SRI SAI VISHAL ENTERPRISES

Q : 83673783

TAX INVOICE

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Gudimskula Vill. Andhra Pradesh

Office : Street No. 17, Tattara, Guntur District

GSTIN : 30ACZPL1512H1ZP

COMPOSITION TAXABLE SUPPLY NOT ELIGIBLE TO COME TAX ON SUPPLY

W/o M/s. Sri Sai Vishal Enterprises Inv No. 019
DC No. 037,003,001 Date 28.05.22
P.C. 88 P 76

Party GSTIN 30ACZPL1512H1ZP State TELANGANA Code 38

S No	PARTICULARS	QTY	RATE	AMOUNT
1	20 mm Metal			
2	Baby Chips			
3	Stone Dust			
4	Sand			
5	Red Muri			
6	Gravels			
7	40mm Hand Met			
8	Crusher Sand			
9	20mm Metal			
10	Cement Solid Bricks			
	4X8X16			
	6X8X16			
	8X8X16			
	TOTAL	1800	22	39600

Grand Total 39600 Net 39600 Tax 0
Name : SRI SAI VISHAL ENTERPRISES
Bank Name : HDFC BANK
Account No : 5020042541343
IFSC Code : HDFC0003380
Branch : Hyderabad
E & O.
Sd/-
Date 28.05.22

TAX INVOICE

C : 8367679193

SRI SAI VISHAL ENTERPRISES**FLY ASH BRICKS**

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s <u>MODI Realty pochramu</u>	Inv. No. <u>021</u> Date : <u>28.07.22</u>
	D.C. No. <u>052, 059, 062</u> Date : _____
	P. O. <u>88976</u> Date : _____
Party GSTIN <u>36ABZRM1886427</u>	Payment _____
	State : TELANGANA Code : 36

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	4X8X16					
	6X8X16					
	6X8X12 →		1600	25	Ny	40,000/-



Rupees in words <u>Forty Thousand only</u>	TOTAL	40,000/-
	SGST @ %	-
	CGST @ %	-
Name : SRI SAI VISHAL ENTERPRISES Bank Name : HDFC BANK Account No. : 50200042541343 IFSC Code : HDFC0000368	GRAND TOTAL	40,000/-

E. & O.E.

For **SRI SAI VISHAL ENTERPRISES**

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumkurthi Vill., Keerthi Mdl, Madhwal Dist.


Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1Z

(REGISTRATION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

Party GSTIN : 36AATPM1786A755		Inv. No. : 021		Date : 28-07-22	
P.O. : 88976		D.C. No. : 021		Date : 28-07-22	
Payment : _____		State : TELANGANA		Code : 36	

S.No.	PARTICULARS	HSN CODE	QTY	RATE	AMOUNT
1.	20 mm Metal				
2.	Baby Chips				
3.	Stone Dust				
4.	Sand				
5.	Red Muli				
6.	Granite				
7.	40mm Hand Metal				
8.	Crusher Sand				
9.	12mm Metal				
10.	Cement Solid Bricks				
	4X8X16		1600	24	38400.00
	6X8X16				
	6X8X12				



Grand Total		TOTAL		IN WORDS : Only	
GST @		GST @			
GRAND TOTAL		TOTAL			

TAX INVOICE

C : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

M/s

Modi Reality pochramy^{Up}

Inv. No.

030

Date :

29.07.22

D.C. No.

068.085.086

Date :

P. O.

88976

Date :

Payment

Party GSTIN

36ABZPM2836227

State : TELANGANA

Code : 36

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	4X8X16					
	6X8X16					
	6X8X12 →		1650	25	net	41250.00



Rupees in words

Fourty one Thousand -
Two Hundred fifty only

TOTAL

41250.00

SGST @

%

CGST @

%

GRAND TOTAL

41,250.00

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

E. & O.E.

For SRI SAI VISHAL ENTERPRISES

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Gudemakunta Vill. Kessara Mol, Medak Dist.

Office : Street No 17, Tanaka, Secyderabad.

GSTIN : 38ACZPL1512H1Z

(SUPPLIER NOT TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

Party GSTIN : 28AAR2FM282225		Inv No : 068,087,688		Date : 27.07.22	
P.O. No : 88976		D.O. No :		Date :	
Payment :		State : TELANGANA		Code : 38	

S No.	PARTICULARS	HSN CODE	QTY	RATE	UNIT	AMOUNT
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Muffi					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	6X8X12					
	6X8X16					
	4X8X16					



TOTAL		01,230.00	
GST @			
GST @			
GRAND TOTAL		01,230.00	