

PURCHASE DIVISION
Advice for approval for credit to supplier



Date: 6/8/22		Prepared by: Deepa		Serial no. 6949	
Supplier name: MGR Sn Sai Vishal Enterprises				HO inward no.	
Firm/Company: mgr		Project: Negv		HO received date	
PO/WO date: 29/6/22		PO/WO No. 89512		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	031	29/7/22	62,700	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):			62,700/-
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☒ Solid block report ☐ Installation report			
MRN nos.:	Bill attached	Proof of delivery matches MRN	☒ Yes ☐ No
Amount B – Other Credits : Transportation charges			-
Amount C – Other Debits :			-
Amount D (D=A+B-C) – Amount to be credited to the supplier:			62,700/-
Amount E – PO / WO value:			83,600/-
Amount F – Difference (A – E):			20,900/-
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received	
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other	
Payment – due date		11/8/22	
Remarks: final bill			

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Deepa				
Sign:					
Date	6/8/22	80 AUG 2022			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

1998

TAX INVOICE

C : 8367679193

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Godumakunta Vill., Keesara Mdl, Medchal Dist.

Office : Street No. 17, Tarnaka, Secunderabad.

GSTIN : 36ACZPL1512H1ZF

(COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES)

29-07-22

M/s MODI Reality Genome
valley UpInv. No. 031 Date : 29-07-22D.C. No. 060.058.081 Date : _____P. O. 89512 Date : _____

Payment _____

Party GSTIN 36 ARPRM 3063 P72VState : **TELANGANA**

Code : 36

S.No.	PARTICULARS	HSN CODE	QTY.	RATE	UNIT	AMOUNT Rs. Ps.
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Mutti					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	4X8X16					
	6X8X16 →					
	6X8X12					
			1650	38	sq	62700.20

Rupees in words Sixty Two Thousand -
Seven Hundred only

TOTAL

62700.20

SGST @

%

-

CGST @

%

✓

GRAND TOTAL

62700.20

Name : SRI SAI VISHAL ENTERPRISES

Bank Name : HDFC BANK

Account No. : 50200042541343

IFSC Code : HDFC0000368

Branch : Nacharam

E. & O.E.

For SRI SAI VISHAL ENTERPRISES

Q : 8367679153

TAX INVOICE

SRI SAI VISHAL ENTERPRISES

FLY ASH BRICKS

Factory : Gudumangudi, Keerasa Mol, Madurai Dist.
Office : Street No. 17, Taramkai, Secunderabad.

GSTIN : 32ACZPL1512H1Z

COMPOSITION TAXABLE PERSON NOT ELIGIBLE TO COLLECT TAX ON SUPPLIES

22-07-22

22-07-22

Date

Inv. No.

150

Date

U.C. No.

Date

P.O.

Date

P.O.

Payment


36 AFTM 3062 9120

GSTIN

Code : 38

State : TELANGANA

S.No.	PARTICULARS	HSN CODE	QTY	RATE	UNIT	AMOUNT
1.	20 mm Metal					
2.	Baby Chips					
3.	Stone Dust					
4.	Sand					
5.	Red Metal					
6.	Granite					
7.	40mm Hand Metal					
8.	Crusher Sand					
9.	12mm Metal					
10.	Cement Solid Bricks					
	4X8X16		1610	58	m	82500.00
	6X8X16					
	8X8X16					



Address in words: Secunderabad, Telangana

TOTAL	82500.00
SGST @ 12%	9900.00
CGST @ 12%	9900.00
GRAND TOTAL	102300.00

Name : SRI SAI VISHAL ENTERPRISES
Bank Name : HDPC BANK
Account No. : 5020042541343
IFSC Code : HDPC0000368
Branch : Jasharam

SRI SAI VISHAL ENTERPRISES

Purchase Order

Page(s) 1 Of 1

30-06-2022 14:44:00



29.06.22 2:18:54

From Company : **Modi Realty Genome Valley LLP**
5-4-187/3 & 4, IIInd Floor, M.G.Road, Secunderabad - 500003
G S T No. : 36ABFFM3063P1ZU

Supplier Details

Sri Sai Vishal Enterprises
12-13-167, Street no 17, Tarnaka, Medchal, Malkajgiri,
Telangana-500017.

GSTIN 36ACZPL1512H1ZF

9391029193

9391029193

Doc No	89512	95164
Doc Date	29-06-2022	
Quote No	Nil	
Quote Date	29-06-2022	
SupplyType	Supply	

Kind Attn : Akula Lakshmi

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1005 - Building material - Cement Solid Blocks - 6 In x8 In x16 In - nos	2,200.00	38.00	0.00	0.00	83,600.00
Total Order Value . . .					83,600.00

Rupees : Eighty Three Thousand Six Hundred Only.

Terms and Conditions :-

Specification /	Items shall be of 25kgs approx.Strength minimum 30kgs/cm2, QC report a must!
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	Bloomdale Residency at Genome Valley Murharipalli, servey no-31& 32 Phone. Madhu Site Engineer - 9502211499
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation	Included in the above price.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right items not confirming to qty & specs. Breakage in your account. Above order for extention of road work infront of site office purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Original invoice + copy of proof of delivery is required to process invoice for payment . Do not send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of deli vary /DC can be sent by email.

For **Modi Realty Genome Valley LLP**

Authorised Signatory

Name : _____

Accepted the above Terms And Conditions

For **Sri Sai Vishal Enterprises**

Name : _____

Date : ____/____/____

Requisition Form									
Company Name: MRGV		Date: 25-06-2022							
Site & Phase : BRGV		Time: 17:55							
Supplier:		Req. No. 95164							
Material required before		ID No. 77511							
S No	Item	Qty required	Qty available at site	Order Qty	Inward No	Inward Date			
1	BUJIL8696-Building Material-Solid Block---150mmX200mmX400mm-Nos	2200	0	2200					
2									
3									
4									
5									
6									
7									
8									
9									
10									
Remarks: Brickwork for extention of road work infront of site office									
Engineer		Project Manager				MD			
Prepared By: Pushpa									
Approved By: Sarwar									
Sign & Date:									

APPROVED
0000000000
P. PRABHAKAR
S. J. J. S.

Internal memo no. 903/35/A

Annexure -D

Cement Blocks – Weekly Delivery Report

Company/ firm:	MRGV	Requisition nos.:	95164	Total PO quantity:	2200
Project:	BRGV	PO No.	89512	Quantity delivered in earlier period:	1650
Block /Flat / Villa no.:	Towards Road extension work purpose	Total material delivered	Yes/ No	Quantity delivered during week:	-
Supplier:	Sri Sai Vishal Enterprises	Close PO:	Yes/ No	Balance quantity to be delivered:	550
Sign of security	Ajay.	Sign of Admin	P. Jayanthi	Sign of Project manager	Gautam
Date	01-08-2022	Date	01-08-2022	Date	01-08-2022

Details of solid blocks – delivered in earlier period.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
11.	02-07-2022	14:00 PM	Solid bricks (6"x8"x16")	550	58	1928	109211
12.	04-07-2022	12:30PM	Solid bricks (6"x8"x16")	550	60	1929	109210
13.	05-07-2022	15:00PM	Solid bricks (6"x8"x16")	550	61	1932	110147
14.							
15.							
Total:				1650			

Details of solid blocks – delivered during the week.

S No	Date	Time	Block Size & type	Quantity delivered	DC No.	Inward no.	MRN No.
1.							
2.							
3.							
4.							
Total:							
Remarks:							

Note: 1. Report to be emailed to purchase@modhuproperties.com and report-audit@modhuproperties.com every Saturday. 2. Maintain original along with delivery challans along with photos at site. 3. Report must have totals calculated. 4. Specify block size and block type (solid / hollow). 5. Total quantity and delivered quantity includes all types of blocks. 6. One running report must be made per PO.